


PRASA PROJECT



APPLICABLE FOR TRAINSET 100+ ONLY AS PER BASELINE 10.3.1

SELF INSPECTION SHEET

CONFIDENTIAL INFORMATION


This document and the information contemplated therein have to be considered as Confidential information pursuant to the provisions of Clause 25 of the MSA, and treated as such.


APPLICATION REFERENCE

MOUNTING	DRAWING	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY ?
				TCL	M4	M3	M2	M1	TC2		
DTR31374497/3	AAD0001413329	CARBODYSHELL M2 ASSEMBLY	CB1210				X			PRA.CB1210.DTR313744 97/3.V25	YES

REV	DATE	MODIFICATION CONTENT	RESPONSIBLE	NAME	DATE
0	10/01/2018	GIBELA NEW CREATION	APPROVER	Itumeleng Modiba	10/01/2018
			CHECKER	Nosizo Pindela	10/01/2018
			COMPILER	Tharyani Mathegu	10/01/2018
1	2018/05/18	Team leader and Quality Technician to sign Change final signature from PME Manager to Quality manager	APPROVER	Itumeleng Modiba	2018/05/18
			CHECKER	Nosizo Pindela	2018/05/18
			REVISED BY	Ramokone Motama	2018/05/18
2	2018/07/04	Certain dimensional checks moved to CB1220 and CB1230	APPROVER	Itumeleng Modiba	2018/07/04
			CHECKER	Nosizo Pindela	2018/07/04
			REVISED BY	Ramokone Motama	2018/07/04
3	2018/12/12	Added dimensional check points to CB1210	APPROVER	Itumeleng Modiba	12/12/2018
			CHECKER	Nosizo Pindela	12/12/2018
			REVISED BY	Ramokone Motama	12/12/2018
5	22/01/2019	As per Baseline 10.2	APPROVER	Itumeleng Modiba	22/01/2019
			CHECKER	Nosizo Pindela	22/01/2019
			REVISED BY	Vanessa Ntuli	22/01/2019
6	13/03/2019	Added D1 and D2 on Self - Inspection	APPROVER	Itumeleng Modiba	13/03/2019
			CHECKER	Nosizo Pindela	13/03/2019
			REVISED BY	Nosizo Pindela	13/03/2019
10	21/08/2019	New Baseline 10.2.5	APPROVER	Itumeleng Modiba	21/08/2019
			CHECKER	Nosizo Pindela	21/08/2019
			REVISED BY	Nosizo Pindela	21/08/2019
15	06/08/2020	New Baseline 10.2.6	APPROVER	Timothy Maimela	06/08/2020
			CHECKER	Bongane Masina	06/08/2020
			REVISED BY	Bongane Masina	06/08/2020
20	19/04/2021	New Baseline change 10.3	APPROVER	Timothy Maimela	19/04/2021
			CHECKER	Bongane Masina	19/04/2021
			REVISED BY	Bongane Masina	19/04/2021
21	17/08/2021	ADDED DIMENSIONS BEFORE WELDING	APPROVER	Mbhombi collins	17/08/2021
			CHECKER	Mpho Mulaudzi	17/08/2021
			REVISED BY	Mpho Mulaudzi	17/08/2021
25	21/02/2022	New Baseline change 10.3.1	APPROVER	Mbhombi collins	21/02/2022
			CHECKER	Andani Muthelo	21/02/2022
			REVISED BY	Andani Muthelo	21/02/2022
26	14/04/2023	Addition of welding consumable traceability	APPROVER	Ntuli Vanessa	14/04/2023
			CHECKER	Mohlampe Amogelang	14/04/2023
			REVISED BY	Mohlampe Amogelang	14/04/2023
27	27/07/2023	Added verification of loaded parts	APPROVER	Ngobeni Tyson	27/07/2023
			CHECKER	Zwane Ntokozo	27/07/2023
			REVISED BY	Mohlampe Amogelang	27/07/2023
28	07/11/2023	Addition of welder traceability	APPROVER	Ngobeni Tyson	07/11/2023
			CHECKER	Andani Muthelo	07/11/2023
			REVISED BY	Ntokozo Zwane	07/11/2023

TRAINSET	CAR	OPERATOR NAME & ALPS NO	DATE	SELF INSPECTION NUMBER	PAGES
TS222	M2	P. MAMATHI 401964	13/04/24	SI.CB1210.247.V28	17




	CARBODYSHELL M2 ASSEMBLY DTR31374497/3	Rev. 28	Project: PRASA SI.CB1210.247.V28
		Date 07/11/2023	

Car: M2	NCR:	Work station: CB1210
---------	------	-----------------------------



Safety Related



I - Documentation and Instruments Control

I.1 - Documentation Control

Document	Type of car						Revision	Observation	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
	D	M	S	R	Z	B					
DTR31374497/3			✓				V08		✓	N/A	[Signatures]

I.2 - Instruments Control

Monitoring and Measuring Instrument Control - Used for Special Process

Instruments	Serial number	Calibration or Verification validation Date	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
TUBULAR	328032	15/03/25	✓	[Signature]	[Signature]
LASER TAPE	105105904	08/10/25	✓	[Signature]	[Signature]
SOM TAPE	41870102	18/11/24	✓	[Signature]	[Signature]

I.3 - Consumables

Welding Consumable Control - Used for Special Process

Filler Material	Heat Number	Welding Process	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
ER 308 LSI	314018-74097	MIG	✓	[Signature]	[Signature]
ER 308 L	299687-70322	TIG	✓	[Signature]	[Signature]





CARBODYSHELL M2 ASSEMBLY DTR31374497/3

Rev. 28

Project: PRASA
SI.CB1210.247.V28


Date

07/11/2023

II - Self Inspection - Items to Check

II.1 - Items to check


Item	Picture/Drawing	Description	Acceptance criteria / Record	OK	Signature/Date (Person/Structure)	Signature/Date (Quality)
01	N/A	Verification of correct parts loaded (Sidewalls, Endframes, Roof and Underframe)	AA00001375051	✓		13/04/24
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality	DTD0000210675	✓		13/04/24
03	REFER TO ANNEXURE A	Spot welding inspected and approved according to procedure	IND-SAL-WMS-016 e DTD0000210675	✓		13/04/24
04	REFER TO ANNEXURE B	Arc welding inspected and approved according to procedure	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	✓		13/04/24
05		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	✓		13/04/24
06		Functionals dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document	Approved according specified on pages below,	✓		13/04/24
07	N/A	Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210658.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658.	✓		13/04/24






()

()

	CARBODYSHELL M2 ASSEMBLY DTR31374497/3	Rev. 28	Project: PRASA SI.CB1210.247.V28
		Date 07/11/2023	

Welder Irregularity

Roof ring welds




LHS	
Boiler maker (Name & Sign): <u>LAURENCE Wilson</u>	Welder (Name & Sign): <u>Gibelo</u>
RHS	
Boiler maker (Name & Sign): <u>Lebenzo Mthshane</u>	Welder (Name & Sign): <u>Gibelo</u>

END 1


LHS	
Boiler maker (Name & Sign): <u>LAURENCE</u>	Welder (Name & Sign): <u>Gibelo</u>
RHS	
Boiler maker (Name & Sign): <u>Lebenzo Mthshane</u>	Welder (Name & Sign): <u>Gibelo</u>

END 2




LHS
Boiler maker (Name & Sign): <u>Tim Reddy</u>
Welder (Name & Sign): <u>MITHOKUZISI</u>

RHS
Boiler maker (Name & Sign): <u>F. PONTSO</u>
Welder (Name & Sign): <u>MITHOKUZISI</u>




2024 -04- 11

**INDUSTRIAL QUALITY
MAINLINE**

	CARBODYSHELL M2 ASSEMBLY DTR31374497/3	Rev. 28	Project: PRASA SI.CB1210.247.V28
		Date 07/11/2023	

Specifications of Details for CBS measurement




Measure gap between jig pillar / chair and underframe = 0mm. No

After loading and clamping

Fill in the gap found on each jig pillars / chair and underframe should be 0mm.

	1	2	3	4	5	6	7	8	9	10	11	12	13
Left Hand Side	0	0	0	0	0	0	0	0	0	0	0	0	0
Right Hand Side	0	0	0	0	0	0	0	0	0	0	0	0	0


Signature Operations:  Date: 13/04/24

After Welding.

Fill in the gap found on each jig pillars / chair and underframe should be 0mm.

	1	2	3	4	5	6	7	8	9	10	11	12	13
Left Hand Side	0	0	0	0	0	0	0	0	0	0	0	0	0
Right Hand Side	0	0	0	0	0	0	0	0	0	0	0	0	0

Signature Industrial Quality:  Date: 13/04/24






CARBODYSHELL M2 ASSEMBLY DTR31374497/3


Rev. 28
Date 07/11/2023

Project: PRASA
SI.CB1210.247.V28

Specifications of Details for CBS measurement





9




Measurement positions on roof rail and sidewall omega corner



Measurement positions on sidewall and side sill corner




Reinforcement area measurement positions on roof reinforcement area



Detail F

Don't considering the reinforcement






CARBODYSHELL M2 ASSEMBLY DTR31374497/3

Rev. 28
Date 07/11/2023

Project: PRASA
SI.CB1210.247.V28


Specifications of Details for GBS measurement

BEFORE WELDING



Note: The difference in Height values measured on the LHS and RHS should be $\leq 2\text{MM}$ on each point.

	Record D1 values	Record D2 values	D1-D2 $\leq 5\text{mm}$	2399 to 2409 (LHS)	2399 to 2409 (RHS)	LHS-RHS ≤ 2
A	3269	3268	1	2404	2404	0
B	3268	3268	0	2408	2406	1
C	3270	3271	1	2404	2405	1
D	3266	3268	2	2403	2404	1
E	3268	3269	1	2406	2405	1
F	3269	3269	0	2404	2404	0
G	3266	3266	0	2406	2405	1
H	3267	3268	1	2400	2405	1
I	3269	3269	0	2404	2404	0
J	3269	3269	0	2405	2404	1
K	3271	3270	1	2406	2404	2
L	3269	3270	1	2404	2403	1
M	3269	3268	1	2404	2405	1
N	3269	3269	0	2404	2403	1






CARBODYSHELL M2 ASSEMBLY DTR31374497/3

Rev. 28
Date 07/11/2023

Project: PRASA
SI.CB1210.247.V28

Specifications of Details for GBS measurement

AFTER WELDING



Note: The difference in Height values measured on the LHS and RHS should be $\leq 2\text{MM}$ on each point.

	Record D1 values	Record D2 values	D1-D2 $\leq 5\text{mm}$	2399 to 2409 (LHS)	2399 to 2409 (RHS)	LHS-RHS ≤ 2
A	3096	3097	1	2404	2404	0
B	3069	3069	0	2405	2406	1
C	3095	3096	1	2405	2404	1
D	3098	3098	0	2404	2404	0
E	3068	3066	2	2403	2404	1
F	3070	3071	1	2406	2404	2
G	3098	3097	1	2404	2405	1
H	3096	3096	0	2404	2403	1
I	3071	3070	1	2404	2406	2
J	3070	3070	0	2404	2404	0
K	3096	3097	1	2405	2403	2
L	3098	3099	1	2406	2405	1
M	3069	3069	0	2404	2406	0
N	3095	3096	1	2403	2404	1

Handwritten signature and notes: 409960, 307124

2024-04-11

INDUSTRIAL QUALITY
MAINLINE




CARBODYSHELL M2 ASSEMBLY DTR31374497/3

Rev. 28
Date 07/11/2023


Project: PRASA
SI.CB1210.247.V28

CBS measurement






2270 to 2276

- A. 2274
- B. 2270
- C. 2271
- D. 2275
- E. 2270
- F. 2270
- G. 2274
- H. 2275
- I. 2270
- J. 2275
- K. 2270
- L. 2273
- M. 2274
- N. 2270



Do not consider reinforcement (Take measurements top area of zee profile

2265 to 2271



Detail G

Considering the reinforcement plate




CARBODYSHELL M2 ASSEMBLY DTR31374497/3

Rev. 28
Date 07/11/2023


Project: PRASA
SI.CB1210.247.V28

CBS measurement


AFTER WELDING





	2265 to 2271	2270 to 2276
A	2269	/
B	/	2270
C	2265	/
D	2268	/
E	/	2276
F	/	2275
G	2268	/
H	2266	/
I	/	2274
J	/	2276
K	2269	/
L	2269	/
M	/	2274
N	2269	/



Do not consider reinforcement (Take measurements top area of zee profile



Take measurement close to radius (considering reinforcement)



Handwritten signature and date: 209464 18/04/24

DETAIL D
Considering the reinforcement plate

2024-04-11

INDUSTRIAL QUALITY
MAINLINE



CARBODYSHELL M2 ASSEMBLY DTR31374497/3


Rev. 28
Date 07/11/2023

Project: PRASA
SI.CB1210.247.V28

CBS measurement

End frame 1

1380 to 1382 mm



1380 to 1382 mm

DIAGONAL DIFFERENCE D1-D2 ≤ 5mm

Higher Dimension

1381

D1

2416

Central Dimension

1382

D2

2415

Lower Dimension

1381

D1-D2

9

[Handwritten signature]
20240604
15/04/24



2024-04-11

INDUSTRIAL QUALITY
MAINLINE




CARBODYSHELL M2 ASSEMBLY DTR31374497/3

Rev. 28
Date 07/11/2023

Project: PRASA
SI.CB1210.247.V28

End frame 2



1380 to 1382 mm

DIAGONAL DIFFERENCE $D1-D2 \leq 3mm$

Higher Dimension

1380

D1

2415

Central Dimension

1381

D2


2415

Lower Dimension

1380


D1-D2

0



2024-04-11

INDUSTRIAL QUALITY
MAINLINE


 409964
 13/04/24




CARBODYSHELL M2 ASSEMBLY DTR31374497/3

Rev. 28
Date 07/11/2023

Project: PRASA
SI.CB1210.247.V28

Specifications of Details for CBS measurement



LEFT SIDE		
	SPECIFICATION SIZE	ACTUAL SIZE
1A	20632 - 20614	20616

RIGHT SIDE		
	SPECIFICATION SIZE	ACTUAL SIZE
1A	20632 - 20614	20616


Handwritten notes and a diagram of a circular component with a central hole. The notes include:
 21
 409964
 13/04/24

Dye penetrant test



Dye-penetration test to be performed by quality personnel



GIBELO
 2024 -04- 11
 INDUSTRIAL QUALITY
 MAINLINE

	CARBODYSHELL M2 ASSEMBLY DTR31374497/3	Rev. 28	Project: PRASA SI.CB1210.247.V28
		Date 07/11/2023	

Self Inspection - Final Result

Is the car good to advance to the next workstation/process? (Approval of Operations and Industrial Quality)			DATE	NAME	SIGNATURE
HOLD POINT	GO	(if activities are not complete, the missing activities must not impact the next stage)	13/04/24	P. MALAJI <small>Operations</small>	
		Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.)	13/04/24	Amo <small>Industrial Quality</small>	
	NO	There are activities pending that impact/stop the activities of the next process Obs: (To describe problems below)			
		There are non-conformities impact the quality of the product and there is no corrective action defined yet)			

In case of "NO GO", describe blocking problems


In case of "NO GO", the operations manager must define below action plan to ensure "GO":

Item	Description	Responsible	Due date	Status

Operations _____

Quality _____





APPLICABLE FOR TRAINSET 100+ ONLY AS PER BASELINE 10.3.1




SELF INSPECTION SHEET


CONFIDENTIAL INFORMATION
This document and the information contemplated therein have to be considered as Confidential information pursuant to the provisions of Clause 25 of the MSA, and treated as such.




















APPLICATION REFERENCE												
MOUNTING	DRAWING#	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY ?	
				TCR	PK	BS	PK	PK	TCR			
<input type="checkbox"/>	DTR31374497/2	AAC0001433929	CARBODYSHELL M3 ASSEMBLY	CB1220				X			PRA.CB1220.DTR31374497 /2.V21	YES
<input type="checkbox"/>												
<input type="checkbox"/>												
<input type="checkbox"/>												
<input type="checkbox"/>												
<input type="checkbox"/>												
<input type="checkbox"/>												
REV	DATE	MODIFICATION CONTENT		RESPONSIBLE	NAME	DATE						
0	01/02/2018	GIBELA NEW CREATION		APPROVER	Itumeleng Modiba	01/02/2018						
				CHECKER	Nosizo Pindela	01/02/2018						
				COMPILER	Thanyani Mathegu	01/02/2018						
1	18/05/2018	Team leader and Quality Technician to sign Change final signature from PME Manager to Quality manager		APPROVER	Itumeleng Modiba	18/05/2018						
				CHECKER	Nosizo Pindela	18/05/2018						
				REVISED BY	Ramokone Motama	18/05/2018						
2	2018/07/05	Certain dimensional checks added and others moved to CB1210		APPROVER	Itumeleng Modiba	2018/07/05						
				CHECKER	Nosizo Pindela	2018/07/05						
				REVISED BY	Ramokone Motama	2018/07/05						
3	2018/06/12	Width tolerance as per DT0000336600		APPROVER	Itumeleng Modiba	2018/06/12						
				CHECKER	Nosizo Pindela	2018/06/12						
				REVISED BY	Nosizo Pindela	2018/06/12						
5	24/01/2019	As per Baseline 10.2		APPROVER	Itumeleng Modiba	24/01/2019						
				CHECKER	Nosizo Pindela	24/01/2019						
				REVISED BY	Vanessa Ntuli	24/01/2019						
6	13/03/2019	Added D1 and D2 on Self - Inspection length measurements Remove length measurements		APPROVER	Itumeleng Modiba	13/03/2019						
				CHECKER	Nosizo Pindela	13/03/2019						
				REVISED BY	Nosizo Pindela	13/03/2019						
7	27/05/2019	Removed measurement positions on the display windows		APPROVER	Itumeleng Modiba	27/05/2019						
				CHECKER	Nosizo Pindela	27/05/2019						
				REVISED BY	Nosizo Pindela	27/05/2019						
10	22/08/2019	New Baseline 10.2.5		APPROVER	Itumeleng Modiba	22/08/2019						
				CHECKER	Nosizo Pindela	22/08/2019						
				REVISED BY	Nosizo Pindela	22/08/2019						
15	06/08/2020	New Baseline 10.2.6		APPROVER	Imothy Maimela	06/08/2020						
				CHECKER	Bongane Masina	06/08/2020						
				REVISED BY	Bongane Masina	06/08/2020						
20	19/04/2021	New Baseline change 10.3		APPROVER	Imothy Maimela	19/04/2021						
				CHECKER	Bongane Masina	19/04/2021						
				REVISED BY	Bongane Masina	19/04/2021						
21	17/08/2021	ADDED DIMENSIONS BEFORE WELDING		APPROVER	Mbhombi collins	17/08/2021						
				CHECKER	Mpho Mulaudzi	17/08/2021						
				REVISED BY	Mpho Mulaudzi	17/08/2021						
25	20/02/2022	New Baseline change 10.3.1		APPROVER	Mbhombi collins	20/02/2022						
				CHECKER	Andani Muthelo	20/02/2022						
				REVISED BY	Andani Muthelo	20/02/2022						
26	14/06/2022	Update Minimum temperature requirement for sealant application		APPROVER	Mbhombi collins	14/06/2022						
				CHECKER	Andani Muthelo	14/06/2022						
				REVISED BY	Andani Muthelo	14/06/2022						
27	19/10/2022	Addition of traceability for sealant application and welding.		APPROVER	Mbhombi collins	19/10/2022						
				CHECKER	Ntokezo Zwane	19/10/2022						
				REVISED BY	Amogelang Mohlampe	19/10/2022						
28	14/04/2023	Added sealant batch number & welding consumables traceability		APPROVER	Vanessa Ntuli	14/04/2023						
				CHECKER	Ntokezo Zwane	14/04/2023						
				REVISED BY	Amogelang Mohlampe	14/04/2023						
29	28/10/2023	Addition of bracket quantity		APPROVER	Tyson Ngobeni	28/10/2023						
				CHECKER	Kelebone Mathapo	28/10/2023						
				REVISED BY	Amogelang Mohlampe	28/10/2023						
TRAINSET	CAR	OPERATOR NAME/ALPHA ID	DATE	SELF INSPECTION NUMBER	PAGES							
TS222	MD2	ASAB.WJ-409171	15-09-24	SI.CB1220.276.V29	15							

INDUSTRIAL QUALITY MAINLINE


2024-04-13

	CARBODYSHELL M2 ASSEMBLY DTR31374497/2	Rev. 29	Project: PRASA		
		Date 28/10/2023	SI.CB1220.276.V29		
Car: 32	MCR:	Work station:		CB1220	
 Safety Related					
					
1 - Documentation and Instruments Control					
L1 - Documentation Control					
		Type of car			
Document	C	X			
DTR31374497/2		X			
Version	29		Observation		
			28/10/2023	X	
					Signature/Date (Manufacturing)
					N/A
					15-04-24
					15/04/2024
L2 - Instruments Control					
Monitoring and Measuring Instrument Control - Used for Special Process					
Instrument	Serial number	Calibration or Verification Validity Date			
tubular	32723	15/05/2025		X	Signature/Date (Manufacturing)
measuring tape	51137A0231	10/04/2025		X	Signature/Date (Quality)
					15/04/24
1.3 Consumables					
Welding Consumable Control - Used for Special Process					
Fiber Material	Feed Number	Welding Process			
308	231067	MIG		X	Signature/Date (Manufacturing)
					Signature/Date (Quality)
					15/04/24




GIBELO		CARBODYSHELL M2 ASSEMBLY DTR31374497/2		Rev. 29	Project: PRASA							
				Date 28/10/2023	SI.CB1220.276.V29							
II - Self Inspection - Items to Check												
B.1 - Items to check												
Item	Physical Drawing	Description	Applicable criteria / Record	Accepted	Signature/Date (Manufacturer)	Signature/Date (Quality)						
01	N/A	Assembly according to Instruction Engineering n° PRA.CB1220. DTR31374497/2 Verification of fitment for all reinforcement brackets.	PRA.CB1220. DTR31374497/2	✓	 15-04-24	 15/04/24						
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality	DT0000210675	✓	 15-04-24	 15/04/24						
03	REFER TO ANNEXURE A	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	✓	 15-04-24	 15/04/24						
04		Cleaning of all Stainless Steel Surface	According to GIB-WEL - PROC-0002	✓	 15-04-24	 15/04/24						
05		Functionals dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	✓	 15-04-24	 15/04/24						
06		Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-016. Run by penetrant testing welds (weld ring) and flat sampling as described in DT0000210658.	As the welding procedure IND-SAL-WMS-016 and DT0000210658.	✓	 15-04-24	 15/04/24						
07	N/A	Before application of sealant record the expiry date and make sure that the room temperature and humidity are within specified values as per Works Instructions <table border="1"> <tr> <td colspan="2">SnerFind</td> </tr> <tr> <td>Temperature Min - Max (°C)</td> <td>10°C - 35°C</td> </tr> <tr> <td>Relative Humidity Min - Max (%)</td> <td>25% - 60%</td> </tr> </table>	SnerFind		Temperature Min - Max (°C)	10°C - 35°C	Relative Humidity Min - Max (%)	25% - 60%	Sealant Batch No: <u>200133</u> Exp Date: <u>1 Oct 24</u> Actuals Temperature: <u>10</u> Humidity: <u>71</u>	✓	 15-04-24	 15/04/2024
SnerFind												
Temperature Min - Max (°C)	10°C - 35°C											
Relative Humidity Min - Max (%)	25% - 60%											
08	NA	Verification of sealant application in certain regions in the drawing.	A400001413328	✓	 15-04-24	 15/04/24						



 2024-04-13
 INDUSTRIAL QUALITY
 MAINLINE


	CARBODYSHELL M2 ASSEMBLY DTR31374497/2	Rev. 29	Project: PRASA SI.CB1220.276.V29
		Date 28/10/2023	

SEALANT APPLICATION




AREA 1 & 2 END 1


Operator (Name & sign):
Mthokoziyi 

Operator (Name & sign):
Mthokoziyi 














	CARBODYSHELL M2 ASSEMBLY DTR31374497/2	Rev.	Project: PRASA
		29	
		Date	SI.CB1220.276.V29
		28/10/2023	

II - Self Inspection - Items to Check




REINFORCEMENT WELDING

AREA	LHS	RHS
A	Operator (Name&sign): <u>LINDO</u> 	<u>LINDO</u> 
B	Operator (Name&sign): <u>LINDO</u> 	<u>LINDO</u> 
C	Operator (Name&sign): <u>MARSHICO</u> 	<u>MARSHICO</u> 
D	Operator (Name&sign): <u>Silvia</u> 	
E	Operator (Name&sign): 	



II - Self Inspection - Items to Check



BRACKETING

INSTALLATION

C-RAILS: Operator: M. Lopez
 Operator: ADD
 DOOR MECHANISMS: Operator: M. Sanchez
 Operator: THULAN
 TAPPING PADS: Operator: [Signature]
 Operator: [Signature]

INSTALLATION & VERIFICATION

SEAT & LUGGAGE BRACKETS: Operator: Asimola
 Operator: [Signature]
 SEAT BRACKETS VERIFICATION: Operator: Asimola
 Operator: [Signature]

WELDING

AREA

LHS


A (Seat brackets) : Operator (Name&sign): LINDO
 (C-rails, Luggage and earth bushes) : Operator (Name&sign): LINDO
 B (Seat brackets) : Operator (Name&sign): [Signature]
 (C-rails, Luggage and earth bushes) : Operator (Name&sign): LINDO
 C (Seat brackets) : Operator (Name&sign): [Signature]
 (C-rails, Luggage and earth bushes) : Operator (Name&sign): [Signature]
 D (Seat brackets) : Operator (Name&sign): Moraquero
 (C-rails, Luggage and earth bushes) : Operator (Name&sign): [Signature]

RHS

LINDO
[Signature]
[Signature]
[Signature]
[Signature]
[Signature]
[Signature]
[Signature]

ENDS


END 1 TAPPING PADS WELDING: Operator (Name&sign): [Signature]
 END 1 TAPPING PADS WELDING: Operator (Name&sign): [Signature]



2024-04-13


INDUSTRIAL QUALITY
MAINLINE

M2 BRACKET INSTALLATION





QUANTITIES (M2)


SIS				
	SECTION	QUANTITY	OK	NOK
C-RAILS	A	6		
	B	8		
	C	8		
	D	2		
BEAM BRACKETS	A	13		
	B	21		
	C	21		
	D	13		
EARTH BUSH	A	2		
	B	4		
	C	4		
	D	1		

ROOF ENDS:
 C-RAILS 2 OFF EACH END
 EARTH BUSH 6 OFF EACH END
 VERIFICATION BY: *ASADIA* 

LHS				
	SECTION	QUANTITY	OK	NOK
C-RAILS	A	6		
	B	11		
	C	11		
	D	12		
BEAM BRACKETS	A	12		
	B	21		
	C	21		
	D	13		
EARTH BUSH	A	3		
	B	7		
	C	6		
	D	2		

ROOF ENDS:
 C-RAILS 2 OFF EACH END
 EARTH BUSH 6 OFF EACH END
 VERIFICATION BY: *ASADIA* 






CARBODYSHELL M2 ASSEMBLY DTR31374497/2

Rev.
29
Date
28/10/2023

Project: PRASA
SI.CB1220.276.V29





Reinforcement position on roof rail and corner corner



Reinforcement area reinforcement position on roof reinforcement area



Reinforcement position on side rail and corner



2024-04-13



INDUSTRIAL QUALITY
MAINLINE




CARBODYSHELL M2 ASSEMBLY DTR31374497/2

Rev.	29
Date	28/10/2023



Project: PRA5A
SI.CB1220.276.V29




Detail C



Take measurement close to radius





2024-04-13

**INDUSTRIAL QUALITY
MAINLINE**




CARBODYSHELL M2 ASSEMBLY DTR31374497/2

Rev. 29
Date 28/10/2023

Project PRASA

SI.CB1220.276.V29


CBG measurement




BEFORE WELDING

	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2589 to 2595
A	3260	3293	7	
B	3262	3264	2	
C	3293	3293	0	
D	3294	3293	1	
E	3264	3264	0	
F	3263	3262	2	
G	3299	3297	2	
H	3300	3298	2	
I	3264	3263	1	
J	3264	3264	0	
K	3296	3296	0	
L	3297	3295	2	
M	3264	3264	0	
N	3297	3298	1	

[Handwritten signature]
15-07-24






CARBODYSHELL M2 ASSEMBLY DTR313744972

Rev. 29
Date 28/10/2023

Project: PRASA
SI.CB1220.276.V29

CBS measurement



AFTER WELDING

	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2589 to 2595
A	3299	3297	2	2595
B	3262	3264	2	2589
C	3292	3295	3	2589
D	2595	3298	3	2590
E	3265	3263	2	2595
F	3265	3260	5	2595
G	3395	3302	7	2595
H	3300	3299	1	2595
I	3261	3264	3	2594
J	3263	3268	5	2595
K	3296	3294	2	2589
L	3295	3299	4	2589
M	3261	3268	7	2589
N	3293	3300	7	2595



[Handwritten signature]
15-04-24





CARBODYSHELL M2 ASSEMBLY DTR31374497/2

Rev. 29
Date 28/10/2023

Project: PRASA
SI.CB1220.276.V29

Specifications of Details for CBS measurement CB1220




DOOR 1 - LHS		DOOR 2 - LHS		DOOR 3 - LHS	
	VALUE	ACTUAL		VALUE	ACTUAL
A1	2230 to 2232	2232	A1	2230 to 2232	2232
A2	2230 to 2232	2231	A2	2230 to 2232	2231
A3	2230 to 2232	2231	A3	2230 to 2232	2232
A4	2230 to 2232	2232	A4	2230 to 2232	2231
B	234 to 236	234	B	234 to 236	235
C	234 to 236	235	C	234 to 236	235
D	794 to 796	796	D	794 to 796	795
E	794 to 796	794	E	794 to 796	794



DOOR 1 - RHS		DOOR 2 - RHS		DOOR 3 - RHS	
	VALUE	ACTUAL		VALUE	ACTUAL
A1	2230 to 2232	2232	A1	2230 to 2232	2232
A2	2230 to 2232	2232	A2	2230 to 2232	2232
A3	2230 to 2232	2232	A3	2230 to 2232	2231
A4	2230 to 2232	2232	A4	2230 to 2232	2231
B	234 to 236	235	B	234 to 236	235
C	234 to 236	235	C	234 to 236	235
D	794 to 796	795	D	794 to 796	795
E	794 to 796	794	E	794 to 796	794

(Handwritten signature)
15-04-2024

GIBELO
2024-04-13
INDUSTRIAL QUALITY
MAINLINE

	CARBODYSHELL M2 ASSEMBLY DTR31374497/2	Rev.	Project: PRASA
		28	
		Date	SI.CB1220.276.V29
		28/10/2023	

Self Inspection - Final Result

Is the car good to advance to the next workstation/process? (Approval of Operations and Industrial Quality)		DATE	NAME	SIGNATURE
HOLD POINT	(If activities are not complete, the missing activities must not impact the next stage)	15-07-24	Aspinda Operations	
	Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party)	15/04/24	AMO Industrial Quality	
	There are activities pending that impact/stop the activities of the next process Obs. (To describe problems below)			
	There are non-conformities impact the quality of the product and there is no corrective action defined yet)			

In case of "NO GO", describe blocking problems


In case of "NO GO", the operations manager must define below action plan to ensure "GO":

Item	Description	Responsible	Due date	Status


Operations


Quality



	CARBODYSHELL M2 ASSEMBLY DTR31374497/2	Rev.	Project: PRASA
		29	
		Date	SI.CB1220.276.V29
		28/10/2023	

ANNEXURE A: Arc Welding Quality Acceptance Standard




GIBELQ
 2024-04-13
**INDUSTRIAL QUALITY
 MAINLINE**

APPLICABLE FOR TRAINSET 100+ ONLY AS PER BASELINE 10.3.1

SELF INSPECTION SHEET

CONFIDENTIAL INFORMATION

This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.

APPLICATION REFERENCE

MOUNTING	DRAWING	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY ?	
				TLA	MA	ME	MS	MT	TCA			
<input type="checkbox"/>	AA00001374497	AA00001413329	CARBODYSHELL M2 ASSEMBLY	CB1230				X			PRA.CB1230.AA00001374497.V20	YES
<input type="checkbox"/>												
<input type="checkbox"/>												
<input type="checkbox"/>												
<input type="checkbox"/>												

TV	DATE	MODIFICATION CONTENT	RESPONSIBLE	NAME	DATE
0	2018/08/02	GIBELA NEW CREATION	APPROVER	Philippe Marques	2018/08/02
			CHECKER	Nosizo Pindela	2018/08/02
			COMPILER	Nosizo Pindela	2018/08/02
1	30/5/2018	Team leader and Quality Technician to sign Change final signature from PME Manager to Quality manager	APPROVER	Itumeleng Modiba	30/5/2018
			CHECKER	Nosizo Pindela	30/5/2018
			REVISED BY	Nosizo Pindela	30/5/2018
2	2018/05/07	Certain dimensional checks moved to CB1220	APPROVER	Itumeleng Modiba	2018/05/07
			CHECKER	Nosizo Pindela	2018/05/07
			REVISED BY	Ramokone Motama	2018/05/07
5	24/01/2019	As per Baseline 10.2	APPROVER	Itumeleng Modiba	24/01/2019
			CHECKER	Nosizo Pindela	24/01/2019
			REVISED BY	Vanessa Ntuli	24/01/2019
6	13/03/2019	Added Twist and Door Bracket Measurements Remove Door Measurements	APPROVER	Itumeleng Modiba	13/03/2019
			CHECKER	Nosizo Pindela	13/03/2019
			REVISED BY	Vanessa Ntuli	13/03/2019
10	23/03/2019	New Baseline 10.2.5	APPROVER	Itumeleng Modiba	23/03/2019
			CHECKER	Nosizo Pindela	23/03/2019
			REVISED BY	Nosizo Pindela	23/03/2019
15	06/08/2020	New Baseline 10.2.6	APPROVER	Timothy Maimela	06/08/2020
			CHECKER	Bongane Masina	06/08/2020
			REVISED BY	Bongane Masina	06/08/2020
20	19/04/2021	New Baseline change 10.3	APPROVER	Timothy Maimela	19/04/2021
			CHECKER	Bongane Masina	19/04/2021
			REVISED BY	Bongane Masina	19/04/2021
25	20/02/2022	New Baseline change 10.3.1	APPROVER	Collins Mbhombhi	20/02/2022
			CHECKER	Andani Muthelo	20/02/2022
			REVISED BY	Andani Muthelo	20/02/2022
26	14/06/2022	Update minimum temperature requirement for sealant application	APPROVER	Collins Mbhombhi	14/06/2022
			CHECKER	Andani Muthelo	14/06/2022
			REVISED BY	Andani Muthelo	14/06/2022
27	26/07/2022	Threshold measurement addition	APPROVER	Collins Mbhombhi	27/07/2022
			CHECKER	Andani Muthelo	27/07/2022
			REVISED BY	Andani Muthelo	27/07/2022
28	17/10/2022	Addition of traceability for sealant application	APPROVER	Collins Mbhombhi	17/10/2022
			CHECKER	Ntokozo Zwane	17/10/2022
			REVISED BY	Amogelang Mohlampe	17/10/2022
29	14/04/2023	Added sealant batch number & welding consumables traceability	APPROVER	Vanessa Ntuli	14/04/2023
			CHECKER	Ntokozo Zwane	14/04/2023
			REVISED BY	Amogelang Mohlampe	14/04/2023
30	06/11/2023	Added traceability on thresholds for boiler makers and welders	APPROVER	Ngobeni Tyson	06/11/2023
			CHECKER	Andani Muthelo	06/11/2023
			REVISED BY	Ntokozo Zwane	06/11/2023

2022
15-17
QUALITY
MANAGEMENT

TRAINSET	CAR	OPERATOR NAME & ALPS NO	DATE	SELF INSPECTION NUMBER	PAGES
222	MO2	Norntanhlq 427423	16/04/24	SI.CB1230.277.V29	11



CARBODYSHELL M2 ASSEMBLY AA00001374497

Rev. 30

Project: PRASA

Date

SI.CB1230.277.V29

06/11/2023


Car: M02

NCR:

Work station: CB1230



Safety Related



I - Documentation and Instruments Control

I.1 - Documentation Control

Document	Type of car					Revision	Observation			Signature/Date (Operations)	Signature/Date (Quality)
	T3	M1	M2	M3	M4						
PRA.CB1230.AA00001374497			X			30		✓		N/A	(Signature) 16/04/24

I.2 - Instruments Control

Monitoring and Measuring Instrument Control - Used for Special Process

Instruments	Serial number	Calibration or Verification Validation Date		Signature/Date (Operations)	Signature/Date (Quality)
Tubular	22615	2024/10/11	✓	(Signature) 16/04/24	(Signature) 16/04/24
Square	GIBES0137	2024/10/11	✓	(Signature) 16/04/24	(Signature) 16/04/24
Measuring tape	A11877	2024/01/02	✓	(Signature) 16/04/24	(Signature) 16/04/24




1.3 Consumables

Welding Consumable Control - Used for Special Process

Filler Material	Heat Number	Welding Process		Signature/Date (Manufacturing)	Signature/Date (Quality)
308 CSI	E231067	MIG	✓	(Signature) 16/04/24	(Signature) 16/04/24


II - Self Inspection - Items to Check

II.1 - Items to check

Item	Picture/Drawing	Description	Acceptance criteria / Record	✓	✗	Signature/Date (Operations)	Signature/Date (Quality)
01	N/A	Assembly according to Instruction Engineering n° PRA.CB1230.AA00001374497 Verification of fitment for all brackets.	PRA.CB1230.AA00001374497	✓		Kgotsu 16/04/24	KG 16/04/24
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality	DTD0000210675	✓		Tham 16/04/24	TH 16/04/24
03	REFER TO ANNEXURE A	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	✓		Emma 16/04/24	EM 16/04/24
04		Cleaning of all Stainless-Steel Surface	According TO GIB-WEL - PROC-0002	✓		Tham 16/04/24	TH 16/04/24
05		Functionals dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	✓		Tham 16/04/24	TH 16/04/24
06		Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS 018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210658.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658.	✓		Emma 16/04/24	EM 16/04/24
07	N/A	Before application of sealant record the expiry date and make sure that the room temperature and humidity are within specified values as per Works Instructions Specified: Temperature Min - Max (1) : Min-Max 10°C - 35°C Relative humidity Min - Max (1) : Min-Max 25% - 80%	Sealant Batch No: <u>W5838</u> Exp Date: <u>MAY 2024</u> Actuals Temperature: <u>21°C</u> Humidity: <u>49%</u>	✓		Burke 16/04/24	BU 16/04/24
08	N/A	Verification of sealant application in regions of roof and sideframe.	Sealant applied in regions of roof and sideframe.	✓		Burke 16/04/24	BU 16/04/24

END 2 SEALANT

AREA 1



OPERATOR (Name & sign):


Leroy

OPERATOR (Name & sign):


Leroy

OPERATOR (Name & sign):

Zanele




Area D,E,F,G,H,I	LHS	RHS
Operator (Name & sign):	<u>D, E, F, G, H, I</u>	<u>D, E, F, G, H, I</u>
Operator (Name & sign):	<u></u>	<u></u>
Operator (Name & sign):	<u>Tshenolo</u>	<u>Bahle</u>
Operator (Name & sign):	<u></u>	<u></u>
Operator (Name & sign):	<u>Sibhe</u>	<u>Bonty</u>
Operator (Name & sign):	<u></u>	<u></u>




Specifications of Details for CBS measurement CB1230

Flatness side left and right maximum c. 2mm in the valley to peak measured 900mm. Record the maximum and minimum value found and indicate the corresponding region.




Specifications of Details for CBS measurement CB1230

Specified Camber for car out of jig is 18mm(-0mm + 2mm)




CAMBER	
RIGHT	20
LEFT	18



Specifications of Details for CBS measurement CB1230

Twist measured in transversal and longitudinal = Maximum 3mm. Measure twist on air spring plates (LHS and RHS), both End 1 and End 2 following twist measurement document.



TWIST FOUND ON END 1


TRANVERSE

LONGITUDINAL


TWIST FOUND ON END 2

TRANVERSE


LONGITUDINAL




Specifications of Details for CBS measurement CB1230



Detail C





Specifications of Details for CBS measurement CB1230



2589 to 2595mm

A	2590
B	2591
C	2592
D	2590
E	2589
F	2594
G	2593
H	2594
I	2595
J	2594
K	2591
L	2592
M	2593
N	2593
O	2591
P	2591



Threshold verification

Nominal value: 38

Door 1		Door 2		Door 3	
L	R	L	R	L	R
36	37	37	38	36	37
Door 4		Door 5		Door 6	
L	R	L	R	L	R
36	37	38	37	38	38

BOILER MAKER: Kgoliso

WELDER: Emmanuel E. Mafuiso



CARBODYSHELL M2 ASSEMBLY AA00001374497

Rev.
30

Project: PRASA


Date


06/11/2023

SI.CB1230.277.V29



Dye penetrant test

Dye-penetration test to be performed by quality personnel



	CARBODYSHELL M2 ASSEMBLY AA00001374497	Rev. 30	Project: PRASA SI.CB1230.277.V29
		Date 06/11/2023	

Self Inspection - Final Result

Is the car good to advance to the next workstation/process? (Approval of Operations and Industrial Quality)		DATE	NAME	SIGNATURE
HOLD POINT	(If activities are not complete, the missing activities must not impact the next stage)	16/04/24	Nonhlanhla <small>Operations</small>	
	Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.)	16/04/24	Richmond <small>Industrial Quality</small>	
	There are activities pending that impact/stop the activities of the next process Obs: (To describe problems below)		<small>Operations</small>	
	There are non-conformities impact the quality of the product and there is no corrective action defined yet)		<small>Industrial Quality</small>	

In case of "NO GO", describe blocking problems

In case of "NO GO", the operations manager must define below action plan to ensure "GO":

Item	Description	Responsible	Due date	Status

Operations

Quality

