

APPLICABLE FOR TRAINSET 100+ ONLY AS PER BASELINE 10.3.1

SELF INSPECTION SHEET

CONFIDENTIAL INFORMATION

This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.

APPLICATION REFERENCE											
MOUNTING	DRAWING	DESCRIPTION	STATION	CAR TYPE					WORK INSTRUCTION	SAFETY ?	
				TCL	M4	M4	MC	M3			TCL
DTB0223315/3	AAD0001241033	Carbell Assembly TC	CB3220	<input checked="" type="checkbox"/>					X	PGA CB1210.DTB3022331 9/3 V25	YES
<div> <div>REV</div> <div>DATE</div> <div>MODIFICATION CONTENT</div> <div>RESPONSIBLE</div> <div>NAME</div> <div>DATE</div> </div>											
0	09/04/2018	GIBELA NEW CREATION		APPROVER	Iumeleng Modiba	09/04/2018					
				CHECKER	Nosizo Pindela	09/04/2018					
				COMPLIER	Thanyani Mafhegu	06/04/2018					
				APPROVER	Iumeleng Modiba	2018/05/18					
				CHECKER	Nosizo Pindela	2018/05/18					
				REVISED BY	Ranokone Motama	2018/05/18					
1	2018/05/18	Team leader and Quality Technician to sign final signature from PME Manager to Quality manager		APPROVER	Iumeleng Modiba	2018/06/18					
				CHECKER	Nosizo Pindela	2018/06/18					
				REVISED BY	Ranokone Motama	2018/06/18					
2	2018/06/18	MODIFICATION CONTENT		APPROVER	Iumeleng Modiba	2018/12/12					
				CHECKER	Nosizo Pindela	2018/12/12					
				REVISED BY	Ranokone Motama	2018/12/12					
3	2018/12/12	Additional checkpoints		APPROVER	Iumeleng Modiba	22/01/2019					
				CHECKER	Nosizo Pindela	22/01/2019					
				REVISED BY	Vanessa Ntuli	22/01/2019					
5	22/01/2019	As per Baseline 10.2		APPROVER	Iumeleng Modiba	2019/11/03					
				CHECKER	Nosizo Pindela	2019/11/03					
				REVISED BY	Nosizo Pindela	2019/11/03					
6	2019/11/03	Record D1 and D2 on Self - Inspection		APPROVER	Iumeleng Modiba	21/08/2019					
				CHECKER	Nosizo Pindela	21/08/2019					
				REVISED BY	Nosizo Pindela	21/08/2019					
10	21/08/2019	New Baseline 10.2.5		APPROVER	Timothy Maimela	06/08/2020					
				CHECKER	Bongane Masina	06/08/2020					
				REVISED BY	Bongane Masina	06/08/2020					
15	06/08/2020	New Baseline 10.2.6		APPROVER	Timothy Maimela	19/04/2021					
				CHECKER	Bongane Masina	19/04/2021					
				REVISED BY	Bongane Masina	19/04/2021					
20	19/04/2020	New Baseline change 10.3		APPROVER	Mkhombi Collins	17/08/2021					
				CHECKER	Mpho Mulaudzi	17/08/2021					
				REVISED BY	Mpho Mulaudzi	17/08/2021					
21	17/08/2021	ADDED DIMENSIONS BEFORE WELDING		APPROVER	Mkhombi Collins	21/02/2022					
				CHECKER	Andani Muthelo	21/02/2022					
				REVISED BY	Andani Muthelo	21/02/2022					
25	21/02/2022	New Baseline change 10.3.1		APPROVER	Ntuli Vanessa	14/04/2023					
				CHECKER	Mohlame Amogelang	14/04/2023					
				REVISED BY	Mohlame Amogelang	14/04/2023					
26	14/04/2023	Addition of welding consumable traceability		APPROVER	Nyobeni Tyson	27/07/2023					
				CHECKER	Matlapo Keibone	27/07/2023					
				REVISED BY	Matlapo Keibone	27/07/2023					
27	27/07/2023	Added verification of loaded parts		APPROVER	Nyobeni Tyson	07/11/2023					
				CHECKER	Andani Muthelo	07/11/2023					
				REVISED BY	Nyobeni Tyson	07/11/2023					
28	07/11/2023	Addition of welding traceability		APPROVER	Andani Muthelo						
				CHECKER	Ntoko Zwane						
				REVISED BY	Ntoko Zwane						
TRAINSET	CAR	OPERATOR NAME & ALPS NUMBER	DATE	SELF INSPECTION NUMBER	PAGES						
811	TC1	Timothy - 448354	16/02/24	SI.CB1210.322.V28	16						



DTR30223319/3 Carshell Assembly TC

Project: PRA5A


Rev. V28
Date- 07/11/2023
SLCB1210.322.V28

Car TC1 & TC2

RCR

Work station

CB1210



1 - Documentation and Instruments

1.1 - Documentation Control

















Document	Type of car					Revision	Operation	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
	TC1	TC2	TC3	TC4	TC5					
DTR30223319/3	✓					28		✓	10/02/24	10/03/24

1.2 - Instruments Control

Monitoring and Measuring Instrument Control - Used for Special Process					
Instruments	Validation	Calibration or Verification Validates Date	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
TUBULAR	22316	09/03/24	✓	10/02/24	10/03/24
LASER TAPE	12542594	15/03/24	✓	10/02/24	10/03/24
MEASURING TAPE	GIBTF0084	31/03/24	✓	10/02/24	10/03/24

1.3 Consumables

Welding Consumable Control - Used for Special Process					
Welding Material	Heat Number	Welding Process	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
ER 308 LSI	3971730-74791	MIG	✓	10/02/24	10/03/24
ER 309 LSI	318394-74708	MIG	✓	10/02/24	10/03/24
ER 308 L	310442-73092	TIG	✓	10/02/24	10/03/24

GIBELCO		DTR30223319/3 Carshell Assembly TC		Rev. V28 Date- 07/11/2023		Project: PRASA SI.CB1210.322.V28	
Item	Picture/Drawing	Description	Acceptance criteria / Record	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)	
01	N/A	Verification of correct parts loaded (Sidewalls, Endframes, Roof and Underframe)	DT00000284980	✓	 10/02/24	 10/02/24	
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality.	DTD00000210675	✓	 10/02/24	 10/02/24	
03		Functional dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	✓	 10/02/24	 10/02/24	
04	REFER TO ANNEXURE A	Spot Welding inspected and approved according procedure	IND-SAL-WMS-016 e DTD00000210675	✓	 10/02/24	 10/02/24	
05	REFER TO ANNEXURE B	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	✓	 10/02/24	 10/02/24	
06		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	✓	 10/02/24	 10/02/24	
07	N/A	Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018.	As the welding procedure IND-SAL-WMS-018 and DTD00000210658	✓	 10/02/24	 10/02/24	



DTR30223319/3 Carshell Assembly TC

Rev.
V28


Project: PRASA





Date-
07/1/2023





SLCB1210.322.V28


Welder traceability





Roof ring welds




Boiler maker (Name & Sign):	<u>SEAN</u> 	LHS	Welder (Name & Sign):	<u>SITHOKAZI</u> 	
Boiler maker (Name & Sign):	<u>SEAN</u> 	RHS	Welder (Name & Sign):	<u>SITHOKAZI</u> 	END 1


Boiler maker (Name & Sign):	<u>GEORGE</u> 	LHS	Welder (Name & Sign):	<u>SITHOKAZI</u> 	
Boiler maker (Name & Sign):	<u>GEORGE</u> 	RHS	Welder (Name & Sign):	<u>SITHOKAZI</u> 	END 2




Boiler maker (Name & Sign):	<u>TIMOTHY</u> 	LHS	Boiler maker (Name & Sign):	<u>TIMOTHY</u> 	RHS
Welder (Name & Sign):	<u>THABANG</u> 		Welder (Name & Sign):	<u>THABANG</u> 	

		DTR3022319/3 Carshell Assembly TC		Rev. V/28 Date- 07/11/2023	Project: PRASA SI.CB1210.322.V28
---	--	-----------------------------------	--	-------------------------------------	-------------------------------------

EUF Reinforcement Plates




END 1



END 2

Boiler maker (Name & Sign): Lawrence Mufson


Welder (Name & Sign): Thabang Mufson



FEDOU

Operator: Siphokazi Mufson

Specifications of Details for CBS measurement



Measure gap between jig pillar / chair and underframe = 0mm. No gap.

Fill in the gap foundon each jig pillars / chair and underframe should be 0mm.

After Loading Underframe and Clamping.

	1	2	3	4	5	6	7	8	9	10	11	12
Left Hand Side	0	0	0	0	0	0	0	0	0	0	0	0
Right Hand Side	0	0	0	0	0	0	0	0	0	0	0	0

Signature Operations:

[Signature]

Date: 10/02/24

After Welding.

	1	2	3	4	5	6	7	8	9	10	11	12
Left Hand Side	0	0	0	0	0	0	0	0	0	0	0	0
Right Hand Side	0	0	0	0	0	0	0	0	0	0	0	0

Signature Industrial Quality:

[Signature]

Date:

10/02/24






DTR3022319/3 Carshell Assembly TC


Rev.
V28
Date-
07/11/2023

Project: PRASA
SI-CB1210.322 V28


Specifications of Details for CBS measurement



Measurement positions on roof rail and sidewall corner corner



Measurement positions on sidewall and side sill corner




Reinforcement area measurement positions on roof reinforcement area

10/02/24

Specifications of Details for CBS measurement

BEFORE WELDING



PME: The difference in Height values measured on the
LHS and RHS should be $\leq 2MM$ on each point.


	Record D1 values	Record D2 values	D1-D2 $\leq 5mm$	2399 to 2409	2399 to 2409 (RHS)	LHS-RHS ≤ 2
A	3267	3266	1	2403	2404	1
B	3264	3267	2	2405	2403	2
C	3268	3267	1	2404	2404	0
D	3265	3268	3	2405	2404	1
E	3266	3264	2	2405	2404	1
F	3264	3264	0	2404	2404	0
G	3267	3268	1	2404	2405	1
H	3263	3266	3	2404	2402	2
I	3264	3266	2	2404	2406	2
J	3267	3266	1	2404	2404	0
K	3265	3268	3	2403	2404	1
L	3267	3269	2	2405	2405	0
M	3266	3264	2	2404	2405	1

Signature

10/02/24

Specifications of Details for CBS measurement

AFTER WELDING




PME: The difference in Height values measured on the
LHS and RHS should be $\leq 2\text{MM}$ on each point.

	Record D1 values	Record D2 values	D1-D2 $\leq 5\text{mm}$	2399 to 2409	2399 to 2409 (RHS)	LHS-RHS ≤ 2
A	3267	3266	1	2403	2404	1
B	3299	3297	2	2405	2403	2
C	3298	3297	1	2404	2404	0
D	3265	3268	3	2405	2404	1
E	3266	3264	2	2405	2404	1
F	3294	3294	0	2404	2404	0
G	3297	3298	1	2404	2405	1
H	3263	3266	3	2404	2402	2
I	3264	3266	2	2404	2406	2
J	3297	3296	1	2404	2404	0
K	3295	3298	3	2403	2404	1
L	3267	3269	2	2405	2405	0
M	3296	3294	2	2404	2405	1

[Signature]
10/02/24

CBS measurement

BEFORE WELDING



2270 to 2276

2268 & 2274

2275

2274

2276

2274

2272

2275

2273

2274


2276

2274

2272


2275

2276




Do not consider reinforcement (Take measurements top area of zee profile)

2265 to 2271



2265 to 2271





Detail G
Consideration for
reinforcement zone


10/02/24

Specifications of Details for CBS measurement



AFTER WELDING



Do not consider reinforcement (Take measurements top area of zee profile)



Take measurement close to radius (considering reinforcement)




	2265 to 2271	2270 to 2276
A	2270	2275
B	2270	2275
C	2269	2274
D	2270	2274
E	2270	2275
F	2268	2275
G	2270	2274
H	2270	2274
I	2269	2276
J	2269	2275
K	2268	2275
L	2268	2275
M	2265	2275

10/02/24

Specifications of Details for CBS measurement

Endframe 2



MEASURED REF

DIAGONAL DIFFERENCE D1-D2 3.3mm

Height Dimension

1380

D2

2416

Central Distance

1381

D2

2414

Lower Distance

1381

D1-D2


2

[Signature]
10/02/24

Specifications of Details for CBS measurement

LEFT SIDE	
SPECIFICATION SIZE	ACTUAL SIZE
1A	18870 ± 0.5 -4.5
18865	

RIGHT SIDE	
SPECIFICATION SIZE	ACTUAL SIZE
1A	18870 ± 0.5 -4.5
18865	




Dye penetrant test

Dye-penetration test to be performed by quality personnel



10/02/24



DTR30223319/3 Carshell Assembly TC

Rev.
V28

Project: PRASA

Date-

Date- 7/19/20

SI.CB1210.322.V28

[illegible]

11.2 - Check List REX

Check List Items

Item	Picture/Drawing	Description	Checklist Record	OK	Signature/Date (Mentor/Coach)	Signature/Date (You)
01	N/A	To complete REX	Refer to REX. New editors must be added on the REX			



DTR3022319/3 Carshell Assembly TC

Rev.
V28
Date-
07/11/2023
Project: PRASA
SI.CB1210.322.V28

Self inspection - Final Result

Is the car good to advance to the next workstation/process?
(Approval of Operations and Industrial Quality)

Is the car good to advance to the next workstation/process? (Approval of Operations and Industrial Quality)					DATE	NAME	SIGNATURE
HOLD POINT	GO				10/03/24	11.03.24	
		Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the component party.	10/03/24	Amo			
		There are activities pending that impacting the activities of the next process Cbck. (To describe problems below)		Operations			
		There are non-conformities impact the quality of the product and there is no corrective action defined yet)		Quality			


In case of "NO GO", describe blocking problems

In case of "NO GO", the operations manager must define below action plan to ensure "GO":



Item	Description	Action	Responsible	Due date	Status


Operations

Quality

		DTR3023319/3 Carshell Assembly TC		Rev. V28	Project: PRASA
				Date- 07/11/2023	SI.CB1210.322.V28



ANNEXURE A: Spot Welding Quality Acceptance Standard



	DTB0223319/3 Carshell Assembly TC		Rev. V28 Date- 07/11/2023	Project: PRASA SI.C81210.322.V28
---	-----------------------------------	--	------------------------------------	-------------------------------------

ANNEXURE B: Arc Welding Quality Acceptance Standard







APPLICABLE FOR TRAINSET 100+ ONLY AS PER BASELINE 10.3.1

SELF INSPECTION SHEET

CONFIDENTIAL INFORMATION
This document contains confidential information and is controlled through Prasa to be considered as Confidential Information pursuant to the provisions of Clause 25 of the RPA, and treated as such.

APPLICATION REFERENCE									
MEETING	ISSUING	DESCRIPTION	SECTION	YES	NO	NA	YES	NO	NA
07/03/2023	AM0001-41002	Copied quantity TC	Q220	X			X		
REV	DATE	MODIFICATION CONTENT	RESPONSIBLE	NAME	DATE				
0	09/04/2023	CIBELA NEW CREATION	APPROVER	Ismaelung Mafika	09/04/2023				
			CHECKER	Nedus Pindla	09/04/2023				
			COMPILER	Thangeni Mafika	06/04/2023				
1	23/05/2023	Team leader and Quality Technician to sign Change final signature from PVE Manager to Quality Manager	APPROVER	Ismaelung Mafika	23/05/2023				
			CHECKER	Nedus Pindla	23/05/2023				
2	09/07/2023	Certain dimensional checks added and others moved to CB210 and CB220	APPROVER	Ismaelung Mafika	09/07/2023				
			CHECKER	Nedus Pindla	09/07/2023				
			COMPILER	Ramabone Mafika	09/07/2023				
3	2023/08/12	Certain dimensional checks added and others moved to CB210 and CB220	COMPILER	Nedus Pindla	2023/08/12				
			CHECKER	Ismaelung Mafika	2023/08/12				
5	24/02/2023	As per Baseline 10.2	APPROVER	Ismaelung Mafika	24/02/2023				
			CHECKER	Nedus Pindla	24/02/2023				
			COMPILER	Vanessa Ntuli	24/02/2023				
6	13/03/2023	Added D1 and D2 on Shelf - Inspection length measurements	APPROVER	Ismaelung Mafika	13/03/2023				
			CHECKER	Nedus Pindla	13/03/2023				
			COMPILER	Nedus Pindla	13/03/2023				
7	20/05/2023	Removed rod width	APPROVER	Ismaelung Mafika	20/05/2023				
			CHECKER	Nedus Pindla	20/05/2023				
			REMOVED BY	Nedus Pindla	20/05/2023				
10	22/08/2023	New Baseline 10.2.5	APPROVER	Ismaelung Mafika	22/08/2023				
			CHECKER	Nedus Pindla	22/08/2023				
			REMOVED BY	Nedus Pindla	22/08/2023				
15	06/08/2023	New Baseline 10.2.6	APPROVER	Ismaelung Mafika	06/08/2023				
			CHECKER	Benjamin Mafika	06/08/2023				
			REMOVED BY	Benjamin Mafika	06/08/2023				
20	16/04/2021	New Baseline 10.2.5	APPROVER	Benjamin Mafika	16/04/2021				
			CHECKER	Benjamin Mafika	16/04/2021				
			REMOVED BY	Benjamin Mafika	16/04/2021				
21	17/08/2021	ADDED DIMENSIONS BEFORE WELDING	APPROVER	Ismaelung Mafika	17/08/2021				
			CHECKER	Ismaelung Mafika	17/08/2021				
			REMOVED BY	Ismaelung Mafika	17/08/2021				
25	20/02/2022	New Baseline 10.2.6	APPROVER	Ismaelung Mafika	20/02/2022				
			CHECKER	Ismaelung Mafika	20/02/2022				
			REMOVED BY	Ismaelung Mafika	20/02/2022				
26	14/06/2022	Update minimum temperature requirement for sealant application	APPROVER	Ismaelung Mafika	14/06/2022				
			CHECKER	Ismaelung Mafika	14/06/2022				
			REMOVED BY	Ismaelung Mafika	14/06/2022				
27	17/10/2022	Addition of traceability for sealant application and welding	APPROVER	Ismaelung Mafika	17/10/2022				
			CHECKER	Ismaelung Mafika	17/10/2022				
			REMOVED BY	Ismaelung Mafika	17/10/2022				
28	14/04/2023	Add sealant batch number & welding consumables traceability	APPROVER	Ismaelung Mafika	14/04/2023				
			CHECKER	Ismaelung Mafika	14/04/2023				
			REMOVED BY	Ismaelung Mafika	14/04/2023				
29	28/10/2023	Addition of bracket quantity	APPROVER	Ismaelung Mafika	28/10/2023				
			CHECKER	Ismaelung Mafika	28/10/2023				
			REMOVED BY	Ismaelung Mafika	28/10/2023				
TRAINSET	CAR	OPERATOR NAME & ALPS NUMBER	DATE	SELF INSPECTION NUMBER	PAGES				
18211	TC	Asa/DA - 42994	13-02-24	SI-CB220-323-V29	17				



DTR30223319/2 Carshell Assembly TC


Rev. 29
Project: PRASADate- 28/10/2023
SI.CB1220.323.V29

Carro TC1, TC2

NCR:

Work station:

CB1220



I - Documentation and Instruments

I.1 - Documentation Control

Document	Type of car					Revision	Observation	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)				
	TC1	M1	M2	M3	M4						TC2			
DTR30223319/2	X						29		28-10-2023	X		N/A	13-02-24	28/10/24

I.2 - Instruments Control


Monitoring and Measuring Instrument Control - Used for Special Process

Instruments	Validation	Calibration or Verification Validation Date	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
Tubular	22713	03/08/2024	X	13-02-24	28/10/24
Measuring tape	5274-0231	30/03/2024	X	13-02-24	28/10/24

1.3 Consumables



















Welding Consumable Control - Used for Special Process


Welding Material	Heat Number	Welding Process	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
308	530498	MIG	X	13-02-24	28/10/24
308	530498	MIG	X	13-02-24	28/10/24


	DTR30223319/2 Carshell Assembly TC		Rev. 29	Project: PRASA
			Date- 28/02/2023	SI.CB1220.323.V29

I - Control Activities of Production

II.1 - Items to check

Item	Picture/Drawing	Description	Acceptance criteria / Record	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
01	N/A	Assembly according to Instruction Engineering n° PRA.CB1220.DTR025487/2 Verification of moment for all reinforcement brackets.	DTR30223319/2	✓	13-02-24 	13/02/24 
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality.	DTD0000210675	✓	13-02-24 	13/02/24 
3	REFER TO ANNEXURE A	Spot Welding inspected and approved according procedure	IND-SAL-WMS-016 e DTD0000210675	✓	13-02-24 	13/02/24 
04	REFER TO ANNEXURE B	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	✓	13-02-24 	13/02/24 
05		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	✓	13-02-24 	13/02/24 
06	N/A	Functional dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	✓	13-02-24 	13/02/24 
07		Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210658.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658	✓	13-02-24 	13/02/24 
08	N/A	Before application of sealant record the expiry date and make sure that the room temperature and humidity are within specified values as per Works Instructions Specified: Temperature Min - Max (°) Min-Max Relative Humidity Min - Max (%) Max (1)	Sealant Batch No. <u>W7003</u> Exp Date: <u>02/24</u> Actuals Temperature: <u>30</u> Humidity: <u>60</u>	✓	13-02-24 	13/02/24 

		DTR30223319/2 Carshell Assembly TC		Rev. 29	Project: PRASA		
				Date- 28/10/2023			
09	NA	Verification of sedant application in certain regions in the drawing.	AAD0001241033	✓		13/02/24	13/02/24
10	NA	Verification of sedant application on the roof and sidewall finishers	Sedant must be: -Applied straight and even (1.5mm) -Free of gaps, cracks, damage and debris (fishes, dirt, dust) Refer to Annexure B	✓		13/02/24	13/02/24

	Rev.		Project: PRASA
	29		
DTR30223319/2 Carshell Assembly TC			SI.CB1220.323.V29
28/10/2023			



END 1
SEALANT


OPERATOR
(Name & sign):


Uthmaniyah 

OPERATOR
(Name & sign):

Uthmaniyah 



	DTR3022331912 Carshell Assembly TC		Rev.	Project: PRASA SLCB1220.323.V29
			29	
		Date-	28/10/2023	



REINFORCEMENT WELDING

AREA	LHS	RHS
A	Operator (Name&sign): <u>[Signature]</u>	<u>[Signature]</u>
B	Operator (Name&sign): <u>[Signature]</u>	<u>[Signature]</u>
C	Operator (Name&sign): <u>[Signature]</u>	<u>[Signature]</u>
D	Operator (Name&sign): <u>[Signature]</u>	<u>[Signature]</u>
E	Operator (Name&sign): <u>[Signature]</u>	<u>[Signature]</u>




DTR30223319/2 Carshell Assembly TC

Rev.
29

Project: PRASA

Date-
28/10/2023

SLCB1220.323.V29



BRACKETING

INSTALLATION

C-RAILS:

Operator:

Thani LC

DOOR MECHANISMS:

Operator:

Tetelo

Operator:

TAPPING PADS

Operator:

S. Alad END 2

INSTALLATION & VERIFICATION

SEAT & LUGGAGE BRACKETS:

Operator:

Monsieur de Sebay

Operator:

Monsieur de Sebay

SEAT BRACKETS VERIFICATION:

Operator:

Tetelo

Operator:

AREA

LHS WELDING

RHS

A (Seat brackets)

: Operator (Name&sign):

M. Alad

(C-rails, Luggage and earth bushes) : Operator (Name&sign):

M. Alad

B (Seat brackets)

: Operator (Name&sign):

M. Alad

(C-rails, Luggage and earth bushes) : Operator (Name&sign):

M. Alad

C (Seat brackets)

: Operator (Name&sign):

M. Alad

(C-rails, Luggage and earth bushes) : Operator (Name&sign):

M. Alad


D (Seat brackets)

Operator (Name&sign):

M. Alad

(C-rails, Luggage and earth bushes) : Operator (Name&sign):


M. Alad

	DTR3022331912 Carstheil Assembly TC	Rev. 29	Project: PRASA SI.CB1220.323.V29
		Date- 28/10/2023	

ENDS

END 1 TAPPING PADS WELDING: Operator (Name&sign): NA



END 2 TAPPING PADS WELDING: Operator (Name&sign): S. H. [Signature]



DTR30223319/2 Carshell Assembly TC

Rev. 29
Date- 28/10/2023
Project: PRASA
SI.CB1.220.323.V29

TC BRACKET INSTALLATION



QUANTITIES (TC)

RHS

SECTION	QUANTITY	OK	NOK
C-RAILS	A 4		
	B 4		
	C 6		
	D 12		
SEAT BRACKETS	A 0		
	B 21		
	C 21		
	D 13		
EARTH BUSH	A 1		
	B 4		
	C 5		
	D 4		

ROOF ENDS:

CRAILS 2 OFF END 2
EARTH BUSH 4 OFF END 2

VERIFICATION BY: Asandq


LHS


SECTION	QUANTITY	OK	NOK
C-RAILS	A 4		
	B 6		
	C 6		
	D 0		
SEAT BRACKETS	A 0		
	B 21		
	C 21		
	D 13		
EARTH BUSH	A 1		
	B 4		
	C 4		
	D 2		

ROOF ENDS:


CRAILS 2 OFF END 2
EARTH BUSH 4 OFF END 2

VERIFICATION BY: Asandq


			
DTR30223319/2 Carshell Assembly TC			
Rev.		Project: PRASA	
29			
Date-		SI.CB1220.323.V29	
28/10/2023			




Take measurement close to radius




Measurement positions on roof rail and sidewall/omega corner.




Reinforcement area measurement positions on roof reinforcement area.




Measurement positions on sidewall and side sill corner.




Take measurement close to radius




	DTR3022331912 Carshell Assembly TC	Rev. 29	Project: PRASA SI.CB1220.323.V29
		Date- 28/10/2023	




Take measurement close to radius



Detail C






BEFORE WELDING

	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2589 to 2595
A	3266	3264	2	-
B	3296	3295	1	-
C	3298	3296	2	-
D	3264	3268	4	-
E	3265	3268	3	-
F	3296	3300	6	-
G	3296	3300	4	-
H	3264	3267	3	-
I	3266	3269	3	-
J	3296	3296	0	-
K	3301	3296	4	-
L	3270	3266	3	-
M	3296	3300	4	-

[Handwritten signature]

13-02-24




AFTER WELDING

	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2589 to 2595
A	3267	3263	4	2595
B	3299	3295	4	2591
C	3297	3298	1	2594
D	3269	3268	1	2606
E	3266	3266	0	2594
F	3299	3300	1	2597
G	3300	3300	0	2604
H	3265	3266	1	2610
I	3269	3270	1	2600
J	3295	3299	4	2591
K	3302	3296	6	2600
L	3269	3270	1	2600
M	3306	3294	6	2596

13-22-24

15-02-24

Specifications of Details for CB5 measurement




Doors length - 1672 ±3mm

#1	#2	#3	
1673	1674	1674	HIGHER DIMENSION
1672	1673	1672	CENTRAL DIMENSION
1671	1671	1672	LOWER DIMENSION

Doors diagonal D1-D2 maximum difference ≤ 4 mm

	#1	#2	#3
D1	2748	2746	2744
D2	2746	2745	2745
D1-D2	2	1	1



Vão de Portas - 1672 ±3mm
Doors length - 1672 ±3mm

#1	#2	#3	
1674	1672	1672	DIMENSÃO SUPERIOR HIGHER DIMENSION
1673	1671	1672	CENTRAL DIMENSION
1672	1671	1672	LOWER DIMENSION

Diagonal de portas - diferença D1-D2 < 4 mm

	#1	#2	#3
D1	2746	2747	2745
D2	2745	2746	2746
D1-D2	1	1	1

[Handwritten signature]
13-02-24



DTF302233191/2 Carshell Assembly TC

Rev. 29	Project: PRA5A
Date- 28/10/2023	SLCB1220.323.V29

Specifications of Details for CBS measurement

Dye penetrant test


Dye-penetration test to be performed by quality personnel



Item	Description of the issue	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)



11.2 - Check List REX

Check List Items					
Item	Picture/Drawing	Description	Criteria/Record	OK	Signature/Date (Manufacturing)
01	N/A	To complete REX	Refer to REX. New defects must be added on the REX		Signature/Date (Quality)

	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA SLCB1220.323.V29
		Date- 28/10/2023	

Self Inspection - Final Result

Is the car good to advance to the next workstation/process?
 (Approval of Operations and Industrial Quality)


	DATE	NAME	SIGNATURE
HOLD POINT	13-02-24	AS HADJ	
	13-02-24	Andani	
GO			
NO GO			

In case of "NO GO", describe blocking problems





In case of "NO GO", the operations manager must define below action plan to ensure "GO":				
Item	Description	Action	Responsible	Due date


Operations

Quality




	DTR30223319/2 Carshell Assembly TC		Rev. 29	Project: PRASA
	Date- 28/10/2023	SI.CB1220.323.V29		


ANNEXURE A: Spot Welding Quality Acceptance Standard





		DTR30223319/2 Carshell Assembly TC		Rev. 29	Project: PRASA
				Date- 28/10/2023	SLCB1220.323.V29

ANNEXURE B: Arc Welding Quality Acceptance Standard




	DTR3022331912 Carshell Assembly TC		Rev.	Project: PRASA
			29	
			Date-	
	28/10/2023	SI.CB1220.323.V29		

ANNEXURE B: Sealant



GIBECO

PRASA PROJECT



APPLICABLE FOR TRAINSET 100+ ONLY AS PER BASELINE 10.3.1

SELF INSPECTION SHEET

CONFIDENTIAL INFORMATION


This data and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.

MOUNTING		DRAWING	DESCRIPTION	STATION	OR TYPE				WORK INSTRUCTION	SHEET 7
DT000023319	ADDRESS1903	DT000023319 Gaphel Assembly TC	CR120	TC	ML	MS	MS	TC	PRA/CR1230.DT0000012	23319.V20
REV	DATE	MODIFICATION CONTENT				RESPONSIBLE	NAME	DATE		
0	09/04/2019	GIBECO NEW CREATION				APPROVER	Ismaelung Mofuba	09/04/2019		
					CHECKER	Nodzo Pindelo	09/04/2019			
					COMPIER	Tharyoni Mafhegu	09/04/2019			
1	30/5/2018	Team leader and Quality Technician to sign Change final signature from PVE Manager to Quality manager				APPROVER	Ismaelung Mofuba	30/5/2018		
					CHECKER	Nodzo Pindelo	30/5/2018			
					REVIEWED BY	Nodzo Pindelo	30/5/2018			
2	05/07/2018	Certain dimensional checks moved to CR1220				APPROVER	Ismaelung Mofuba	05/07/2018		
					CHECKER	Nodzo Pindelo	05/07/2018			
					COMPIER	Ramolemo Momoa	05/07/2018			
5	24/01/2019	As per Baseline 10.2				APPROVER	Ismaelung Mofuba	24/01/2019		
					CHECKER	Nodzo Pindelo	24/01/2019			
					REVIEWED BY	Vanessa Ntuli	24/01/2019			
6	13/03/2019	Added Twist and Door Bracket Measurements Remove Door Measurements				APPROVER	Ismaelung Mofuba	13/03/2019		
					CHECKER	Nodzo Pindelo	13/03/2019			
					COMPIER	Nodzo Pindelo	13/03/2019			
7	17/05/2019	Added Cab Fire Barrier Fitness Measurements				APPROVER	Ismaelung Mofuba	17/05/2019		
					CHECKER	Nodzo Pindelo	17/05/2019			
					COMPIER	Ismaelung Mofuba	20/09/2018			
10	20/09/2019	New Baseline 10.2.5				CHECKER	Nodzo Pindelo	20/09/2019		
					COMPIER	Nodzo Pindelo	20/09/2019			
15	28/01/2021	New Baseline 10.2.5				APPROVER	Timothy Mafela	28/01/2021		
					CHECKER	Bongane Mafosa	28/01/2021			
					COMPIER	Bongane Mafosa	28/01/2021			
20	19/04/2021	New Baseline change 10.3				APPROVER	Timothy Mafela	19/04/2021		
					CHECKER	Bongane Mafosa	19/04/2021			
					COMPIER	Bongane Mafosa	19/04/2021			
25	20/04/2022	New Baseline change 10.3.1				APPROVER	Collins Mkhombeni	20/04/2022		
					CHECKER	Andani Muthole	20/04/2022			
					COMPIER	Andani Muthole	20/04/2022			
26	14/06/2022	Update minimum temperature requirement for sealant application				APPROVER	Collins Mkhombeni	14/06/2022		
					CHECKER	Andani Muthole	14/06/2022			
					COMPIER	Andani Muthole	14/06/2022			
27	26/07/2022	Threshold measurements addition				APPROVER	Collins Mkhombeni	26/07/2022		
					CHECKER	Andani Muthole	26/07/2022			
					COMPIER	Andani Muthole	26/07/2022			
28	17/10/2022	Addition of traceability for sealant application				APPROVER	Collins Mkhombeni	17/10/2022		
					CHECKER	Nodzo Zwane	17/10/2022			
					COMPIER	Amagaling Mchlampe	17/10/2022			
29	14/04/2023	Added sealant batch number & welding consumables traceability				APPROVER	Vanessa Ntuli	14/04/2023		
					CHECKER	Nodzo Zwane	14/04/2023			
					COMPIER	Amagaling Mchlampe	14/04/2023			
30	06/11/2023	Added traceability for thresholds for boiler makers and welders				APPROVER	Tyran Nyeleti	06/11/2023		
					CHECKER	Andani Muthole	06/11/2023			
					COMPIER	Nodzo Zwane	06/11/2023			
TRAINSET	CAR	OPERATOR NAME & ALPS NUMBER	DATE	SELF INSPECTION NUMBER				PAGES		
211	KE1	Ismaelung Mofuba	13/02/24	SI.CR1230.324.V28				14		

Carro:
 Car:
 NCR:

Work station:

CB1230



I - Documentation and Instruments

I.1 - Documentation Control

Document	Type of car					Revision	Observation	OK	NOK	Signature/Date (Operations)	Signature/Date (Quality)
	TC1	M1	M2	M3	M4	TC2					
DT00000223319	X						30	OK		N/A	23/10/24

I.2 - Instruments Control

Monitoring and Measuring Instrument Control - Used for Special Process

Instruments	Validation	Calibration or Verification Validation Date	OK	NOK	Signature/Date (Operations)	Signature/Date (Quality)
Combination Square	Cias 50137	2023/10/11	OK		13/02/24 23/10/24	23/10/24
Universal	22713-1	29/11/24	OK		13/02/24 23/10/24	23/10/24
Measuring tape	Cias 0394	2024/04/06	OK		13/02/24 23/10/24	23/10/24

1.3 Consumables

Welding Consumable Control - Used for Special Process

Filet Material	Heat Number	Welding Process	OK	NOK	Signature/Date (Manufacturing)	Signature/Date (Quality)
ER308 LSi 1.0mm	3408-107	Mig welding	OK		13/02/24 23/10/24	23/10/24
EN ISO 14343-A-W196	2996 RT-2322	Mig welding	OK		13/02/24 23/10/24	23/10/24

II - Control Activities of Production

II.1 - Items to check


Item	Pictures/Drawing	Description	Acceptance criteria / Record	OK	Not OK	Remark	Signature/Date (Operations)	Signature/Date (Quality)
01	N/A	Assembly according to Instruction Engineering n° DT00000223319	DT00000223319	OK			13/02/24 13/02/24	13/02/24 13/02/24
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality.	DTD00000210675	OK			13/02/24 13/02/24	13/02/24 13/02/24
03	REFER TO ANNEXURE A	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 DTD00000210675	OK			13/02/24 13/02/24	13/02/24 13/02/24
04	N/A	Functionals dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	OK			13/02/24 13/02/24	13/02/24 13/02/24
05	N/A	Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD00000210658.	As the welding procedure IND-SAL-WMS-018 and DTD00000210658	OK			13/02/24 13/02/24	13/02/24 13/02/24
06	N/A	Before application of sealant record the expiry date and make sure that the room temperature and humidity are within specified values as per Works Instructions Specified: Temperature Min - Max (1) Min-Max 10°C - 35°C Relative humidity Min - Max (1) 25% - 80%	Sealant Batch No: <u>15L.10-23</u> Exp Date: <u>05/25</u> Actuals Temperature: <u>18°C</u> Humidity: <u>62%</u>	OK			13/02/24 13/02/24	13/02/24 13/02/24
07	N/A	Verification of sealant application in regions of roof and sideframe finishers.	Sealant must be: -Applied straight and even (1.5mm) -Free of gaps, cracks, damage and debris (flashes, dirt, dust) Refer to Annexure B	OK			13/02/24 13/02/24	13/02/24 13/02/24

VIEW A




**END 1
SEALANT**

OPERATOR
(Name & sign):

~~Herold~~ Herold 

OPERATOR
(Name & sign):



VIEW C

OPERATOR
(Name&sign):


Lenny 

OPERATOR
(Name&sign):

Lenny 

OPERATOR
(Name&sign):

Lenny 



Area D,E,F,G,H,I	
Operator (Name & sign) : DEF G1 (H TOP)	LHS
Operator (Name & sign) : Leaato (LH)	RHS
Operator (Name & sign) : Burnie Blyde	DEF G1 (H TOP)
Operator (Name & sign) : Bolty Blyde	Leaato (LH)
Operator (Name & sign) : (D)?	Bolty Blyde
Operator (Name & sign) : (D)?	Cornel Sealant
Operator (Name & sign) : H BOTTOM PART	(D)?
Operator (Name & sign) : Leaato (LH)	H BOTTOM PART
	Leaato (LH)


END #2

END #1

Flatness side left and right maximum of 2mm in the valley to peak measured in 900mm. Recod the maximum and minimum value foundand indicate the corresponding region.

RIGHT SIDE

END #1




MAXIMUM 1

MINIMUM 0.3

LEFT SIDE

END #2




MAXIMUM 0.5

MINIMUM 1.0


Specifications of Details for GBS measurement CB1230

Specified Camber for car out of jig is 16mm (-0mm + 2mm)




Specifications of Details for CBS measurement CB1230


Twist measured in transversal and longitudinal = Maximum 3mm. Measure twist on air spring plates (LHS and RHS), both End 1 and End 2 following twist measurement document.




Details for measuring on the CB1230 stage, after completion of activities



Detail C



Specifications of Details for CBS measurement



2589 to 2595mm

A 2595

B 2591

C 2595

D 2589

E 2590

F 2591

G 2592

H 2593

I 2594

J 2591


K 2590

L 2589

M 2591

N 2587

O 2591



Threshold verification

Nominal value: 38


Door 1		Door 2		Door 3	
L	R	L	R	L	R
38	38	38	38	38	38
Door 4		Door 5		Door 6	
L	R	L	R	L	R
38	38	38	39	39	38

BOLTER MAKER: bulneWELDER: marthago



Specifications of Details for CBS measurement

Measure the flatness on the Cab Fire Barrier after installation and welding. Measure positions A, B, C and D using 1000mm flatness ruler and taper gauge.

Specified Maximum Flatness deviation on Cab Fire Barrier = 2mm



Measured Values			
	Minimum	Maximum	Deviation
A	9.3	9.7	0.5
B	9.9	9.1	0.3
C	9.6	9.5	0.2
D	10.2	10.3	0.6





DT00000223319 Carshell Assembly TC

Rev.
30
Date-
06/11/2023

Project: PRASA
SI.CB1230.324.V29

Dye penetrant test

Dye-penetration test to be performed by quality personnel



Item	Description of the issue	OK	Signature/Date (Operations)	Signature/Date (Quality)

II.2 - Check List REX

Check List Items					
Item	Picture/Drawing	Description	Criteria Record	OK	Signature/Date (Operations)
01	N/A	To complete REX	Refer to REX. New defects must be added on the REX		



DT00000223319 Carshell Assembly TC

Rev.
30
Date-
06/11/2023

Project: PRASA
SI.CB1230.324.V29

Self Inspection - Final Result


Is the car good to advance to the next workstation/process? (Approval of Operations and Industrial Quality)		DATE	NAME	SIGNATURE
GO	If activities are not complete, the missing activities must not impact the next stage!	13/02/24	Shendlo	
	Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.)	13/02/24	Operations	
NO GO	"There are activities pendings that impact/stop the activities of the next process Obs. (To describe problems below)		Androni	
	There are non-conformities impact the quality of the product and there is no corrective action defined yet)		Industrial Quality	

In case of "NO GO", describe blocking problems




In case of "NO GO", the operations manager must define below action plan to ensure "GO":				
Item	Description	Action	Responsible	Due date


Operations

Quality

 GIBELCO		DT00000223319 Carshell Assembly TC		Rev. 30	Project: PRASA
				Date- 06/11/2023	SI.CB1230.324.V29

ANNEXURE A: Arc Welding Quality Acceptance Standard



		DT00000223319 Carshell Assembly TC		Rev. 30	Project: PRASA
				Date- 06/11/2023	SI.CB1230.324.V29

ANNEXURE B: SEALANT

