

APPLICABLE FROM TRAINSET 190+ AS PER BASELINE 10.4

SELF INSPECTION SHEET

CONFIDENTIAL INFORMATION

This document and the information contemplated therein have to be considered as Confidential information pursuant to the provisions of Clause 25 of the MSA, and treated as such.


APPLICATION REFERENCE

MOUNTING	DRAWING	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY ? 
				TEL	MA	ME	MX	MI	TC		
<input type="checkbox"/>	DTR3000152644	AA00001278566	CARBODY SHELL M3,M4 ASSEMBLY	CB2210		X			<input checked="" type="checkbox"/>	PRA.CB2210.DTR30225 487/3.V30	YES
<input type="checkbox"/>											


REV	DATE	MODIFICATION CONTENT	RESPONSIBLE	NAME	DATE
0	10/01/2018	GIBELA NEW CREATION	APPROVER	Itumeleng Modiba	10/01/2018
			CHECKER	Nosizo Pindela	10/01/2018
			COMPILER	Thanyani Mathegu	10/01/2018
1	2018/05/18	Team leader and Quality Technician to sign Change final signature from PME Manager to Quality manager	APPROVER	Itumeleng Modiba	2018/05/18
			CHECKER	Nosizo Pindela	2018/05/18
			REVISED BY	Ramokone Motama	2018/05/18
2	2018/07/04	Certain dimensional checks moved to CB1220 and CB1230	APPROVER	Itumeleng Modiba	2018/07/04
			CHECKER	Nosizo Pindela	2018/07/04
			REVISED BY	Ramokone Motama	2018/07/04
3	2018/12/12	Added dimensional check points to CB2210	APPROVER	Itumeleng Modiba	2018/12/12
			CHECKER	Nosizo Pindela	2018/12/12
			REVISED BY	Ramokone Motama	2018/12/12
5	22/01/2019	As per Baseline 10.2	APPROVER	Itumeleng Modiba	22/01/2019
			CHECKER	Nosizo Pindela	22/01/2019
			REVISED BY	Vanessa Ntuli	22/01/2019
6	13/03/2019	Added D1 and D2 on Self - Inspection	APPROVER	Itumeleng Modiba	13/03/2019
			CHECKER	Nosizo Pindela	13/03/2019
			REVISED BY	Nosizo Pindela	13/03/2019
10	21/08/2019	New Baseline 10.2.5	APPROVER	Itumeleng Modiba	21/08/2019
			CHECKER	Nosizo Pindela	21/08/2019
			REVISED BY	Nosizo Pindela	21/08/2019
15	06/08/2020	New Baseline 10.2.6	APPROVER	Timothy Maimela	06/08/2020
			CHECKER	Bongane Masina	
			REVISED BY	Bongane Masina	
20	19/04/2021	New Baseline change 10.3	APPROVER	Timothy Maimela	19/04/2021
			CHECKER	Bongane Masina	
			REVISED BY	Bongane Masina	
21	17/08/2021	ADDED DIMENSIONS BEFORE WELDING	APPROVER	Mbhombi collins	17/08/2021
			CHECKER	Mpho Mulaudzi	
			REVISED BY	Mpho Mulaudzi	
25	19/02/2022	New Baseline change 10.3.1	APPROVER	Mbhombi collins	19/02/2022
			CHECKER	Andani Muthelo	
			REVISED BY	Andani Muthelo	
26	14/04/2023	Addition of welding consumable traceability	APPROVER	Ntuli Vanessa	14/04/2023
			CHECKER	Mohlampe Amogelang	
			REVISED BY	Mohlampe Amogelang	
30	20/07/2023	New Baseline change 10.4	APPROVER	Ngobeni Tyson	28/07/2023
			CHECKER	Mohlampe Amogelang	
			REVISED BY	Mohlampe Amogelang	
31	07/11/2023	Added traceability for welding sections	APPROVER	Ngobeni Tyson	07/11/2023
			CHECKER	Mohlampe Amogelang	
			REVISED BY	Ntokozi Zwane	

TRAINSET	CAR	OPERATOR NAME & ALPS NO	DATE	SELF INSPECTION NUMBER	PAGES
T5026	M3	P. MACATYI	09/12/23	SI.CB2210.254.V30	17

409964

	CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3	Rev. 31	Project: PRASA SI.CB2210.254.V30
		Date 07/11/2023	

Car: M3 & M4	NCR:	Work station: CB2210
---------------------	-------------	-----------------------------




I - Documentation and Instruments Control

I.1 - Documentation Control						
Document	Type of car					
	1	2	3	4	5	6
DTR30225487/3			X			
	Revision					
	1/51					
	Observation					
	L1					
	Signature/Date (Manufacturing)					
	[Signature] 25-01/2024					
	Signature/Date (Quality)					
	[Signature] 25-01/2024					

I.2 - Instruments Control						
Monitoring and Measuring Instrument Control - Used for Special Process						
Instrument	Serial number	Calibration or Verification Validation Date	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)	
TUBULAR	32803-2	15/03/25	✓	[Signature]	[Signature] 25-01/2024	
LASER TAPE	1254859011	08/10/23	✓	[Signature]	[Signature] 25-01/2024	
SOM TAPE	6187P0100	18/11/24	✓	[Signature]	[Signature] 25-01/2024	










1.3 Consumables						
Welding Consumable Control - Used for Special Process						
Filler Material	Heat Number	Welding Process	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)	
ER 308 LSI	31408-70097	MIG	✓	[Signature]	[Signature] 25-01/2024	
ER 308 L	2997687-70097	TIG	✓	[Signature]	[Signature] 25-01/2024	


2024-01-25
 10:11:11
 01/11/2023 10:11:11
 01/11/2023 10:11:11


	CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3	Rev. 31	Project: PRASA SI.CB2210.254.V30
		Date	
		07/11/2023	

II - Self Inspection - Items to Check

II.1 - Items to check

Item	Picture/Drawing	Description	Acceptance criteria / Record	✓	Signature/Date (Handwritten)	Signature/Date (Quality)
01	N/A	Carshell free of significant flaws which compromise the appearance or functionality	DTD0000210675	✓		01/05/24
02	REFER TO ANNEXURE A	Spot welding inspected and approved according to procedure	IND-SAL-WMS-016 e DTD0000210675	✓		01/05/24
03	REFER TO ANNEXURE B	Arc welding inspected and approved according to procedure	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	✓		01/05/24
04		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	✓		01/05/24
05		Functionals dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document	Approved according specified on pages below.	✓		01/05/24
06 	N/A	Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210658.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658.	✓		01/05/24

	CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3	Rev. 31	Project: PRASA SI.CB2210.254.V30
		Date 07/11/2023	
		Welding Traceability	




Boiler maker (Name & Sign): <u>Tim Bester</u> ^{LHS}	Welder (Name & Sign): <u>Thabang K. Moko</u>
Boiler maker (Name & Sign): <u>LUNGA Moko</u> ^{RHS}	Welder (Name & Sign): <u>Keiru K. Moko</u>

END 1

Boiler maker (Name & Sign): <u>Tim Bester</u> ^{LHS}	Welder (Name & Sign): <u>Thabang K. Moko</u>
Boiler maker (Name & Sign): <u>LUNGA Moko</u> ^{RHS}	Welder (Name & Sign): <u>Keiru K. Moko</u>


END 2





Boiler maker (Name & Sign): <u>LUNGA Moko</u> ^{LHS}
Welder (Name & Sign): <u>Keiru K. Moko</u>

Boiler maker (Name & Sign): <u>LUNGA Moko</u> ^{RHS}
Welder (Name & Sign): <u>Keiru K. Moko</u>

EUF Reinforcement Plates




	CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3	Rev. 31	Project: PRASA SI.CB2210.254.V30
		Date 07/11/2023	




END 1

Boiler maker (Name & Sign): _____

Welder (Name & Sign): Thabang K. K.



END 2




Underneath the CAR

END 2


Boiler maker (Name & Sign): _____


Welder (Name & Sign): KETU K. K.



FEDOLI

Operator: LEW GHA

	CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3	Rev. 31	Project: PRASA SI.CB2210.254.V30
		Date 07/11/2023	
		Specifications of Details for CBS measurement	




Measure gap between jig pillar / chair and underframe = 0mm. No gap.

After loading and clamping

Fill in the gap found on each jig pillars / chair and underframe should be 0mm.


	1	2	3	4	5	6	7	8	9	10	11	12	13
Left Hand Side													
Right Hand Side													


Signature Operations:  Date: 07/11/2023

After Welding.

Fill in the gap found each jig pillars / chair and underframe should be 0mm.

	1	2	3	4	5	6	7	8	9	10	11	12	13
Left Hand Side													
Right Hand Side													

Signature Industrial Quality:  Date: 07/11/2023







CARBODYSHELL M3,M4 ASSEMBLY DTR30226487/3

Rev.

31





Project: PRASA

SI.CB2210.254.V30

Date

07/11/2023

Specifications of Details for CBS measurement




Measurement positions on roof rail and sidewall omega corner.



Measurement positions on sidewall and side sill casting.



Reinforcement area measurement positions on roof reinforcement area.



DETAIL F

Don't forget to check the reinforcement



CARBODYSHELL M3,M4 ASSEMBLY DTR30226487/3

Rev.

31


Project: PRASA

SI.CB2210.254.V30

Date

07/11/2023

Specifications of Details for CBS measurement


PME Column LHS - RHS should be $\leq 2\text{MM}$ on each point.

BEFORE WELDING

	Record D1 values	Record D2 values	D1-D2 $\leq 5\text{mm}$	2399 to 2409	2399 to 2409 (RHS)	LHS-RHS ≤ 2
A	3269	3268	1	2404	2404	0
B	3266	3266	0	2405	2404	1
C	3271	3270	1	2406	2404	2
D	3268	3266	2	2405	2405	0
E	3265	3266	1	2404	2406	2
F	3267	3266	1	2405	2404	1
G	3269	3268	1	2406	2404	2
H	3266	3267	1	2404	2405	1
I	3269	3268	1	2406	2404	2
J	3266	3267	1	2404	2405	1
K	3269	3268	1	2404	2404	0
L	3269	3267	2	2406	2405	1
M	3266	3267	1	2406	2406	0
N	3269	3268	1	2404	2404	0

4099/60
07/08/24


Specifications of Details for CBS measurement




PME Column LHS - RHS should be $\leq 2\text{MM}$ on each point.


AFTER WELDING

	Record D1 values	Record D2 values	D1-D2 $\leq 5\text{mm}$	2399 to 2409	2399 to 2409 (RHS)	LHS-RHS ≤ 2
A	3296	3295	1	2401	2405	1
B	3268	3268	1	2404	2404	0
C	3266	3298	0	2406	2405	1
D	3296	3298	2	2404	2404	0
E	3266	3267	1	2406	2404	2
F	3268	3270	2	2405	2404	1
G	3295	3296	1	2406	2404	2
H	3297	3298	1	2404	2404	0
I	3269	3268	1	2404	2404	1
J	3268	3267	1	2404	2406	2
K	3296	3297	1	2404	2405	1
L	3298	3299	1	2404	2404	0
M	3268	3268	0	2404	2405	1
N	3296	3295	1	2404	2404	0


409960
07/11/2023


	CARBODYSHELL M3,M4 ASSEMBLY DTR30226487/3	Rev. 31	Project: PRA5A SI.CB2210.254.V30
		Date 07/11/2023	
		CBS measurement	

BEFORE WELDING





2270 to 2276

A	2274
B	2271
C	2275
D	2273
E	2276
F	2275
G	2274
H	2274
I	2275
J	2276
K	2275
L	2275
M	2272
N	2270



Do not consider reinforcement (Take measurements top area of zee profile




2265 to 2271


Detail 4
Considering the reinforcement profile

407/9/64
09/10/24

AFTER WELDING




	2265 to 2271	2270 to 2276
A	2268	
B		2271
C	2268	
D	2268	
E		2275
F		2276
G	2266	
H	2269	
I		2275
J		2276
K	2265	
L	2268	
M		2274
N	2269	




Do not consider reinforcement (Take measurements top area of zee profile



Take measurement close to radius (considering reinforcement)




2265 to 2271



Detail 0
Considering the reinforcement profile

Handwritten signature and date: 09/05/24

Specifications of Details for CBS measurement




DIAGONAL DIFFERENCE $D1-D2 \leq 3\text{mm}$

Higher Dimension	1381	D1	2416
Central Dimension	1382	D2	2416
Lower Dimension	1381	D1-D2	0

Handwritten signature and date: 409960 07/10/24

Specifications of Details for CBS measurement



	1380 to 1382 mm	DIAGONAL DIFFERENCE	D1-D2 ≤ 3mm
Higher Dimension	1382	D1	20/16
Central Dimension	1382	D2	20/15
Lower Dimension	1381	D1-D2	1

[Handwritten signature]
4099764
09/05/24



CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3

Rev.

31


Date

07/11/2023

Project: PRASA

SI.CB2210.254.V30

Specifications of Details for CBS measurement



LEFT SIDE		
	SPECIFICATION SIZE	ACTUAL SIZE
1A	20632 - 20614	20616

RIGHT SIDE		
	SPECIFICATION SIZE	ACTUAL SIZE
1A	20632 - 20614	20616




Handwritten signature and date: 09/09/2023

Dye penetrant test

Dye-penetration test to be performed by quality personnel



[illegible]

		Rev. 31 Date 07/11/2023		Project: PRASA SI.CB2210.254.V30	
		CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3			
Self Inspection - Final Result					
			DATE	NAME	SIGNATURE
HOLD POINT		(If activities are not complete, the missing activities must not impact the next stage)	09/05/20	Pontoso Operations	
		Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.)	09/05/24	Andoni Industrial Quality	
		There are activities pending that impact/stop the activities of the next process Obs: (To describe problems below)			
		There are non-conformities impact the quality of the product and there is no corrective action defined yet)			
In case of "NO GO", describe blocking problems					
In case of "NO GO", the operations manager must define below action plan to ensure "GO":					
Item	Description		Responsible	Due date	Status
			Operations _____ Quality _____		



PRASA PROJECT








APPLICABLE FOR TRAINSET 100+ ONLY AS PER BASELINE 10.3.1
SELF INSPECTION SHEET


CONFIDENTIAL INFORMATION
 This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.

APPLICATION REFERENCE											
MOUNTING	DRAWING	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY ?
				TC2	M4	M2	M3	M5	TC2		
<input type="checkbox"/>	DTR3000152648	AAD0001278566	CARBODYSHELL M1,M3,M4 ASSEMBLY	CB1220			X			PRA.CB2220.DTR3022548 7/2.V21	YES
<input type="checkbox"/>	DTR3000152649	AAD0001278566	CARBODYSHELL M1,M3,M4 ASSEMBLY	CB1220		X	X		X	PRA.CB2220.DTR3022548 7/2.V21	YES
<input type="checkbox"/>											
<input type="checkbox"/>											
<input type="checkbox"/>											
<input type="checkbox"/>											
<input type="checkbox"/>											
<input type="checkbox"/>											
<input type="checkbox"/>											
REV	DATE	MODIFICATION CONTENT			RESPONSIBLE		NAME		DATE		
0	01/02/2018	GIBELA NEW CREATION			APPROVER	Itumeleng Modiba		01/02/2018			
					CHECKER	Nosizo Pindela		01/02/2018			
					COMPILER	Thanyani Mathegu		01/02/2018			
1	18/05/2018	Team leader and Quality Technician to sign Change final signature from PME Manager to Quality manager			APPROVER	Itumeleng Modiba		18/05/2018			
					CHECKER	Nosizo Pindela		18/05/2018			
					REVISED BY	Ramokone Motama		18/05/2018			
2	2018/07/05	Certain dimensional checks added and others moved to CB1210			APPROVER	Itumeleng Modiba		2018/07/05			
					CHECKER	Nosizo Pindela		2018/07/05			
					REVISED BY	Ramokone Motama		2018/07/05			
3	2018/06/12	Width tolerance as per DT0000336600			APPROVER	Itumeleng Modiba		2018/06/12			
					CHECKER	Nosizo Pindela		2018/06/12			
					REVISED BY	Nosizo Pindela		2018/06/12			
5	24/01/2019	As per Baseline 10.2			APPROVER	Itumeleng Modiba		24/01/2019			
					CHECKER	Nosizo Pindela		24/01/2019			
					REVISED BY	Vanessa Ntuli		24/01/2019			
6	13/03/2019	Added D1 and D2 on Self - Inspection length measurements Remove			APPROVER	Itumeleng Modiba		13/03/2019			
					CHECKER	Nosizo Pindela		13/03/2019			
					REVISED BY	Nosizo Pindela		13/03/2019			
10	22/08/2019	New Baseline 10.2.5			APPROVER	Itumeleng Modiba		22/08/2019			
					CHECKER	Nosizo Pindela		22/08/2019			
					REVISED BY	Nosizo Pindela		22/08/2019			
15	06/08/2020	New Baseline 10.2.6			APPROVER	Timothy Maimela		06/08/2020			
					CHECKER	Bongane Masina		06/08/2020			
					REVISED BY	Bongane Masina		06/08/2020			
20	19/04/2021	New Baseline change 10.3			APPROVER	Timothy Maimela		19/04/2021			
					CHECKER	Bongane Masina		19/04/2021			
					REVISED BY	Bongane Masina		19/04/2021			
21	17/08/2021	ADDED DIMENSIONS BEFORE WELDING			APPROVER	Mpho Mulaudzi		17/08/2021			
					CHECKER	Mpho Mulaudzi		17/08/2021			
					REVISED BY	Mpho Mulaudzi		17/08/2021			
25	20/02/2022	New Baseline change 10.3.1			APPROVER	Collins Mbombhi		20/02/2022			
					CHECKER	Andani Muthelo		19/02/2022			
					REVISED BY	Andani Muthelo					
26	14/06/2022	Update minimum temperature requirement for sealant application			APPROVER	Collins Mbombhi		14/06/2022			
					CHECKER	Andani Muthelo		14/06/2022			
					REVISED BY	Andani Muthelo					
27	19/10/2022	Addition of traceability for sealant application & welding			APPROVER	Collins Mbombhi		19/10/2022			
					CHECKER	Ntokoza Zwane		19/10/2022			
					REVISED BY	Amogelang Mohlampe					
28	14/04/2023	Added sealant batch number & welding consumables traceability			APPROVER	Vanessa Ntuli		14/04/2023			
					CHECKER	Ntokoza Zwane		14/04/2023			
					REVISED BY	Amogelang Mohlampe					
29	28/10/2023	Addition of bracket quantity			APPROVER	Ngobeni Tyson		28/10/2023			
					CHECKER	Ntokoza Zwane		28/10/2023			
					REVISED BY	Amogelang Mohlampe					
TRAINSET	CAR	OPERATOR NAME & ALPS NO		DATE	SELF INSPECTION NUMBER		PAGES				
226	M3	Mashudu 40001		18/05/24	SI.CB2220.250.V29		13				

INDUSTRIAL QUALITY
MAINLINE



GIBELQ		CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30225487/2		Rev. 29 Date 28/10/2023	Project: PRASA SI.CB2220.250.V29		
II - Self Inspection - Items to Check							
II.1 - Items to check							
Item	Picture/Drawing	Description	Acceptance criteria / Record	✓		Signature/Date (Manufacturing)	Signature/Date (Quality)
01	N/A	Assembly according to Instruction Engineering n° PRA.CB2220.DTR30225487/2 Verification of fitment for all reinforcement brackets.	PRA.CB2220.DTR30225487/2	✓		Mander 13/05/24	[Signature] 13/05/24
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality	DTD0000210675	✓		Mander 13/05/24	[Signature] 13/05/24
03	REFER TO ANNEXURE A	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	✓		Mander 13/05/24	[Signature] 13/05/24
04		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	✓		Mander 13/05/24	[Signature] 13/05/24
05		Functionals dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	✓		Mander 13/05/24	[Signature] 13/05/24
06		Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210658.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658.	✓		Mander 13/05/24	[Signature] 13/05/24
07	N/A	Before application of sealant record the expiry date and make sure that the room temperature and humidity are within specified values as per Works Instructions Specified: Temperature Min - Max (I) Min-Max 10°C - 35°C Relative humidity Min - Max (I) Min-Max 25% - 80%	Sealant Batch No: <u>200935P</u> Exp Date: <u>05/13</u> Actuals Temperature: <u>23</u> Humidity: <u>55</u>	✓		[Signature] 13/05/24	[Signature] 13/05/24
08	NA	Verification of sealant application in certain regions in the drawing.	AAD0001278566	✓		[Signature] 13/05/24	[Signature] 13/05/24
09		Verification of safety welds	Approved according to DTD000210648 reference and Self inspection	✓		Mander 13/05/24	[Signature] 13/05/24




	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30225487/2	Rev.	Project: PRASA SI.CB2220.250.V29
		29	
		Date	
		28/10/2023	


II - Self Inspection - Items to Check

SEALANT APPLICATION






AREA 1 & 2 END 1

Operator (Name & sign):


Operator (Name & sign):




	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30225487/2	Rev.	Project: PRASA SI.CB2220.250.V29
		29	
		Date	
		28/10/2023	




REINFORCEMENT WELDING

AREA	LHS	RHS
A	Operator (Name&sign): <u>[Signature]</u>	<u>[Signature]</u>
B	Operator (Name&sign): <u>[Signature]</u>	<u>[Signature]</u>
C	Operator (Name&sign): <u>[Signature]</u>	<u>[Signature]</u>
D	Operator (Name&sign): <u>[Signature]</u>	<u>[Signature]</u>
E	Operator (Name&sign): <u>[Signature]</u>	<u>[Signature]</u>



		INSTALLATION	
C-RAILS:	Operator:	<u>Meholozo</u>	<u>ADD</u>
	Operator:		
DOOR MECHANISMS:	Operator:	<u>Mashadi</u>	<u>Mashadi</u>
	Operator:		
TAPPING PADS	Operator:	<u>Mashadi</u>	
	Operator:	<u>Mashadi</u>	<u>Mashadi</u>
INSTALLATION & VERIFICATION			
SEAT & LUGGAGE BRACKETS:	Operator:	<u>Mashadi</u>	
	Operator:	<u>ASHADI</u>	<u>ASHADI</u>
SEAT BRACKETS VERIFICATION:	Operator:	<u>ASHADI</u>	<u>ASHADI</u>
	Operator:		
WELDING			
AREA	LHS	RHS	
A (Seat brackets)	: Operator (Name&sign):	<u>LINDO</u>	<u>Telly</u>
(C-rails, Luggage and earth bushes)	: Operator (Name&sign):	<u>LINDO</u>	<u>Telly</u>
B (Seat brackets)	: Operator (Name&sign):	<u>LINDO</u>	<u>Telly</u>
(C-rails, Luggage and earth bushes)	: Operator (Name&sign):	<u>LINDO</u>	<u>Mashadi</u>
C (Seat brackets)	: Operator (Name&sign):	<u>Mashadi</u>	<u>Mashadi</u>
(C-rails, Luggage and earth bushes)	: Operator (Name&sign):	<u>Mashadi</u>	<u>Mashadi</u>
D (Seat brackets)	: Operator (Name&sign):	<u>Mashadi</u>	<u>Mashadi</u>
(C-rails, Luggage and earth bushes)	: Operator (Name&sign):	<u>Mashadi</u>	<u>Mashadi</u>
ENDS		GIBELCO 2024 -05- 13 INDUSTRIAL QUALITY MAINLINE	
END 1 TAPPING PADS WELDING:	Operator (Name&sign):	<u>Mashadi</u>	
END 2 TAPPING PADS WELDING:	Operator (Name&sign):	<u>Mashadi</u>	



QUANTITIES (M3/M4)

RHS

	SECTION	QUANTITY	OK	NOK
C-RAILS	A	7	✓	
	B	4	✓	
	C	8	✓	
	D	8	✓	
SEAT BRACKETS	A	13	✓	
	B	21	✓	
	C	21	✓	
	D	13	✓	
EARTH BUSH	A	3	✓	
	B	6	✓	
	C	4	✓	
	D	3	✓	

ROOF ENDS:
CRAILS 2 OFF EACH END
EARTH BUSH 6 OFF EACH END
VERIFICATION BY: *Mashud*

LHS

	SECTION	QUANTITY	OK	NOK
C-RAILS	A	2	✓	
	B	8	✓	
	C	11	✓	
	D	8	✓	
SEAT BRACKETS	A	13	✓	
	B	21	✓	
	C	21	✓	
	D	13	✓	
EARTH BUSH	A	3	✓	
	B	5	✓	
	C	8	✓	
	D	2	✓	

ROOF ENDS:
CRAILS 2 OFF EACH END
EARTH BUSH 6 OFF EACH END
VERIFICATION BY: *Mashud*

QUANTITIES (M1)

RHS

	SECTION	QUANTITY	OK	NOK
C-RAILS	A	7		
	B	8		
	C	8		
	D	8		
SEAT BRACKETS	A	13		
	B	21		
	C	21		
	D	13		
EARTH BUSH	A	2		
	B	4		
	C	5		
	D	3		


ROOF ENDS:
CRAILS 2 OFF EACH END
EARTH BUSH 6 OFF EACH END
VERIFICATION BY: *N/A*

LHS


	SECTION	QUANTITY	OK	NOK
C-RAILS	A	2		
	B	10		
	C	11		
	D	6		
SEAT BRACKETS	A	13		
	B	21		
	C	21		
	D	13		
EARTH BUSH	A	3		
	B	7		
	C	6		
	D	2		

ROOF ENDS:
CRAILS 2 OFF EACH END
EARTH BUSH 6 OFF EACH END
VERIFICATION BY: *N/A*

Specifications of Details for CBS measurement




Measurement positions on roof rail and sidewall omega corner.



Reinforcement area measurement positions on roof reinforcement area.



Measurement positions on sidewall and side sill corner.







CARBODYSHELL M1,M3,M4 ASSEMBLY
DTR30226487/2

Rev.
29
Date
28/10/2023


Project: PRASA

SI.CB2220.250.V29



CBS measurement



Detail C





Take measurement close to
radius



Detail D (1:1)




	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30225487/2	Rev.	Project: PRASA SI.CB2220.250.V29
		29	
		Date	
		28/10/2023	
CBS measurement			



BEFORE WELDING

	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2589 to 2595
A	3294	3298	4	
B	3266	3270	4	
C	3296	3291	5	
D	3296	3292	4	
E	3264	3260	4	
F	3268	3263	5	
G	3298	3292	6	
H	3299	3298	1	
I	3264	3260	4	
J	3265	3264	1	
K	3300	3298	2	
L	3300	3297	3	
M	3265	3265	0	
N	3298	3300	2	

N/A






CARBODYSHELL M1,M3,M4 ASSEMBLY
DTR30225487/2

Rev.
29
Date
28/10/2023

Project: PRASA

SI.CB2220.250.V29

CBS measurement



AFTER WELDING

	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2589 to 2595
A	3295	3299	4	2594
B	3294	3298	4	2592
C	3293	3299	6	2590
D	3294	3299	5	2593
E	3264	3267	3	2594
F	3263	3267	4	2591
G	3293	3297	4	2594
H	3298	3299	1	2592
I	3262	3264	2	2590
J	3265	3267	2	2594
K	3298	3300	2	2591
L	3296	3299	3	2590
M	3265	3265	0	2594
N	3298	3299	1	2591



2024 -05- 13

INDUSTRIAL QUALITY
MAINLINE

CBS measurement (Manufacturing)

Dye penetrant test


Dye-penetration test to be performed by quality personnel


[illegible]

11.2 - Check List REX


Check List Items

Item	Picture/Drawing	Description	Criteria/Record	QC	Signature/Date (Manufacturing)	Signature/Date Quality
01	N/A	To complete REX	Refer to REX. New defects must be added on the REX			




	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30225487/2	Rev.	Project: PRASA SI.CB2220.250.V29
		29	
		Date 28/10/2023	



ANNEXURE A: Arc Welding Quality Acceptance Standard



Station: CB1220-004- U108 & U107



PART NO.	ITEM NO.	QTY	DESCRIPTION	MASS (KG)
DTR0000074068	5	6	EARTH STUD 6	0.036
AA00001201848	4	6	ASSEMBLY SUPPORT	0.271
DTR0000148305	3	12	WELDING STUD ISO13918 PT - M2X20 - SST	0.007
AA00001180424	2	12	ASSEMBLY SUPPORT	0.193
AA00001186418	1	14	ASSEMBLY SUPPORT	0.922
AA00001161080	101	6	CARBODYSHELL BRACKETS CARBODYSHELL M1/M3/M4 CAR(SIDE FRAME MODULE 6/80 - OPP)	12.132



GIBELA

PRASA PROJECT

APPLICABLE FOR TRAINSET 100+ ONLY AS PER BASELINE 10.3.1


SELF INSPECTION SHEET

CONFIDENTIAL INFORMATION

This document and the information contemplated therein have to be considered as Confidential information pursuant to the provisions of Clause 25 of the MSA, and treated as such.


APPLICATION REFERENCE

MOUNTING	DRAWING	DESCRIPTION	STATION	CARTYPE						WORK INSTRUCTION	SAFETY 1
				TCR	MA	MA	MA	MA	TCR		
<input type="checkbox"/> DT00000225497	AA00001278566	CARBODYSHELL M3, M3, M4 ASSEMBLY	CB2230		X	X		X		PRA.CB2230.DT000002 25497.V20	YES
<input type="checkbox"/>											
<input type="checkbox"/>											
REV	DATE	MODIFICATION CONTENT	RESPONSIBLE	NAME	DATE						
	2018/08/02	GIBELA NEW CREATION	APPROVER	Philippe Marques	2018/08/02						
			CHECKER	Nosizo Pindela	2018/08/02						
			COMPILER	Nosizo Pindela	2018/08/02						
1	30/5/2018	Team leader and Quality Technician to sign Change final signature from PME Manager to Quality manager	APPROVER	Itumeleng Modiba	30/5/2018						
			CHECKER	Nosizo Pindela	30/5/2018						
			REVISED BY	Nosizo Pindela	30/5/2018						
2	2018/05/07	Certain dimensional checks moved to CB1220	APPROVER	Itumeleng Modiba	2018/05/07						
			CHECKER	Nosizo Pindela	2018/05/07						
			REVISED BY	Ramokone Motama	2018/05/07						
5	24/01/2019	As per Baseline 10.2	APPROVER	Itumeleng Modiba	24/01/2019						
			CHECKER	Nosizo Pindela	24/01/2019						
			REVISED BY	Vanessa Ntuli	24/01/2019						
6	13/03/2019	Added Twist and Door Bracket Measurements Remove Door Measurements	APPROVER	Itumeleng Modiba	13/03/2019						
			CHECKER	Nosizo Pindela	13/03/2019						
			REVISED BY	Nosizo Pindela	13/03/2019						
10	23/08/2019	New Baseline 10.2.5	APPROVER	Itumeleng Modiba	23/08/2019						
			CHECKER	Nosizo Pindela	23/08/2019						
			REVISED BY	Nosizo Pindela	23/08/2019						
15	06/08/2020	New Baseline 10.2.6	APPROVER	Timothy Maimela	06/08/2020						
			CHECKER	Bongane Masina							
			REVISED BY	Bongane Masina							
2	19/04/2021	New Baseline change 10.3	APPROVER	Timothy Maimela	19/04/2021						
			CHECKER	Bongane Masina							
			REVISED BY	Bongane Masina							
25	20/02/2022	New Baseline change 10.3.1	APPROVER	Collins Mbombhi	20/02/2022						
			CHECKER	Andani Muthelo							
			REVISED BY	Andani Muthelo							
26	14/06/2022	Update minimum temperature requirement for sealant application	APPROVER	Collins Mbombhi	14/06/2022						
			CHECKER	Andani Muthelo							
			REVISED BY	Andani Muthelo							
27	26/07/2022	Threshold measurements addition	APPROVER	Collins Mbombhi	26/07/2022						
			CHECKER	Andani Muthelo							
			REVISED BY	Andani Muthelo							
28	17/10/2022	Added traceability of sealant application	APPROVER	Collins Mbombhi	17/10/2022						
			CHECKER	Ntokozo Zwane							
			REVISED BY	Amogelang Mohlampe							
29	14/04/2023	Added sealant batch number & welding consumables traceability	APPROVER	Vanessa Ntuli	14/04/2023						
			CHECKER	Ntokozo Zwane							
			REVISED BY	Amogelang Mohlampe							
30	06/11/2023	Added threshold traceability for boiler makers and welders	APPROVER	Ngobeni Tyson	06/11/2023						
			CHECKER	Andani Muthelo							
			REVISED BY	Ntokozo Zwane							
TRAINSET	CAR	OPERATOR NAME & ALPS NO	DATE	SELF INSPECTION NUMBER	PAGES						
226M3	M03	LW0154 Kshenolo	14 May 24	SI.CB2230.256.V29	12						

	CARBODYSHELL M1,M3,M4 ASSEMBLY DT00000225487	Rev. 30	Project: PRASA SI.CB2230.256.V29
		Date 06/11/2023	
Car:	NCR:	Work station: CB2230	



Safety Related



I - Documentation and Instruments Control

I.1 - Documentation Control

Document	Type of car					Revision	Observation	OK		Signature/Date (Operations)	Signature/Date (Quality)
	M1	M2	M3	M4	FCB						
PRA.CB2230.DT00000225487			X			30		OK		N/A	20/11/2023

I.2 - Instruments Control

Monitoring and Measuring Instrument - Control - Used for Special Process

Instruments	Serial number	Calibration or Verification Validation Date	OK		Signature/Date (Operations)	Signature/Date (Quality)
Tubular	22713	26/06/24	OK		1.4/14/2023	20/11/2023
Combination Square	CI80672	27/07/24	OK		1.4/14/2023	20/11/2023
Measuring Tape	CI80794	28/07/24	OK		1.4/14/2023	20/11/2023






















1.3 Consumables


Welding Consumable Control - Used for Special Process

Filler Material	Heat Number	Welding Process	OK		Signature/Date (Manufacturing)	Signature/Date (Quality)
308 LSI 1,0mm	20180	Mig welding	OK		1.4/14/2023	20/11/2023


II - Self Inspection - Items to Check

II.1 - Items to check


Item	Picture/Drawing	Description	Acceptance criteria / Record	OK	Signature/Date (Operations)	Signature/Date (Quality)
01	N/A	Assembly according to Instruction Engineering nº PRA.CB1230.DT00000225487 Verification of fitment for all brackets.	PRA.CB1230.DT00000225487	OK	 14/05/24	 14/05/24
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality	DTD0000210675	OK	 14/05/24	 14/05/24
03	REFER TO ANNEXURE A	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	OK	 14/05/24	 14/05/24
04		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	OK	 14/05/24	 14/05/24
05		Functionals dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	OK	 14/05/24	 14/05/24
06		Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210658.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658.	OK	 14/05/24	 14/05/24
07	N/A	Before application of sealant record the expiry date and make sure that the room temperature and humidity are within specified values as per Works Instructions Specified: Temperature Min - Max (I) : Min-Max 10°C - 35°C Relative humidity Min - Max (I) : Min-Max 25% - 60%	Sealant Batch No: <u>BR 96-03</u> Exp Date: <u>06/24</u> Actuals Temperature: <u>18°C</u> Humidity: <u>57%</u>	OK	 14/05/24	 14/05/24
08	N/A	Verification of sealant application on the roof and sidewall finishers.	Sealant must be: -Applied straight and even -Free of gaps,cracks,damage and debris (flashes, dirt, dust) Refer to Annexure B	OK	 14/05/24	 14/05/24
09	N/A	Verification of sealant application in certain regions in the drawing.	AAD0001278566	OK	 14/05/24	 14/05/24

	CARBODYSHELL M1,M3,M4 ASSEMBLY DT00000225487	Rev. 30	Project: PRASA SI.CB2230.256.V29
		Date	
		06/11/2023	
II - Self Inspection - Items to Check			

AREA 1




AREA 2 (VIEW C)




END 2 SEALANT


OPERATOR
(Name & sign):

Leroy 


OPERATOR
(Name & sign):

Leroy 

OPERATOR
(Name & sign):

Leroy 

H



Area D,E,F,G,H,I

Operator (Name & sign) :

LHS

DEFGHI



RHS

DEFGHI



Operator (Name & sign) :

Buhle  Buhle 

Operator (Name & sign) :

Baiturelo  Baiturelo 

Operator (Name & sign) :


Lerato  Lerato 

Operator (Name & sign) :

Operator (Name & sign) :


Specifications of Details for CBS measurement CB1230

Flatness side left and right maximum of 2mm in the valley to peak measured in 900mm. Recod the maximum and minimum value found and indicate the corresponding region.



Specifications of Details for CBS measurement CB1230

Specified Camber for car out of jig is 18mm(-0mm + 2mm)



MEASURED CAMBER VALUES

RIGHT	val	17
LEFT	val	17



CARBODYSHELL M1,M3,M4 ASSEMBLY
DT00000225487


Rev.
30
Date
06/11/2023

Project: PRASA

SI.CB2230.256.V29

Specifications of Details for CBS measurement CB1230

Twist measured in transversal and longitudinal = Maximum 3mm. Measure twist on air spring plates (LHS and RHS), both End 1 and End 2 following twist measurement document.



TWIST FOUND ON END 1

TRANVERSE


LONGITUDINAL

TWIST FOUND ON END 2


TRANVERSE

LONGITUDINAL


Specifications of Details for CBS measurement CB1230



Detail C




Specifications of Details for CBS measurement CB1230



2589 to 2595mm

A	2589
B	2591
C	2592
D	2592
E	2593
F	2591
G	2590
H	2589
I	2591
J	2590
K	2595
L	2596
M	2591
N	2594
O	2593
P	2591



Threshold verification

Nominal value :38


Door 1		Door 2		Door 3	
L	R	L	R	L	R
38	38	38	38	38	39
Door 4		Door 5		Door 6	
L	R	L	R	L	R
38	38	37	39	38	39

BOILER MAKER: Matthapeto Misela
WELDER: Zanele [Signature]


Dye penetrant test

Dye-penetration test to be performed by quality personnel





[illegible]

Item	Picture/Drawing	Description	Criteria/Record	OK		Signature/Date (Operations)	Signature/Date (Quality)
01	N/A	To complete REX	Refer to REX. New defects must be added on the REX				

	CARBODYSHELL M1,M3,M4 ASSEMBLY DT00000225487	Rev. 30	Project: PRASA SI.CB2230.256.V29
		Date	
		06/11/2023	

Self Inspection - Final Result

Is the car good to advance to the next workstation/process? (Approval of Operations and Industrial Quality)				DATE	NAME	SIGNATURE
HOLD POINT		GO	(If activities are not complete, the missing activities must not impact the next stage)	14/08/24	Ishenolo <small>Operations</small>	
			Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.)	14/08/24	Arckani <small>Industrial Quality</small>	
			There are activities pendings that impact/stop the activities of the next process Obs: (To describe problems below)		<small>Operations</small>	
			There are non-conformities impact the quality of the product and there is no corrective action defined yet)		<small>Industrial Quality</small>	

In case of "NO GO", describe blocking problems

In case of "NO GO", the operations manager must define below action plan to ensure "GO":				
Item	Description	Responsible	Due date	Status

Operations	Quality
------------	---------

ANNEXURE A: Arc Welding Quality Acceptance Standard

