

SELF INSPECTION SHEET

APPLICABLE FROM TRAINSET 190+ AS PER BASELINE 10.4

GIBELA

PRASA PROJECT

CONFIDENTIAL INFORMATION
This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.

APPLICATION REFERENCE											
MOUNTING	DRAWING	DESCRIPTION	STATION	CDS TYPE					WORK INSTRUCTION	SAFETY ?	
				TC	MC	MS	MS	TC			
07902294673	ADD0001278566	CARBODY+SHELL M3,M4 ASSEMBLY	CB2210						X	PRC.CB2210.DTR30225 487/3.V30	YES
<input type="checkbox"/>											
REV	DATE	MODIFICATION CONTENT		RESPONSIBLE	NAME	DATE					
0	10/01/2018	GIBELA NEW CREATION		APPROVER	Itumeleng Modiba	10/01/2018					
				CHECKER	Nosizo Pindela	10/01/2018					
				COMPLIER	Thanyani Mategu	10/01/2018					
1	2018/05/18	Team leader and Quality Technician to sign Change final signature from PME Manager to Quality manager		APPROVER	Itumeleng Modiba	2018/05/18					
				CHECKER	Nosizo Pindela	2018/05/18					
				REVISOR BY	Ramokone Mosema	2018/05/18					
2	2018/07/04	Certain dimensional checks moved to CB1220 and CB1230		APPROVER	Itumeleng Modiba	2018/07/04					
				CHECKER	Nosizo Pindela	2018/07/04					
				REVISOR BY	Ramokone Mosema	2018/07/04					
3	2018/12/12	Added dimensional check points to CB2210		APPROVER	Itumeleng Modiba	2018/12/12					
				CHECKER	Nosizo Pindela	2018/12/12					
				REVISOR BY	Ramokone Mosema	2018/12/12					
5	22/01/2019	As per Baseline 10.2		APPROVER	Itumeleng Modiba	22/01/2019					
				CHECKER	Nosizo Pindela	22/01/2019					
				REVISOR BY	Vanessa Ntuli	22/01/2019					
6	13/03/2019	Added D1 and D2 on Self - Inspection		APPROVER	Itumeleng Modiba	13/03/2019					
				CHECKER	Nosizo Pindela	13/03/2019					
				REVISOR BY	Nosizo Pindela	13/03/2019					
10	21/08/2019	New Baseline 10.2.5		APPROVER	Itumeleng Modiba	21/08/2019					
				CHECKER	Nosizo Pindela	21/08/2019					
				REVISOR BY	Nosizo Pindela	21/08/2019					
15	06/08/2020	New Baseline 10.2.6		APPROVER	Timothy Maimela	06/08/2020					
				CHECKER	Bongane Masina	06/08/2020					
				REVISOR BY	Bongane Masina	06/08/2020					
20	19/04/2021	New Baseline change 10.3		APPROVER	Timothy Maimela	19/04/2021					
				CHECKER	Bongane Masina	19/04/2021					
				REVISOR BY	Bongane Masina	19/04/2021					
21	17/08/2021	ADDED DIMENSIONS BEFORE WELDING		APPROVER	Mpho Mulaudzi	17/08/2021					
				CHECKER	Mpho Mulaudzi	17/08/2021					
				REVISOR BY	Mpho Mulaudzi	17/08/2021					
25	19/02/2022	New Baseline change 10.3.1		APPROVER	Mpho Mulaudzi	19/02/2022					
				CHECKER	Mpho Mulaudzi	19/02/2022					
				REVISOR BY	Mpho Mulaudzi	19/02/2022					
26	14/04/2023	Addition of welding consumable traceability		APPROVER	Ntuli Vanssa	14/04/2023					
				CHECKER	Ntuli Vanssa	14/04/2023					
				REVISOR BY	Ntuli Vanssa	14/04/2023					
30	20/07/2023	New Baseline change 10.4		APPROVER	Ntuli Vanssa	20/07/2023					
				CHECKER	Ntuli Vanssa	20/07/2023					
				REVISOR BY	Ntuli Vanssa	20/07/2023					
31	07/11/2023	Added traceability for welding sections		APPROVER	Ntuli Vanssa	07/11/2023					
				CHECKER	Ntuli Vanssa	07/11/2023					
				REVISOR BY	Ntuli Vanssa	07/11/2023					
TRAINSET	CAR	OPERATOR NAME	ALPS NO.	DATE	SELF INSPECTION NUMBER					PAGES	
211	N11	Amago Uthlathi	12102/24		SI.CB2210.254.V30					17	



CARBODYSHELL M3,M4 ASSEMBLY DTR302254873


Rev. 31
Date 07/11/2023
Project: PRASA
SI,CB2210.254.V30

Cdr: M3 & M4


MCR:

Work station:

CB2210



Safety Related



I - Documentation and Instruments Control

1.1 - Documentation Control

Document	Type of car					Revision	Observation	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
	TCT	M1	M2	M3	TCT					
DTR302254873				X				✓	OK 07/12/2023	OK 07/12/2023

1.2 - Instruments Control

Monitoring and Measuring Instrument Control - Used for Special Process

Instruments	Serial number	Calibration or Verification Validated Date	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
TUBULAR	22713	04/12/23	✓	OK 12/01/24	OK 12/01/24
SON - MPc	G151P0004	23/03/21	✓	OK 12/01/24	OK 12/01/24
LASER MPc	125425924	08/01/24	✓	OK 12/01/24	OK 12/01/24

1.3 Consumables

Welding Consumable Control - Used for Special Process

File Material	Heat Number	Welding Process	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
ER 308 LS1	327380-14791 (LST)	MIG	✓	OK 12/01/24	OK 12/01/24
ER 309 LS1	318394	MIG	✓	OK 12/01/24	OK 12/01/24





CARBODYSHELL M3,M4 ASSEMBLY DTR302254873

Rev. 31
Date 07/1/2023

Project: PRA5A
SICB2210.25A.V30

II - Self Inspection - Items to Check

II.1 - Items to check

Item	Picture/Drawing	Description	Acceptance criteria / Record	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
01	N/A	Carshell free of significant flaws which compromise the appearance or functionality	DTD0000210675	✓	12/04/24	12/02/24
02	REFER TO ANNEXURE A	Spot welding inspected and approved according to procedure	IND-SAL-WMS-016 e DTD00000210675	✓	12/04/24	12/02/24
03	REFER TO ANNEXURE B	Arc welding inspected and approved according to procedure	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	✓	12/04/24	12/02/24
04		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	✓	12/04/24	12/02/24
05		Functionals dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document	Approved according specified on pages below.	✓	12/04/24	12/02/24
06	N/A	Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD00000210658.	As the welding procedure IND-SAL-WMS-018 and DTD00000210658.	✓	12/04/24	12/02/24






CARBODYSHELL M3,M4 ASSEMBLY DTR302284873

Rev.	Project: PR05A
31	SI,CR2210.254.V30
Date	
07/11/2023	

Welding Traceability

Roof ring welds



Boiler maker (Name & Sign):

[Signature] LHS

~~Welder~~ (Name & Sign): *Winson*

[Signature] 10/02/24

Boiler maker (Name & Sign):

[Signature] RHS

~~Welder~~ (Name & Sign): *Winson*

[Signature] 10/02/24

END 1

Boiler maker (Name & Sign):

[Signature] LHS

~~Welder~~ (Name & Sign): *Winson*

[Signature] 10/02/24

10/02/24

END 2


Boiler maker (Name & Sign):

[Signature] RHS

~~Welder~~ (Name & Sign): *Winson*

[Signature]

Door ring welds



LHS

Boiler maker (Name & Sign):

[Signature]

10/02/24

Welder (Name & Sign):

Winson *[Signature]*


RHS

Boiler maker (Name & Sign):

Winson *[Signature]*


Welder (Name & Sign):


Winson *[Signature]* 10/02/24



Boiler maker (Name & Sign): INNOCENT

Welder (Name & Sign):


MTHK020201 




Boiler maker (Name & Sign): MUEL [Signature]

Welder (Name & Sign):

5126



Underneath the CAR



FEDOLI

Operator:


Plat 2003-21



CARBODYSHELL M3, M4 ASSEMBLY DTR30225487/3

Rev. 31
Date 07/11/2023
Project: PRASA
SI.CB2210.254.V30

Specifications of Details for GBS measurement



Measure gap between jig pillar / chair and underframe = 0mm. No gap.

After loading and clamping

Fill in the gap found on each jig pillars / chair and underframe should be 0mm.

	1	2	3	4	5	6	7	8	9	10	11	12	13
Left Hand Side													
Right Hand Side													

Signature Operators: 17/02/2023 Date: 17/02/2023

After Welding.

Fill in the gap found each jig pillars / chair and underframe should be 0mm.

	1	2	3	4	5	6	7	8	9	10	11	12	13
Left Hand Side													
Right Hand Side													






Signature Industrial Quality: [Signature] Date: 17/02/2023



CARBOYSHELL M3,M4 ASSEMBLY DTR30225487/3


Rev.	31	Project: PRASA
Date	07/11/2023	SI.CB2210.254.V30

Specifications of Details for CBS measurement



Detail F
See 1/1/2023

Specifications of Details for GBS measurement




PWE Column LHS - RHS should be
≤ 2MM on each point.

BEFORE WELDING

	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2399 to 2409	2399 to 2409 (RHS)	LHS-RHS ≤ 2
A	3267	3272	5	2408	2406	2
B	3269	3266	3	2406	2406	0
C	3271	3269	2	2405	2407	2
D	3268	3269	1	2406	2405	1
E	3266	3266	0	2406	2406	0
F	3265	3266	1	2407	2405	2
G	3269	3267	2	2404	2405	1
H	3270	3267	3	2406	2406	0
I	3264	3266	2	2405	2404	1
J	3266	3266	0	2405	2405	2
K	3265	3269	4	2406	2407	1
L	3265	3269	4	2406	2405	1
M	3268	3266	2	2405	2405	0
N	3271	3268	3	2407	2406	1


0/10
12/06/24



CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3

Rev. 31
Date 07/1/2023
Project: PRASA
SI:CB2210.254.V30

Specifications of Details for CBS measurement



PME Column LHS - RHS should be
≤ 2MM on each point.

AFTER WELDING

Record D1 values		Record D2 values		D1-D2 ≤ 5mm		2399 to 2409	2399 to 2409 (RHS)	LHS-RHS ≤ 2
A	3298	3295		3		2408	2408	0
B	3266	3263		3		2407	2406	1
C	3294	3296		2		2406	2406	0
D	3296	3296		0		2404	2405	1
E	3266	3266		0		2406	2406	2
F	3264	3265		1		2405	2407	2
G	3298	3296		2		2406	2405	1
H	3297	3299		2		2404	2404	0
I	3264	3265		1		2406	2406	0
J	3266	3266		0		2407	2405	2
K	3296	3296		0		2405	2404	1
L	3296	3295		1		2406	2407	1
M	3264	3266		2		2405	2405	0
N	3298	3295		3		2407	2408	1

12/02/24





CARBODYSHELL M3,M4 ASSEMBLY DTR30229487/3

Rev.	31	Project: PRASA SI.CB2210.25A.V30
Date	07/11/2023	



GBS measurement

BEFORE WELDING



2270 to 2276	
A	2273
B	7275
C	7272
D	2274
E	2270
F	2276
G	2271
H	2273
I	2275
J	2277
K	2273
L	2272
M	2275
N	2274

Do not consider reinforcement (Take measurements top area of zee profile)



19/02/2024




CARBOYSHELL M3,M4 ASSEMBLY DTR30225487/3


Rev. 31
Date 07/11/2023
Project: PRASA
SI:CB2210.254.V30

GBS measurement


AFTER WELDING




	2265 to 2271	2270 to 2276
A	2270	
B		2278
C	2266	
D	2268	
E		2275
F		2275
G	2268	
H	2266	
I		2275
J		2276
K	2268	
L	2271	
M		2274
N	2269	




Do not consider reinforcement (Take measurements top area of zee profile)



Take measurement close to radius (considering reinforcement)




2265 to 2271



12/02/20

Specifications of Details for CBS measurement

End frame 1



1380 to 1382 mm

DIAGONAL DIFFERENCE D1-D2 ≤ 3mm

Higher Dimension

1382

D1

2412

Central Dimension

1382

D2

2414


Lower Dimension

1381

D1-D2

2

MD
12/02/20



CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3

Rev.
31
Date

Project: PRASA
SI.CB2210.254.V30

07/11/2023


Specifications of Details for CBS measurement

Endframe 2

1380 to 1382 mm

1990 to 1996mm

1996



1380 to 1382 mm

DIAGONAL DIFFERENCE D1-D2 ≤ 3mm

HIGHER DIMENSION

1381

D1

2414

CENTRAL DIMENSION

1381

D2

2414

LOWER DIMENSION

1381

D1-D2

0

10/10
12/04/24




CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3

Rev.	31	Project: PRA5A
Date	07/11/2023	SI:CB2210.254.V30

Specifications of Details for CBS measurement


LEFT SIDE	
SPECIFICATION SIZE	ACTUAL SIZE
1A	20632 - 20614
	20615

RIGHT SIDE	
SPECIFICATION SIZE	ACTUAL SIZE
1A	20632 - 20614
	20615



Dye penetrant test

Dye-penetration test to be performed by quality personnel



[illegible]



CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3

REV.
31
Date
07/11/2023

Project: PRASA
SI.CB2210.254.V30


Self Inspection - Final Result

		DATE	NAME	SIGNATURE
HOLD POINT		12/02/20	hnm44 Operations	12/02/20
	GO	12/02/20	Andoni Industrial Quality	12/02/20
			Operations	
			Industrial Quality	
In case of "NO GO", describe blocking problems				





In case of "NO GO", the operations manager must define below action plan to ensure "GO":				
Item	Description	Responsible	Due date	Status


Operations

Quality



		CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3		Rev. 31 Date 07/11/2023	Project: PRASA SI.CB2210.254.V30
---	--	---	--	----------------------------------	-------------------------------------


ANNEXURE A: Spot Welding Quality Acceptance Standard



 GIBELTA		CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3		Rev. 31	Project: PRASA SI,CB2210.254,V30
				Date 07/11/2023	

ANNEXURE B: Arc Welding Quality Acceptance Standard





APPLICABLE FOR TRAINSET 100+ ONLY AS PER BASELINE 10.3.1

SELF INSPECTION SHEET

CONFIDENTIAL INFORMATION
This document and its contents are the property of the company and are not to be distributed or used for any purpose other than that contemplated therein have to be considered as Confidential information
per clause 25 of the MSA, and treated as such.

APPLICATION REFERENCE											
DRAWING	DESCRIPTION	STATION	CAR TYPE				WORK INSTRUCTION	SAFETY ?			
			TC	MS	MS	MS					
01R3023548/2	CHABODI SHEET MLK204 ASSSEMBLY	CB220		X	X	X	PRA.CB220.DTR3023548 7/2.V21	YES			
REV	DATE	MODIFICATION CONTENT					RESPONSIBLE	NAME	DATE		
0	01/02/2018	GIBELA NEW CREATION					APPROVER	Ismetlung Mubda	01/02/2018		
							CHECKER	Neszo Pindola	01/02/2018		
							COMPLER	Thameti Mabequ	01/02/2018		
							APPROVER	Ismetlung Mubda	18/05/2018		
1	18/05/2018	Team leader and Quality Technician to sign Change final signature from PWE Manager to Quality Manager					CHECKER	Neszo Pindola	18/05/2018		
							REVISD BY	Rumelung Mabequ	18/05/2018		
							APPROVER	Ismetlung Mubda	2018/07/05		
							CHECKER	Neszo Pindola	2018/07/05		
2	2018/07/05	Certain dimensional check added and others moved to CB2210					REVISD BY	Ramkone Mabequ	2018/07/05		
							APPROVER	Ismetlung Mubda	2018/06/12		
							CHECKER	Neszo Pindola	2018/06/12		
							REVISD BY	Neszo Pindola	2018/05/12		
3	2018/06/12	Width tolerance as per DT0000338600					APPROVER	Ismetlung Mubda	24/01/2019		
							CHECKER	Neszo Pindola	24/01/2019		
							REVISD BY	Neszo Pindola	24/01/2019		
							APPROVER	Ismetlung Mubda	13/03/2019		
5	24/01/2019	As per Baseline 10.2					CHECKER	Neszo Pindola	13/03/2019		
							REVISD BY	Neszo Pindola	12/03/2019		
							APPROVER	Ismetlung Mubda	22/08/2019		
							CHECKER	Neszo Pindola	22/08/2019		
6	13/03/2019	Added D1 and D2 on Self - Inspection length measurements					REVISD BY	Neszo Pindola	22/08/2019		
							APPROVER	Ismetlung Mubda	06/08/2020		
							CHECKER	Neszo Pindola	06/08/2020		
							REVISD BY	Neszo Pindola	06/08/2020		
10	22/08/2019	New Baseline 10.2.5					APPROVER	Ismetlung Mubda	19/04/2021		
							CHECKER	Neszo Pindola	19/04/2021		
							REVISD BY	Neszo Pindola	17/08/2021		
							APPROVER	Ismetlung Mubda	17/08/2021		
15	06/08/2020	New Baseline 10.2.6					CHECKER	Neszo Pindola	17/08/2021		
							REVISD BY	Neszo Pindola	17/08/2021		
							APPROVER	Ismetlung Mubda	17/08/2021		
							CHECKER	Neszo Pindola	17/08/2021		
20	19/04/2021	New Baseline change 10.3					APPROVER	Ismetlung Mubda	17/08/2021		
							CHECKER	Neszo Pindola	17/08/2021		
							REVISD BY	Neszo Pindola	17/08/2021		
							APPROVER	Ismetlung Mubda	17/08/2021		
21	17/08/2021	ADDED DIMENSIONS BEFORE WELDING					CHECKER	Neszo Pindola	17/08/2021		
							REVISD BY	Neszo Pindola	17/08/2021		
							APPROVER	Ismetlung Mubda	17/08/2021		
							CHECKER	Neszo Pindola	17/08/2021		
25	20/02/2022	New Baseline change 10.3.1					APPROVER	Ismetlung Mubda	19/02/2022		
							CHECKER	Neszo Pindola	19/02/2022		
							REVISD BY	Neszo Pindola	19/02/2022		
							APPROVER	Ismetlung Mubda	19/02/2022		
26	14/06/2022	Update minimum temperature requirement for sealant application					CHECKER	Neszo Pindola	14/06/2022		
							REVISD BY	Neszo Pindola	14/06/2022		
							APPROVER	Ismetlung Mubda	14/06/2022		
							CHECKER	Neszo Pindola	14/06/2022		
27	19/10/2022	Addition of traceability for sealant application & welding					APPROVER	Ismetlung Mubda	19/10/2022		
							CHECKER	Neszo Pindola	19/10/2022		
							REVISD BY	Neszo Pindola	19/10/2022		
							APPROVER	Ismetlung Mubda	19/10/2022		
28	14/04/2023	Added sealant batch number & welding consumable traceability					CHECKER	Neszo Pindola	14/04/2023		
							REVISD BY	Neszo Pindola	14/04/2023		
							APPROVER	Ismetlung Mubda	14/04/2023		
							CHECKER	Neszo Pindola	14/04/2023		
29	28/10/2023	Addition of bracket quantity					APPROVER	Ismetlung Mubda	28/10/2023		
							CHECKER	Neszo Pindola	28/10/2023		
							REVISD BY	Neszo Pindola	28/10/2023		
							APPROVER	Ismetlung Mubda	28/10/2023		
TRAINSET	CAR	OPERATOR NAME, ALPS, NB	DATE		SELF INSPECTION NUMBER		PAGES				
211	M4	Moshda 40041	14/02/2024		SI.CB220.250.V29		13				



CARBODYSHELL M1,M3,M4 ASSEMBLY
DTR30225487/2

Rev. 29
Date 28/10/2023
Project: PRASA
SI.CB2220.250.V29

Doc: M1,M3,M4


NCR

Work station

CB2220



Safety Related



1 - Documentation and Instruments Control

I.1 - Documentation Control

Document	Type of car					Revision	Observation	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
	TC1	M1	M2	TC2	TC3					
DTR30225487/2						✓		✓	N/A	14/12/24 M12BU

I.2 - Instruments Control

Monitoring and Measuring Instrument Control - Used for Special Process						
Instruments	Serial number	Calibration or certificate Valid until date	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)	
Tubular	22713-i	29/11/2024	✓	14/12/24	14/12/24	
Messing bar	615180391	05/10/2024	✓	14/12/24	14/12/24	
1.3 Consumables						
Welding Consumable Control - Used for Special Process						
Flux Material	Heat Number	Welding Process	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)	
308 Lcmm		M16	✓	14/12/24	14/12/24	



CARBODYSHELL M1,M3,M4 ASSEMBLY
DTR302254872

Rev. 29
Date 28/10/2023
Project: PRASA
SI.CB2220.250.V29

II - Self Inspection - Items to Check

II.1 - Items to check

Item	Picture/Drawing	Description	Acceptance criteria / Record	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
01	N/A	Assembly according to Instruction Engineering n° PRA/CB220.DTR302254872 Verification of fitment for all reinforcement brackets.	PRA/CB220.DTR302254872	<input checked="" type="checkbox"/>	Maschin 14/02/24	14/02/24
02	N/A	Catchall free of significant flaws which compromise the appearance or functionality	DTD0000210675	<input checked="" type="checkbox"/>	Maschin 14/02/24	14/02/24
03	REFER TO ANNEAUXE A	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	<input checked="" type="checkbox"/>	Maschin 14/02/24	14/02/24
04		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	<input checked="" type="checkbox"/>	Maschin 14/02/24	14/02/24
05		Functional's dimensions approved according drawing or complementary document approved by Atsom engineering and registered in this document.	Approved according specified on pages below.	<input checked="" type="checkbox"/>	Maschin 14/02/24	14/02/24
06		Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-028 Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210558.	As the welding procedure IND-SAL-WMS-028 and DTD0000210558.	<input checked="" type="checkbox"/>	Maschin 14/02/24	14/02/24
07	N/A	Before application of sealant record the expiry date and make sure that the room temperature and humidity are within specified values as per Works Instructions Specified: Temperature Min - Max 11 10°C- 35°C Relative humidity Min - Max 25% - 85% Max 11)	Sodient Batch No: 1538-7032 Exp Date: 10/31/24 Actuals Temperature: 23°C Humidity: 19% 14/02/24	<input checked="" type="checkbox"/>	14/02/24	14/02/24
08	N/A	Verification of sealant application in certain regions in the drawing.	AAD0001278555	<input checked="" type="checkbox"/>	14/02/24	
09		Verification of safety welds	Approved according to DTD0000210658 reference end Self inspection	<input checked="" type="checkbox"/>	Maschin 14/02/24	14/02/24



CARBODYSHELL M1,M3,M4 ASSEMBLY
DTR3022548712

Rev.	29
Date	29/10/2023

Project: PRASA
SI.CB2220.250.V29

II - Self Inspection - Items to Check

SEALANT APPLICATION


AREA 1 & 2 END 1

Operator (Name & sign):




Operator (Name & sign):





II - Self Inspection - Items to Check



REINFORCEMENT WELDING


	LHS	RHS
A	Operator (Name&sign): <u>S. M. Saito</u>	<u>[Signature]</u>
B	Operator (Name&sign): <u>S. M. Saito</u>	<u>NICKOLAEV Alex</u>
C	Operator (Name&sign): <u>[Signature]</u>	<u>[Signature]</u>
D	Operator (Name&sign): <u>MITSUKIWA Masaharu</u>	<u>MITSUKIWA Masaharu</u>
E	Operator (Name&sign): <u>MITSUKIWA Masaharu</u>	<u>MITSUKIWA Masaharu</u>



CARBODYSHELL M1,M3,M4 ASSEMBLY
DTR3032254872

Rev. 29
Date 28/10/2023
Project: PR05A
SI.CB2220.250.V29

II - Self Inspection - Items to Check



BRACKETING

INSTALLATION

Operator: Pasilla Capen

Operator: Tetelo de

Operator: Tetelo de

Operator: Tetelo de

Operator: Tetelo de

Operator: Tetelo de

INSTALLATION & VERIFICATION

Operator: Huacera de

Operator: Huacera de

Operator: Huacera de

Operator: Huacera de

WELDING

AREA

LHS

A (Seat brackets) : Operator (Name&sign): Sagua

(C-rails, luggage and earth bushes) : Operator (Name&sign): Silvia

B (Seat brackets) : Operator (Name&sign): Michael Martin

(C-rails, luggage and earth bushes) : Operator (Name&sign): Silvia de

C (Seat brackets) : Operator (Name&sign): Silvia de

(C-rails, luggage and earth bushes) : Operator (Name&sign): THUAN de

D (Seat brackets) : Operator (Name&sign): Martina de

(C-rails, luggage and earth bushes) : Operator (Name&sign): THUAN de


ENDS

END 1 TAPPING PADS WELDING: Operator (Name&sign): MTHOKOZI de

END 1 TAPPING PADS WELDING: Operator (Name&sign): MTHOKOZI de

II - Self inspection - Items to Check

M1/M3/M4 BRACKET INSTALLATION



QUANTITIES (M3/M4)

SECTION	QUANTITY	OK	NOK
C-RAILS			
A	7	✓	
B	8	✓	
C	8	✓	
D	8	✓	
SEAT BRACKETS			
A	13	✓	
B	21	✓	
C	21	✓	
D	13	✓	
EARTH BUSH			
A	5	✓	
B	5	✓	
C	4	✓	
D	5	✓	

ROOF ENDS:

CAULS 2 OFF EACH END
EARTH BUSH 5 OFF EACH END

VERIFICATION BY: [Signature]

SECTION	QUANTITY	OK	NOK
C-RAILS			
A	2	✓	
B	6	✓	
C	11	✓	
D	8	✓	
SEAT BRACKETS			
A	13	✓	
B	21	✓	
C	21	✓	
D	13	✓	
EARTH BUSH			
A	5	✓	
B	5	✓	
C	4	✓	
D	5	✓	

ROOF ENDS:

CAULS 2 OFF EACH END
EARTH BUSH 5 OFF EACH END

VERIFICATION BY: [Signature]

QUANTITIES (M1)

SECTION	QUANTITY	OK	NOK
C-RAILS			
A	7		
B	8		
C	8		
D	8		
SEAT BRACKETS			
A	13		
B	21		
C	21		
D	13		
EARTH BUSH			
A	5		
B	5		
C	4		
D	5		

ROOF ENDS:

CAULS 2 OFF EACH END
EARTH BUSH 5 OFF EACH END

VERIFICATION BY: _____

SECTION	QUANTITY	OK	NOK
C-RAILS			
A	2		
B	10		
C	11		
D	13		
SEAT BRACKETS			
A	13		
B	21		
C	21		
D	13		
EARTH BUSH			
A	5		
B	5		
C	4		
D	5		

ROOF ENDS:

CAULS 2 OFF EACH END
EARTH BUSH 5 OFF EACH END

VERIFICATION BY: _____




CARBODYSHELL M1,M3,M4 ASSEMBLY
DTR303225487/2


Rev.
29
Date
28/10/2023

Project: PRASA
SI.CB2220.250.V29

Specifications of Details for GBS measurement




Measurement points on roof rail and sidewall outer corner




Reinforcement areas measurement positions on roof reinforcement area



Measurement positions on sidewall and side all corner







CARBODYSHELL MT.M3.M4 ASSEMBLY
DTR30225487/2

Rev.
29
Date
29/10/2023




Project: PRASA
SI.CB2220.250.V29


CB5 measurement




Detail C

Take measurement close to
radius




	CARBODYSHELL M1 M3 M4 ASSEMBLY DTR302254872		Rev. 28 Date 28/10/2023	Project: PRASA SI.CB2220.250.V29
	CBS measurement			



BEFORE WELDING

Record D1 values		Record D2 values	D1-D2 ≤ 5mm	2589 to 2595
A	3295	3297	2	—
B	3264	3267	3	—
C	3293	3298	5	—
D	3294	3295	1	—
E	3265	3267	2	—
F	3263	3265	2	—
G	3294	3294	0	—
H	3295	3295	0	—
I	3264	3263	1	—
J	3288	3267	1	—
K	3295	3296	1	—
L	3295	3293	2	—
M	3268	3268	0	—
N	3296	3278	4	—


CBS measurement



AFTER WELDING

Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2589 to 2595
A 3295	3293	2	2594
B 3265	3268	3	2589
C 3294	3296	2	2590
D 3295	3296	1	2592
E 3264	3266	2	2591
F 3262	3265	3	2590
G 3294	3295	1	2590
H 3296	3295	1	2591
I 3284	3265	1	2590
J 3269	3268	1	2589
K 3295	3297	2	2591
L 3295	3294	1	2591
M 3269	3269	0	2590
N 3295	3298	3	2591

Specifications of Details for CBS measurement CB1220



DOOR 1 - LIS

VALUE	ACTUAL
A1 2230 to 2232	2232
A2 2230 to 2232	2232
A3 2230 to 2232	2232
A4 2230 to 2232	2232
B 234 to 236	235
C 234 to 236	235
D 794 to 796	795
E 794 to 796	795

DOOR 2 - LIS

VALUE	ACTUAL
A1 2230 to 2232	2232
A2 2230 to 2232	2232
A3 2230 to 2232	2232
A4 2230 to 2232	2232
B 234 to 236	235
C 234 to 236	235
D 794 to 796	795
E 794 to 796	795

DOOR 2 - LHS

VALUE	ACTUAL
A1 2230 to 2232	2232
A2 2230 to 2232	2232
A3 2230 to 2232	2232
A4 2230 to 2232	2232
B 234 to 236	235
C 234 to 236	235
D 794 to 796	795
E 794 to 796	795

DOOR 1 - RHS

VALUE	ACTUAL
A1 2230 to 2232	2232
A2 2230 to 2232	2231
A3 2230 to 2232	2231
A4 2230 to 2232	2232
B 234 to 236	235
C 234 to 236	235
D 794 to 796	795
E 794 to 796	795


DOOR 2 - RHS

VALUE	ACTUAL
A1 2230 to 2232	2232
A2 2230 to 2232	2232
A3 2230 to 2232	2232
A4 2230 to 2232	2232
B 234 to 236	235
C 234 to 236	235
D 794 to 796	795
E 794 to 796	795

DOOR 3 - RHS

VALUE	ACTUAL
A1 2230 to 2232	2233
A2 2230 to 2232	2233
A3 2230 to 2232	2232
A4 2230 to 2232	2233
B 234 to 236	236
C 234 to 236	235
D 794 to 796	795
E 794 to 796	796

Specifications of Details for CBS measurement CB1220




Doors length - 1672 ±3mm

#1	#2	#3	
1672	1673	1671	HIGHER DIMENSION
1671	1672	1670	CENTRAL DIMENSION
1671	1672	1670	LOWER DIMENSION

Doors diagonal D1-D2 maximum difference ≤ 4mm

	#1	#2	#3
D1	2749	2749	2749
D2	2750	2748	2748
D1-D2	1	1	1




Doors length - 1672 ±3mm

#1	#2	#3	
1673	1671	1671	HIGHER DIMENSION
1673	1670	1671	CENTRAL DIMENSION
1672	1670	1671	LOWER DIMENSION

Doors diagonal D1-D2 maximum difference ≤ 4mm

	#1	#2	#3
D1	2748	2750	2749
D2	2749	2748	2747
D1-D2	1	2	2



Dye penetrant test

[illegible]



CARBODYSHELL M1, M3, M4 ASSEMBLY
DTR302264872

Rev.
29
Date
28/10/2023

Project: PRASA

SI.CB2220.250.V29

Self Inspection - Final Result

Is the car good to advance to the next workstation/process? (Approval of Operations Manager and Industrial Quality)		DATE	NAME	SIGNATURE
HOLD POINT	GO	14/02/2024	M. Schuch Operations	M. Schuch
		14/02/2024	A. Cini Industrial Quality	A. Cini
In case of "NO GO", describe blocking problems				

In case of "NO GO", the operations manager must define below action plan to ensure "GO":				
Item	Description	Responsible	Due date	Status

Operations

Quality

STAGE

APPLICABLE FOR TRAINSET 100+ ONLY AS PER BASELINE 10.3.1

SELF INSPECTION SHEET

CONFIDENTIAL INFORMATION

This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.

APPLICATION REFERENCE

MOUNTING	DRAWING	DESCRIPTION	STATION	CAB TYPE				WORK INSTRUCTION	SAFETY ?			
				TCL	MA	MO	NR			TCL		
<input type="checkbox"/>	DT00000225487	CABBODYSHELL M1,M2,M4 ASSEMBLY	CB230	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	X	PRA/CI1230.DT000002 25487.V20	YES		
<input type="checkbox"/>												
<input type="checkbox"/>												
DATE	MODIFICATION CONTENT								RESPONSIBLE	NAME	DATE	
0	2018/08/02	GIBELA NEW CREATION								APPROVER	Philippe Marques	2018/08/02
										CHECKER	Nosizo Pindela	2018/08/02
										COMPLIER	Nosizo Pindela	2018/08/02
1	30/5/2018	Team leader and Quality Technician to sign Change final signature from PME Manager to Quality manager								APPROVER	Itumeleng Modiba	30/5/2018
										CHECKER	Nosizo Pindela	30/5/2018
										REVISED BY	Nosizo Pindela	30/5/2018
2	2018/05/07	Certain dimensional checks moved to CB1220								APPROVER	Itumeleng Modiba	2018/05/07
										CHECKER	Nosizo Pindela	2018/05/07
										REVISED BY	Ramokone Morana	2018/05/07
5	24/01/2019	As per Baseline 10.2								APPROVER	Itumeleng Modiba	24/01/2019
										CHECKER	Nosizo Pindela	24/01/2019
										REVISED BY	Vanessa Ntuli	24/01/2019
6	13/03/2019	Added Twist and Door Bracket Measurements Remove Door Measurements								APPROVER	Itumeleng Modiba	13/03/2019
										CHECKER	Nosizo Pindela	13/03/2019
										REVISED BY	Nosizo Pindela	13/03/2019
10	23/08/2019	New Baseline 10.2.5								APPROVER	Itumeleng Modiba	23/08/2019
										CHECKER	Nosizo Pindela	23/08/2019
										REVISED BY	Nosizo Pindela	23/08/2019
15	06/08/2020	New Baseline 10.2.6								APPROVER	Timothy Maimela	06/08/2020
										CHECKER	Bongane Masina	06/08/2020
										REVISED BY	Bongane Masina	06/08/2020
20	19/04/2021	New Baseline change 10.3								APPROVER	Timothy Maimela	19/04/2021
										CHECKER	Bongane Masina	19/04/2021
										REVISED BY	Bongane Masina	19/04/2021
25	20/02/2022	New Baseline change 10.3.1								APPROVER	Collins Mkhombhi	20/02/2022
										CHECKER	Andani Muthelo	20/02/2022
										REVISED BY	Andani Muthelo	20/02/2022
26	14/06/2022	Updates minimum temperature requirement for sealant application								APPROVER	Collins Mkhombhi	14/06/2022
										CHECKER	Andani Muthelo	14/06/2022
										REVISED BY	Andani Muthelo	14/06/2022
27	19/10/2022	Addition of traceability for sealant application								APPROVER	Collins Mkhombhi	19/10/2022
										CHECKER	Nosizo Zwane	19/10/2022
										REVISED BY	Amogelang Mholampe	19/10/2022
28	14/04/2023	Added sealant batch number & welding consumables traceability								APPROVER	Vanessa Ntuli	14/04/2023
										CHECKER	Ntobozo Zwane	14/04/2023
										REVISED BY	Amogelang Mholampe	14/04/2023
29	06/11/2023	Added thresholds traceability for boiler makers and welders								APPROVER	Tyson Ngobeni	06/11/2023
										CHECKER	Andani Muthelo	06/11/2023
										REVISED BY	Ntobozo Zwane	06/11/2023
TRAINSET	CAR	OPERATOR NAME, APS NO	DATE	SELF INSPECTION NUMBER				PAGES				
211	M4	ENUNANUEN 410478	14/09/24	SI.CB1230.256.V28				11				



CARBODYSHELL M1,M3,M4 ASSEMBLY
DT00000225487

Rev. 29
Date 06/11/2023
Project: PRASA
SI.CB1230.256.V28

Car:


NOIR

Work station:

CB1230



Safety Related



I - Documentation and Instruments Control

I.1 - Documentation Control

Document	Type of car				Revision	Observation	BIS	Signature/Date (Operations)	Signature/Date (Quality)
	ME	FE	CE	TE					
PRA.CB1230.DT00000225487				✓	29			N/A	14/03/24 14/03/24

I.2 - Instruments Control

Monitoring and Measuring Instrument Control - Used for Special Process

Instruments	Serial number	Calibration or Verification Validation Date	OK	Signature/Date (Operations)	Signature/Date (Quality)
Measuring Tape	G16740396	05/04/24	X	14/03/24	14/03/24
Combination Square	CMB500097	27/07/24	X	14/03/24	14/03/24
Wrench					



















1.3 Consumables

Welding Consumable Control - Used for Special Process


Filler Material	Heat Number	Welding Process	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
308 LSi		MIG	X	14/03/24	14/03/24

II - Self Inspection - Items to Check

II.1 - Items to check

Item	Picture/Drawing	Description	Acceptance criteria / Record	OK	Signature/Date (Operations)	Signature/Date (Quality)
01	N/A	Assembly according to Instruction Engineering n° PRA.CB1230.DT00000225487 Verification of fitment for all brackets.	PRA.CB1230.DT00000225487	OK	 14/02/24	 14/02/24
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality	DTD00000210675	OK		 14/02/24
03	REFER TO ANNEXURE A	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 TO GIB - TYPEDEF - ARC - 0000 REFER	OK	 14/02/24	 14/02/24
04		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	OK	 14/02/24	 14/02/24
05		Functional dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	OK	 14/02/24	 14/02/24
06		Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD00000210658.	As the welding procedure IND-SAL-WMS-018 and DTD00000210658.	OK	 14/02/24	 14/02/24
07	N/A	Before application of sealant record the expiry date and make sure that the room temperature and humidity are within specified values as per Works Instructions Specified: Temperature Min - Max (°C) Min-Max 10°C - 35°C Relative Humidity Min - Max (%) Min-Max 80% Actuals Temperature: 30.6°C Humidity: 27%	Sealant Batch No: ISR 70-20 Exp Date: 05/24 Actuals Temperature: 30.6°C Humidity: 27%	OK	 14/02/24	 14/02/24
08	N/A	Verification of sealant application in regions of roof and sideframe.	Sealant applied in regions of roof and sideframe.	OK	 14/02/24	 14/02/24

AREA 1



END 2 SEALANT

OPERATOR
(Name & sign):


Grato Nile...

OPERATOR
(Name & sign):

Lavery James

OPERATOR
(Name & sign):

Lavery James



Area D,E,F,G,H,I

LHS

RHS

Operator (Name & sign):

Operator (Name & sign): Nonnamia Qh. Nonnamia Qh.

Operator (Name & sign): F.J.D, Dade wint E F.J.D Dade WE


Operator (Name & sign): WOSI WOSI

Operator (Name & sign): Simle Simle

Operator (Name & sign):


Specifications of Details for CBS measurement CB1230

Specified Camber for car out of jig is 18mm(-0mm + 2mm)



Specifications of Details for CBS measurement CB1230

Flatness side left and right maximum of 2mm in the valley to peak measured in 900mm. Recod the maximum and minimum value found and indicate the corresponding region.






CARBODYSHELL M1,M3,M4 ASSEMBLY
DT00000225487

Rev.
29
Date
06/11/2023

Project: PRASA
SI.CB1230.256.V28

Specifications of Details for CBS measurement CB1230

Twist measured in transversal and longitudinal = Maximum 3mm. Measure twist on air spring plates (LHS and RHS), both End 1 and End 2 following twist measurement document.






CARBODYSHELL M1,M3,M4 ASSEMBLY
DT00000225437


Rev.
29
Date
06/11/2023

Project: PRASA
SI.CB1230.256.V28



Specifications of Details for CBS measurement CB1230



Detail C



Specifications of Details for GBS Measurement CB1230



A	2591
B	2592
C	25910
D	2589
E	2590
F	25914
G	2591
H	25914
I	25910
J	2589
K	2592
L	25914
M	25914
N	2595
O	2590
P	2591

Threshold verification				Nominal value :38			
Door 1		Door 2		Door 3		Door 6	
L	R	L	R	L	R	L	R
38	38	39	38	39	38	38	38
Door 4		Door 5		Door 6			
L	R	L	R	L	R		
39	38	39	38	38			

BOILER MAKER: ISHENLO
WELDER ZANELE

Dye penetrant test

Dye-penetration test to be performed by quality personnel



Specifications of Details for CBS measurement

[illegible]



CARBODYSHELL M1,M3,M4 ASSEMBLY
DT00000225487

Rev.
29
Date
06/11/2023

Project: PRASA
SI.CB1230.256.V28

Self Inspection - Final Result

Is the car good to advance to the next workstation/process?
(Approval of Operations and Industrial Quality)

DATE

NAME

SIGNATURE

(If activities are not complete, the missing activities must not impact the next stage)

14/09/24

E. M. H. A. R. E.

R. J. P. E. R. S. E.

Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.)

14/09/24

E. M. H. A. R. E.

R. J. P. E. R. S. E.

There are activities pending that impact/stop the activities of the next process Obs: (To describe problems below)

Operations

There are non-conformities impact the quality of the product and there is no corrective action defined yet)

Industrial Quality

HOLD POINT


In case of "NO GO", describe blocking problems

In case of "NO GO", the operations manager must define below action plan to ensure "GO":

Item	Description	Responsible	Due date	Status

Operations

Quality

 GIBBEL	CARBODYSHELL M1,M3,M4 ASSEMBLY DT00000225487		Rev.	Project: PRASA SI.CB1230.256.V28
			29	
	Date			
	06/11/2023			

ANNEXURE A: Arc Welding Quality Acceptance Standard

