



APPLICABLE FROM TRAINSET 190+ AS PER BASELINE 10.4

SELF INSPECTION SHEET

CONFIDENTIAL INFORMATION


This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.

APPLICATION REFERENCE

MOUNTING	DRAWING	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY ? 
				TC	M4	M3	M2	M1	TC		
<input type="checkbox"/>	DTR30225487/3	AAD0001278566	CARBODYSHELL M3,M4 ASSEMBLY	CB2210		X			X	PRA.CB2210.DTR30225 487/3.V30	YES
<input type="checkbox"/>											


REV	DATE	MODIFICATION CONTENT	RESPONSIBLE	NAME	DATE
0	10/01/2018	GIBELA NEW CREATION	APPROVER	Itumeleng Modiba	10/01/2018
			CHECKER	Nosizo Pindela	10/01/2018
			COMPILER	Thanyani Mathegu	10/01/2018
1	2018/05/18	Team leader and Quality Technician to sign Change final signature from PME Manager to Quality manager	APPROVER	Itumeleng Modiba	2018/05/18
			CHECKER	Nosizo Pindela	2018/05/18
			REVISED BY	Ramokone Motama	2018/05/18
2	2018/07/04	Certain dimensional checks moved to CB1220 and CB1230	APPROVER	Itumeleng Modiba	2018/07/04
			CHECKER	Nosizo Pindela	2018/07/04
			REVISED BY	Ramokone Motama	2018/07/04
3	2018/12/12	Added dimensional check points to CB2210	APPROVER	Itumeleng Modiba	2018/12/12
			CHECKER	Nosizo Pindela	2018/12/12
			REVISED BY	Ramokone Motama	2018/12/12
5	22/01/2019	As per Baseline 10.2	APPROVER	Itumeleng Modiba	22/01/2019
			CHECKER	Nosizo Pindela	22/01/2019
			REVISED BY	Vanessa Ntuli	22/01/2019
6	13/03/2019	Added D1 and D2 on Self - Inspection	APPROVER	Itumeleng Modiba	13/03/2019
			CHECKER	Nosizo Pindela	13/03/2019
			REVISED BY	Nosizo Pindela	13/03/2019
10	21/08/2019	New Baseline 10.2.5	APPROVER	Itumeleng Modiba	21/08/2019
			CHECKER	Nosizo Pindela	21/08/2019
			REVISED BY	Nosizo Pindela	21/08/2019
15	06/08/2020	New Baseline 10.2.6	APPROVER	Timothy Maimela	06/08/2020
			CHECKER	Bongane Masina	
			REVISED BY	Bongane Masina	
20	19/04/2021	New Baseline change 10.3	APPROVER	Timothy Maimela	19/04/2021
			CHECKER	Bongane Masina	
			REVISED BY	Bongane Masina	
21	17/08/2021	ADDED DIMENSIONS BEFORE WELDING	APPROVER	Mbhombi collins	17/08/2021
			CHECKER	Mpho Mulaudzi	
			REVISED BY	Mpho Mulaudzi	
25	19/02/2022	New Baseline change 10.3.1	APPROVER	Mbhombi collins	19/02/2022
			CHECKER	Andani Muthelo	
			REVISED BY	Andani Muthelo	
26	14/04/2023	Addition of welding consumable traceability	APPROVER	Ntuli Vanessa	14/04/2023
			CHECKER	Mohlampe Amogelang	
			REVISED BY	Mohlampe Amogelang	
30	20/07/2023	New Baseline change 10.4	APPROVER	Ngobeni Tyson	28/07/2023
			CHECKER	Mohlampe Amogelang	
			REVISED BY	Mohlampe Amogelang	
31	07/11/2023	Added traceability for welding sections	APPROVER	Ngobeni Tyson	07/11/2023
			CHECKER	Mohlampe Amogelang	
			REVISED BY	Ntokozo Zwane	

TRAINSET	CAR	OPERATOR NAME/ALPS NO	DATE	SELF INSPECTION NUMBER	PAGES
2M	M3	Tebogo 482933	14/12/24	SI.CB2210.254.V30	17

	CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3	Rev. 31	Project: PRASA SI,CB2210,254,V30
		Date 07/11/2023	
Car: M3 & M4	NOR:	Work station: CB2210	



Safety Related



I - Documentation and Instruments Control

I.1 - Documentation Control

Document	Type of var						Revision	Observation	Yes	No	Signature/Date (Manufacturing)	Signature/Date (Quality)
	1	2	3	4	5	6						
DTR30225487/3				X					✓		<i>[Signature]</i> 07/11/2023	07/11/2023

I.2 - Instruments Control










Monitoring and Measuring Instrument Control - Used for Special Process


Instrument	Serial number	Calibration or Verification Validation Date	Yes	No	Signature/Date (Manufacturing)	Signature/Date (Quality)
Tubular	22316	07/02/2023	✓		<i>[Signature]</i> 07/11/2023	07/11/2023
30m tape	30m t		✓		<i>[Signature]</i> 07/11/2023	07/11/2023
Laser tape	125425924	13/12/2022	✓		<i>[Signature]</i> 07/11/2023	07/11/2023
30m tape	GIBTP0084	31/03/2023	✓		<i>[Signature]</i> 07/11/2023	07/11/2023


I.3 Consumables

Welding Consumable Control - Used for Special Process

Filler Material	Heat Number	Welding Process	Yes	No	Signature/Date (Manufacturing)	Signature/Date (Quality)
Hamisa 308LSI	327730-74791	Mig	✓		<i>[Signature]</i> 07/11/2023	07/11/2023
Hamisa 309	318394-747	Mig	✓		<i>[Signature]</i> 07/11/2023	07/11/2023
Hamisa 308L	299687-72322	Mig	✓		<i>[Signature]</i> 07/11/2023	07/11/2023

	CARBODYSHELL M3,M4 ASSEMBLY DTR30226487/3	Rev. 31	Project: PRASA		
		Date 07/11/2023	SI,CB2210.254.V30		
II - Self Inspection - Items to Check					
II.1 - Items to check					
Item	Picture/Drawing	Description	Acceptance criteria / Record	Signature/Date (Manufacturer)	Signature/Date (Quality)
01	N/A	Carshell free of significant flaws which compromise the appearance or functionality	DTD0000210675	✓	 14/02/24
02	REFER TO ANNEXURE A	Spot welding inspected and approved according to procedure	IND-SAL-WMS-016 e DTD0000210675	✓	 14/02/24
03	REFER TO ANNEXURE B	Arc welding inspected and approved according to procedure	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	✓	 14/02/24
04		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	✓	 14/02/24
05		Functional dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document	Approved according specified on pages below.	✓	 14/02/24
06	N/A	Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210658.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658.	✓	 14/02/24

	CARBODYSHELL M3,M4 ASSEMBLY DTR30226487/3	Rev. 31	Project: PRASA SI.CB2210.254.V30
		Date	
		07/11/2023	
Welding Traceability			



Boiler maker (Name & Sign): <u>WNGA</u> <u>[Signature]</u> ^{LHS}	Welder (Name & Sign): <u>Gibb</u> <u>[Signature]</u>
Boiler maker (Name & Sign): <u>JUSTICE</u> <u>[Signature]</u> ^{RHS}	Welder (Name & Sign): <u>Gibb</u> <u>[Signature]</u>

END 1

Boiler maker (Name & Sign): <u>WNGA</u> <u>[Signature]</u> ^{LHS}	Welder (Name & Sign): <u>Gibb</u> <u>[Signature]</u>
Boiler maker (Name & Sign): <u>JUSTICE</u> <u>[Signature]</u> ^{RHS}	Welder (Name & Sign): <u>Gibb</u> <u>[Signature]</u>

END 2



^{LHS}

Boiler maker (Name & Sign): Innaert


Welder (Name & Sign): Gibb [Signature]


^{RHS}


Boiler maker (Name & Sign): Innaert



Welder (Name & Sign): Gibb [Signature]


EUJ Reinforcement Plates




	CARBODYSHELL M3,M4 ASSEMBLY DTR30226487/3	Rev. 31	Project: PRASA SI.CB2210.254.V30
		Date 07/11/2023	





END 1
Boiler maker (Name & Sign): SEAN 
Welder (Name & Sign): SITHOKASI 





END 2





Underneath the CAR

END 2
Boiler maker (Name & Sign): IMUEL 
Welder (Name & Sign): Thabang 



FEDOLI
Operator: SITHOKASI 

	CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3	Rev. 31	Project: PRASA SI.CB2210.254.V30
		Date 07/11/2023	
Specifications of Details for CBS measurement			




Measure gap between jig pillar / chair and underframe = 0mm. No gap.

After loading and clamping

Fill in the gap found on each jig pillars / chair and underframe should be 0mm.


	1	2	3	4	5	6	7	8	9	10	11	12	13
Left Hand Side													
Right Hand Side													

Signature Operations:  Date: 14/02/24





After Welding.

Fill in the gap found on each jig pillars / chair and underframe should be 0mm.

	1	2	3	4	5	6	7	8	9	10	11	12	13
Left Hand Side													
Right Hand Side													

Signature Industrial Quality:  Date: 14/02/24

Specifications of Details for CBS measurement




Measurement positions on roof rail and side wall omega corner.



Measurement positions on side wall and side rib corner.



Reinforcement area measurement positions on roof reinforcement area.



Don't consider the reinforcement.



CARBODYSHELL M3,M4 ASSEMBLY DTR30226407/3

Rev.

31


Project: PRASA

SI.CB2210.254.V30

Date

07/11/2023


Specifications of Details for CBS measurement

PME Column LHS - RHS should be $\leq 2\text{MM}$ on each point.

BEFORE WELDING


	Record D1 values	Record D2 values	D1-D2 $\leq 5\text{mm}$	2399 to 2409	2399 to 2409 (RHS)	LHS-RHS ≤ 2
A	3265	3267	2	2404	2403	1
B	3266	3267	1	2405	2404	1
C	3265	3266	1	2404	2404	0
D	3264	3263	1	2406	2405	1
E	3266	3266	0	2406	2404	2
F	3267	3265	2	2403	2405	2
G	3268	3267	1	2406	2405	1
H	3265	3266	1	2407	2406	1
I	3267	3267	0	2406	2405	1
J	3269	3266	3	2405	2405	0
K	3265	3266	1	2408	2406	2
L	3266	3267	1	2406	2407	1
M	3268	3269	1	2404	2406	2
N	3267	3265	2	2406	2407	1

Specifications of Details for CBS measurement



PME Column LHS - RHS should be $\leq 2\text{MM}$ on each point.

AFTER WELDING


	Record D1 values	Record D2 values	D1-D2 $\leq 5\text{mm}$	2399 to 2409	2399 to 2409 (RHS)	LHS-RHS ≤ 2
A	3298	3296	2	2404	2403	1
B	3265	3268	3	2403	2404	1
C	3296	3293	1	2405	2404	1
D	3296	3297	1	2405	2403	2
E	3267	3265	2	2403	2404	1
F	3266	3266	0	2402	2404	2
G	3294	3296	2	2403	2403	0
H	3293	3295	2	2406	2404	2
I	3267	3269	2	2405	2404	1
J	3267	3266	1	2404	2404	0
K	3295	3295	0	2403	2404	1
L	3297	3298	1	2404	2403	1
M	3267	3270	3	2406	2404	2
N	3299	3298	1	2405	2407	2

	CARBODYSHELL M3,M4 ASSEMBLY DTR30226487/3	Rev. 31	Project: PRASA SI.CB2210.254.V30
		Date 07/11/2023	
		CBS measurement	



BEFORE WELDING



	2270 to 2276
A	2271
B	2276
C	2274
D	2272
E	2276
F	2275
G	2270
H	2272
I	2273
J	2276
K	2271
L	2270
M	2276
N	2274




Do not consider reinforcement (Take measurements top area of zee profile




2265 to 2271


Detail 6
Considering the reinforcement plate

	CARBODYSHELL M3,M4 ASSEMBLY DTR30226487/3	Rev. 31	Project: PRASA SI.CB2210.254.V30
		Date	
		07/11/2023	
CBS measurement			

AFTER WELDING





	2265 to 2271	2270 to 2276
A	2270	
B		2276
C	2271	
D	2268	
E		2275
F		2273
G	2271	
H	2269	
I		2276
J		2276
K	2268	
L	2270	
M		2274
N	2269	




Do not consider reinforcement (Take measurements top area of zee profile



Take measurement close to radius (considering reinforcement)



Specifications of Details for CBS measurement



1380 to 1382 mm

DIAGONAL DIFFERENCE $D1-D2 \leq 3\text{mm}$

Higher Dimension

1382

D1

2413

Central Dimension

1382

D2

2415


Lower Dimension

1381

D1-D2

2

Specifications of Details for CBS measurement



1380 to 1382 mm

DIAGONAL DIFFERENCE D1-D2 ≤ 3mm

Higher Dimension

1361

D1

2416

Central Dimension

1361

D2


2415

Lower Dimension

1380

D1-D2

1






Project: PRASA
SI.CB2210.254.V30



[illegible]


11.2 - Check List REX

Check List Items

Item	Picture/Drawing	Description	Critique/Record	Yr		Signature/Date (Manufacturing)	Signature/Date (Quality)
01	N/A	To complete REX	Refer to REX. New defects must be added on the REX				

		CARBODYSHELL M3,M4 ASSEMBLY DTR30226487/3		Rev. 31	Project: PRASA SI.CB2210.254.V30	
				Date 07/11/2023		
Self Inspection - Final Result						
			DATE	NAME	SIGNATURE	
HOLD POINT		<small>(If activities are not complete, the missing activities must not impact the next stage)</small> <small>GO</small>	14/02/24	Tebogo Operations		
		Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.)	14/2/24	Andani Industrial Quality		
		There are activities pending that impact/stop the activities of the next process Obs: (To describe problems below)			Operations	
		There are non-conformities impact the quality of the product and there is no corrective action defined yet)			Industrial Quality	
In case of "NO GO", describe blocking problems						
In case of "NO GO", the operations manager must define below action plan to ensure "GO":						
Item	Description		Responsible	Due date	Status	
Operations			Quality			



APPLICABLE FOR TRAINSET 100+ ONLY AS PER BASELINE 10.3.1


SELF INSPECTION SHEET


CONFIDENTIAL INFORMATION
This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.


APPLICATION REFERENCE												
MOUNTING	DRAWING	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY	
				TC1	M1	M2	M3	TC2				
<input type="checkbox"/>	DTR30225487/2	AAD0001278565	CARBODY SHELL M1, M3, M4 ASSEMBLY	CB1120		X	X		X		PRA.CB1120.DTR3022548 7/2.V21	YES
<input type="checkbox"/>												
<input type="checkbox"/>												
<input type="checkbox"/>												
<input type="checkbox"/>												
<input type="checkbox"/>												
<input type="checkbox"/>												

REV	DATE	MODIFICATION CONTENT	RESPONSIBLE	NAME	DATE
0	01/02/2018	GIBELA NEW CREATION	APPROVER	Itumeleng Modiba	01/02/2018
			CHECKER	Nosizo Pindela	01/02/2018
			COMPILER	Thanyani Mathegu	01/02/2018
1	18/05/2018	Team leader and Quality Technician to sign Change final signature from PME Manager to Quality manager	APPROVER	Itumeleng Modiba	18/05/2018
			CHECKER	Nosizo Pindela	18/05/2018
			REVISED BY	Ramokone Motama	18/05/2018
2	2018/07/05	Certain dimensional checks added and others moved to CB1210	APPROVER	Itumeleng Modiba	2018/07/05
			CHECKER	Nosizo Pindela	2018/07/05
			REVISED BY	Ramokone Motama	2018/07/05
3	2018/06/12	Width tolerance as per DT0000336600	APPROVER	Itumeleng Modiba	2018/06/12
			CHECKER	Nosizo Pindela	2018/06/12
			REVISED BY	Nosizo Pindela	2018/06/12
5	24/01/2019	As per Baseline 10.2	APPROVER	Itumeleng Modiba	24/01/2019
			CHECKER	Nosizo Pindela	24/01/2019
			REVISED BY	Vanessa Ntuli	24/01/2019
6	13/03/2019	Added D1 and D2 on Self - Inspection length measurements Remove	APPROVER	Itumeleng Modiba	13/03/2019
			CHECKER	Nosizo Pindela	13/03/2019
			REVISED BY	Nosizo Pindela	13/03/2019
10	22/08/2019	New Baseline 10.2.5	APPROVER	Itumeleng Modiba	22/08/2019
			CHECKER	Nosizo Pindela	22/08/2019
			REVISED BY	Nosizo Pindela	22/08/2019
15	06/08/2020	New Baseline 10.2.6	APPROVER	Timothy Maimela	06/08/2020
			CHECKER	Bongane Masina	06/08/2020
			REVISED BY	Bongane Masina	06/08/2020
20	19/04/2021	New Baseline change 10.3	APPROVER	Timothy Maimela	19/04/2021
			CHECKER	Bongane Masina	
			REVISED BY	Bongane Masina	
21	17/08/2021	ADDED DIMENSIONS BEFORE WELDING	APPROVER	Mbhombi Collins	17/08/2021
			CHECKER	Mpho Mulaudzi	
			REVISED BY	Mpho Mulaudzi	
25	20/02/2022	New Baseline change 10.3.1	APPROVER	Mbhombi Collins	19/02/2022
			CHECKER	Andani Muthelo	
			REVISED BY	Andani Muthelo	
26	14/06/2022	Update minimum temperature requirement for sealant application	APPROVER	Mbhombi Collins	14/06/2022
			CHECKER	Andani Muthelo	
			REVISED BY	Andani Muthelo	
27	17/10/2022	Addition of traceability for sealant application and welding	APPROVER	Mbhombi Collins	17/10/2022
			CHECKER	Ntokozo Zwane	
			REVISED BY	Amogelang Mchlampe	
28	14/04/2023	Added sealant batch number & welding consumables traceability	APPROVER	Vanessa Ntuli	14/04/2023
			CHECKER	Ntokozo Zwane	
			REVISED BY	Amogelang Mchlampe	
29	28/10/2023	Addition of bracket quantity	APPROVER	Ngobeni Tyson	28/10/2023
			CHECKER	Ntokozo Zwane	
			REVISED BY	Amogelang Mchlampe	

TRAINSET	CAR	OPERATOR NAME & ALPS NO	DATE	SELF INSPECTION NUMBER	PAGES
211	N03	Tetelo	15/02/24	SI.CB1120.250.V29	14

	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30225487/2		Rev.	Project: PRASA SI.CB1220.250.V29	
			29		
			Date		
			28/10/2023		
Car: M1,M3&M4		NCR:	Work station:		CB1220

 Safety Related



I - Documentation and Instruments Control

I.1 - Documentation Control
























Document	Type of car					Revision	Observation	OK	NOK	Rework	Signature/Date (Manufacturing)	Signature/Date (Quality)
	TC1	M1	M2	M3	M4							
DTR30225487/2				X		29	15/02/24	✓		N/A	<i>[Signature]</i> 15/02/24	<i>[Signature]</i> 16/02/24


I.2 - Instruments Control

Monitoring and Measuring Instrument Control - Used for Special Process						
Instruments	Serial number	Calibration or Verification Validation Date	OK	NOK	Signature/Date (Manufacturing)	Signature/Date (Quality)
Tubular Measuring tape	22713	03/08/24	✓		<i>[Signature]</i> Tebelo	<i>[Signature]</i>
	GIBTA039	2024/04/05	✓		<i>[Signature]</i> Tebelo	16/02/24


1.3 Consumables

Welding Consumable Control - Used for Special Process						
Filler Material	Heat Number	Welding Process	OK	NOK	Signature/Date (Manufacturing)	Signature/Date (Quality)
Welding wire	77430	MIG Welding	✓		<i>[Signature]</i> Tebelo	<i>[Signature]</i> 16/02/24

	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30225487/2	Rev.	Project: PRASA					
		29						
		Date	SI.CB1220.250.V29					
		28/10/2023						
II - Self Inspection - Items to Check								
II.1 - Items to check								
Item	Picture/Drawing	Description	Acceptance criteria / Record	OK	NO	Not OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
01	N/A	Assembly according to Instruction Engineering n° PRA.CB1220.DTR30225487/2 Verification of fitment for all reinforcement brackets.	PRA.CB1220.DTR30225487/2	✓			 15/02/24	 16/02/24
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality	DTD0000210675	✓			 15/02/24	 16/02/24
03	REFER TO ANNEXURE A	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	✓			 15/02/24	 16/02/24
04		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	✓			 15/02/24	 16/02/24
05		Functional dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	✓			 15/02/24	 16/02/24
06		Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210658.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658.	✓			 15/02/24	 16/02/24
07	N/A	Before application of sealant record the expiry date and make sure that the room temperature and humidity are within specified values as per Works Instructions Specified: Temperature Min - Max (I) Min-Max 10°C - 35°C Relative humidity Min - Max (I) Min-Max 25% - 80%	Sealant Batch No: <u>10F-1003</u> Exp Date: <u>02/2024</u> Actuals Temperature: <u>35°</u> Humidity: <u>40%</u>	✓			 15/02/24	 16/02/24
08	NA	Verification of sealant application in certain regions in the drawing.	AD00001278566	✓			 15/02/24	 16/02/24
09		Verification of safety welds	Approved according to DTD000210658 reference and Self inspection	✓			 15/02/24	 16/02/24


	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30225487/2	Rev.	Project: PRASA SI.CB1220.250.V29
		29	
		Date	
		28/10/2023	

II - Self Inspection - Items to Check




REINFORCEMENT WELDING

AREA	LHS	RHS
A	Operator (Name&sign): <u>Nkomo</u>	<u>Zanele</u>
B	Operator (Name&sign): <u>Nkomo</u>	<u>Zanele</u>
C	Operator (Name&sign): <u>Wilson</u> 14/02/24	<u>Zanele</u> / <u>Mthokozisi</u>
D	Operator (Name&sign): <u>Wilson</u> 14/02/24	<u>Mthokozisi</u>
E	Operator (Name&sign): <u>Wilson</u> 14/02/24	<u>Mthokozisi</u>

	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30226487/2	Rev.	Project: PRASA
		29	
		Date	SI.CB1220.250.V29
		28/10/2023	

II - Self Inspection - Items to Check



BRACKETING

INSTALLATION

C-RAILS: Operator: Pascilla

DOOR MECHANISMS: Operator: Mashudy

TAPPING PADS: Operator: Nokulunga

INSTALLATION & VERIFICATION

SEAT & LUGGAGE BRACKETS: Operator: Thulani

SEAT BRACKETS VERIFICATION: Operator: Mmatsheko

WELDING

AREA

LHS

A (Seat brackets) : Operator (Name&sign): THULANI

(C-rails, Luggage and earth bushes) : Operator (Name&sign): THULANI

B (Seat brackets) : Operator (Name&sign): Mmatsheko / Thulani

(C-rails, Luggage and earth bushes) : Operator (Name&sign): THULANI

C (Seat brackets) : Operator (Name&sign): Mmatsheko / Sibisi

(C-rails, Luggage and earth bushes) : Operator (Name&sign): Mmatsheko / Madini

D (Seat brackets) Operator (Name&sign): Sibisi

(C-rails, Luggage and earth bushes) : Operator (Name&sign): Sibisi

RHS

Sibisi

Mmatsheko / Madini

Mmatsheko / Madini


Mmatsheko / Madini

Mmatsheko / Madini

ENDS


END 1 TAPPING PADS WELDING: Operator (Name&sign): Nokulunga

END 1 TAPPING PADS WELDING: Operator (Name&sign): Nokulunga

	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30226487/2	Rev.	Project: PRASA SI.CB1220.250.V29
		29	
		Date	
		28/10/2023	

II - Self Inspection - Items to Check

M1/M3/M4 BRACKET INSTALLATION



QUANTITIES (M3/M4)

RHS				
	SECTION	QUANTITY	OK	NOK
C-RAILS	A	7	✓	
	B	4	✓	
	C	8	✓	
	D	6	✓	
SEAT BRACKETS	A	13	✓	
	B	21	✓	
	C	21	✓	
	D	13	✓	
EARTH BUSH	A	3	✓	
	B	6	✓	
	C	4	✓	
	D	3	✓	

ROOF ENDS:
CRAILS 2 OFF EACH END
EARTH BUSH 6 OFF EACH END

VERIFICATION BY: Tebeo

LHS				
	SECTION	QUANTITY	OK	NOK
C-RAILS	A	2	✓	
	B	6	✓	
	C	11	✓	
	D	8	✓	
SEAT BRACKETS	A	13	✓	
	B	21	✓	
	C	21	✓	
	D	13	✓	
EARTH BUSH	A	3	✓	
	B	6	✓	
	C	4	✓	
	D	2	✓	

ROOF ENDS:
CRAILS 2 OFF EACH END
EARTH BUSH 6 OFF EACH END

VERIFICATION BY: Tebeo

QUANTITIES (M1)

RHS				
	SECTION	QUANTITY	OK	NOK
C-RAILS	A	7	✓	
	B	8	✓	
	C	8	✓	
	D	8	✓	
SEAT BRACKETS	A	13	✓	
	B	21	✓	
	C	21	✓	
	D	13	✓	
EARTH BUSH	A	2	✓	
	B	4	✓	
	C	5	✓	
	D	3	✓	

ROOF ENDS:
CRAILS 2 OFF EACH END
EARTH BUSH 6 OFF EACH END


VERIFICATION BY: Tebeo

LHS				
	SECTION	QUANTITY	OK	NOK
C-RAILS	A	2	✓	
	B	10	✓	
	C	11	✓	
	D	6	✓	
SEAT BRACKETS	A	13	✓	
	B	21	✓	
	C	21	✓	
	D	13	✓	
EARTH BUSH	A	3	✓	
	B	7	✓	
	C	6	✓	
	D	2	✓	

ROOF ENDS:
CRAILS 2 OFF EACH END
EARTH BUSH 6 OFF EACH END

VERIFICATION BY: Tebeo

Specifications of Details for CBS measurement




③


Measurement positions on roof rail and sidewall omega corner.



Reinforcement area measurement positions on roof reinforcement area.



Measurement positions on sidewall and side sill corner.







CARBODYSHELL M1,M3,M4 ASSEMBLY
DTR30225487/2

Rev.
29
Date
28/10/2023


Project: PRASA

SI.CB1220.250.V29



CBS measurement





Detail C



Take measurement close to
radius




	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30225487/2	Rev.	Project: PRASA SI.CB1220.250.V29
		29	
		Date	
		28/10/2023	
CBS measurement			



BEFORE WELDING

	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2589 to 2595
A	3295	3297	2	—
B	3270	3215	5	—
C	3296	3297	1	—
D	3297	3294	3	—
E	3268	3210	2	—
F	3265	3267	2	—
G	3293	3295	2	—
H	3295	3297	2	—
I	3272	3270	2	—
J	3271	3270	1	—
K	3295	3294	1	—
L	3295	3294	1	—
M	3270	3273	3	—
N	3294	3297	3	—


CBS measurement



AFTER WELDING

	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2589 to 2595
A	3294	3295	1	2591
B	3272	3270	2	2589
C	3293	3295	2	2592
D	3295	3298	3	2590
E	3270	3272	2	2589
F	3268	3272	4	2594
G	3293	3295	2	2595
H	3290	3292	2	25 2594
I	3288	3272	4	2589
J	3270	3272	2	2592
K	3292	3295	3	2589
L	3293	3290	3	2590
M	3270	3273	3	2591
N	3295	3293	2	2592

Specifications of Details for CBS measurement CB1220



Brackets Carbodysshell
U Type Supports

Brackets Carbodysshell
Channel Assy

DOOR 1 - LHS

	VALUE	ACTUAL
A1	2230 to 2232	2231
A2	2230 to 2232	2230
A3	2230 to 2232	2231
A4	2230 to 2232	2232
B	234 to 236	235
C	234 to 236	235
D	794 to 796	795
E	794 to 796	795

DOOR 2 - LHS

	VALUE	ACTUAL
A1	2230 to 2232	2231
A2	2230 to 2232	2230
A3	2230 to 2232	2232
A4	2230 to 2232	2231
B	234 to 236	235
C	234 to 236	235
D	794 to 796	795
E	794 to 796	795

DOOR 2 - RHS

	VALUE	ACTUAL
A1	2230 to 2232	2231
A2	2230 to 2232	2230
A3	2230 to 2232	2231
A4	2230 to 2232	2232
B	234 to 236	235
C	234 to 236	235
D	794 to 796	795
E	794 to 796	795

DOOR 1 - RHS

	VALUE	ACTUAL
A1	2230 to 2232	2231
A2	2230 to 2232	2230
A3	2230 to 2232	2232
A4	2230 to 2232	2231
B	234 to 236	235
C	234 to 236	235
D	794 to 796	795
E	794 to 796	795


DOOR 2 - RHS

	VALUE	ACTUAL
A1	2230 to 2232	2231
A2	2230 to 2232	2230
A3	2230 to 2232	2231
A4	2230 to 2232	2232
B	234 to 236	235
C	234 to 236	235
D	794 to 796	795
E	794 to 796	795

DOOR 3 - RHS

	VALUE	ACTUAL
A1	2230 to 2232	2230
A2	2230 to 2232	2231
A3	2230 to 2232	2232
A4	2230 to 2232	2230
B	234 to 236	235
C	234 to 236	235
D	794 to 796	794
E	794 to 796	794

Specifications of Details for CBS measurement CB1220




Doors diagonal D1-D2 maximum difference $\leq 4\text{mm}$

#1	#2	#3
D1	2715	2718
D2	2715	2717
D1-D2	0	1

Doors length - 1672 $\pm 3\text{mm}$

#1	#2	#3
HIGHER DIMENSION	1672	1672
CENTRAL DIMENSION	1672	1673
LOWER DIMENSION	1672	1672




Doors diagonal D1-D2 maximum difference $\leq 4\text{mm}$

#1	#2	#3
D1	2718	2718
D2	2718	2718
D1-D2	0	0

Doors length - 1672 $\pm 3\text{mm}$

#1	#2	#3
HIGHER DIMENSION	1672	1672
CENTRAL DIMENSION	1672	1673
LOWER DIMENSION	1672	1672

	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30226487/2	Rev.	Project: PRASA SI.CB1220.250.V29
		29	
		Date	
		28/10/2023	

CBS measurement (Manufacturing)

Dye penetrant test


Dye-penetration test to be performed by quality personnel



Item	Description of the Issue	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)

II.2 - Check List REX

Check List Items								
Item	Picture/Drawing	Description	Criteria /Record	OK	NO	REWORK	Signature/Date (Manufacturing)	Signature/Date Quality
01	N/A	To complete REX	Refer to REX. New defects must be added on the REX					

	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30226487/2	Rev.	Project: PRASA SI.CB1220.250.V29
		29	
		Date	
		28/10/2023	

Self Inspection - Final Result

Is the car good to advance to the next workstation/process? (Approval of Operations Manager and Industrial Quality)			DATE	NAME	SIGNATURE
HOLD POINT	✓	GO <small>(If activities are not complete, the missing activities must not impact the next stage)</small>	15/02/24 <i>T. B.</i>	Tebelo <small>Operations</small>	<i>[Signature]</i>
		Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.)	16/02/24	Richmond <small>Industrial Quality</small>	<i>[Signature]</i>
		NO GO <small>There are activities pendings that impact/stop the activities of the next process Obs: (To describe problems below)</small>			
		 <small>There are non-conformities impact the quality of the product and there is no corrective action defined yet)</small>			

In case of "NO GO", describe blocking problems

In case of "NO GO", the operations manager must define below action plan to ensure "GO":

Item	Description	Responsible	Due date	Status

Tebelo
Operations

Quality


APPLICABLE FOR TRAINSET 100+ ONLY AS PER BASELINE 10.3.1


SELF INSPECTION SHEET

CONFIDENTIAL INFORMATION

This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.


APPLICATION REFERENCE

MOUNTING	DRAWING	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY ? 
				TC1	M4	M1	M2	M3	TC2		
<input type="checkbox"/>	DT00000225487	AAD0001278566	CARBODYSHELL M1,M3,M4 ASSEMBLY	CB1230		X	X	(X)		PRA.CB2230.DT000002 25487.V20	YES
<input type="checkbox"/>											
<input type="checkbox"/>											
REV	DATE	MODIFICATION CONTENT			RESPONSIBLE		NAME		DATE		
0	2018/08/02	GIBELA NEW CREATION			APPROVER		Philippe Marques		2018/08/02		
					CHECKER		Nosizo Pindela		2018/08/02		
					COMPILER		Nosizo Pindela		2018/08/02		
1	30/5/2018	Team leader and Quality Technician to sign Change final signature from PME Manager to Quality manager			APPROVER		Itumeleng Modiba		30/5/2018		
					CHECKER		Nosizo Pindela		30/5/2018		
					REVISED BY		Nosizo Pindela		30/5/2018		
2	2018/05/07	Certain dimensional checks moved to CB1220			APPROVER		Itumeleng Modiba		2018/05/07		
					CHECKER		Nosizo Pindela		2018/05/07		
					REVISED BY		Ramokone Motama		2018/05/07		
5	24/01/2019	As per Baseline 10.2			APPROVER		Itumeleng Modiba		24/01/2019		
					CHECKER		Nosizo Pindela		24/01/2019		
					REVISED BY		Vanessa Ntuli		24/01/2019		
6	13/03/2019	Added Twist and Door Bracket Measurements Remove Door Measurements			APPROVER		Itumeleng Modiba		13/03/2019		
					CHECKER		Nosizo Pindela		13/03/2019		
					REVISED BY		Nosizo Pindela		13/03/2019		
10	23/08/2019	New Baseline 10.2.5			APPROVER		Itumeleng Modiba		23/08/2019		
					CHECKER		Nosizo Pindela		23/08/2019		
					REVISED BY		Nosizo Pindela		23/08/2019		
15	06/08/2020	New Baseline 10.2.6			APPROVER		Timothy Maimela		06/08/2020		
					CHECKER		Bongane Masina				
					REVISED BY		Bongane Masina				
20	19/04/2021	New Baseline change 10.3			APPROVER		Timothy Maimela		19/04/2021		
					CHECKER		Bongane Masina				
					REVISED BY		Bongane Masina				
25	20/02/2022	New Baseline change 10.3.1			APPROVER		Collins Mbhombhi		20/02/2022		
					CHECKER		Andani Muthelo				
					REVISED BY		Andani Muthelo				
26	14/06/2022	Update minimum temperature requirement for sealant application			APPROVER		Collins Mbhombhi		14/06/2022		
					CHECKER		Andani Muthelo				
					REVISED BY		Andani Muthelo				
27	26/07/2022	Threshold measurements addition			APPROVER		Collins Mbhombhi		26/07/2022		
					CHECKER		Andani Muthelo				
					REVISED BY		Andani Muthelo				
28	17/10/2022	Added traceability of sealant application			APPROVER		Collins Mbhombhi		17/10/2022		
					CHECKER		Ntokozo Zwane				
					REVISED BY		Amogelang Mohlampe				
29	14/04/2023	Added sealant batch number & welding consumables traceability			APPROVER		Vanessa Ntuli		14/04/2023		
					CHECKER		Ntokozo Zwane				
					REVISED BY		Amogelang Mohlampe				
30	06/11/2023	Added threshold traceability for boiler makers and welders			APPROVER		Ngobeni Tyson		06/11/2023		
					CHECKER		Andani Muthelo				
					REVISED BY		Ntokozo Zwane				
TRAINSET	CAR	OPERATOR NAME & ALPS NO		DATE	SELF INSPECTION NUMBER		PAGES				
211	M03	Sime 426955		17/02/24	SI.CB1230.256.V29		12				

	CARBODYSHELL M1,M3,M4 ASSEMBLY DT00000226487	Rev. 30	Project: PRASA SI.CB230.256.V29
		Date 06/11/2023	
Car:	NCR:	Work station: CB2230	



Safety Related



I - Documentation and Instruments Control

I.1 - Documentation Control

Document	Type of car					Revision	Observation	OK		Signature/Date (Operations)	Signature/Date (Quality)
	A	B	C	D	E						
PRA.CB2230.DT00000225487			X			30		OK		N/A	17/02/24 17/02/24

I.2 - Instruments Control

Monitoring and Measuring Instrument Control - Used for Special Process





Instruments	Serial number	Calibration or Verification Validation Date	OK		Signature/Date (Operations)	Signature/Date (Quality)
Measuring tape	GIBTA0346	06/01/24	OK		17/02/24	17/02/24
Combination Square	GIBCS0043	04/01/24	OK		17/02/24	17/02/24
Tubular	22713-1	29/11/24	OK		17/02/24	17/02/24

1.3 Consumables


Welding Consumable Control - Used for Special Process

Filler Material	Heat Number	Welding Process	OK		Signature/Date (Manufacturing)	Signature/Date (Quality)
ER 308 L	310130 310130	mig welding	OK		17/02/24	17/02/24

[Handwritten signature/initials]

		CARBODYSHELL M1,M3,M4 ASSEMBLY DT00000225487		Rev. 30 Date 08/11/2023	Project: PRASA SI.CB2230.256.V29								
II - Self Inspection - Items to Check													
II.1 - Items to check													
Km	Picture/Drawing	Description	Acceptance criteria / Record	OK		Signature/Date (Operations)	Signature/Date (Quality)						
01	N/A	Assembly according to Instruction Engineering n° PRA.CB1230.DT00000225487 Verification of fitment for all brackets.	PRA.CB1230.DT00000225487	OK		17/02/24 §	11/02/24						
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality	DTD0000210675	OK		17/02/24 §	11/02/24						
03	REFER TO ANNEXURE A	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	OK		17/02/24 §	11/02/24						
04		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	OK		17/02/24 §	11/02/24						
05		Functional dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	OK		17/02/24 §	11/02/24						
06		Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210658.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658.	OK		17/02/24 §	11/02/24						
07	N/A	Before application of sealant record the expiry date and make sure that the room temperature and humidity are within specified values as per Works Instructions Specified: <table border="1" style="margin-left: auto; margin-right: auto;"> <tr> <td>Temperature Min - Max (1)</td> <td>Min-Max</td> <td>10°C - 35°C</td> </tr> <tr> <td>Relative humidity Min - Max (1)</td> <td>Min-Max</td> <td>25% - 80%</td> </tr> </table>	Temperature Min - Max (1)	Min-Max	10°C - 35°C	Relative humidity Min - Max (1)	Min-Max	25% - 80%	Sealant Batch No: <u>ISR-70-08</u> Exp Date: <u>05/24</u> Actuals Temperature: <u>30°C</u> Humidity: <u>52%</u>	OK		17/02/24 §	11/02/24
Temperature Min - Max (1)	Min-Max	10°C - 35°C											
Relative humidity Min - Max (1)	Min-Max	25% - 80%											
08	N/A	Verification of sealant application on the roof and sidewall finishers.	Sealant must be: - Applied straight and even - Free of gaps, cracks, damage and debris (flashes, dirt, dust) Refer to Annexure B	OK		17/02/24 §	11/02/24						
09	N/A	Verification of sealant application in certain regions in the drawing.	AAD0001278566	OK		17/02/24 §	11/02/24						

END 2 SEALANT




OPERATOR
(Name & sign):



LEROY 



OPERATOR
(Name & sign):

LEROY 

OPERATOR
(Name & sign):


LEROY 



Area D,E,F,G,H,I	LHS F (below H,I)	RHS F,H,D,E,I
Operator (Name & sign) :	<u>KHOSE</u> 	<u>KHOSE</u> 
Operator (Name & sign) :	<u>BHENDU</u>	<u>BHENDU</u>
Operator (Name & sign) :	<u>T. M. L. L. L.</u>	<u>T. M. L. L. L.</u>
Operator (Name & sign) :	_____	_____
Operator (Name & sign) :	_____	_____


Specifications of Details for CBS measurement CB1230

Flatness side left and right maximum of 2mm in the valley to peak measured in 900mm. Recod the maximum and minimum value found and indicate the corresponding region.




Specifications of Details for CBS measurement CB1230

Specified Camber for car out of jig is 18mm(-0mm + 2mm)



Specifications of Details for CBS measurement CB1230

Twist measured in transversal and longitudinal = Maximum 3mm. Measure twist on air spring plates (LHS and RHS), both End 1 and End 2 following twist measurement document.



TWIST FOUND ON END 1

TRANVERSE


LONGITUDINAL

TWIST FOUND ON END 2


TRANVERSE

LONGITUDINAL


Specifications of Details for CBS measurement CB1230



Detail C




Specifications of Details for CBS measurement CB1230



2589 to 2595mm

A	2590
B	2590
C	2591
D	2593
E	2593
F	2592
G	2591
H	2591
I	2592
J	2592
K	2594
L	2590
M	2590
N	2595
O	2590
P	2591




Threshold verification						Nominal value :38
Door 1		Door 2		Door 3		
L	R	L	R	L	R	
38	38	39	38	37	38	
Door 4		Door 5		Door 6		
L	R	L	R	L	R	
38	39	39	38	39	38	


BOILER MAKER: Kgotso
WELDER: Bobbert

Dye penetrant test

Dye-penetration test to be performed by quality personnel



RECEIVED
11/11/2023
11/11/2023
11/11/2023




	CARBODYSHELL M1,M3,M4 ASSEMBLY DT00000226487	Rev. 30	Project: PRASA SI.CB2230.256.V29
		Date 08/11/2023	

Specifications of Details for CBS measurement

Item	Description of the Issue	OK	Signature/Date (Operations)	Signature/Date (Quality)

II.2 - Check List REX

Check List Items							
Item	Picture/Drawing	Description	Criteria/Record	OK		Signature/Date (Operations)	Signature/Date (Quality)
01	N/A	To complete REX	Refer to REX. New defects must be added on the REX				

	CARBODYSHELL M1,M3,M4 ASSEMBLY DT00000225487	Rev. 30	Project: PRASA SI.CB2230.256.V29		
		Date 08/11/2023			
Self Inspection - Final Result					
Is the car good to advance to the next workstation/process? (Approval of Operations and Industrial Quality)		DATE	NAME	SIGNATURE	
HOLD POINT	<div style="background-color: #cccccc; padding: 5px; text-align: center;"> GO </div>	<small>(If activities are not complete, the missing activities must not impact the next stage)</small> 12/02/24	Simle Operations		
		Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.) 17/02/24	Andewini Industrial Quality		
	<div style="background-color: #cccccc; padding: 5px; text-align: center;"> NO GO </div>	There are activities pendings that impact/stop the activities of the next process Obs: (To describe problems below)		Operations	
		There are non-conformities impact the quality of the product and there is no corrective action defined yet)		Industrial Quality	
In case of "NO GO", describe blocking problems					
In case of "NO GO", the operations manager must define below action plan to ensure "GO":					
Item	Description	Responsible	Due date	Status	

Operations

Quality