


PRASA PROJECT
APPLICABLE FROM TRAINSET 190+ AS PER BASELINE 10.4

SELF INSPECTION SHEET


CONFIDENTIAL INFORMATION

This document and the information contemplated therein have to be considered as Confidential information pursuant to the provisions of Clause 25 of the MSA, and treated as such.

APPLICATION REFERENCE

MOUNTING	DRAWING	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY ?
				TC1	M4	M1	M2	M3	TC2		
<input checked="" type="checkbox"/>	DTR30225487/3	AAD0001278566	CARBODYSHELL M3,M4 ASSEMBLY	CB2210	<input checked="" type="checkbox"/>				X	PRA.CB2210.DTR30225 487/3.V30	YES
<input type="checkbox"/>											


REV	DATE	MODIFICATION CONTENT	RESPONSIBLE	NAME	DATE
0	10/01/2018	GIBELA NEW CREATION	APPROVER	Itumeleng Modiba	10/01/2018
			CHECKER	Nosizo Pindela	10/01/2018
			COMPILER	Thanyani Mathegu	10/01/2018
1	2018/05/18	Team leader and Quality Technician to sign Change final signature from PME Manager to Quality manager	APPROVER	Itumeleng Modiba	2018/05/18
			CHECKER	Nosizo Pindela	2018/05/18
			REVISED BY	Ramokone Motama	2018/05/18
2	2018/07/04	Certain dimensional checks moved to CB1220 and CB1230	APPROVER	Itumeleng Modiba	2018/07/04
			CHECKER	Nosizo Pindela	2018/07/04
			REVISED BY	Ramokone Motama	2018/07/04
3	2018/12/12	Added dimensional check points to CB2210	APPROVER	Itumeleng Modiba	2018/12/12
			CHECKER	Nosizo Pindela	2018/12/12
			REVISED BY	Ramokone Motama	2018/12/12
5	22/01/2019	As per Baseline 10.2	APPROVER	Itumeleng Modiba	22/01/2019
			CHECKER	Nosizo Pindela	22/01/2019
			REVISED BY	Vanessa Ntuli	22/01/2019
6	13/03/2019	Added D1 and D2 on Self - Inspection	APPROVER	Itumeleng Modiba	13/03/2019
			CHECKER	Nosizo Pindela	13/03/2019
			REVISED BY	Nosizo Pindela	13/03/2019
10	21/08/2019	New Baseline 10.2.5	APPROVER	Itumeleng Modiba	21/08/2019
			CHECKER	Nosizo Pindela	21/08/2019
			REVISED BY	Nosizo Pindela	21/08/2019
15	06/08/2020	New Baseline 10.2.6	APPROVER	Timothy Maimela	
			CHECKER	Bongane Masina	06/08/2020
			REVISED BY	Bongane Masina	
20	19/04/2021	New Baseline change 10.3	APPROVER	Timothy Maimela	19/04/2021
			CHECKER	Bongane Masina	
			REVISED BY	Bongane Masina	
21	17/08/2021	ADDED DIMENSIONS BEFORE WELDING	APPROVER	Mbhombi collins	17/08/2021
			CHECKER	Mpho Mulaudzi	
			REVISED BY	Mpho Mulaudzi	
25	19/02/2022	New Baseline change 10.3.1	APPROVER	Mbhombi collins	19/02/2022
			CHECKER	Andani Muthelo	
			REVISED BY	Andani Muthelo	
26	14/04/2023	Addition of welding consumable traceability	APPROVER	Ntuli Vanessa	14/04/2023
			CHECKER	Mohlamepe Amogelang	
			REVISED BY	Mohlamepe Amogelang	
30	20/07/2023	New Baseline change 10.4	APPROVER	Ngobeni Tyson	28/07/2023
			CHECKER	Mohlamepe Amogelang	
			REVISED BY	Mohlamepe Amogelang	
31	07/11/2023	Added traceability for welding sections	APPROVER	Ngobeni Tyson	07/11/2023
			CHECKER	Mohlamepe Amogelang	
			REVISED BY	Ntokoza Zwane	
TRAINSET	CAR	OPERATOR NAME & ALPS NO	DATE	SELF INSPECTION NUMBER	PAGES
212	M4	Itumeleng Modiba	16.02.24	SI.CB2210.254.V30	17

	CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3	Rev. 31	Project: PRASA SI.CB2210.254.V30
		Date 07/11/2023	

Car: M3 & M4	NCR:	Work station: CB2210
--------------	------	----------------------



Safety Related



I - Documentation and Instruments Control

I.1 - Documentation Control

Document	Type of car						Revision	Observation	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
DTR30225487/3	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	31		<input checked="" type="checkbox"/>		BS 16.02.24 21/02/24

I.2 - Instruments Control

Monitoring and Measuring Instrument Control - Used for Special Process
















Instruments	Serial number	Calibration or Verification Validation Date	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
Measuring tape	125425929	2024.01.08	OK	BS 16.02.24 21/02/24	BS 16.02.24 21/02/24
Insulator	22316	2024.02.07	OK	BS 16.02.24 21/02/24	BS 16.02.24 21/02/24
30M TAPE	41670084	2023.03.31	OK	BS 16.02.24 21/02/24	BS 16.02.24 21/02/24


1.3 Consumables

Welding Consumable Control - Used for Special Process

Filler Material	Heat Number	Welding Process	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
2080Homy80	227730-74791	MIG	OK	BS 16.02.24 21/02/24	BS 16.02.24 21/02/24
308L	299687-7082	TIG	OK	BS 16.02.24 21/02/24	BS 16.02.24 21/02/24


10.000

		CARBODYSHELL M3,M4 ASSEMBLY DTR30226487/3		Rev. 31 Date 07/11/2023	Project: PRASA SI.CB2210.254.V30		
II - Self Inspection - Items to Check							
II.1 - Items to check							
Item	Picture/Drawing	Description	Acceptance criteria / Record	OK		Signature/Date (Manufacturing)	Signature/Date (Quality)
01	N/A	Carshell free of significant flaws which compromise the appearance or functionality	DTD0000210675	✓		 16.02.24	 16/02/24
02	REFER TO ANNEXURE A	Spot welding inspected and approved according to procedure	IND-SAL-WMS-016 e DTD0000210675	✓		 16.02.24	 16/02/24
03	REFER TO ANNEXURE B	Arc welding inspected and approved according to procedure	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	✓		 16.02.24	 16/02/24
04		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	✓		 16.02.24	 16/02/24
05		Functionals dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document	Approved according specified on pages below.	✓		 16.02.24	 16/02/24
06	N/A	Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210658.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658.	✓		 16.02.24	 16/02/24

	CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3	Rev. 31	Project: PRASA SI.CB2210.254.V30
		Date 07/11/2023	

Welding Traceability

Roof ring welds



LHS

Boiler maker (Name & Sign): PONKS [Signature] Welder (Name & Sign): BOBBEN [Signature]

END 1

RHS

Boiler maker (Name & Sign): PONKS [Signature] Welder (Name & Sign): BOBBEN [Signature]

LHS

Boiler maker (Name & Sign): PONKS [Signature] Welder (Name & Sign): BOBBEN [Signature]

END 2

RHS

Boiler maker (Name & Sign): PONKS [Signature] Welder (Name & Sign): BOBBEN [Signature]

Door ring welds



LHS

Boiler maker (Name & Sign): Innocent [Signature]

Welder (Name & Sign): BOBBEN [Signature]

RHS

Boiler maker (Name & Sign): GERALD [Signature]

Welder (Name & Sign): BOBBEN [Signature]



CARBODYSHELL M3,M4 ASSEMBLY DTR30226487/3

Rev.



31

Project: PRASA
SI.CB2210.254.V30

Date

07/11/2023

EUFR Reinforcement Plates




END 1

Boiler maker (Name & Sign):


SEAN

Welder (Name & Sign):

SIPHOKI



END 2



Underneath the CAR


END 2

Boiler maker (Name & Sign):

THOMAS

Welder (Name & Sign):


THOMAS




FEDOLI

Operator:

LAWRENCE

	CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3	Rev. 31	Project: PRASA SI.CB2210.254.V30
		Date 07/11/2023	

Specifications of Details for CBS measurement




Measure gap between jig pillar / chair and underframe = 0mm. No gap.

After loading and clamping

Fill in the gap found on each jig pillars / chair and underframe should be 0mm.

	1	2	3	4	5	6	7	8	9	10	11	12	13
Left Hand Side													
Right Hand Side													

Signature Operations:  Date: 16.02.24

After Welding.

Fill in the gap found on each jig pillars / chair and underframe should be 0mm.

	1	2	3	4	5	6	7	8	9	10	11	12	13
Left Hand Side													
Right Hand Side													

Signature Industrial Quality:  Date: 16/02/24





CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3

Rev.
31
Date
07/11/2023

Project: PRASA
SI.CB2210.254.V30



Specifications of Details for CBS measurement




Measurement positions on roof rail and sidewall omega corner.




Measurement positions on sidewall and side sill corner.




Reinforcement area measurement positions on roof reinforcement area.



Detail F
Don't forgetting the reinforcement

	CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3	Rev. 31	Project: PRASA SI.CB2210.254.V30
		Date 07/11/2023	

Specifications of Details for CBS measurement



BEFORE WELDING

	Record D1 values	Record D2 values	D1-D2 $\leq 5\text{mm}$	2399 to 2409	2399 to 2409 (RHS)	LHS-RHS ≤ 2
A	3268	3268	0	2406	2406	0
B	3269	3267	2	2405	2406	1
C	3265	3266	1	2406	2405	1
D	3267	3267	0	2406	2406	0
E	3269	3270	1	2406	2406	0
F	3267	3265	2	2405	2405	0
G	3268	3268	0	2406	2406	0
H	3267	3267	0	2405	2404	1
I	3268	3265	3	2406	2405	1
J	3270	3269	1	2404	2406	2
K	3269	3269	0	2406	2406	0
L	3268	3267	1	2406	2406	0
M	3267	3265	2	2405	2406	1
N	3268	3268	0	2406	2406	0



16.02.24



CARBODYSHELL M3,M4 ASSEMBLY DTR30226487/3

Rev.

31


Project: PRASA

SI.CB2210.254.V30

Date

07/11/2023


Specifications of Details for CBS measurement

PME Column LHS - RHS should be $\leq 2\text{MM}$ on each point.

AFTER WELDING


	Record D1 values	Record D2 values	D1-D2 $\leq 5\text{mm}$	2399 to 2409	2399 to 2409 (RHS)	LHS-RHS ≤ 2
A	3298	3298	0	2406	2406	0
B	3267	3265	2	2405	2406	1
C	3266	3296	0	2406	2405	1
D	3298	3298	0	2406	2406	0
E	3270	3270	0	2405	2404	1
F	3269	3267	2	2406	2406	0
G	3297	3297	0	2406	2406	0
H	3298	3298	0	2406	2405	1
I	3267	3265	2	2404	2406	2
J	3269	3271	2	2406	2406	0
K	3296	3296	0	2406	2405	1
L	3298	3298	0	2406	2406	0
M	3267	3269	2	2406	2405	1
N	3298	3298	0	2406	2406	0

16.02.24


	CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3	Rev. 31	Project: PRASA SI.CB2210.254.V30
		Date 07/11/2023	

CBS measurement


BEFORE WELDING




	2270 to 2276
A	2271
B	2273
C	2270
D	2271
E	2276
F	2275
G	2270
H	2271
I	2272
J	2275
K	2270
L	2271
M	2273
N	2270



Do not consider reinforcement (Take measurements top area of zee profile




2265 to 2271




16.02.24


AFTER WELDING





	2265 to 2271	2270 to 2276
A	2268	
B		2271
C	2267	
D	2268	
E		2275
F		2276
G	2265	
H	2266	
I		2273
J		2275
K	2267	
L	2269	
M		2270
N	2268	



Do not consider reinforcement (Take measurements top area of zee profile




Take measurement close to radius (considering reinforcement)



Detail 0
Cross showing the reinforcement plate

16.02.24

Specifications of Details for CBS measurement



1380 to 1382 mm

DIAGONAL DIFFERENCE $D1-D2 \leq 3\text{mm}$

Higher Dimension

1381

D1

2417

Central Dimension

1380

D2

2415

Lower Dimension

1380

D1-D2

2

16.02.24



CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3

Rev.

31


Project: PRASA

SI.CB2210.254.V30

Date

07/11/2023

Specifications of Details for CBS measurement



1380 to 1382 mm

DIAGONAL DIFFERENCE $D1-D2 \leq 3mm$

Higher Dimension

1380

D1

2415

Central Dimension

1381

D2

2417

Lower Dimension


1381

D1-D2

2

16.02.24

Specifications of Details for CBS measurement




	LEFT SIDE	
	SPECIFICATION SIZE	ACTUAL SIZE
1A	20632 - 20614	20630


	RIGHT SIDE	
	SPECIFICATION SIZE	ACTUAL SIZE
1A	20632 - 20614	20631


16.02.24

Dye penetrant test



Dye-penetration test to be performed by quality personnel



		CARBODYSHELL M3,M4 ASSEMBLY DTR30226487/3		Rev. 31	Project: PRASA SI.CB2210.254.V30		
				Date 07/11/2023			
Item	Description of the Issue			OK	Signature/Date (Manufacturing)		Signature/Date (Quality)
II.2 - Check List REX							
Check List Items							
Item	Picture/Drawing	Description	Criteria /Record	OK		Signature/Date (Manufacturing)	Signature/Date (Quality)
01	N/A	To complete REX	Refer to REX. If new defects must be added on the REX				

	CARBODYSHELL M3,M4 ASSEMBLY DTR30226487/3	Rev. 31	Project: PRA5A SI.CB2210.254.V30
		Date 07/11/2023	

Self Inspection - Final Result

			DATE	NAME	SIGNATURE
HOLD POINT		(If activities are not complete, the missing activities must not impact the next stage)	16 02 24	Turnesio Operations	
		Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.)	16/02/24	Androni Industrial Quality	
		There are activities pendings that impact/stop the activities of the next process Obs: (To describe problems below)		Operations	
		There are non-conformities impact the quality of the product and there is no corrective action defined yet)		Industrial Quality	

In case of "NO GO", describe blocking problems


In case of "NO GO", the operations manager must define below action plan to ensure "GO":

Hem	Description	Responsible	Due date	Status






















Operations


Quality

07/11/2023
 16/02/24
 16/02/24

GIBELG		PRASA PROJECT										
												
APPLICABLE FOR TRAINSET 100+ ONLY AS PER BASELINE 10.3.1 SELF INSPECTION SHEET												
CONFIDENTIAL INFORMATION This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.												
APPLICATION REFERENCE												
MOUNTING	DRAWING	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY	
				TC1	MA	MA	MA	MA	TC2			
<input type="checkbox"/>	DTR302254872	AAD0001218566	CARBODYSHELL H1, H3, H4 ASSEMBLY	CB1220	<input checked="" type="checkbox"/>	X		X			PRA.CB1220.DTR3022548 7/2.V21	YES
<input type="checkbox"/>												
<input type="checkbox"/>												
<input type="checkbox"/>												
<input type="checkbox"/>												
<input type="checkbox"/>												
<input type="checkbox"/>												
<input type="checkbox"/>												
REV	DATE	MODIFICATION CONTENT		RESPONSIBLE	NAME	DATE						
0	01/02/2018	GIBELA NEW CREATION		APPROVER	Itumeleng Modiba	01/02/2018						
				CHECKER	Nosizo Pindela	01/02/2018						
				COMPILER	Thanyani Mathegu	01/02/2018						
1	18/05/2018	Team leader and Quality Technician to sign Change final signature from PME Manager to Quality manager		APPROVER	Itumeleng Modiba	18/05/2018						
				CHECKER	Nosizo Pindela	18/05/2018						
				REVISED BY	Ramokone Motama	18/05/2018						
2	2018/07/05	Certain dimensional checks added and others moved to CB1210		APPROVER	Itumeleng Modiba	2018/07/05						
				CHECKER	Nosizo Pindela	2018/07/05						
				REVISED BY	Ramokone Motama	2018/07/05						
3	2018/06/12	Width tolerance as per Df0000336600		APPROVER	Itumeleng Modiba	2018/06/12						
				CHECKER	Nosizo Pindela	2018/06/12						
				REVISED BY	Nosizo Pindela	2018/06/12						
5	24/01/2019	As per Baseline 10.2		APPROVER	Itumeleng Modiba	24/01/2019						
				CHECKER	Nosizo Pindela	24/01/2019						
				REVISED BY	Vanessa Ntuli	24/01/2019						
6	13/03/2019	Added D1 and D2 on Self - Inspection length measurements Remove		APPROVER	Itumeleng Modiba	13/03/2019						
				CHECKER	Nosizo Pindela	13/03/2019						
				REVISED BY	Nosizo Pindela	13/03/2019						
10	22/08/2019	New Baseline 10.2.5		APPROVER	Itumeleng Modiba	22/08/2019						
				CHECKER	Nosizo Pindela	22/08/2019						
				REVISED BY	Nosizo Pindela	22/08/2019						
15	06/08/2020	New Baseline 10.2.6		APPROVER	Timothy Maimela	06/08/2020						
				CHECKER	Bongane Masina	06/08/2020						
				REVISED BY	Bongane Masina	06/08/2020						
20	19/04/2021	New Baseline change 10.3		APPROVER	Timothy Maimela	19/04/2021						
				CHECKER	Bongane Masina	19/04/2021						
				REVISED BY	Bongane Masina	19/04/2021						
21	17/08/2021	ADDED DIMENSIONS BEFORE WELDING		APPROVER	Mbhombi Collins	17/08/2021						
				CHECKER	Mpho Mulaudzi	17/08/2021						
				REVISED BY	Mpho Mulaudzi	17/08/2021						
25	20/02/2022	New Baseline change 10.3.1		APPROVER	Mbhombi Collins	19/02/2022						
				CHECKER	Andani Muthelo	19/02/2022						
				REVISED BY	Andani Muthelo	19/02/2022						
26	14/06/2022	Update minimum temperature requirement for sealant application		APPROVER	Mbhombi Collins	14/06/2022						
				CHECKER	Andani Muthelo	14/06/2022						
				REVISED BY	Andani Muthelo	14/06/2022						
27	17/10/2022	Addition of traceability for sealant application and welding		APPROVER	Mbhombi Collins	17/10/2022						
				CHECKER	Ntokozo Zwane	17/10/2022						
				REVISED BY	Amogelang Mohlampe	17/10/2022						
28	14/04/2023	Added sealant batch number & welding consumables traceability		APPROVER	Vanessa Ntuli	14/04/2023						
				CHECKER	Ntokozo Zwane	14/04/2023						
				REVISED BY	Amogelang Mohlampe	14/04/2023						
29	28/10/2023	Addition of bracket quantity		APPROVER	Ngobeni Tyson	28/10/2023						
				CHECKER	Ntokozo Zwane	28/10/2023						
				REVISED BY	Amogelang Mohlampe	28/10/2023						
TRAINSET	CAR	OPERATOR NAME & ALPS NO	DATE	SELF INSPECTION NUMBER	PAGES							
212	M4	THULANI 116788	16/02/20	SI.CB1220.250.V29	14							


	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30225487/2	Rev.	Project: PRASA											
		29												
		Date	SI.CB1220.250.V29											
28/10/2023														
Cart: M5,M3&M4	NCR:	Work station:	CB1220											
<div style="display: flex; align-items: center;"> <div style="margin-right: 10px;"> Safety Related </div> </div>														
1 - Documentation and Instruments Control														
1.1 - Documentation Control														
Document	Type of car	Revision	Observation	Signature/Date (Manufacturing)										
DTR30225487/2	<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <th style="width: 10%;">D</th> <th style="width: 10%;">M</th> <th style="width: 10%;">M</th> <th style="width: 10%;">S</th> <th style="width: 10%;">P</th> </tr> <tr> <td style="text-align: center;">X</td> <td></td> <td></td> <td></td> <td></td> </tr> </table>	D	M	M	S	P	X					29	28/10/2023	L
D	M	M	S	P										
X														
			N/A	<i>[Signature]</i> 16/02/24										
1.2 - Instruments Control														
Monitoring and Measuring Instrument Control - Used for Special Process														
Instrument	Serial number	Calibration or Verification Validation Date	Signature/Date (Manufacturing)	Signature/Date (Quality)										
TUBULO	22715	03/05/2023	L	<i>[Signature]</i> 16/02/24										
TAPE-MEASURE	GIBTAORI	2023/00/05	L	<i>[Signature]</i> 16/02/24										
1.3 Consumables														
Welding Consumable Control - Used for Special Process														
Filler Material	Heat Number	Welding Process	Signature/Date (Manufacturing)	Signature/Date (Quality)										
308 1MM	77430	MIG WELD	L	<i>[Signature]</i> 16/02/24										

GIBELQ		CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30225487/2		Rev. 29 Date 28/10/2023	Project: PRASA SI.CB1220.250.V29		
II - Self Inspection - Items to Check							
II.1 - Items to check							
Item	Picture/Drawing	Description	Acceptance criteria / Record	OK		Signature/Date (Manufacturing)	Signature/Date (Quality)
01	N/A	Assembly according to Instruction Engineering n° PRA.CB1220.DTR30225487/2 Verification of fitment for all reinforcement brackets.	PRA.CB1220.DTR30225487/2	L		 16/02/24	 17/02/24
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality	DTD0000210675	L		 16/02/24	 17/02/24
03	REFER TO ANNEXURE A	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	L		 16/02/24	 17/02/24
04		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	L		 16/02/24	 17/02/24
05		Functional dimensions approved according drawing or complementary document approved by Atom engineering and registered in this document.	Approved according specified on pages below.	L		 16/02/24	 17/02/24
06		Perform Visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210658.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658.	L		 16/02/24	 17/02/24
07	N/A	Before application of sealant record the expiry date and make sure that the room temperature and humidity are within specified values as per Works Instructions Specified: Temperature Min - Max (°C) Min-Max 10°C - 35°C Relative humidity Min - Max (%) Min-Max 25% - 80%	Sealant Batch No: <u>LV1005</u> Exp Date: <u>1-12-24</u> Actuals Temperature: <u>35</u> Humidity: <u>40</u>	V		 17/02/24	 17/02/24
08	NA	Verification of sealant application in certain regions in the drawing.	AAD0001278566	V		 17/02/24	 17/02/24
09		Verification of safety welds	Approved according to DTD0000210658 reference and Self inspection	V			 17/02/24


	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30225467/2	Rev.	Project: PRASA
		29	
		Date	
		28/10/2023	
		SI.CB1220.250.V29	


II - Self Inspection - Items to Check


SEALANT APPLICATION




AREA 1 & 2 END 1














Operator (Name & sign):
McKenna; 


Operator (Name & sign):
McKenna; 

	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30225487/2	Rev.	Project: PRASA SI.CB1220.250.V29
		29	
		Date	
		28/10/2023	
II - Self Inspection - Items to Check			




REINFORCEMENT WELDING

AREA	LHS	RHS
A	Operator (Name&sign): <u>MGIBI</u> 	<u>MADINI</u> 
B	Operator (Name&sign): <u>MGIBI</u>  <u>S. Siga</u> 	<u>MADINI</u>  <u>S. Makhani</u> 
C	Operator (Name&sign): <u>MGIBI</u> 	<u>MADINI</u>  <u>THULANI</u> 
D	Operator (Name&sign): <u>SIBIYA</u> 	<u>THULANI</u> 
E	Operator (Name&sign): <u>SIBIYA</u> 	<u>THULANI</u> 

	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30225487/2	Rev.	Project: PRASA
		29	
		Date	SI.CB1220.250.V29
		28/10/2023	


II - Self Inspection - Items to Check



BRACKETING

		INSTALLATION	
C-RAILS:	Operator:	Lemi	
	Operator:		
DOOR MECHANISMS:	Operator:	Mkhochizwa	
	Operator:		
TAPPING PADS	Operator:	Piscilla	
	Operator:	Piscilla	
		INSTALLATION & VERIFICATION	
SEAT & LUGGAGE BRACKETS:	Operator:	LENI	
	Operator:		
SEAT BRACKETS VERIFICATION:	Operator:	Thulani	
	Operator:	Thulani	
		WELDING	
AREA	LHS	RHS	
A (Seat brackets)	: Operator (Name&sign):	Sibiga	
(C-rails, Luggage and earth bushes)	: Operator (Name&sign):	Sibiga	
B (Seat brackets)	: Operator (Name&sign):	Mmashele Mkh	
(C-rails, Luggage and earth bushes)	: Operator (Name&sign):	Sibiga	
C (Seat brackets)	: Operator (Name&sign):	Sibiga	
(C-rails, Luggage and earth bushes)	: Operator (Name&sign):	Mmashele Mkh	
D (Seat brackets)	Operator (Name&sign):	THULANI	
(C-rails, Luggage and earth bushes)	: Operator (Name&sign):	Sibiga	
		THULANI	
		THULANI	
ENDS			
END 1 TAPPING PADS WELDING:		Operator (Name&sign): NOKULINGA	
END 2 TAPPING PADS WELDING:		Operator (Name&sign): NOKULINGA	

Specifications of Details for CBS measurement




Measurement positions on roof rail and sidewall omega corner.





Reinforcement area measurement positions on roof reinforcement area.




Measurement positions on sidewall and side sill corner.





CBS measurement




Detail C




Take measurement close to radius




	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30225487/2	Rev.	Project: PRASA
		29	
		Date	
		28/10/2023	SI.CB1220.250.V29

CBS measurement




BEFORE WELDING

	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2589 to 2595
A	3298	3295	3	—
B	3295	3298	3	—
C	3291	3295	4	—
D	3265	3268	3	—
E	3295	3295	0	—
F	3295	3290	5	—
G	3265	3265	0	—
H	3268	3270	2	—
I	3293	3295	2	—
J	3268	3265	3	—
K	3293	3295	2	—
L	3295	3295	0	—
M	3265	3264	1	—
N	3296	3294	2	—

	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30226487/2	Rev.	Project: PRASA SI.CB1220.250.V29
		29	
		Date	
		28/10/2023	




CBS measurement



AFTER WELDING

	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2589 to 2595
A	3300	3296	4	2596
B	3272	3270	2	2585
C	3294	3300	6	2586
D	3294	3292	2	2589
E	3269	3272	6	2595
F	3271	3266	4	2590
G	3294	3298	4	2590
H	3298	3296	2	2595
I	3267	3267	0	2595
J	3268	3270	2	2594
K	3300	3293	1	2588
L	3300	3300	0	2590
M	3271	3268	3	2587
N	3300	3300	0	2599

Specifications of Details for CBS measurement CB1220



DOOR 1 - LHS	
VALUE	ACTUAL
A1 2230 to 2232	2230
A2 2230 to 2232	2230
A3 2230 to 2232	2232
A4 2230 to 2232	2230
B 234 to 236	234
C 234 to 236	234
D 794 to 796	794
E 794 to 796	794

DOOR 2 - LHS	
VALUE	ACTUAL
A1 2230 to 2232	2232
A2 2230 to 2232	2232
A3 2230 to 2232	2230
A4 2230 to 2232	2230
B 234 to 236	234
C 234 to 236	236
D 794 to 796	796
E 794 to 796	796

DOOR 2 - RHS	
VALUE	ACTUAL
A1 2230 to 2232	2236
A2 2230 to 2232	2236
A3 2230 to 2232	2236
A4 2230 to 2232	2232
B 234 to 236	234
C 234 to 236	236
D 794 to 796	794
E 794 to 796	794


DOOR 1 - RHS	
VALUE	ACTUAL
A1 2230 to 2232	2230
A2 2230 to 2232	2230
A3 2230 to 2232	2232
A4 2230 to 2232	2230
B 234 to 236	236
C 234 to 236	234
D 794 to 796	796
E 794 to 796	796

DOOR 2 - RHS	
VALUE	ACTUAL
A1 2230 to 2232	2232
A2 2230 to 2232	2232
A3 2230 to 2232	2230
A4 2230 to 2232	2232
B 234 to 236	234
C 234 to 236	234
D 794 to 796	794
E 794 to 796	796

DOOR 3 - RHS	
VALUE	ACTUAL
A1 2230 to 2232	2232
A2 2230 to 2232	2230
A3 2230 to 2232	2236
A4 2230 to 2232	2232
B 234 to 236	234
C 234 to 236	234
D 794 to 796	794
E 794 to 796	794

Specifications of Details for CBS measurement GB1220

End #2



RIGHT SIDE

End #1

Doors diagonal D1-D2 maximum difference ≤4mm


#1	#2	#3
D1	1673	1672
D2	1676	1672
D1-D2	3	0

HIGHER DIMENSION
1673
CENTRAL DIMENSION
1672
LOWER DIMENSION
1672

#1	#2	#3
1673	1672	1669
1677	1676	1670
1673	1672	1673

Doors length - 1672.33mm

End #1



LEFT SIDE

End #2

Doors diagonal D1-D2 maximum difference ≤4mm





#1	#2	#3
D1	1672	1670
D2	1673	1674
D1-D2	1	4

HIGHER DIMENSION
1673
CENTRAL DIMENSION
1672
LOWER DIMENSION
1671

#1	#2	#3
1672	1672	1672
1677	1673	1670
1672	1670	1671

Doors length - 1672.33mm

[illegible]

	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30226487/2	Rev.	Project: PRASA	
		29		
		Date	SI.CB1220.250.V29	
		28/10/2023		
Self Inspection - Final Result				
Is the car good to advance to the next workstation/process? (Approval of Operations Manager and Industrial Quality)		DATE	NAME	SIGNATURE
HOLD POINT		GO	<small>(If activities are not complete, the missing activities must not impact the next stage!)</small> 16/02/24	THOLANI Operations 
		<small>Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party</small> 17/02/24	Mokoro Industrial Quality 	
	NO GO	<small>There are activities pendings that impact/stop the activities of the next process Obs: (To describe problems below)</small>		Operations
	<small>There are non-conformities impact the quality of the product and there is no corrective action defined yet</small>		Industrial Quality	
In case of "NO GO", describe blocking problems				
In case of "NO GO", the operations manager must define below action plan to ensure "GO":				
Item	Description	Responsible	Due date	Status

Operations

Quality


APPLICABLE FOR TRAINSET 100+ ONLY AS PER BASELINE 10.3.1


SELF INSPECTION SHEET

CONFIDENTIAL INFORMATION

This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.


APPLICATION REFERENCE

MOUNTING	DRAWING	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY ? 
				TC1	M4	M3	M2	M1	TC2		
<input type="checkbox"/> DT00000225487	AAD0001278566	CARBODYSHELL M1,M3,M4 ASSEMBLY	CB1230		X	X		X		PRA.CB1230.DT000002 25487.V20	YES
<input type="checkbox"/>											
<input type="checkbox"/>											
REV	DATE	MODIFICATION CONTENT	RESPONSIBLE	NAME	DATE						
0	2018/08/02	GIBELA NEW CREATION	APPROVER	Philippe Marques	2018/08/02						
			CHECKER	Nosizo Pindela	2018/08/02						
			COMPILER	Nosizo Pindela	2018/08/02						
1	30/5/2018	Team leader and Quality Technician to sign Change final signature from PME Manager to Quality manager	APPROVER	Itumeleng Modiba	30/5/2018						
			CHECKER	Nosizo Pindela	30/5/2018						
			REVISED BY	Nosizo Pindela	30/5/2018						
2	2018/05/07	Certain dimensional checks moved to CB1220	APPROVER	Itumeleng Modiba	2018/05/07						
			CHECKER	Nosizo Pindela	2018/05/07						
			REVISED BY	Ramokone Motama	2018/05/07						
5	24/01/2019	As per Baseline 10.2	APPROVER	Itumeleng Modiba	24/01/2019						
			CHECKER	Nosizo Pindela	24/01/2019						
			REVISED BY	Vanessa Ntuli	24/01/2019						
6	13/03/2019	Added Twist and Door Bracket Measurements Remove Door Measurements	APPROVER	Itumeleng Modiba	13/03/2019						
			CHECKER	Nosizo Pindela	13/03/2019						
			REVISED BY	Nosizo Pindela	13/03/2019						
10	23/08/2019	New Baseline 10.2.5	APPROVER	Itumeleng Modiba	23/08/2019						
			CHECKER	Nosizo Pindela	23/08/2019						
			REVISED BY	Nosizo Pindela	23/08/2019						
	06/08/2020	New Baseline 10.2.6	APPROVER	Timothy Maimela	06/08/2020						
			CHECKER	Bongane Masina							
			REVISED BY	Bongane Masina							
20	19/04/2021	New Baseline change 10.3	APPROVER	Timothy Maimela	19/04/2021						
			CHECKER	Bongane Masina							
			REVISED BY	Bongane Masina							
25	20/02/2022	New Baseline change 10.3.1	APPROVER	Collins Mbhombhi	20/02/2022						
			CHECKER	Andani Muthelo							
			REVISED BY	Andani Muthelo							
26	14/06/2022	Update minimum temperature requirement for sealant application	APPROVER	Collins Mbhombhi	14/06/2022						
			CHECKER	Andani Muthelo							
			REVISED BY	Andani Muthelo							
27	19/10/2022	Addition of traceability for sealant application	APPROVER	Collins Mbhombhi	19/10/2022						
			CHECKER	Ntokozo Zwane							
			REVISED BY	Amogelang Mohlampe							
28	14/04/2023	Added sealant batch number & welding consumables traceability	APPROVER	Vanessa Ntuli	14/04/2023						
			CHECKER	Ntokozo Zwane							
			REVISED BY	Amogelang Mohlampe							
29	06/11/2023	Added thresholds traceability for boiler makers and welders	APPROVER	Tyson Ngobeni	06/11/2023						
			CHECKER	Andani Muthelo							
			REVISED BY	Ntokozo Zwane							
TRAINSET	CAR	OPERATOR NAME & ALPS NO	DATE	SELF INSPECTION NUMBER	PAGES						
15212	M4	410454 Ehenolo	18/02/24	SI.CB1230.256.V28	11						

	CARBODYSHELL M1,M3,M4 ASSEMBLY DT00000225487	Rev. 29	Project: PRASA SI.CB1230.256.V28
		Date	
		06/11/2023	
Car:	NCR:	Work station:	CB1230



Safety Related



I - Documentation and Instruments Control

I.1 - Documentation Control

Document	Type of Control					Revision	Observation		Signature/Date (Operations)	Signature/Date (Quality)
	M	E	F	E	T					
PRA.CB1230.DT00000225487				Y		29		OK	N/A	18/10/24

I.2 - Instruments Control


Monitoring and Measuring Instrument Control - Used for Special Process

Instrument	Serial number	Calibration or Verification Validation Date		Signature/Date (Operations)	Signature/Date (Quality)
Universal	22615	2024/02/07	OK	18/10/24	18/10/24
Measuring tape	GIBTA0394	2024/04/05	OK	18/10/24	18/10/24
Combination Square	GIBS0137	2023/10/11	OK	18/10/24	18/10/24

1.3 Consumables




















Welding Consumable Control - Used for Special Process


Welding Material	Batch Number	Welding Process		Signature/Date (Manufacturing)	Signature/Date (Quality)
ER 308 L 1.0mm	310180	Mic Welding	OK	18/10/24	18/10/24

	CARBODYSHELL M1,M3,M4 ASSEMBLY DT00000225487	Rev. 29	Project: PRASA SI.CB1230.256.V28
		Date	
		06/11/2023	

II - Self Inspection - Items to Check


II.1 - Items to check

Item	Picture/Drawing	Description	Acceptance criteria / Record	OK		Signature/Date (Operations)	Signature/Date (Quality)						
01	N/A	Assembly according to Instruction Engineering n° PRA.CB1230.DT00000225487 Verification of fitment for all brackets.	PRA.CB1230.DT00000225487	OK		 18/02/24	 18/02/24						
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality	DTD0000210675	OK		 18/02/24	 18/02/24						
03	REFER TO ANNEXURE A	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	OK		 18/02/24	 18/02/24						
04		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	OK		 18/02/24	 18/02/24						
05		Functionals dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	OK		 18/02/24	 18/02/24						
06		Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210658.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658.	OK		 18/02/24	 18/02/24						
07	N/A	Before application of sealant record the expiry date and make sure that the room temperature and humidity are within specified values as per Works Instructions Specified: <table><tr><td>Temperature Min - Max (1)</td><td>Min-Max</td><td>10°C - 35°C</td></tr><tr><td>Relative humidity Min - Max (1)</td><td>Min-Max</td><td>25% - 80%</td></tr></table>	Temperature Min - Max (1)	Min-Max	10°C - 35°C	Relative humidity Min - Max (1)	Min-Max	25% - 80%	Sealant Batch No: <u>ISR 70003</u> Exp Date: <u>05 / 24</u> Actuals Temperature: <u>17°C</u> Humidity: <u>27%</u>	OK		 18/02/24	 18/02/24
Temperature Min - Max (1)	Min-Max	10°C - 35°C											
Relative humidity Min - Max (1)	Min-Max	25% - 80%											
08	N/A	Verification of sealant application in regions of roof and sideframe.	Sealant applied in regions of roof and sideframe.	✓		 18/02/24	 18/02/24						



END 2 SEALANT


OPERATOR
(Name & sign):

Leroy 

OPERATOR
(Name & sign):

Leroy 

OPERATOR
(Name & sign):

Leroy 

Area D,E,F,G,H,I

Operator (Name & sign) :


LHS


F

RHS

F

Operator (Name & sign) :

Lerato 


Lerato 


Operator (Name & sign) :

D.I.E.H.I

D.I.E.H.I

Operator (Name & sign) :

Khasi 

Khasi 


Operator (Name & sign) :

Shendo

Shendo


Operator (Name & sign) :






Specifications of Details for CBS measurement CB1230

Flatness side left and right maximum of 2mm in the valley to peak measured in 900mm. Record the maximum and minimum value found and indicate the corresponding region.



Specifications of Details for CBS measurement CB1230

Specified Camber for car out of jig is 18mm(-0mm + 2mm)




MEASURED CAMBER VALUES

RIGHT $\frac{1}{2}$ 19

LEFT $\frac{a1}{2}$ 18

Specifications of Details for CBS measurement CB1230

Twist measured in transversal and longitudinal = Maximum 3mm. Measure twist on air spring plates (LHS and RHS), both End 1 and End 2 following twist measurement document.



TWIST FOUND ON END 1

TRANVERS

3

LONGITUDIN

1

TWIST FOUND ON END 2


TRANVERSE

2


LONGITUDINAL

0


Specifications of Details for CBS measurement CB1230



Detail C




Specifications of Details for CBS measurement CB1230



2589 to 2595mm

A	2595
B	2596
C	2595
D	2593
E	2591
F	2593
G	2594
H	2591
I	2591
J	2593
K	2594
L	2595
M	2590
N	2589
O	2591
P	2590




Threshold verification				Nominal value :38	
Door 1		Door 2		Door 3	
L	R	L	R	L	R
38	38	38	39	38	38
Door 4		Door 5		Door 6	
L	R	L	R	L	R
38	38	39	38	39	38

BOILER MAKER:

Kgotso

Welder Zanele

Welder Kgotso

	CARBODYSHELL M1,M3,M4 ASSEMBLY DT00000225487	Rev. 29	Project: PRASA SI.CB1230.256.V28
		Date	
		06/11/2023	

Dye penetrant test

Dye-penetration test to be performed by quality personnel




Specifications of Details for CBS measurement

Item	Description of the item		Signature/Date (Operations)	Signature/Date (Quality)



II.2 - Check List REX

Check List Items

Item	Picture/Drawing	Description	Check/Record				Signature/Date (Operations)	Signature/Date (Quality)
01	N/A	To complete REX	Refer to REX. New defects must be added on the REX					

	CARBODYSHELL M1,M3,M4 ASSEMBLY DT00000225487	Rev. 29	Project: PRASA SI.CB1230.256.V28
		Date	
		06/11/2023	

Self Inspection - Final Result

Is the car good to advance to the next workstation/process? (Approval of Operations and Industrial Quality)		DATE	NAME	SIGNATURE		
HOLD POINT	GO	(If f activities are not complete, the missing activities must not impact the next stage)	18/02/2024	Shenolo Operations		
		Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.)	18/02/24	N Tokoro Industrial Quality		
		There are activities pendings that impact/stop the activities of the next process Obs: (To describe problems below)			Operations	
		There are non-conformities impact the quality of the product and there is no corrective action defined yet)			Industrial Quality	

In case of "NO GO", describe blocking problems

In case of "NO GO", the operations manager must define below action plan to ensure "GO":

Item	Description	Responsible	Due date	Status

Operations

Quality