

GIBELA

PRASA PROJECT


APPLICABLE FOR TRAINSET 100+ ONLY AS PER BASELINE 10.3.1

## SELF INSPECTION SHEET

## CONFIDENTIAL INFORMATION

This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.


## APPLICATION REFERENCE

MOUNTING	DRAWING	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY ? 
				TCS	M1	M2	M3	M4	TCS		
<input type="checkbox"/> DTR30223319/3	AAD0001241033	Carshell Assembly TC	CB1110	<input checked="" type="checkbox"/>					<input checked="" type="checkbox"/>	PRA.CB1210.DTR3022331 9/3.V25	YES

REV	DATE	MODIFICATION CONTENT	RESPONSIBLE	NAME	DATE
0	09/04/2018	GIBELA NEW CREATION	APPROVER	Itumeleng Modiba	09/04/2018
			CHECKER	Nosizo Pindela	09/04/2018
			COMPILER	Thanyani Mathegu	06/04/2018
1	2018/05/18	Team leader and Quality Technician to sign final signature from PME Manager to Quality manager Change	APPROVER	Itumeleng Modiba	2018/05/18
			CHECKER	Nosizo Pindela	2018/05/18
			REVISED BY	Ramokone Motama	2018/05/18
2	2018/06/18	MODIFICATION CONTENT	APPROVER	Itumeleng Modiba	2018/06/18
			CHECKER	Nosizo Pindela	2018/06/18
			REVISED BY	Ramokone Motama	2018/06/18
3	2018/12/12	Additional checkpoints	APPROVER	Itumeleng Modiba	2018/12/12
			CHECKER	Nosizo Pindela	2018/12/12
			REVISED BY	Ramokone Motama	2018/12/12
5	22/01/2019	As per Baseline 10.2	APPROVER	Itumeleng Modiba	22/01/2019
			CHECKER	Nosizo Pindela	22/01/2019
			REVISED BY	Vanessa Ntuli	22/01/2019
6	2019/11/03	Record D1 and D2 on Self - Inspection	APPROVER	Itumeleng Modiba	2019/11/03
			CHECKER	Nosizo Pindela	2019/11/03
			REVISED BY	Nosizo Pindela	2019/11/03
10	21/08/2019	New Baseline 10.2.5	APPROVER	Itumeleng Modiba	21/08/2019
			CHECKER	Nosizo Pindela	21/08/2019
			REVISED BY	Nosizo Pindela	21/08/2019
15	06/08/2020	New Baseline 10.2.6	APPROVER	Timothy Maimela	06/08/2020
			CHECKER	Bongane Masina	
			REVISED BY	Bongane Masina	
20	19/04/2020	New Baseline change 10.3	APPROVER	Timothy Maimela	19/04/2021
			CHECKER	Bongane Masina	
			REVISED BY	Bongane Masina	
21	17/08/2021	ADDED DIMENSIONS BEFORE WELDING	APPROVER	Mbhombi Collins	17/08/2021
			CHECKER	Mpho Mulaudzi	
			REVISED BY	Mpho Mulaudzi	
25	21/02/2022	New Baseline change 10.3.1	APPROVER	Mbhombi Collins	21/02/2022
			CHECKER	Andani Muthelo	
			REVISED BY	Andani Muthelo	
26	14/04/2023	Addition of welding consumable traceability	APPROVER	Ntuli Vanessa	14/04/2023
			CHECKER	Mohlampe Amogelang	
			REVISED BY	Mohlampe Amogelang	
27	27/07/2023	Added verification of loaded parts	APPROVER	Ngobeni Tyson	27/07/2023
			CHECKER	Mathapo Kelebone	
			REVISED BY	Mohlampe Amogelang	
28	07/11/2023	Addition of welding traceability	APPROVER	Ngobeni Tyson	07/11/2023
			CHECKER	Andani Muthelo	
			REVISED BY	Ntokozi Zwane	
TRAINSET	CAR	OPERATOR NAME & ALPS NUMBER	DATE	SELF INSPECTION NUMBER	PAGES
221	7C1	KUNGA 471497	27/03/24	SI.CB1210.322.V28	16

	<b>DTR30223319/3 Carshell Assembly TC</b>	Rev. V28	<b>Project: PRASA</b>  <b>SI.CB1210.322.V28</b>
		Date- 07/11/2023	


















Garr: T01 & T02	NCR:	Work station: CB1210
-----------------	------	----------------------



**I - Documentation and Instruments**

1.1 - Documentation Control													
Document	Type of car						Revision	Observation			Signature/Date (Manufacturing)	Signature/Date (Quality)	
	1	2	3	4	5	6							
DTR30223319/3	X								2		N/A		

1.2 - Instruments Control						
Monitoring and Measuring Instrument Control - Used for Special Process						
Instruments	Validation	Calibration or Verification Validation Date			Signature/Date (Manufacturing)	Signature/Date (Quality)
TUBULAR	32823-2	15/03/24	✓		27/03/24	
30 M TAPE	618TP0084	14/03/24	✓		27/03/24	
LASER TAPE	125425924	08/01/24	✓		27/03/24	


1.3 Consumables						
Welding Consumable Control - Used for Special Process						
Weld Material	Heat Number	Welding Process			Signature/Date (Manufacturing)	Signature/Date (Quality)
AVT Ros 308 LSI	1221880	MIG	✓		27/03/24	
ER 309 LSI	318344	MIG	✓		27/03/24	

		DTR30223319/3 Carshell Assembly TC		Rev. V28 Date- 07/11/2023		Project: PRASA SI.CB1210.322.V28	
Item	Picture/Drawing	Description	Acceptance criteria / Record	✓		Signature/Date (Manufacturing)	Signature/Date (Quality)
01	N/A	Verification of correct parts loaded (Sidewalls, Endframes, Roof and Underframe)	DT00000284980	✓		 27/03/24	 27/03/24
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality.	DTD0000210675	✓		 27/03/24	 27/03/24
03		Functionals dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	✓		 27/03/24	 27/03/24
04	REFER TO ANNEXURE A	Spot Welding inspected and approved according procedure	IND-SAL-WMS-016 • DTD0000210675	✓		 27/03/24	 27/03/24
05	REFER TO ANNEXURE B	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	✓		 27/03/24	 27/03/24
06		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	✓		 27/03/24	 27/03/24
07	N/A	Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658	✓		 27/03/24	 27/03/24

	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRA5A
		Date- 07/11/2023	SI.CB1210.322.V28

**Welder traceability**

Roof ring welds




LHS Boiler maker (Name & Sign): <u>Tim P. [Signature]</u>	Welder (Name & Sign): <u>Sipb Ly</u>
RHS Boiler maker (Name & Sign): <u>Pontso [Signature]</u>	Welder (Name & Sign): <u>Sipb Ly</u>

END 1

LHS Boiler maker (Name & Sign): <u>Tim P. [Signature]</u>	Welder (Name & Sign): <u>Sipb Ly</u>
RHS Boiler maker (Name & Sign): <u>Pontso [Signature]</u>	Welder (Name & Sign): <u>Sipb Ly</u>


END 2





LHS Boiler maker (Name & Sign): <u>Tim P. [Signature]</u>
Welder (Name & Sign): <u>Robert [Signature]</u>

RHS Boiler maker (Name & Sign): <u>Tim P. [Signature]</u>
Welder (Name & Sign): <u>Robert [Signature]</u>

EUF Reinforcement Plates



	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRASA
		Date- 07/11/2023	SI.CB1210.322.V28




Underneath the CAR



END 2

Boiler maker (Name & Sign): Innocent Mub


Welder (Name & Sign): NIA




FEDOLI

Operator: Lawrence J. Jeger

### Specifications of Details for CBS measurement



	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRASA SI.CB1210.322.V28
		Date- 07/11/2023	

Measure gap between jig pillar / chair and underframe = 0mm. No gap.

Fill in the gap found on each jig pillars / chair and underframe should be 0mm.


After Loading Underframe and Clamping.

	1	2	3	4	5	6	7	8	9	10	11	12
Left Hand Side	0	0	0	0	0	0	0	0	0	0	0	0
Right Hand Side	0	0	0	0	0	0	0	0	0	0	0	0



Signature Operations:  Date: 21/03/24

After Welding.


	1	2	3	4	5	6	7	8	9	10	11	12
Left Hand Side	0	0	0	0	0	0	0	0	0	0	0	0
Right Hand Side	0	0	0	0	0	0	0	0	0	0	0	0

Signature Industrial Quality:  Date: 21/03/24


**Specifications of Details for CBS measurement**




Measurement positions on roof rail end  
at wheel omega corner




Measurement positions on side wall end  
at wheel omega corner



Reinforcement areas measurement positions  
on roof reinforcement area

	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRASA SI.CB1210.322.V28
		Date- 07/11/2023	
<b>Specifications of Details for CBS measurement</b>			

**BEFORE WELDING**




PME: The difference in Height values measured on the LHS and RHS should be  $\leq 2\text{MM}$  on each point.


	Record D1 values	Record D2 values	D1-D2 $\leq 5\text{mm}$	2399 to 2409	2399 to 2409 (RHS)	LHS-RHS $\leq 2$
A	3269	3268	1	2404	2405	1
B	3268	3268	0	2405	2405	0
C	3268	3268	0	2406	2406	0
D	3265	3266	1	2404	2405	1
E	3265	3265	0	2405	2405	0
F	3266	3268	2	2406	2404	2
G	3267	3267	0	2405	2406	1
H	3265	3264	1	2405	2405	0
I	3266	3266	0	2406	2405	1
J	3268	3267	1	2405	2405	0
K	3268	3266	2	2406	2407	1
L	3266	3268	2	2406	2406	0
M	3269	3269	0	2407	2406	1

  
27/03/24



	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRASA SI.CB1210.322.V28
		Date: 07/11/2023	
<b>Specifications of Details for CBS measurement</b>			


**AFTER WELDING**




PME: The difference in Height values measured on the LHS and RHS should be  $\leq 2\text{MM}$  on each point.

	Record D1 values	Record D2 values	D1-D2 $\leq 5\text{mm}$	2399 to 2409	2399 to 2409 (RHS)	LHS-RHS $\leq 2$
A	3269	3268	1	2405	2405	0
B	3295	3295	0	2404	2406	2
C	3296	3296	0	2406	2405	1
D	3265	3265	0	2406	2406	0
E	3266	3265	1	2407	2405	1
F	3294	3294	0	2406	2405	1
G	3295	3296	1	2406	2406	0
H	3264	3265	1	2406	2405	1
I	3266	3266	0	2405	2406	1
J	3294	3295	1	2406	2406	0
K	3295	3295	0	2404	2406	2
L	3268	3265	3	2406	2405	1
M	3294	3295	1	2407	2408	1

  
27/05/24

	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRA5A SI.CB1210.322.V28
		Date- 07/11/2023	
CBS measurement			

**BEFORE WELDING**



2270 to 2276

2268 & 2274

A 2274

B 2272

C 2271

D 2276

E 2275

F 2272

G 2274

H 2276

I 2277

J 2270

K 2272


L 2274

M 2271



2270 to 2276


Do not consider reinforcement ( Take measurements top area of zee profile



2265 to 2271

2329 REF


2265 to 2271




Detail 9  
Considering the reinforcement plate

27/03/2024


**AFTER WELDING**




	2265 to 2271	2270 to 2276
A	N/A	2274
B	2268	N/A
C	2265	N/A
D	N/A	2276
E	N/A	2274
F	2266	N/A
G	2269	N/A
H	N/A	2275
I	N/A	2276
J	2268	N/A
K	2268	N/A
L	N/A	2273
M	2266	N/A



Do not consider reinforcement ( Take measurements top area of zee profile




Take measurement close to radius ( considering reinforcement)



  
27/03/24

Specifications of Details for CBS measurement

Endframe 2



1990 to 1996 mm

DIAGONAL DIFFERENCE D1-D2 ≤ 3mm

Higher Dimension

1381

D1

2414

Central Dimension

1381

D2

2414

Lower Dimension

1380




D1-D2

0

27/03/24



[illegible]


		DTR30223319/3 Carshell Assembly TC		Rev. V28	Project: PRASA	
				Date- 07/11/2023	SI.CB1210.322.V28	
Self Inspection - Final Result						
Is the car good to advance to the next workstation/process? (Approval of Operations and Industrial Quality)				DATE	NAME	SIGNATURE
HOLD POINT			If activities are not complete, the missing activities must not impact the next stage!	27/03/24	hunger Operations	
			Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.	27/03/24	Andrini Quality	
			There are activities pending that impact/stop the activities of the next process Obs: (To describe problems below)			
			There are non-conformities impact the quality of the product and there is no corrective action defined yet			
In case of "NO GO", describe blocking problems						
In case of "NO GO", the operations manager must define below action plan to ensure "GO":						
Item	Description	Action	Responsible	Due date	Status	

Operations


Quality





	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA SI.CB1220.323.V29
		Date-	
		28/10/2023	

Carro Car:	TC1, TC2	NCR:	Work station:	CB1220
---------------	----------	------	---------------	--------



# I - Documentation and Instruments

## 1.1 - Documentation Control

Document	Typical						Revision	Observation	Status	Signature/Date (Manufacturing)	Signature/Date (Quality)
	1	2	3	4	5	6					
DTR30223319/2	X						29	28-10-2023	X	N/A	08-04-24

## 1.2 - Instruments Control




### Monitoring and Measuring Instrument Control - Used for Special Process






Instruments	Validation	Calibration or Verification Validation Date	Status	Signature/Date (Manufacturing)	Signature/Date (Quality)
Tubular	328233	15/03/2025	X	08-04-24	08-04-24
measuring tape	GIDMO23	30/03/2024	X	08-04-24	08-04-24


## 1.3 Consumables


### Welding Consumable Control - Used for Special Process

Filler Material	Heat Number	Welding Process	Status	Signature/Date (Manufacturing)	Signature/Date (Quality)
308	231067	MIG	X	08-04-24	08-04-24


		Rev. 29		Project: PRASA		
		Date- 28/10/2023		SI.CB1220.323.V29		
		DTR30223319/2 Carshell Assembly TC				
<b>II - Control Activities of Production</b>						
II.1 - Items to check						
Item	Picture/Drawing	Description	Acceptance criteria / Record	OK	Signature/Data (Manufacturing)	Signature/Data (Quality)
01	N/A	Assembly according to Instruction Engineering n° PRA.CB1220.DTR30225487/2 Verification of fitment for all reinforcement brackets.	DTR30223319/2	✓	03-04-24	03-04-24
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality.	DTD0000210675	✓	03-04-24	03-04-24
03	REFER TO ANNEXURE A	Spot Welding inspected and approved according procedure	IND-SAL-WMS-016 e DTD0000210675	✓	03-04-24	03-04-24
04	REFER TO ANNEXURE B	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	✓	03-04-24	03-04-24
05		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	✓	03-04-24	03-04-24
06	N/A	Functionals dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	✓	03-04-24	03-04-24
07		Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210658.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658	✓	03-04-24	03-04-24
08	N/A	<p>Before application of sealant record the expiry date and make sure that the room temperature and humidity are within specified values as per Works Instructions</p> <p>Specified:</p> <p>Temperature Min - Max (I) Min Max 10°C - 35°C</p> <p>Relative humidty Min - Max (I) 25% - 60%</p>	<p>Sealant Batch No: <u>ISR 7043</u></p> <p>Exp Date: <u>05/05/24</u></p> <p>Actuals</p> <p>Temperature: <u>18°C</u></p> <p>Humidity: <u>55%</u></p>	✓	03-04-24	03-04-24


		DTR30223319/2 Carshell Assembly TC		Rev. 29	Project: PRASA		
				Date- 28/10/2023	SI.CB1220.323.V29		
09	NA	Verification of sealant application in certain regions in the drawing.	AAD0001241033	✓		 28/04/24	 28/04/24
10	NA	Verification of sealant application on the roof and sidewall finishers	Sealant must be: -Applied straight and even (1.5mm) -Free of gaps,cracks,damage and debris (flashes, dirt, dust)  Refer to Annexure B	✓		 28/04/24	 28/04/24


	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA SI.CB1220.323.V29
		Date- 28/10/2023	





### BRACKETING


**C-RAILS:** Operator: ASTRID 

**DOOR MECHANISMS:** Operator: Tete 

**TAPPING PADS:** Operator: Mhlambila 

Operator: \_\_\_\_\_













**SEAT & LUGGAGE BRACKETS:** Operator: SALLINDO  JOHNNY  (Seat-bracket)

Operator: NOKULUNGA MADINIS 


**SEAT BRACKETS VERIFICATION:** Operator: \_\_\_\_\_

Operator: \_\_\_\_\_

Not Verified as per  
PME instruction.


AREA	LHS	WELDING	RHS
A (Seat brackets)	Operator (Name&sign): _____		
(C-rails, Luggage and earth bushes)	Operator (Name&sign): <u>SALLINDO</u> 		<u>P. MADINIS</u> 
B (Seat brackets)	Operator (Name&sign): <u>MADINIS</u> 		<u>Emmanuel</u> 
(C-rails, Luggage and earth bushes)	Operator (Name&sign): <u>LINDO</u> 		<u>JOHNNY</u> 
C (Seat brackets)	Operator (Name&sign): <u>Sibiga</u> 		<u>NOKULUNGA</u> 
(C-rails, Luggage and earth bushes)	Operator (Name&sign): _____		<u>THULANI</u> 
D (Seat brackets)	Operator (Name&sign): <u>THULANI</u> 		<u>THULANI</u> 
(C-rails, Luggage and earth bushes)	Operator (Name&sign): _____		<u>NOKULUNGA</u> 


C, D noted that door Mechanisms  
out of position for 08/04/24

	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA SI.CB1220.323.V29
		Date-	
		28/10/2023	

ENDS


END 2 TAPPING PADS WELDING: Operator (Name&sign): Matshapelo M. M. M. M.

	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA SI.CB1220.323.V29
		Date-	
		28/10/2023	




### REINFORCEMENT WELDING

AREA	LHS	RHS
A	Operator (Name&sign): <u>Mashudh Mashudh</u>	<u>Mashudh Mashudh</u>
B	Operator (Name&sign): <u>LINDO</u>	<u>LINDO</u>
C	Operator (Name&sign): <u>THUCAN</u>	<u>[Signature]</u>
D	Operator (Name&sign): <u>Mashudh Mashudh</u>	<u>[Signature]</u>
E	Operator (Name&sign): <u>Mashudh Mashudh</u>	<u>[Signature]</u>

	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA SI.CB1220.323.V29
		Date-	
		28/10/2023	

TC BRACKET INSTALLATION



QUANTITIES (TC)

RHS				
	SECTION	QUANTITY	OK	NOK
C-RAILS	A	4	✓	
	B	4	✓	
	C	8	✓	
	D	12	✓	
SEAT BRACKETS	A	0	✓	
	B	21	✓	
	C	21	✓	
	D	4	✓	
EARTH BUSH	A	1	✓	
	B	4	✓	
	C	5	✓	
	D	4	✓	


ROOF ENDS:

CRAILS 2 OFF END 2

EARTH BUSH 4 OFF END 2

VERIFICATION BY:

ASANDA



LHS				
	SECTION	QUANTITY	OK	NOK
C-RAILS	A	4	✓	
	B	8	✓	
	C	4	✓	
	D	6	✓	
SEAT BRACKETS	A	0	✓	
	B	21	✓	
	C	21	✓	
	D	13	✓	
EARTH BUSH	A	1	✓	
	B	4	✓	
	C	4	✓	
	D	2	✓	


ROOF ENDS:


CRAILS 2 OFF END 2

EARTH BUSH 4 OFF END 2

VERIFICATION BY:

ASANDA





DTR30223319/2 Carshell Assembly TC


Rev.  
29

Date-


28/10/2023

Project: PRA5A




SI.CB1220.323.V29



Take measurement close to  
radius



Detail C







DTR30223319/2 Carshell Assembly TC


Rev.  
29

Project: PRASA

Date-


28/10/2023

SI.CB1220.323.V29

**BEFORE WELDING**


	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2589 to 2595
A	3294	3293	1	—
B	3291	3290	1	—
C	3293	3293	0	—
D	3261	3260	1	—
E	3260	3260	0	—
F	3297	3298	1	—
G	3297	3298	1	—
H	3262	3260	2	—
I	3265	3265	0	—
J	3296	3295	1	—
K	3296	3295	1	—
L	3264	3265	1	—
M	3298	3296	2	—


32-04-24




### AFTER WELDING

	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2589 to 2595
A	3296	3296	0	2594
B	3295	3300	5	2590
C	3292	3294	2	2590
D	3262	3264	2	2595
E	3261	3260	1	2595
F	3296	3299	3	2596
G	3298	3298	0	2595
H	3261	3260	1	2595
I	3264	3296	2	2595
J	3296	3294	2	2591
K	3300	3295	5	3300 <del>116</del> 2590
L	3266	3266	0	2589
M	3294	3298	4	2595


  
 08-04-24

	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA SI.CB1220.323.V29
		Date-	
		28/10/2023	


### Specifications of Details for CBS measurement



Brackets Carbodyshell  
U Type Supports



Brackets Carbodyshell  
Channel Assy



DOOR 1 - LHS

	VALUE	ACTUAL
A1	2230 to 2232	2231
A2	2230 to 2232	2232
A3	2230 to 2232	2232
A4	2230 to 2232	2231
B	234 to 236	234
C	234 to 236	235
D	794 to 796	794
E	794 to 796	796

DOOR 2 - LHS

	VALUE	ACTUAL
A1	2230 to 2232	2232
A2	2230 to 2232	2231
A3	2230 to 2232	2231
A4	2230 to 2232	2231
B	234 to 236	235
C	234 to 236	235
D	794 to 796	796
E	794 to 796	794

DOOR 3 - LHS

	VALUE	ACTUAL
A1	2230 to 2232	2232
A2	2230 to 2232	2231
A3	2230 to 2232	2231
A4	2230 to 2232	2232
B	234 to 236	235
C	234 to 236	235
D	794 to 796	795
E	794 to 796	795

DOOR 1 - RHS

	VALUE	ACTUAL
A1	2230 to 2232	2232
A2	2230 to 2232	2232
A3	2230 to 2232	2231
A4	2230 to 2232	2231
B	234 to 236	235
C	234 to 236	235
D	794 to 796	795
E	794 to 796	796

DOOR 2 - RHS

	VALUE	ACTUAL
A1	2230 to 2232	2232
A2	2230 to 2232	2232
A3	2230 to 2232	2231
A4	2230 to 2232	2231
B	234 to 236	235
C	234 to 236	235
D	794 to 796	794
E	794 to 796	796

DOOR 3 - RHS

	VALUE	ACTUAL
A1	2230 to 2232	2232
A2	2230 to 2232	2231
A3	2230 to 2232	2231
A4	2230 to 2232	2231
B	234 to 236	235
C	234 to 236	235
D	794 to 796	794
E	794 to 796	796

08-04-24



DTR30223319/2 Carshell Assembly TC

Rev.  
29


Project: PRASA

Date-  
28/10/2023

SI.CB1220.323.V29

## Specifications of Details for CBS measurement

End #2



End #1


Doors diagonal D1-D2 maximum difference ≤ 4 mm

	#1	#2	#3
D1	2746	2748	2747
D2	2745	2744	2746
D1-D2	1	4	1

Doors length - 1672 ±3mm

	#1	#2	#3
HIGHER DIMENSION	1674	1673	1672
CENTRAL DIMENSION	1672	1673	1672
LOWER DIMENSION	1671	1673	1671

End #1



LEFT SIDE

End #2

Diagonal de portas - diferença D1-D2 ≤ 4 mm


	#1	#2	#3
D1	2747	2748	2746
D2	2746	2745	2745
D1-D2	1	3	1

Vão de Portas - 1672 ±3mm

Doors length - 1672 ±3mm

	#1	#2	#3
OTIMIZAÇÃO SUPERIOR	1673	1674	1672
HIGHER DIMENSION	1671	1673	1672
CENTRAL DIMENSION	1671	1672	1671
LOWER DIMENSION			


Handwritten signature and date: 22-10-20

	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA
		Date-	
		28/10/2023	

Specifications of Details for CBS measurement

Dye penetrant test

Dye-penetration test to be performed by quality personnel



Item	Description of the issue	Qty	Signature/Date (Manufacturing)	Signature/Date (Quality)

II.2 - Check List REX

Check List Items

Item	Picture/Drawing	Description	Criteria/Record	Qty	Signature/Date (Manufacturing)	Signature/Date (Quality)
01	N/A	To complete REX	Refer to REX. New defects must be added on the REX			



DTR30223319/2 Carshell Assembly TC

Rev.

29

Date-

28/10/2023

Project: PRASA

SI.CB1220.323.V29

## Self Inspection - Final Result

Is the car good to advance to the next workstation/process?  
(Approval of Operations and Industrial Quality)

DATE

NAME

SIGNATURE

If activities are not complete, the missing activities must not impact the next stage!

09/04/24

SIBUSISO

Operations

Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.)

09/04/24

MUSKUD

Industrial Quality

There are activities pending that impact/stop the activities of the next process Obs: (To describe problems below)

08-04-24

ASTANDA

Operations

There are non-conformities impact the quality of the product and there is no corrective action defined yet)

09/04/24

MUSKUD

Industrial Quality

In case of "NO GO", describe blocking problems


Door Mechanism out of position by 85mm Door  
3 PHS. to be closed at CBRBO

In case of "NO GO", the operations manager must define below action plan to ensure "GO":

		Action	Responsible	Due date	Status
Item	Description				

Operations

Quality






APPLICABLE FOR TRAINSET 100+ ONLY AS PER BASELINE 10.3.1

## SELF INSPECTION SHEET

**CONFIDENTIAL INFORMATION**  
 This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.

APPLICATION REFERENCE										
MOUNTING	DRAWING	DESCRIPTION	STATION	CAR TYPE					WORK INSTRUCTION	SAFETY ?
				TCS	PA	MA	MA	TCS		
DT0000022319	AAD0001218563	DT0000022319 Carshell Assembly TC	CB1230	X					PRA.CB1230.DT0000012 23319.V20	YES

REV	DATE	MODIFICATION CONTENT	RESPONSIBLE	NAME	DATE
0	06/04/2018	GIBELA NEW CREATION	APPROVER	Itumeleng Modiba	09/04/2018
			CHECKER	Nosizo Pindela	09/04/2018
			COMPILER	Thangani Mathagu	06/04/2018
1	30/5/2018	Team leader and Quality Technician to sign Change final signature from PME Manager to Quality manager	APPROVER	Itumeleng Modiba	30/5/2018
			CHECKER	Nosizo Pindela	30/5/2018
			REVISED BY	Nosizo Pindela	30/5/2018
2	05/07/2018	Certain dimensional checks moved to CB1220	APPROVER	Itumeleng Modiba	05/07/2018
			CHECKER	Nosizo Pindela	05/07/2018
			COMPILER	Ramokone Motama	05/07/2018
5	24/01/2019	As per Baseline 10.2	APPROVER	Itumeleng Modiba	24/01/2019
			CHECKER	Nosizo Pindela	24/01/2019
			REVISED BY	Vanessa Ntuli	24/01/2019
6	13/03/2019	Added Twist and Door Bracket Measurements Remove Door Measurements	APPROVER	Itumeleng Modiba	13/03/2019
			CHECKER	Nosizo Pindela	13/03/2019
			COMPILER	Nosizo Pindela	13/03/2019
7	17/09/2019	Added Cab Fire Barrier Flatness Measurements	APPROVER	Itumeleng Modiba	17/09/2019
			CHECKER	Nosizo Pindela	17/09/2019
			COMPILER	Nosizo Pindela	17/09/2019
10	20/09/2019	New Baseline 10.2.5	APPROVER	Itumeleng Modiba	20/09/2019
			CHECKER	Nosizo Pindela	20/09/2019
			COMPILER	Nosizo Pindela	20/09/2019
15	28/01/2021	New Baseline 10.2.6	APPROVER	Timothy Maimela	28/01/2021
			CHECKER	Bongane Masina	28/01/2021
			COMPILER	Bongane Masina	28/01/2021
20	19/04/2021	New Baseline change 10.3	APPROVER	Timothy Maimela	19/04/2021
			CHECKER	Bongane Masina	19/04/2021
			COMPILER	Bongane Masina	19/04/2021
25	20/04/2022	New Baseline change 10.3.1	APPROVER	Collins Mhombhii	20/02/2022
			CHECKER	Andani Muthelo	20/02/2022
			COMPILER	Andani Muthelo	20/02/2022
26	14/06/2022	Update minimum temperature requirement for sealant application	APPROVER	Collins Mhombhii	14/06/2022
			CHECKER	Andani Muthelo	14/06/2022
			COMPILER	Andani Muthelo	14/06/2022
27	26/07/2022	Threshold measurements addition	APPROVER	Collins Mhombhii	26/07/2022
			CHECKER	Andani Muthelo	26/07/2022
			COMPILER	Andani Muthelo	26/07/2022
28	17/10/2022	Addition of traceability for sealant application	APPROVER	Collins Mhombhii	17/10/2022
			CHECKER	Ntokozi Zwane	17/10/2022
			COMPILER	Amogelang Mohlampe	17/10/2022
29	14/04/2023	Added sealant batch number & welding consumables traceability	APPROVER	Vanessa Ntuli	14/04/2023
			CHECKER	Ntokozi Zwane	14/04/2023
			COMPILER	Amogelang Mohlampe	14/04/2023
30	06/11/2023	Added traceability for thresholds for boiler makers and welders	APPROVER	Tyson Ngobeni	06/11/2023
			CHECKER	Andani Muthelo	06/11/2023
			COMPILER	Ntokozi Zwane	06/11/2023

TRAINSET	CAR	OPERATOR NAME & ALPS NUMBER	DATE	SELF INSPECTION NUMBER	PAGES
221	TC1	Nonhlanhla 112-1423	09/04/24	SI.CB1230.324.V28	14



DT00000223319 Carshell Assembly TC

Rev.  
30

Project: PRASA

Date-

06/11/2023

SI.CB1230.324.V29

Carro  
Car


NCR:

Work station:

CB1230



Safety Related



## I - Documentation and Instruments

## I.1 - Documentation Control

Document	Type of car						Revision	Observation	OK	NOK	Rework	Signature/Date (Operations)	Signature/Date (Quality)
	TC1	M1	M2	M3	M4	TC2							
DT00000223319	X						30		✓		N/A	09/10/24	09/10/24

## I.2 - Instruments Control

## Monitoring and Measuring Instrument Control - Used for Special Process

Instruments	Validation	Calibration or Verification Validation Date	OK	NOK	Signature/Date (Operations)	Signature/Date (Quality)
Tubular	GIB22615	2024/11/07	✓		09/10/24	09/10/24
Measuring tape	GIBTA0394	2024/09/05	✓			
Combination Square	GIB650137	2024/10/11	✓			

## 1.3 Consumables

## Welding Consumable Control - Used for Special Process

Filler Material	Heat Number	Welding Process	OK	NOK	Signature/Date (Manufacturing)	Signature/Date (Quality)
308 LSi	2231067	Mig	X		09/10/24	09/10/24





DT00000223319 Carshell Assembly TC

Rev.  
30

Date-

06/11/2023

Project: PRASA

SI.CB1230.324.V29

## II - Control Activities of Production

### II.1 - Items to check

Item	Picture/Drawing	Description	Acceptance criteria / Record	OK	NOK	Re-work	Signature/Date (Operations)	Signature/Date (Quality)
01	N/A	Assembly according to Instruction Engineering n° DT00000223319	DT00000223319	✓			TK.com 09/12/24	
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality.	DTD0000210675	✓			Kajotso 09/10/24	
03	REFER TO ANNEXURE A	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 DTD0000210675	✓			Thapy 09/10/24	
04	N/A	Functionals dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	✓			Kajotso 09/10/24	
05	N/A	Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210658.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658	✓			Thapy 09/10/24	
06	N/A	Before application of sealant record the expiry date and make sure that the room temperature and humidity are within specified values as per Works Instructions Specified:  Temperature Min - Max (1) Min-Max 10°C - 35°C Relative humidity Min - Max (1) Min-Max 25% - 80%	Sealant Batch No: <u>1SR 70-03</u> Exp Date: <u>05/24</u>  Actuals Temperature: <u>18°C</u> Humidity: <u>51%</u>	✓			Tshenub 09/10/24	
07	N/A	Verification of sealant application in regions of roof and sideframe finishers.	Sealant must be: -Applied straight and even (1.5mm) -Free of gaps,cracks,damage and debris (flashes, dirt, dust)  Refer to Annexure B	✓			Sihle 09/10/24	




DT00000223319 Carshell Assembly TC

Rev.  
30  
Date-  
06/11/2023



Project: PRASA  
SI.CB1230.324.V29

VIEW A






**END 1  
SEALANT**

OPERATOR  
(Name & sign):


Simle   
 Leroy

OPERATOR  
(Name & sign):


 Leroy  
Tshenoto 




OPERATOR  
(Name&sign):

Boitumelo 

OPERATOR  
(Name&sign):

Boitumelo 

OPERATOR  
(Name&sign):

Boitumelo 



DT00000223319 Carshell Assembly TC


Rev.  
30

Date-

06/11/2023

Project: PRASA

SI.CB1230.324.V29



Area D,E,F,G,H,I

LHS

RHS

Operator (Name & sign) :

DEGHI

DEGHI

Operator (Name & sign) :

Sinie

Sinie

Operator (Name & sign) :

[Signature]

[Signature]

Operator (Name & sign) :

Tshenolo

Tshenolo

Operator (Name & sign) :

(F)


(F)

Operator (Name & sign) :


Nonhlanya

Bothumelo

Flatness side left and right maximum of 2mm in the valley to peak measured in 900mm. Recod the maximum and minimum value found and indicate the corresponding region.




MAXIMUM 1.8  
MINIMUM 1.3



MAXIMUM 1.6  
MINIMUM 1.3

**Specifications of Details for CBS measurement CB1230**

Specified Camber for car out of jlg is 16mm (-0mm + 2mm)




**MEASURED CAMBER VALUES**

RIGHT  $\rightarrow$    
LEFT  $\leftarrow$

Di

### Specifications of Details for CBS measurement CB1230

Twist measured in transversal and longitudinal = Maximum 3mm. Measure twist on air spring plates (LHS and RHS), both End 1 and End 2 following twist measurement document.



#### MEASURED TWIST VALUES END 1

LATERAL

2

LONGITUDINAL

1

3

#### MEASURED TWIST VALUES END 2


LATERAL

1


LONGITUDINAL

2

Details for measuring on the CB1230 stage, after completion of activities



Detail C









### Specifications of Details for CBS measurement

Measure the flatness on the Cab Fire Barrier after installation and welding. Measure positions A, B, C and D using 1000mm flatness ruler and taper gauge.

Specified Maximum Flatness deviation on Cab Fire Barrier = 2mm



Measured Values			
	Minimum	Maximum	Deviation
A	11.3	12.4	1.1
B	11.4	12.3	0.9
C	12	13	1
D	11.7	12	0.3





DT00000223319 Carshell Assembly TC

Rev.  
30

Date-

06/11/2023

Project: PRASA

SI.CB1230.324.V29

**Dye penetrant test**

Dye-penetration test to be performed by quality personnel



Item	Description of the Issue	OK	Signature/Date (Operations)	Signature/Date (Quality)

**II.2 - Check List REX****Check List Items**

Item	Picture/Drawing	Description	Criteria /Record	OK	NDK	Rework	Signature/Date (Operations)	Signature/Date (Quality)
01	N/A	To complete REX	Refer to REX. New defects must be added on the REX					



DT00000223319 Carshell Assembly TC

Rev.  
30

Date-

06/11/2023

Project: PRASA

SI.CB1230.324.V29

## Self Inspection - Final Result

Is the car good to advance to the next workstation/process?  
(Approval of Operations and Industrial Quality)

DATE

NAME

SIGNATURE

HOLD POINT

GO

If activities are not complete, the missing activities must not impact the next stage!

10/04/2024

Nonhlankhly

Operations

Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.)

09/04/24

Ntokozo

Industrial Quality

NO GO

There are activities pending that impact/stop the activities of the next process  
Obs: (To describe problems below)

There are non-conformities impact the quality of the product and there is no corrective action defined yet)

Operations

Industrial Quality

In case of "NO GO", describe blocking problems

In case of "NO GO", the operations manager must define below action plan to ensure "GO":

Item	Description	Action	Responsible	Due date	Status

Operations

Quality