

## CABIN STRUCTURE QUALITY CARD

CAB No.: CAB 4-8

WEIGHT: 1485 Kg

## RAW MATERIAL TRACEABILITY

GRADE	MATERIAL THICKNESS	SUPPLIER	DATE RECEIVED	BATCH NUMBER	PO NUMBER	TRAINSET NUMBER(S)
RCS 355	2 mm	Pegasus	5/02/14	178247 102865 01	CP49A02	
RCS 355	2 mm					
RCS 355	2 mm					

GRADE	MATERIAL THICKNESS	SUPPLIER	DATE RECEIVED	BATCH NUMBER		TRAINSET NUMBER(S)
RCS 355	3 mm	Pegasus	14/02/14	178820 104640 01	F205212	
RCS 355	3 mm					
RCS 355	3 mm					

GRADE	MATERIAL THICKNESS	SUPPLIER	DATE RECEIVED	BATCH NUMBER		TRAINSET NUMBER(S)
RCS 355	20 mm	Pegasus	78/02/14	178486 104640 01	P300091	
RCS 355	20 mm					

GRADE	MATERIAL THICKNESS	SUPPLIER	DATE RECEIVED	BATCH NUMBER		TRAINSET NUMBER(S)
RCS 355	30 mm	Pegasus	12/02/14			
RCS 355	30 mm					


GRADE	MATERIAL THICKNESS	SUPPLIER	DATE RECEIVED	BATCH NUMBER		TRAINSET NUMBER(S)
RCS 450	4 mm	Pegasus	8/02/14	178489 104640	VHC 35578	
RCS 450	4 mm					
RCS 450	4 mm					
RCS 450	4 mm					

GRADE	MATERIAL THICKNESS	SUPPLIER	DATE RECEIVED	BATCH NUMBER		TRAINSET NUMBER(S)
RCS 450	6 mm	Pegasus	14/02/14	175569 104640 01	F207908 VHC 286402	
RCS 450	6 mm					
RCS 450	6 mm					

GRADE	MATERIAL THICKNESS	SUPPLIER	DATE RECEIVED	BATCH NUMBER		TRAINSET NUMBER(S)
RCS 450	8 mm	Pegasus	22/11/13	175569 192206 01	F207456 VHC 58432	
RCS 450	8 mm					
RCS 450	8 mm					
RCS 450	8 mm					

# Cabin Roof Assembly: GN002839

Assembly Completed as per WI/SOS MD_0046		Confirmed	Yes	<input checked="" type="checkbox"/>	No
Operator:	DYLAN DAVIOS	Assembly Date:	2024/02/28		
Sign:		Wire Batch No.:	107238201		



## Welding Control


Visual inspection of all Welds as per Drawing and EN ISO 5817 / EN ISO 10042		Confirmed	Yes	<input checked="" type="checkbox"/>	No
QC Inspector:	LEON	Sign:		Date:	2024/02/28

## Dimensional Control

Rep	Toler.	Dimension measured	Measuring Equipment	Observations		
A	2216	+5/-0	2216	Tape Measure 		
B	1800	± 4	1800			
C	976	+2/-3	977 1/2 978			
QC Inspector:		LEON	Sign:		Date:	2024/02/28


## Geometrical Control

Nature of Checks	Dimension Measured	Measuring Equipment	Observations			
Planarity P	6 mm	Ruler				
// 3	A	Pass				
QC Inspector:		LEON	Sign:		Date:	2024/02/28



# Cabin Front Frame Assembly: GN002840


Assembly Completed as per WI/SOS MD_0047		Confirmed	Yes	<input checked="" type="checkbox"/> No
Operator:	Bambelo Gcinani	Assembly Date:	2024/02/28	
Sign:		Wire Batch No.:	22021S2	



## Welding Control

Visual inspection of all Welds as per Drawing and EN ISO 5817 / EN ISO 10042		Confirmed	Yes	<input checked="" type="checkbox"/> No
QC Inspector:	Leon	Sign:		Date: 2024/02/28

## Dimensional Control

Rep	Theorical Dim	Toler.	Dimension Measured		Measuring Equipment	Observations	
A1	1910	± 2	1912		Tape Measure	Accepted	
A2	1910		1911			Accepted	
B	1475	± 1	1475	1475		Accepted	
C	Diagonals  C - C'  ≤ 3		2478	2478		Accepted	
QC Inspector:		Leon		Sign:		Date:	2024/02/28

## Geometrical Control

Nature of checks	Dimension Measured	Measuring Equipment	Observations
P : Planity	4 mm	Ruler	Accepted
QC Inspector:	Leon	Sign:	Date: 2024/02/28

### Cabin LHS/RHS Wing Mirror Plate Assembly: GN002846/GN002844


Assembly Completed as per WI/SOS MD_0068_0073		Confirmed	Yes	<input checked="" type="checkbox"/>	No	
Operator:	<i>xanle</i>	Assembly Date:	2024/02/20			
Sign:	<i>[Signature]</i>	Wire Batch No.:	2202152			

### Cabin LHS/RHS Cantrail Assembly: GN002924/GN002907

Assembly Completed as per WI/SOS MD_0065_0066		Confirmed	Yes	<input checked="" type="checkbox"/>	No	
Operator:	Glenn	Assembly Date:	2024/02/19			
Sign:	<i>[Signature]</i>	Wire Batch No.:	2202152			


### Cabin LHS/RHS Door Post Assembly: GN002919/GN002897

Assembly Completed as per WI/SOS MD_0067_0078		Confirmed	Yes	<input checked="" type="checkbox"/>	No	
Operator:	Glenn	Assembly Date:	2024/02/19			
Sign:	<i>[Signature]</i>	Wire Batch No.:	2202152			



## Cabin LHS/RHS Door Frame Assembly: GN002839


Assembly Completed as per WI/SOS MD_0067_0078		Confirmed	Yes	<input checked="" type="checkbox"/>	No	<input type="checkbox"/>
Operator:	Glenn	Assembly Date:	2024/02/20			
Sign:	<i>Glenn</i>	Wire Batch No.:	2202152			



### Welding Control

Visual inspection of all Welds as per Drawing and EN ISO 5817 / EN ISO 10042		Confirmed	Yes	<input checked="" type="checkbox"/>	No	<input type="checkbox"/>
QC Inspector:	<i>Ridley</i>	Sign:	<i>[Signature]</i>	Date:	2024/02/20	

### Dimensional Control

Rep	Theoretical Dim	Toler.	Dimension Measured		Measuring Equipment	Observations	
A	695	± 2	697	697	Tape Measure	Acceptable	
B	2086	+1/-3	2087	2088		Acceptable	
C1 / C2	Difference of diagonals  C1 - C2  ≤ 3		2152	2152		Acceptable	
C1 - C2			2153	2153		Acceptable	
D	1438	+2/-3	1439	1440		Acceptable	
E			1480	1482		Acceptable	
QC Inspector:		B. d. Lee		Sign:		Date:	2024-02-20


### Geometrical Control

Nature of checks	Dimension Measured	Measuring Equipment	Observations
P1: planeity of 2 edges	4 mm	<i>90880</i>	Ruler
QC Inspector:	<i>Ridley</i>	Sign:	<i>[Signature]</i>
		Date:	2024/02/20



# Cabin LHS/RHS Side Assembly: GN002838/GN002837

Assembly Completed as per WI/SOS MD_0044_0045		Confirmed	Yes	<input checked="" type="checkbox"/> No
Operator:	<i>Xander</i>	Assembly Date:	2024/02/22	
Sign:	<i>[Signature]</i>	Wire Batch No.:	2202152	



## Welding Control

Assembly Completed as per WI/SOS MD_0044_0045		Confirmed	Yes	<input checked="" type="checkbox"/> No
QC Inspector:	<i>Leon</i>	Sign:	<i>[Signature]</i>	Date: 2024/02/22

## Dimensional Control


Rep	Theoretical Dim	Toler.	Dimension Measured		Measuring Equipment	Observations	
A1	560	± 2	558	558	Tape Measure	Accepted	
A2			560	559		Accepted	
A3			560	560		Accepted	
B1	1900	± 2	1898	1898		Accepted	
B2			1898	1898		Accepted	
QC Inspector:		Leon		Sign:	A	Date:	2024/02/28

## Geometrical Control

Nature of checks		Dimension Measured	Measuring Equipment	Observations
P1: Planarity	4 mm	<i>Pass</i>	Ruler	<i>[Signature]</i>
P2: Planarity	2 mm	<i>Pass</i>	Ruler	<i>[Signature]</i>
QC Inspector:		<i>[Signature]</i>	Sign:	<i>[Signature]</i>
			Date:	2024/02/22

# Cabin Shield Assembly: GN002836

Assembly Completed as per WI/SOS MD_0043		Confirmed	Yes	<input checked="" type="checkbox"/> No
Operator:	DEVAN JAVENHILL	Assembly Date:	2024/02/28	
Sign:		Wire Batch No.:	552033	



## Welding Control

Assembly Completed as per WI/SOS MD_0043		Confirmed	Yes	<input checked="" type="checkbox"/> No
QC Inspector:	LEON	Sign:		Date: 2024/02/28

## Dimensional Control

Rep	Theoretical Dim	Toler.	Dimension measured		Measuring Equipment	Observations
C1 / C2	2210	± 4	2214	2212	Tape Measure	Ausp
D / D'	956	± 2	956	955		Ausp
QC Inspector:	LEON	Sign:			Date:	2024/02/28

## Geometrical Control

Nature of Checks			Dimension Measured		Measuring Equipment	Observations
Planarity P / P'		2 mm			Ruler	
Perpendicularity	2	A	Pass		Set Square	Ausp
	2	B	Pass		Set Square	Ausp
QC Inspector:	LEON	Sign:			Date:	2024/02/28



# Cabin Front Headstock Assembly: GN002841

Assembly Completed as per WI/SOS MD\_0019

Confirmed

Yes

☒ No

Operator:

*[Signature]*

Assembly Date:



2024/02/23

Sign:

*[Signature]*

Wire Batch No.:

270252



## Welding Control

Visual inspection of all Welds as per Drawing and EN ISO 5817 / EN ISO 10042

Confirmed

Yes

☒ No

QC Inspector:

*[Signature]*

Sign:

*[Signature]*

Date:

2024/02/26

## Dimensional Control

Rep	Theorical Dim	Toler.	Dimension Measured		Measuring Equipment	Observations
A	340	± 1	339		Tape Measure	Acceptable
B	2240	± 4	2244			Acceptable
D / D'	250	± 1	250.5	250.5		Acceptable
E	808	± 2	808			Acceptable
F1 / F1'	580	± 1	581	581		Acceptable
F2 / F2'			581	581		Acceptable
G / G'	258	± 1	259	258		Acceptable
H / H'	1019	± 2	1000	1000		Acceptable

QC Inspector:

*[Signature]*

Sign:

*[Signature]*

Date:

2024/02/26

## Geometrical Control

Nature of checks		Dimension Measured		Measuring Equipment	Observations
O: Planeity of global assembly	4 mm	308520		Ruler	Acceptable
P / P': Planeity	2 mm	308520		Ruler	Acceptable
Q: Planeity Surface of Supports	4 mm	308520		Ruler	Acceptable
R: Planeity Coupler Support	2 mm			Ruler	Acceptable
S: Perpendicularity coupler	1mm			Square	Acceptable

QC Inspector:

*[Signature]*

Sign:


*[Signature]*

Date:

2024/02/26

# Cabin Underframe Assembly: GN002835

Assembly Completed as per WI/SOS MD_0042		Confirmed	Yes	No
Operator:	<i>Michael Wood</i>	Assembly Date:	20 <u>24/02/28</u>	
Sign:	<i>[Signature]</i>	Wire Batch No.:	<u>22021582</u>	



## Welding Control


Assembly Completed as per WI/SOS MD_0042		Confirmed	Yes	No
QC Inspector:	<i>LEON</i>	Sign:	<i>[Signature]</i>	Date: 20 <u>24/02/28</u>

## Dimensional Control

Rep.	Theoretical Dim	Toler.	Dimension Measured		Measuring Equipment	Observations
X1 / X2	1485	+5 / -2	<i>1486</i>	<i>1485</i>	Tape Measure	<i>Accepted</i>
Y1	2354	± 3	<i>2352</i>			<i>Accepted</i>
Y2 / Y3	666	± 1	<i>667</i>	<i>667</i>		<i>Accepted</i>
QC Inspector:	<i>LEON</i>	Sign:	<i>[Signature]</i>	Date:	20 <u>24/02/28</u>	


## Geometrical Control

Nature of checks		Dimension Measured	Measuring Equipment	Observations
P1 : Planeity	4 mm	<i>Pass</i>	Ruler	<i>Accepted</i>
P2 / P3 : Planeity	4 mm	<i>Pass</i>	Ruler	<i>Accepted</i>
P4 / P5 : Planeity	2 mm	<i>Pass</i>	Ruler	<i>Accepted</i>
P6 : Planeity	2 mm	<i>Pass</i>	Ruler	<i>Accepted</i>
QC Inspector:	<i>LEON</i>	Sign:	<i>[Signature]</i>	Date: 20 <u>24/02/28</u>



# Cabin Structure Assembly: GN002834


Assembly Completed as per WI/SOS MD_0039		Confirmed	Yes	<input checked="" type="checkbox"/>	No	<input type="checkbox"/>
Operator:	CHARL BLOOM	Assembly Date:	20 24/02/28			
Sign:		Wire Batch No.:	2202152			






SECTION A-A

SECTION B-B

AUX VIEW: C



Welding Control										
Visual inspection of all Welds as per Drawing and EN ISO 5817 / EN ISO 10042					Confirmed		Yes		No <input checked="" type="checkbox"/>	
QC Inspector:		S Boneo			Sign:				Date: 20/03/04	
Dimensional Control										
Rep	Theoretical Dim	Toler.	LHS / Dimension Measured / RHS		Observations					
C / C'	625	± 2	625	626	Acceptable					
D / D'	813	± 2,5	813	812	Acceptable					
E	1531.5	± 3	1531		Acceptable					
G1 / G'1	Height 1900	+1	1898	1898	Acceptable					
G2 / G'2		-3	1898	1898	Acceptable					
H1 / H'1	Width 560	+1 -3	559	558	Acceptable					
H2 / H'2			558	560	Acceptable					
H3 / H'3			560	559	Acceptable					
F1 / F'1	Diagonals 1939		1938	1937	Acceptable					
F2 / F'2			1938	1938	Acceptable					
Difference	F1-F2 / F'1-F'2	≤ 4	0	1	Acceptable					
J	Gap of Doors	± 1,5	1		Acceptable					
K1 / K2	1515	± 3	1516	1515	Acceptable					
L1 / L2	1996	± 3	1995	1995	Acceptable					
M1 / M'1	2306	± 3	2474	2475	Acceptable					
M2 / M'2			2474	2475	Acceptable					
T1 / T'1	2130 Top/Bottom	± 3	2130	2130	Acceptable					
T2 / T'2	2230 Top/Bottom		2230	2231	Acceptable					
Difference	U - U' (3522)	≤ 4mm	3520	3519	Acceptable					
QC Inspector:		S Boneo			Sign:				Date: 20/03/04	
Geometrical Control										
Nature of checks				Toler.	LHS / Dimension Measured / RHS					
P1 / P'1	Planeity			2 mm	Acceptable	Acceptable	Acceptable			
P2 / P'2	Planeity			2 mm	Acceptable	Acceptable	Acceptable			
P3 / P'3	Planeity			4 mm	Acceptable	Acceptable	Acceptable			
P4 / P'4	Planeity			4 mm	Acceptable	Acceptable	Acceptable			
P5 / P'5	Planeity			4 mm	Acceptable	Acceptable	Acceptable			
P6 Roof	Planeity			6 With 2m Ruler	Acceptable	Acceptable	Acceptable			
Shield	//	3	A	3	Acceptable		Acceptable			
Shield	⊥	3	A	3	Acceptable		Acceptable			
Door Post	⊥	3	A	Front	Acceptable		Acceptable			
				Back	Acceptable		Acceptable			
QC Inspector:		S Boneo			Sign:				Date: 20/03/04	






2475 2474

### Cabin Bracket Assembly: GN002833

Assembly Completed as per WI/SOS MD_0091		Confirmed	Yes	<input checked="" type="checkbox"/>	No	
Operator:	<i>Daniel</i>	Assembly Date:	20 <i>24</i> / <i>03</i> / <i>04</i>			
Sign:	<i>[Signature]</i>	Wire Batch No.:	<i>2202152</i>			

### Cabin Rivnut Assembly: GN002832

Assembly Completed as per WI/SOS MD_0092		Confirmed	Yes		No	
Operator:	<i>SEWYN</i>	Assembly Date:	20 __ / __ / __			
Sign:	<i>[Signature]</i>	Wire Batch No.:				


Shot Blasting					
Shot Blasting Pre-Inspection					
All external threads masked		Confirmed	Yes	<input checked="" type="checkbox"/> No	
Fasteners positioned in all Rivnuts and Bosses		Confirmed	Yes	<input checked="" type="checkbox"/> No	
Masked as per GMS-SOS-GIBELA-CABIN-001		Confirmed	Yes	<input checked="" type="checkbox"/> No	
Operator: DAVID		Sign: 			
Date: 2024/04/03					
Record of Shot Blasting					
Operator:		Date:		2024/04/03	
Start Time: 10 H 02		End Time:		65-00% 09 H 15	
Temperature (≥ 15°): 19-09 °C		Humidity (≤ 75%):		65-08 %	
Shot Blasting Self-Inspection					
Interior of Cabin: Sa 1 - Light Stripping		Confirmed	Yes	<input checked="" type="checkbox"/> No	
When examined with the naked eye, the surface free of any trace of oil, grease and dirt, and from poorly adhering materials such as scale, rust, paint and foreign particles.		Confirmed	Yes	<input checked="" type="checkbox"/> No	
Exterior of Cabin: Sa 2 1/2 - Very Thorough Stripping		Confirmed	Yes	<input checked="" type="checkbox"/> No	
		Confirmed	Yes	<input checked="" type="checkbox"/> No	
Operator: DAVID		Sign: 			
Date: 2024/04/03					
Shot Blasting Cleaning					
Cabin free of all sand		Confirmed	Yes	<input checked="" type="checkbox"/> No	
Operator: DAVID		Sign: 			
Date: 2024/04/03					
Shot Blasting Control					
Temperature ≥ 15°:		Humidity ≤ 75%:		68-02 %	
Internal Roughness 3.2 ≤ Ra ≤ 12.5		External Roughness 3.2 ≤ Ra ≤ 12.5		88.565	
QC Inspector: 		Sign: 			
Date: 03/04/24					



Record of Priming							
Start Time:		13:00		End Time:		15:00	
Temperature $\geq 15^{\circ}$ :		25°C		Humidity $\leq 75\%$ :		68%	
Paint Batch No.:		8016059		Paint Expiry Date:		08/25	
Hardener Batch No.:		733119		Hardener Expiry Date:		01-11-24	
Desolvation Start Time:		15:00		Desolvation End Time:		15:15	
Stoving Start Time:		15:15		Stoving End Time:		16:15	
Stoving Temp:		60°C					
Operator:		mexsa		Sign:		mexsa	
Date:		2024/04/03					
Priming Control							
DFT Interior RHS		DFT Interior LHS		DFT Floor		DFT Interior Front	
1: 72.5	5: 75.5	1: 46.8	5: 61.9	1: 78	5: 47.5	1: 86.6	5: 52.3
2: 68.9	6: 60.8	2: 68.1	6: 55.7	2: 44.0	6: 50.4	2: 38.4	6: 68.5
3: 48.3	7: 63.2	3: 36.0	7: 73.8	3: 41.7	7: 79.7	3: 63.9	7: 43.0
4: 81.9	8: 59.7	4: 62.5	8: 65.4	4: 54.9	8: 69.3	4: 73.6	8: 55.7
Min:	48.3	Min:	36.0	Min:	41.7	Min:	38.4
Max:	81.9	Max:	73.8	Max:	79.7	Max:	80.6
Average:	68.1	Average:	58.8	Average:	58.1	Average:	59.5
DFT Interior Roof		DFT Exterior LHS		DFT Exterior RHS		DFT Underside	
1: 69.3	5: 69.9	1: 56.5	5: 70.7	1: 52.6	5: 48.8	1: 50.1	5: 45.4
2: 32.2	6: 56.2	2: 82.0	6: 65.1	2: 61.4	6: 55.1	2: 67.8	6: 59.4
3: 71.3	7: 88.6	3: 71.8	7: 58.2	3: 47.8	7: 54.8	3: 56.0	7: 49.7
4: 84.9	8: 45.4	4: 53.1	8: 33.5	4: 48.2	8: 64.4	4: 38.6	8: 56.8
Min:	32.2	Min:	33.5	Min:	47.8	Min:	38.6
Max:	84.9	Max:	82.0	Max:	64.4	Max:	56.0
Average:	64.7	Average:	56.9	Average:	54.1	Average:	52.9
DFT Exterior Front		DFT Exterior Roof		DFT Machined Base		DFT Machined Top RHS/LHS	
1: 67.7	5: 43.2	1: 52.6	5: 70.7	1: 83.3	5: 64.5	1: 44.8	5: 40.1
2: 80.2	6: 69.3	2: 35.9	6: 49.6	2: 44.4	6: 60.1	2: 41.8	6: 61.8
3: 76.5	7: 38.2	3: 77.1	7: 46.4	3: 68.5	7: 57.0	3: 50.9	7: 77.2
4: 31.9	8: 74.3	4: 82.8	8: 85.9	4: 74.2	8: 37.5	4: 64.1	8: 63.4
Min:	31.9	Min:	35.9	Min:	41.4	Min:	40.1
Max:	80.2	Max:	85.9	Max:	83.3	Max:	77.2
Average:	60.1	Average:	62.6	Average:	60.8	Average:	47.7
Primer has been inspected and is free of defects				Confirmed		Yes	<input checked="" type="checkbox"/> No
QC Inspector:		Zothile		Sign:		H. [Signature]	
Date:		03 Apr 2024					

Record of Painting NCSS3010 R90B			
Start Time:	23:00	End Time:	23:30
Temperature $\geq 15^{\circ}$ :	27 $^{\circ}$ C	Humidity $\leq 75\%$ :	51%
Paint Batch No.:	8156903	Paint Expiry Date:	23-01-25
Hardener Batch No.:	75202115121	Hardener Expiry Date:	12-24
Desolvation Start Time:	23:30	Desolvation End Time:	23:45
Stoving Start Time:	23:45	Stoving End Time:	00:45
Stoving Temp:	60 $^{\circ}$ C		
Operator:	Neethukko	Sign:	[Signature]
Date:	20 24/04/03		
Painting NCSS3010 R90B Control			
DFT Interior Door Aperture RHS		DFT Interior Door Aperture LHS	
1: 125	5: 131	1: 104	5: 142
2: 124	6: 128	2: 163	6: 147
3: 94.8	7: 123	3: 125	7: 121
4: 118	8: 120	4: 155	8: 100
Min:	94.8	Min:	100
Max:	131	Max:	163
Average:	120	Average:	132
Painting NCSS3010 R90B has been inspected and is free of defects		Confirmed	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
GMS-SOS-GIBELA-PS-002 Gloss Test		Value	
QC Inspector:	Zothile	Sign:	[Signature]
Date:	05 APR 2024		

Record of Painting Blue NCSS1565 B			
Start Time:	03:00	End Time:	03:30
Temperature $\geq 15^{\circ}$ :	25°C	Humidity $\leq 75\%$ :	62%
Paint Batch No.:	81763138	Paint Expiry Date:	02-01-25
Hardener Batch No.:	7502115121	Hardener Expiry Date:	12/24
Desolvation Start Time:	03:30	Desolvation End Time:	03:45
Stoving Start Time:	03:45	Stoving End Time:	04:45
Stoving Temp:	60°C		
Operator:	Neuthuko	Sign:	mshah99
Date:	2024/04/04		
Painting Blue NCSS1565 B Control			
DFT Exterior Door Aperture RHS		DFT Exterior Door Aperture LHS	
GMS-SOS-GIBELA-PS-001 Adhesion Test (attach test tape)			
1: 84.9	5: 104	1: 137	5: 129
2: 92.1	6: 101	2: 108	6: 131
3: 81.6	7: 118	3: 126	7: 146
4: 112	8: 123	4: 98.8	8: 122
Min:	81.6	Min:	98.8
Max:	123	Max:	146
Average:	91.5	Average:	124
Painting NCSS3010 R90B has been inspected and is free of defects		Confirmed	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
GMS-SOS-GIBELA-PS-002 Gloss Test		Value	
QC Inspector:	Zothile	Sign:	Haw
Date:	05 Apr 2024		



Record of RAL 7012							
Start Time:		10:15		End Time:		12:15	
Temperature $\geq 15^{\circ}$ :		24 <sup>o</sup>		Humidity $\leq 75\%$ :		64%	
Paint Batch No.:		8156853		Paint Expiry Date:		06-02-25	
Hardener Batch No.:		8131592113		Hardener Expiry Date:		11/26	
Desolvation Start Time:		12:15		Desolvation End Time:		12:30	
Stoving Start Time:		12:30		Stoving End Time:		13:30	
Stoving Temp:		60 <sup>o</sup>					
Operator:		murea		Sign:		murea	
Date:		2024/04/04					
RAL 7012 Control							
DFT Interior RHS		DFT Interior LHS		DFT Floor		DFT Interior Front	
1: 94.6	5: 102	1: 91.5	5: 135	1: 96.0	5: 113	1: 91.1	5: 102
2: 118	6: 113	2: 137	6: 146	2: 101	6: 124	2: 84.7	6: 118
3: 90.8	7: 124	3: 102	7: 119	3: 84.8	7: 92.6	3: 98.6	7: 129
4: 89.5	8: 110	4: 128	8: 126	4: 126	8: 133	4: 104	8: 137
Min:	89.5	Min:	91.5	Min:	84.8	Min:	84.7
Max:	118	Max:	146	Max:	133	Max:	137
Average:	105	Average:	123	Average:	108	Average:	108
DFT Interior Roof		DFT Exterior LHS		DFT Exterior RHS		DFT Underside	
1: 129	5: 85.7	1: 127	5: 118	1: 96.5	5: 144	1: 138	5: 145
2: 114	6: 104	2: 139	6: 97.4	2: 87.6	6: 127	2: 126	6: 128
3: 96.0	7: 89.2	3: 102	7: 120	3: 165	7: 137	3: 114	7: 140
4: 119	8: 107	4: 100	8: 103	4: 152	8: 131	4: 136	8: 812
Min:	85	Min:	97.4	Min:	87.6	Min:	812
Max:	129	Max:	139	Max:	165	Max:	145
Average:	105	Average:	113	Average:	130	Average:	126
DFT Exterior Front		DFT Exterior Roof		GMS-SOS-GIBELA-PS-001 Adhesion Test			
1: 119	5: 158	1: 133	5: 154				
2: 121	6: 146	2: 143	6: 148				
3: 130	7: 122	3: 167	7: 141				
4: 137	8: 120	4: 159	8: 139				
Min:	119	Min:	133				
Max:	158	Max:	167				
Average:	131	Average:	129				
Painting NCSS3010 R90B has been inspected and is free of defects				Confirmed	Yes	<input checked="" type="checkbox"/>	No
GMS-SOS-GIBELA-PS-002 Gloss Test				Value			
QC Inspector:		Zothile		Sign:		+ [Signature]	
Date:		06 Apr 2024					
SEALING OF CABIN							
All areas where there is no welding has been sealed with Sika				Confirmed	YES	<input checked="" type="checkbox"/>	NO
All sealants have been neatly applied along joints				Confirmed	YES	<input checked="" type="checkbox"/>	NO
SIGN OFF							
CLOCK No:	2400	OPERATOR SIGN:	Apkhile	DATE	05/04/2024		

CABIN WAXING				
CABIN IS WAXED			Confirmed	YES <input checked="" type="checkbox"/>
SIGN OFF				
CLOCK No.	2400	OPERATOR SIGN.	APH/ile	DATE 05/04/2024

**Confirmed**

**YES**

NO

### SIGN OFF

CLOCK No.

2400

### OPERATOR SIGN

AphyLe







DATE

05/04/2024

## Request for Weld Repair

# REWORK IDENTIFICATION

(MARK SECTIONS EFFECTED NUMERICALLY)





## FAULT TRACKING

[illegible]

		REMINDERS / COMMENTS	
--	--	----------------------	--

[illegible]

-----  
-----  
-----



# CABIN STRUCTURE QUALITY HOT CHECKLIST

Running No.:		Updated By:	Jonathan Chetty
Frame No.:	448	Checks Updated:	2022/08/26

Disposition Key:	0	Pass
	X	Fail (Concession required)
	Δ	Rework required

No.	Description of inspection	Disposition	Validation after rework		Sign
			Repairer	Disposition	
1	WELDS ARE CLOSED	○			
2	NO PIN HOLES ON CAB STRUCTURE	○			
3	SEALANT IS APPLIED CORRECTLY <ul style="list-style-type: none"><li>JOINTS ARE CLOSED</li><li>NO BREAKS IN THE SEALANT</li><li>CORRECT BEAD</li></ul>	○			
4	RIVET NUTS ARE PROPERLY CRIMPED <ul style="list-style-type: none"><li>RIVETS ARE MARKED</li><li>CORRECT GRIP RANGE USED</li></ul>	○			
5	NO MISS WELDS PRESENT AFTER SANDBLASTING	○			
6	NO VISUAL MISS WELDS (INSPECTION AFTER SEALING)	○			
7					
8					
9					
10					
11					
12					
13					
14					

Quality approval for release Signature	CO NO.	DATE
REB	2291	08/04/24

1  
2  
3

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12

1	2	3
4	5	6
7	8	9
10	11	12