

APPLICABLE FOR TRAINSET 100+ ONLY AS PER BASELINE 10.3.1

SELF INSPECTION SHEET

CONFIDENTIAL INFORMATION
This document and the information contemplated therein have to be considered as Confidential information pursuant to the provisions of Clause 25 of the MSA, and treated as such.

APPLICATION REFERENCE										
MOUNTING	DRAWING	DESCRIPTION	STATION	CAR TYPE				WORK INSTRUCTION	SAFETY ?	
				TC1	M1	M2	M3			TC2
<input type="checkbox"/>	DTB31744/73	AAC000141329	CARGOODS/HELL M2 ASSEMBLY	CB1210					PRA.CB1210.DTR31744	YES
<input type="checkbox"/>									97/3/V25	
REV	DATE	MODIFICATION CONTENT				RESPONSIBLE	NAME	DATE		
0	10/01/2018	GIBELA NEW CREATION				APPROVER	Iumeleng Modiba	10/01/2018		
						CHECKER	Nosizo Pindela	10/01/2018		
						COMPLIER	Thanyani Mathegu	10/01/2018		
1	2018/05/18	Team leader and Quality Technician to sign Change final signature from PME Manager to Quality manager				APPROVER	Iumeleng Modiba	2018/05/18		
						CHECKER	Nosizo Pindela	2018/05/18		
2	2018/07/04	Certain dimensional checks moved to CB1220 and CB1230				APPROVER	Iumeleng Modiba	2018/07/04		
						CHECKER	Nosizo Pindela	2018/07/04		
3	2018/12/12	Added dimensional check points to CB1210				APPROVER	Iumeleng Modiba	12/12/2018		
						CHECKER	Nosizo Pindela	12/12/2018		
5	22/01/2019	As per Baseline 10.2				APPROVER	Iumeleng Modiba	22/01/2019		
						CHECKER	Nosizo Pindela	22/01/2019		
6	13/03/2019	Added D1 and D2 on Self - Inspection				APPROVER	Iumeleng Modiba	13/03/2019		
						CHECKER	Nosizo Pindela	13/03/2019		
10	21/08/2019	New Baseline 10.2.5				APPROVER	Iumeleng Modiba	21/08/2019		
						CHECKER	Nosizo Pindela	21/08/2019		
15	06/08/2020	New Baseline 10.2.6				APPROVER	Timothy Maimela	06/08/2020		
						CHECKER	Bongane Masina			
20	19/04/2021	New Baseline change 10.3				APPROVER	Timothy Maimela	19/04/2021		
						CHECKER	Bongane Masina			
21	17/08/2021	ADDED DIMENSIONS BEFORE WELDING				APPROVER	Mpho Mulaudzi	17/08/2021		
						CHECKER	Mpho Mulaudzi			
25	21/02/2022	New Baseline change 10.3.1				APPROVER	Andani Muthelo			
						CHECKER	Andani Muthelo			
26	14/04/2023	Addition of welding consumable traceability				APPROVER	Ntuli Vanesep	14/04/2023		
						CHECKER	Mohlamepe Amogelang			
27	27/07/2023	Added verification of loaded parts				APPROVER	Ngobeni Tyson	27/07/2023		
						CHECKER	Zwane Ntokoza			
28	07/11/2023	Addition of welder traceability				APPROVER	Ngobeni Tyson	07/11/2023		
						CHECKER	Andani Muthelo			
						REVISOR BY	Ntokoza Zwane			
TRAINSET	CAR	OPERATOR NAME&ALPS NO	DATE	SELF INSPECTION NUMBER	PAGES					
15019	M12	Pontso	2023/11/07	SI.CB1210.247.V28	17					

INDUSTRIAL QUALITY
MAINLINE

2024-03-20





















CARBODYSHELL M2 ASSEMBLY DTR31374497/3


Rev. 28
Date 07/11/2023
Project: PRASA
SI.CB1210.247.V28

II - Self Inspection - Items to Check

II.1 - Items to check

Item	Picture/Drawing	Description	Acceptance criteria / Record	OK	NOX	Signature/Date (Manufacturer)	Signature/Date (Quality)
01	N/A	Verification of correct ports loaded (Sidewalls, Endframes, Roof and Underframe)	AA00001375051	✓		 20/03/24	 20/03/24
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality	DTD0000210675	✓		 20/03/24	 20/03/24
03	REFER TO ANNEXURE A	Spot welding inspected and approved according to procedure	IND-SAL-WMS-016 e DTD0000210675	✓		 20/03/24	 20/03/24
04	REFER TO ANNEXURE B	Arc welding inspected and approved according to procedure	IND-SAL-WMS-016 REFER TO GIB - TYRDEF - ARC - 0000	✓		 20/03/24	 20/03/24
05		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	✓		 20/03/24	 20/03/24
06		Functionals dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document	Approved according specified on pages below.	✓		 20/03/24	 20/03/24
07	N/A	Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210658.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658.	✓		 20/03/24	 20/03/24


2024-03-20
INDUSTRIAL QUALITY
MAINLINE




CARBODYSHELL M2 ASSEMBLY DTR3137/4497/3

Rev.
28
Date
07/11/2023

Project: PRASA
SI.CB1210.247.V28

Welder Traceability

Roof ring welds



LHS

Boiler maker (Name & Sign): GERARD

MM

Welder (Name & Sign):

Keru K. Ndu

RHS

Boiler maker (Name & Sign): WILGA

MM

Welder (Name & Sign):

MT HOKOZISI

END 1

LHS

Boiler maker (Name & Sign): GERARD

MM

Welder (Name & Sign):

Keru K. Ndu

RHS

Boiler maker (Name & Sign): WILGA


MM

Welder (Name & Sign):

MT HOKOZISI

END 2

Door ring welds



LHS

Boiler maker (Name & Sign):

Tim Rader

Welder (Name & Sign):

BOBBIE ADLER


RHS

Boiler maker (Name & Sign):

Tim Rader


Welder (Name & Sign):

BOBBIE ADLER



2024 -03- 20

INDUSTRIAL QUALITY
MAINLINE




CARBODYSHELL M2 ASSEMBLY DTR31374497/3


Rev.
28
Date
07/11/2023

Project: PRASA
SI.CB1210.247.V28


EU Reinforcement Plates



END 2




Underneath the C68



END 2
Boiler maker (Name & Sign): Simon Miller
Welder (Name & Sign): Bobber Black

END 1
Boiler maker (Name & Sign): Tim Feden
Welder (Name & Sign): Simonea Gaur



FED01


OPERATOR:

Bobber Black



2024 -03- 20


INDUSTRIAL QUALITY
MAINLINE



CARBOYSHELL M2 ASSEMBLY DTR313744973

Rev.	Project: PRASA
28	SI.CB1210.247.V28
Date	
07/1/2023	

Specifications of Details for GPS measurement




Measure gap between jig pillar / chair and underframe = 0mm. No

After loading and clamping

Fill in the gap foundon each jig pillars / chair and underframe should be 0mm.

	1	2	3	4	5	6	7	8	9	10	11	12	13
Left Hand Side	0	0	0	0	0	0	0	0	0	0	0	0	0
Right Hand Side	0	0	0	0	0	0	0	0	0	0	0	0	0

Signature Operator


 Date: 20/03/24


After Welding.

Fill in the gap found each jig pillars / chair and underframe should be 0mm.

	1	2	3	4	5	6	7	8	9	10	11	12	13
Left Hand Side	0	0	0	0	0	0	0	0	0	0	0	0	0
Right Hand Side	0	0	0	0	0	0	0	0	0	0	0	0	0

Signature Industrial Quality

 Date: 20/03/24



2024-03-20
INDUSTRIAL QUALITY
MAINLINE





CARBODYSHELL M2 ASSEMBLY DTR31374497/3

Rev.	Project: PRASA
28	
Date	SI.CB1210.247.V28
07/11/2023	


Specifications of Details for CBS measurement




9





Measurement positions on roof rail and sidewall omega corner.



Measurement positions on sidewall and side fill corner.



Reinforcement area measurement positions on roof reinforcement area.




Detail F
Don't considering the reinforcement

GIBELCO
2024-03-20
INDUSTRIAL QUALITY
MAINLINE



Specifications of Details for CBS measurement

BEFORE WELDING



Note: The difference in Height values measured on the LHS and RHS should be ≤ 2MM on each point.

Record D1 values		Record D2 values		D1-D2 ≤ 5mm		2399 to 2409 (LHS)		2399 to 2409 (RHS)		LHS-RHS ≤ 2
A	3269	3269		0		2400	2404	2404	0	
B	3268	3267		1		2405	2404	2404	1	
C	3269	3270		1		2405	2404	2404	1	
D	3268	3268		0		2404	2405	2405	1	
E	3269	3266		3		2406	2404	2404	2	
F	3271	3270		1		2404	2404	2404	0	
G	3269	3268		1		2405	2404	2404	1	
H	3270	3271		1		2404	2405	2405	1	
I	3269	3268		1		2404	2406	2406	2	
J	3269	3269		0		2404	2404	2404	0	
K	3271	3272		1		2405	2404	2404	1	
L	3270	3270		0		2406	2404	2404	2	
M	3269	3267		2		2404	2404	2404	0	
N	3269	3267		2		2406	2405	2405	1	

2024-03-20
 Industrial Quality
 Mainline

2024-03-20
 2024-03-20




CARBODYSHELL M2 ASSEMBLY DTR31374497/3

Rev. 28
Date 07/11/2023
Project: PRASA
SI.CB1210.247.V28

Specifications of Details for CBS measurement

AFTER WELDING



Note: The difference in Height values measured on the LHS and RHS should be $\leq 2\text{MM}$ on each point.

Record D1 values	Record D2 values	D1-D2 $\leq 5\text{mm}$	2399 to 2409 (LHS)	2399 to 2409 (RHS)	LHS-RHS ≤ 2
A 3396	3397	1	2404	2404	0
B 3369	3376	1	2405	2406	1
C 3397	3398	1	2404	2404	0
D 3294	3399	9	2406	2404	2
E 3269	3268	1	2405	2404	1
F 3370	3368	2	2404	2404	0
G 3396	3397	1	2405	2406	1
H 3298	3399	1	2404	2404	0
I 3269	3397	2	2405	2405	0
J 3370	3371	1	2404	2405	1
K 3396	3397	1	2404	2404	0
L 3398	3398	0	2405	2404	1
M 3368	3366	2	2405	2405	0
N 3295	3395	0	2404	2404	0

499769
20103 bay

CIBECIO
2024-03-20
INDUSTRIAL QUALITY
MAINLINE




CARBODYSHELL M2 ASSEMBLY DTR31374497/3



Rev.
28
Date
07/11/2023

Project: PRASA
SI.CB1210.247.V28

GBS measurement





2270 to 2276	
A	2274
B	2270
C	2276
D	2275
E	2276
F	2275
G	2273
H	2270
I	2274
J	2275
K	2276
L	2274
M	2272
N	2271



Do not consider reinforcement (Take measurements top area of zee profile

2265 to 2271



Detail G

Considering the reinforcement plate



CARBODYSHELL M2 ASSEMBLY DTR31374497/3


Rev.
28

Project: PRASA
SI.CB1210.247.V28


Date
07/11/2023

GBS measurement


AFTER WELDING





	2265 to 2271	2270 to 2276
A	2269	2270
B	2271	2271
C	2265	2270
D	2269	2270
E	2270	2270
F	2270	2270
G	2266	2270
H	2269	2270
I	2270	2270
J	2270	2270
K	2269	2270
L	2269	2270
M	2270	2270
N	2266	2270




Do not consider reinforcement (Take measurements top area of zee profile



Take measurement close to radius (considering reinforcement)





GIBECO
2024-03-20
INDUSTRIAL QUALITY
MAINLINE

20/03/24



CARBODYSHELL M2 ASSEMBLY DTR313744973


Rev.
28
Date
07/11/2023

Project: PRASA
SI.CB1210.247.V28

GBS measurement

End frame 1

1380 to 1382 mm



1380 to 1382 mm

DIAGONAL DIFFERENCE D1-D2 5.3mm

Higher Difference 1.0mm

Central Difference 1.0mm

Lower Difference 1.0mm

1380

1381


1380

D1 2415

D2 2416

D1-D2 1

Handwritten notes and signatures:
221
4089964
00108104




GIBECO

2024-03-20

INDUSTRIAL QUALITY
MAINLINE

End frame 2



138000 1397 1137

DIAGONAL DIFFERENCE D1-D2 = 3.7mm

Abstract

1381

11

2414

2019年12月15日

1281

24/5

1. *Chlorophyll a* and *Chlorophyll b* content of the leaves of *Chlorella* sp. was determined by spectrophotometry using a Shimadzu UV-1601 spectrophotometer. The absorbance of the extract was measured at 663 nm and 646 nm. The concentration of chlorophyll *a* and chlorophyll *b* was calculated using the following equations:

1881

01-02




CARBOYSHELL M2 ASSEMBLY DTR31374497/3

Rev.
28
Date
07/11/2023

Project: PRASA
SI.CB1210.247.V28

Specifications of Details for CBS measurement



LEFT SIDE	
SPECIFICATION SIZE	ACTUAL SIZE
1A	20632 - 20614
	20614

RIGHT SIDE	
SPECIFICATION SIZE	ACTUAL SIZE
1A	20632 - 20614
	20614

Handwritten signature and date: 4099764 20/05/24

Dye penetrant test


Dye-penetration test to be performed by quality personnel






GIBECO

2024-03-20

INDUSTRIAL QUALITY
MAINLINE

	CARBODYSHELL M2 ASSEMBLY DTR313744973	Rev. 28	Project: PRASA SI.CB1210.247.V28
		Date 07/1/2023	

Self Inspection - Final Result


Is the car good to advance to the next workstation/process? (Approval of Operations and Industrial Quality)		DATE	NAME	SIGNATURE		
HOLD POINT	GO	20/03/2024	Amo Industrial Quality			
	NO GO				Operations	
					Industrial Quality	

In case of "NO GO", describe blocking problems

In case of "NO GO", the operations manager must define below action plan to ensure "GO":				
Item	Description	Responsible	Due date	Status





Operations


Quality




		CARBODYSHELL M2 ASSEMBLY DTR313/7449/3		Rev. 28	Project: PRASA SI.CB1210.247.V28
				Date 07/11/2023	

ANNEXURE A: Spot Welding Quality Acceptance Standard











GIBBELQ
2024 -03- 2 0
INDUSTRIAL QUALITY
MAINLINE

	CARBODYSHELL M2 ASSEMBLY DTR31374497/3		Rev. 28	Project: PRASA
			Date 07/11/2023	SI.CB1210.247.V28

ANNEXURE B: Arc Welding Quality Acceptance Standard



	CARBODYSHELL M2 ASSEMBLY DTR313/44872	Rev.	Project: PRASA
		29	
		Date	SI.CB1220.276.V29
		28/10/2023	
Car: M2	NCR:	Work station:	CB1220
	Safety Related		



I - Documentation and Instruments Control

1.1 - Documentation Control


Document	Type of file				Revision	Character	OK	Signature Date (Manufacturing)	Signature Date (Quality)
	ISI	M	CM	FOI					
DTR313/44872			V				V	N/A	31/03/24

1.2 - Instruments Control

Monitoring and Measuring Instrument Control - Used for Special Process				
Instrument	Serial number	Calibration Verification Validation Date	OK	Signature Date (Manufacturing)
Measuring tape	32803-3	15/03/2023	V	31/03/24
Wrench				

1.3 Consumables

Welding Consumable Control - Used for Special Process				
Welder Material	Heat Number	Welding Process	OK	Signature Date (Manufacturing)
308 Lcon	33067	MIG	V	31/03/24



G3EBCO

2024-03-13

INDUSTRIAL QUALITY

MAINLINE



CARBODYSHELL M2 ASSEMBLY DTR313744972

Rev.
29
Date
28/02/23





Project: PRASA


SI.CB1220.276.V29


II - Self Inspection - Items to Check


II.1 - Items to check

Item	Picture/Drawing	Description	Acceptance criteria / Record	OK	Signature/Date (Manufacturer)	Signature/Date (Quality)
01	N/A	Assembly according to Industrial Engineering n° PRA.CB1220.DTR313744972 Verification of filament for all reinforcement brackets.	PRA.CB1220.DTR313744972	<input checked="" type="checkbox"/>	11/03/24	12/03/24
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality	DT0000020675	<input checked="" type="checkbox"/>	11/03/24	12/03/24
03	REFER TO ANNEXURE A	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 REFER TO CIB - TYPDEF - ARC - 0000	<input checked="" type="checkbox"/>	11/03/24	12/03/24
04		Cleaning of all Stainless Steel Surface	According TO CIB-WEL - PROC-0002	<input checked="" type="checkbox"/>	11/03/24	12/03/24
05		Functional's dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	<input checked="" type="checkbox"/>	11/03/24	12/03/24
06		Perform visual inspection of welds in 100% of the project. Run by potent test in electric arc welding (weld ring) as IND-SAL-WMS-016. Run by potent test welds (weld ring) and fillet sampling as described in DT0000020684.	As the welding procedure IND-SAL-WMS-016 and DT0000020684.	<input checked="" type="checkbox"/>	11/03/24	12/03/24
07	N/A	Before application of zeolant record the entry date and make sure that the room temperature and humidity are within specified value as per Work Instructions. Specification: Temperature Min - Max (°C) 15°C - 35°C Relative Humidity Min - Max (%) 25% - 50% Max. T3	Sodium Borate No. 12-03 Exp Date: 11/03/24 Actuals Temperature: 21 Humidity: 51 INDUSTRIAL QUALITY MANUFACTURE	<input checked="" type="checkbox"/>	11/03/24	12/03/24
08	N/A	Verification of zeolant application in certain regions in the drawing.	AUD0001-13529	<input checked="" type="checkbox"/>	11/03/24	12/03/24

	CARBODYSHELL M2 ASSEMBLY DTR3137/487/2		Rev.	Project: PRASA
			29 Date	SI.CB1 220.276.V29
28/10/2023				
SEALANT APPLICATION				
AREA 1 & 2 END 1				
Operator (Name & sign): 				
Operator (Name & sign): 				
				



CIBELA
2024-03-13
INDUSTRIAL QUALITY
MAINTENANCE

	CARBODY/SHELL W2 ASSEMBLY DTR3137144972		Rev. 29	Project: PRASA
	II - Self Inspection - Items to Check		Date 28/10/2023	SI.CB1220.276.V29




REINFORCEMENT WELDING

AREA	LHS	RHS
A	Operator (Name&sign): <u>[Signature]</u>	Operator (Name&sign): <u>[Signature]</u>
B	Operator (Name&sign): <u>[Signature]</u>	Operator (Name&sign): <u>[Signature]</u>
C	Operator (Name&sign): <u>[Signature]</u>	Operator (Name&sign): <u>[Signature]</u>
D	Operator (Name&sign): <u>[Signature]</u>	Operator (Name&sign): <u>[Signature]</u>
E	Operator (Name&sign): <u>[Signature]</u>	Operator (Name&sign): <u>[Signature]</u>



II - Self Inspection - Items to Check



BRACKETING

INSTALLATION

Operator: Asandq

Operator: Asandq

Operator: Asandq

Operator: Asandq

Operator: Asandq

Operator: Asandq

Operator: Asandq

Operator: Asandq

Operator: Asandq

Operator: Asandq

Operator: Asandq

Operator: Asandq

Operator: Asandq

Operator: Asandq

Operator: Asandq

Operator: Asandq

Operator: Asandq

Operator: Asandq

Operator: Asandq

Operator: Asandq

Operator: Asandq

Operator: Asandq

Operator: Asandq

Operator: Asandq

Operator: Asandq

Operator: Asandq

Operator: Asandq

Operator: Asandq

Operator: Asandq

Operator: Asandq

Operator: Asandq

Operator: Asandq

Operator: Asandq

Operator: Asandq

Operator: Asandq


Operator: Asandq

Operator: Asandq

Operator: Asandq

Operator: Asandq

Operator: Asandq



QUANTITIES (M2)

RHS					LHS				
SECTION	QUANTITY	OK	NOK		SECTION	QUANTITY	OK	NOK	
C-RAILS	A	8	✓		A	9	✓		
	B	8	✓		B	11	✓		
	C	2	✓		C	12	✓		
	D	2	✓		D	12	✓		
SEAT BRACKETS	A	13	✓		A	21	✓		
	B	21	✓		B	21	✓		
	C	21	✓		C	21	✓		
	D	21	✓		D	13	✓		
EARTH BUSH	A	2	✓		A	3	✓		
	B	4	✓		B	6	✓		
	C	5	✓		C	4	✓		
	D	3	✓		D	2	✓		

ROOF ENDS:
 C-RAILS 2 OFF EACH END
 EARTH BUSH 6 OFF EACH END
 VERIFICATION BY: *McGinn*

INDUSTRIAL PROPERTY
 2024-03-13
 VERIFICATION BY: *McGinn*








CARBODYSHELL M2 ASSEMBLY DTR313/448/2


Rev.	29
Date	28/10/2023

Project: PRASA

SI.CB1.220.276.V29



GIBBELG
2024-03-13
INDUSTRIAL QUALITY
MANUAL





CARBODYSHELL M2 ASSEMBLY DTR313744972


Rev. 29
Date 28/10/2023

Project: PR05A



SI.CB1220.276.V29




Detail C




Take measurement close to radius





CIBELQ
2024-03-13
INDUSTRIAL QUALITY
MAINTENANCE


CBS measurement



BEFORE WELDING


	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2589 to 2595
A	3297	3295	2	-
B	3264	3264	0	-
C	3295	3294	1	-
D	3294	3295	1	-
E	3264	3264	0	-
F	3265	3268	3	-
G	3297	3297	0	-
H	3298	3294	4	-
I	3264	3264	0	-
J	3264	3264	0	-
K	3296	3299	3	-
L	3298	3294	2	-
M	3265	3265	0	-
N	3295	3296	1	-

CBS measurement




AFTER WELDING

	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2589 to 2595
A	3294	3296	2	2595
B	3265	3265	0	2590
C	3294	3295	1	2590
D	3295	3295	0	2595
E	3263	3265	2	2590
F	3265	3265	3	2589
G	3296	3296	0	2592
H	3294	3297	3	2595
I	3266	3265	1	2594
J	3267	3266	1	2595
K	3296	3299	3	2595
L	3295	3295	0	2590
M	3266	3261	1	2590
N	3296	3296	0	2595


 2024-03-13
 INDUSTRIAL QUALITY
 MAINLINE

Specifications of Details for CB5 measurement CB1220



DOOR 1 - LHS

VALUE	ACTUAL
A1 2230 to 2232	2232
A2 2230 to 2232	2232
A3 2230 to 2232	2232
A4 2230 to 2232	2232
B 234 to 236	234
C 234 to 236	234
D 794 to 796	794
E 794 to 796	794

DOOR 2 - LHS

VALUE	ACTUAL
A1 2230 to 2232	2232
A2 2230 to 2232	2232
A3 2230 to 2232	2232
A4 2230 to 2232	2232
B 234 to 236	234
C 234 to 236	234
D 794 to 796	794
E 794 to 796	794

DOOR 3 - LHS

VALUE	ACTUAL
A1 2230 to 2232	2232
A2 2230 to 2232	2232
A3 2230 to 2232	2232
A4 2230 to 2232	2232
B 234 to 236	234
C 234 to 236	234
D 794 to 796	794
E 794 to 796	794

DOOR 1 - RHS

VALUE	ACTUAL
A1 2230 to 2232	2232
A2 2230 to 2232	2232
A3 2230 to 2232	2232
A4 2230 to 2232	2232
B 234 to 236	234
C 234 to 236	234
D 794 to 796	794
E 794 to 796	794

DOOR 2 - RHS

VALUE	ACTUAL
A1 2230 to 2232	2232
A2 2230 to 2232	2232
A3 2230 to 2232	2232
A4 2230 to 2232	2232
B 234 to 236	234
C 234 to 236	234
D 794 to 796	794
E 794 to 796	794


DOOR 3 - RHS

VALUE	ACTUAL
A1 2230 to 2232	2232
A2 2230 to 2232	2232
A3 2230 to 2232	2232
A4 2230 to 2232	2232
B 234 to 236	234
C 234 to 236	234
D 794 to 796	794
E 794 to 796	794

CIBELD

2024-03-13


INDUSTRIAL QUALITY
WARRANTY



CARBODYSHELL M2 ASSEMBLY DTR317/497/2

Rev.	Project: PRASA
29	
Date	
28/10/2023	
SI.CB1220.276.V29	

Specifications of Details for CBS measurement CB1220



CIBELCO
2024-03-13
INDUSTRIAL QUALITY
MAINLINE

CBS measurement (Manufacturing)


Dye-penetration test to be performed by quality personnel

[illegible]

II.2 - Check List REX

Check List Items

Item	Performance	Description	Criteria/Percent	OK	Not OK	Signature/Date (Manufacturer)	Signature/Date (Clerk)
01	N/A	To complete EX	Refer to RCL; Name address must be added on the EX				




	CARBODYSHELL M2 ASSEMBLY DTR31744972	Rev.	Project: PRASA
		29	
		Date	SI.CB1220-276.V29
		29/10/2023	


Self Inspection - Final Result

Is the car good to advance to the next workstage/process? (Approval of Operations and Industrial Quality)		DATE	NAME	SIGNATURE
HOLD POINT	GO	21/03/24	Moshmeh Operations	Moshmeh
		21/03/24	Andoni Industrial Quality	Andoni
In case of "NO GO", describe blocking problems			Operations	
			Industrial Quality	
In case of "NO GO", the operations manager must define below action plan to ensure "GO":				
Item	Description	Responsible	Due date	Status



Operations


Quality




	CARBODYSHELL M2 ASSEMBLY DTR3131743712			Rev.	Project: PRASA
				29 Date	SI.CB1220.276.V29
			29/10/2023		


ANNEXURE A: Arc Welding Quality Acceptance Standard





CONFIDENTIAL INFORMATION
This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the WSA, and treated as such.

MOUNTING	DRAWING	DESCRIPTION	STATION	CAR TYPE					WORK INSTRUCTION	SAFETY ? 	
				TCA	CAR TYPE						
					MA	M1	M2	M3			TCA
<input type="checkbox"/>	AAD0001374497	AAD000143329	CARBODY/SH-EL M2 ASSEMBLY	CB1230						PRA.CB1230.AAD00013 74497.V20	YES
<input type="checkbox"/>											
<input type="checkbox"/>											
<input type="checkbox"/>											
<input type="checkbox"/>											
REV	DATE	MODIFICATION CONTENT					RESPONSIBLE	NAME	DATE		
0	2018/08/02	GIBELA NEW CREATION					APPROVER	Philippe Marques	2018/08/02		
							CHECKER	Nosizo Pindela	2018/08/02		
							COMPILER	Nosizo Pindela	2018/08/02		
							APPROVER	Imveleng Modiba	30/5/2018		
1	30/5/2018	Team leader and Quality Technician to sign Change final signature from PME Manager to Quality manager					CHECKER	Nosizo Pindela	30/5/2018		
							REVISED BY	Nosizo Pindela	30/5/2018		
							APPROVER	Imveleng Modiba	2018/05/07		
2	2018/05/07	Certain dimensional checks moved to CB1220					CHECKER	Nosizo Pindela	2018/05/07		
							REVISED BY	Ranokone Motama	2018/05/07		
							APPROVER	Imveleng Modiba	24/01/2019		
							CHECKER	Nosizo Pindela	24/01/2019		
5	24/01/2019	As per Baseline 10.2					REVISED BY	Vanessa Ntuli	24/01/2019		
							APPROVER	Imveleng Modiba	13/03/2019		
							CHECKER	Nosizo Pindela	13/03/2019		
6	13/03/2019	Added Twist and Door Bracket Measurements Remove Door Measurements					REVISED BY	Vanessa Ntuli	13/03/2019		
							APPROVER	Imveleng Modiba	23/08/2019		
							CHECKER	Nosizo Pindela	23/08/2019		
10	23/03/2019	New Baseline 10.2.5					REVISED BY	Nosizo Pindela	23/08/2019		
							APPROVER	Timothy Maimela	06/08/2020		
							CHECKER	Bongane Masina	06/08/2020		
	06/08/2020	New Baseline 10.2.6					REVISED BY	Bongane Masina	06/08/2020		
							APPROVER	Timothy Maimela	19/04/2021		
20	19/04/2021	New Baseline change 10.3					REVISED BY	Bongane Masina	19/04/2021		
							APPROVER	Collins Mhombhi	20/02/2022		
25	20/02/2022	New Baseline change 10.3.1					CHECKER	Andani Muthelo	20/02/2022		
							REVISED BY	Andani Muthelo	14/06/2022		
26	14/06/2022	Update minimum temperature requirement for sealant application					CHECKER	Andani Muthelo	14/06/2022		
							REVISED BY	Andani Muthelo	27/07/2022		
27	26/07/2022	Threshold measurement addition					APPROVER	Collins Mhombhi	27/07/2022		
							CHECKER	Andani Muthelo	17/10/2022		
28	17/10/2022	Addition of traceability for sealant application					APPROVER	Collins Mhombhi	17/10/2022		
							CHECKER	Nosikozo Zwane	14/04/2023		
29	14/04/2023	Added sealant batch number & welding consumables traceability					REVISED BY	Amogelang Mohlamepe	14/04/2023		
							APPROVER	Vanessa Ntuli	06/11/2023		
							CHECKER	Nosikozo Zwane	06/11/2023		
30	06/11/2023	Added traceability on thresholds for boiler makers and welders					REVISED BY	Ngobeni Tyson	06/11/2023		
							APPROVER	Andani Muthelo	06/11/2023		
							CHECKER	Nosikozo Zwane	06/11/2023		
TRAINSET	CAR	OPERATOR NAMES ALPS NO		DATE		SELF INSPECTION NUMBER		PAGES			
29	M02	mmqthq9d10		22/03/24		SI.CB1230.277.V29		11			



INDUSTRIAL QUALITY
MAINLINE

2024 -02- 22



CARBODYSHELL M2 ASSEMBLY AA00001374497

Rev.
30
Date

06/11/2023

Project: PRASA
SI.CB1230-277.V29

Car:


NCR:

Work station:

CB1230



Safety Related



INDUSTRIAL QUALITY
2024-02-22
GIBECO
Mainline

1.1 - Documentation Control

Document	Type of car					Revision	Observation	OK	NOK	Rework	Signature/Date (Operations)	Signature/Date (Quality)
	L1	L1	M2	M3	M4							
PRA.CB1230.AA00001374497			✓					✓		N/A	22/03/24	22/03/24

1.2 - Instruments Control

Monitoring and Measuring Instrument Control - Used for Special Process						
Instruments	Serial number	Calibration or Verification Validation Date	OK	NOK	Signature/Date (Operations)	Signature/Date (Quality)
Combination square	12062-2	2024/02/19	✓		22/03/24	22/03/24
measuring tape	68550140	2024/05/26	✓		22/03/24	22/03/24
	CB1230396	2024/04/06	✓		22/03/24	22/03/24

1.3 Consumables

Welding Consumable Control - Used for Special Process						
Filler Material	Heat Number	Welding Process	OK	NOK	Signature/Date (Manufacturing)	Signature/Date (Quality)
308LS1	E231067	MIG	✓		22/03/24	22/03/24



CARBODYSHELL M2 ASSEMBLY AA00001374497

Rev.	30
Date	06/11/2023

Project: PRASA
SI.CB1230.277.V29

II - Self Inspection - Items to Check

II.1 - Items to check

Item	Picture/Drawing	Description	Acceptance criteria / Record	OK	NOK	Rework	Signature/Date (Operations)	Signature/Date (Quality)
01	N/A	Assembly according to Instruction Engineering n° PRA.CB1230.AA00001374497 Verification of fitment for all brackets.	PRA.CB1230.AA00001374497	<input checked="" type="checkbox"/>	<input type="checkbox"/>		<i>22/03/24</i> <i>mmh/2024</i>	<i>22/03/24</i> <i>mmh/2024</i>
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality	DTD0000210675	<input checked="" type="checkbox"/>	<input type="checkbox"/>		<i>22/03/24</i> <i>mmh/2024</i>	<i>22/03/24</i> <i>mmh/2024</i>
03	REFER TO ANNEXURE A	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	<input checked="" type="checkbox"/>	<input type="checkbox"/>		<i>22/03/24</i> <i>mmh/2024</i>	<i>22/03/24</i> <i>mmh/2024</i>
04		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	<input checked="" type="checkbox"/>	<input type="checkbox"/>		<i>22/03/24</i> <i>mmh/2024</i>	<i>22/03/24</i> <i>mmh/2024</i>
05		Functionals dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	<input checked="" type="checkbox"/>	<input type="checkbox"/>		<i>22/03/24</i> <i>mmh/2024</i>	<i>22/03/24</i> <i>mmh/2024</i>
06		Perform visual inspection of 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and filler metal as described in DTD0000210658.	<div> 2024-02-22 INDUSTRIAL MAINLINE</div>	<input checked="" type="checkbox"/>	<input type="checkbox"/>		<i>22/03/24</i> <i>mmh/2024</i>	<i>22/03/24</i> <i>mmh/2024</i>
07	N/A	Before application of sealant record the expiry date and make sure that the room temperature and humidity are within specified values as per Works Instructions Specified: Temperature Min - Max (T) 10°C - 35°C Relative humidity Min - Max (T) 25% - 80% Actuals Temperature: <u>19°C</u> Humidity: <u>75%</u>	Sedant Batch No: <u>200194387</u> Exp Date: <u>03/2024</u>	<input checked="" type="checkbox"/>	<input type="checkbox"/>		<i>22/03/24</i> <i>mmh/2024</i>	<i>22/03/24</i> <i>mmh/2024</i>
08	N/A	Verification of sealant application in regions of roof and sideframe.	Sealant applied in regions of roof and sideframe.	<input checked="" type="checkbox"/>	<input type="checkbox"/>		<i>22/03/24</i> <i>mmh/2024</i>	<i>22/03/24</i> <i>mmh/2024</i>




CARBODYSHELL M2 ASSEMBLY AA00001374497

Rev.
30
Date
06/11/2023

Project: PRASA
SI.CB1230.277.V29

AREA 1



OPERATOR
(Name & sign):


Boitumelo *[Signature]*

OPERATOR
(Name & sign):


Boitumelo *[Signature]*

OPERATOR
(Name & sign):

Boitumelo *[Signature]*



H



Area D,E,F,G,H,I

Operator (Name & sign):

LHS

RHS

D,E,F,G,H,I

Operator (Name & sign):

Leako *[Signature]*

Leako *[Signature]*

Operator (Name & sign):

Bunle *[Signature]*

Bunle *[Signature]*

Operator (Name & sign):

Operator (Name & sign):

Operator (Name & sign):



INDUSTRIAL QUALITY

2024-02-22

MAINLINE



CARBODYSHELL M2 ASSEMBLY AA00001374497

Rev.
30
Date
06/11/2023


Project: PRASA

SI.CB1230.277.V29

Specifications of Details for CBS measurement CB1230


latness side left and right maximum of 2mm in the valley to peak measured in 900mm. Recod the maximum and minimum value foundand indicate the corresponding region.

RIGHT SIDE



END #2

LEFT SIDE



END #1


MAXIMUM 1.9

MINIMUM 1.4

MAXIMUM 1.8


MINIMUM 1.2

GIBELCO
2024-02-22
INDUSTRIAL QUALITY
MAINLINE

 GIBELCO	CARBODYSHELL M2 ASSEMBLY AA00001374497		Project: PRASA
	Rev. 30	Date 06/11/2023	
SI.CB1230.277.V29			

END # 1

END # 2



GIBELCO

2024 -02- 22

INDUSTRIAL QUALITY
MAINLINE




CARBODYSHELL M2 ASSEMBLY AA00001374497

Rev.
30
Date
06/11/2023

Project: PRASA
SI.CB1230.277.V29

Specifications of Details for CBS measurement CB1230

Specified Camber for car out of jig is 18mm(-0mm + 2mm)



GIBBER
2024-02-22
INDUSTRIAL QUALITY
MAINLINE




CARBODYSHELL M2 ASSEMBLY AA00001374497

Rev.	30
Date	06/11/2023

Project: PRASA
SI.CB1230.277.V29

Specifications of Details for CBS measurement CB1230

Twist measured in transversal and longitudinal = Maximum 3mm. Measure twist on air spring plates (LHS and RHS), both End 1 and End 2 following twist measurement document.



TWIST FOUND ON END 1

TRANVERSE

3

LONGITUDINAL

2


TWIST FOUND ON END 2

TRANVERSE

2

LONGITUDINAL

1


2024 -02- 22
INDUSTRIAL QUALITY
MAINLINE




CARBODYSHELL M2 ASSEMBLY AA00001374497

Rev.
30
Date
06/11/2023



Project: PRASA

SI.CB1230.277.V29

Specifications of Details for CBS measurement CB1230



Detail C






CARBODYSHELL M2 ASSEMBLY AA00001374497

Rev.	30
Date	06/11/2023



Project: PRASA
SI.CB1230.277.V29

Specifications of Details for CBS measurement CB1230



2589 to 2595mm

A	2595
B	2590
C	2588
D	2592
E	2590
F	2590
G	2588
H	2589
I	2593
J	2595
K	2596
L	2593
M	2595
N	2594
O	2590
P	2596




Threshold verification


Nominal value :38


Door 1		Door 2		Door 3	
L	R	L	R	L	R
38	38	31	35	39	31
Door 4		Door 5		Door 6	
L	R	L	R	L	R
38	31	39	35	39	38

BOILER MAKER: donblanbia

WELDER: Zanele

	CARBODYSHELL M2 ASSEMBLY AA00001374497		Rev.	Project: PRASA
			30	
		Date		
		06/11/2023	SI.CB1230.277.V29	




	CARBODYSHELL M2 ASSEMBLY AA00001374497	Rev.	Project: PRASA
		30 Date	SI.CB1230.277.V29

06/11/2023

Dye penetrant test


Dye-penetration test to be performed by quality personnel





GIBELCO
2024 -02- 22
INDUSTRIAL QUALITY
MAINLINE

[illegible]

	CARBODYSHELL M2 ASSEMBLY AA00001374497	Rev. 30	Project: PRASA
		Date 06/11/2023	
			SI.CB1230.277.V29


Self Inspection - Final Result

Is the car good to advance to the next workstation/process? (Approval of Operations and Industrial Quality)		DATE	NAME	SIGNATURE
HOLD POINT	GO	12/03/24	matthiepo Operations	M. & D.
		21/03/24	Auregilem Industrial Quality	
	NO GO		Operations	
In case of "NO GO", describe blocking problems			Industrial Quality	


In case of "NO GO", the operations manager must define below action plan to ensure "GO":				
Item	Description	Responsible	Due date	Status

Operations


Quality





2024-02-22




INDUSTRIAL QUALITY
MAINLINE

	CARBODYSHELL M2 ASSEMBLY AA00001374497			Project: PRASA	
					Rev.
					30
	Date	SI.CB1230.277.V29			
	06/11/2023				

ANNEXURE A: Arc Welding Quality Acceptance Standard





GIBBELCO

 2024 -02- 22

INDUSTRIAL QUALITY
MAINLINE