


**PRASA PROJECT**



**APPLICABLE FOR TRAINSET 100+ ONLY AS PER BASELINE 10.3.1**

# SELF INSPECTION SHEET

**CONFIDENTIAL INFORMATION**  
 This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.


APPLICATION REFERENCE											
MOUNTING	DRAWING	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY ? 
				TCL	MA	MS	MS	MA	TCL		
<input type="checkbox"/> DTR3000152645	AAD0001241093	Carshell Assembly, TC	CB1210	<input checked="" type="checkbox"/>						PRA.CB1210.DTR3022331 9/3.V25	YES
<input type="checkbox"/>											


REV	DATE	MODIFICATION CONTENT	RESPONSIBLE	NAME	DATE
0	09/04/2018	GIBELA NEW CREATION	APPROVER	Itumeleng Modiba	09/04/2018
			CHECKER	Nosizo Pindela	09/04/2018
			COMPILER	Thanyani Mathagu	06/04/2018
1	2018/05/18	Team leader and Quality Technician to sign Change final signature from PME Manager to Quality manager	APPROVER	Itumeleng Modiba	2018/05/18
			CHECKER	Nosizo Pindela	2018/05/18
			REVISED BY	Ramokone Motama	2018/05/18
2	2018/06/18	MODIFICATION CONTENT	APPROVER	Itumeleng Modiba	2018/06/18
			CHECKER	Nosizo Pindela	2018/06/18
			REVISED BY	Ramokone Motama	2018/06/18
3	2018/12/12	Additional checkpoints	APPROVER	Itumeleng Modiba	2018/12/12
			CHECKER	Nosizo Pindela	2018/12/12
			REVISED BY	Ramokone Motama	2018/12/12
5	22/01/2019	As per Baseline 10.2	APPROVER	Itumeleng Modiba	22/01/2019
			CHECKER	Nosizo Pindela	22/01/2019
			REVISED BY	Vanessa Ntuli	22/01/2019
6	2019/11/03	Record D1 and D2 on Self - Inspection	APPROVER	Itumeleng Modiba	2019/11/03
			CHECKER	Nosizo Pindela	2019/11/03
			REVISED BY	Nosizo Pindela	2019/11/03
10	21/08/2019	New Baseline 10.2.5	APPROVER	Itumeleng Modiba	21/08/2019
			CHECKER	Nosizo Pindela	21/08/2019
			REVISED BY	Nosizo Pindela	21/08/2019
15	06/08/2020	New Baseline 10.2.6	APPROVER	Timothy Maimela	06/08/2020
			CHECKER	Bongane Masina	
			REVISED BY	Bongane Masina	
20	19/04/2020	New Baseline change 10.3	APPROVER	Timothy Maimela	19/04/2021
			CHECKER	Bongane Masina	
			REVISED BY	Bongane Masina	
21	17/08/2021	ADDED DIMENSIONS BEFORE WELDING	APPROVER	Mbhombi Collins	17/08/2021
			CHECKER	Mpho Mulaudzi	
			REVISED BY	Mpho Mulaudzi	
25	21/02/2022	New Baseline change 10.3.1	APPROVER	Mbhombi Collins	21/02/2022
			CHECKER	Andani Muthelo	
			REVISED BY	Andani Muthelo	
26	14/04/2023	Addition of welding consumable traceability	APPROVER	Ntuli Vanessa	14/04/2023
			CHECKER	Mohlampe Amogelang	
			REVISED BY	Mohlampe Amogelang	
27	27/07/2023	Added verification of loaded parts	APPROVER	Ngobeni Tyson	27/07/2023
			CHECKER	Mathapo Kelebone	
			REVISED BY	Mohlampe Amogelang	
28	07/11/2023	Addition of welding traceability	APPROVER	Ngobeni Tyson	07/11/2023
			CHECKER	Andani Muthelo	
			REVISED BY	Ntokoze Zwane	

TRAINSET	CAR	OPERATOR NAME & ALPS NUMBER	DATE	SELF INSPECTION NUMBER	PAGES
226	TC1	LUNGA 471491	06/05/24	SI.CB1210.322.V28	16

	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRASA SI.CB1210.322.V28
		Date- 07/11/2023	

Car: TC1 & TC2	NCR:	Work station: CB1210
----------------	------	----------------------



### I - Documentation and Instruments

#### I.1 - Documentation Control

Document	Type of car						Revision	Observation		Signature/Date (Manufacturing)	Signature/Date (Quality)
	1	2	3	4	5	6					
DTR30223319/3	X								✓	N/A	06/05/24

#### I.2 - Instruments Control


















##### Monitoring and Measuring Instrument Control - Used for Special Process


Instruments	Validation	Calibration or Verification			Signature/Date (Manufacturing)	Signature/Date (Quality)
		Validation Date	Calibration Date			
TUBULAR	32823-2	15/03	24-15/03/24	✓	06/05/24	06/05/24
30 M TAPE	GIBTP0084	14/03	24-14/03/24	✓	06/05/24	06/05/24
LASER TAPE	125423924	08/01	24-08/01/24	✓	06/05/24	06/05/24

#### 1.3 Consumables


##### Welding Consumable Control - Used for Special Process

Filler Material	Heat Number	Welding Process		Signature/Date (Manufacturing)	Signature/Date (Quality)
MUTROD 308LS1	E221880	MIG	✓	06/05/24	06/05/24
ER 309LS1	518396	MIG	✓	06/05/24	06/05/24

		DTR30223319/3 Carshell Assembly TC		Rev. V28 Date- 07/11/2023		Project: PRASA SI.CB1210.322.V28	
Item	Picture/Drawing	Description	Acceptance Criteria / Record			Signature/Data (Manufacturing)	Signature/Data (Quality)
01	N/A	Verification of correct parts loaded (Sidewalls, Endframes, Roof and Underframe)	DTD0000284980	✓		 06/05/24	 06/05/24
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality.	DTD0000210675	✓		 06/05/24	 06/05/24
03		Functionals dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	✓		 06/05/24	 06/05/24
04	REFER TO ANNEXURE A	Spot Welding inspected and approved according procedure	IND-SAL-WMS-016 • DTD0000210675	✓		 06/05/24	 06/05/24
05	REFER TO ANNEXURE B	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	✓		 06/05/24	 06/05/24
06		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	✓		 06/05/24	 06/05/24
07	N/A	Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658	✓		 06/05/24	 06/05/24

	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRASA SI.CB1210.322.V28
		Date- 07/11/2023	
<b>Welder traceability</b>			

Roof ring welds



<b>LHS</b>	
Boiler maker (Name & Sign): <u>LUNGA [Signature]</u>	Welder (Name & Sign): <u>KEITU K. MceD</u>
<b>RHS</b>	
Boiler maker (Name & Sign): <u>LUNGA [Signature]</u>	Welder (Name & Sign): <u>KEITU K. MceD</u>

END 1

<b>LHS</b>	
Boiler maker (Name & Sign): <u>LUNGA [Signature]</u>	Welder (Name & Sign): <u>KEITU K. MceD</u>
<b>RHS</b>	
Boiler maker (Name & Sign): <u>LUNGA [Signature]</u>	Welder (Name & Sign): <u>KEITU K. MceD</u>



END 2





<b>LHS</b>	
Boiler maker (Name & Sign): <u>LUNGA [Signature]</u>	
Welder (Name & Sign): <u>MTIMOKOZISI [Signature]</u>	

<b>RHS</b>	
Boiler maker (Name & Sign): <u>LAURENCE [Signature]</u>	
Welder (Name & Sign): <u>MTIMOKOZISI [Signature]</u>	

EUF Reinforcement Plates



	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRASA
		Date- 07/11/2023	SI.CB1210.322.V28



Underneath the CAR





END 2

Boiler maker (Name & Sign):

PLATA TOI 

Welder (Name & Sign):

Thabang Edet 





FEDOLI

Operator:

LUNGA 

### Specifications of Details for CBS measurement



	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRASA SI.CB1210.322.V28
		Date- 07/11/2023	

Measure gap between jig pillar / chair and underframe = 0mm. No gap.

Fill in the gap found on each jig pillars / chair and underframe should be 0mm.

After Loading Underframe and Clamping.


	1	2	3	4	5	6	7	8	9	10	11	12
Left Hand Side	0	0	0	0	0	0	0	0	0	0	0	0
Right Hand Side	0	0	0	0	0	0	0	0	0	0	0	0

Signature Operations:  Date: 06/05/24

After Welding.

	1	2	3	4	5	6	7	8	9	10	11	12
Left Hand Side	0	0	0	0	0	0	0	0	0	0	0	0
Right Hand Side	0	0	0	0	0	0	0	0	0	0	0	0

Signature Industrial Quality:  Date: 06/05/24








DTR30223319/3 Carshell Assembly TC


Rev.  
V28  
Date-  
07/11/2023

Project: PRASA  
SI.CB1210.322.V28


### Specifications of Details for CBS measurement



Measurement positions on roof reinforcement at side wall corner




Measurement positions on side wall and side wall corner



Reinforcement and measurement positions on roof reinforcement area

## Specifications of Details for CBS measurement

## BEFORE WELDING



PME: The difference in Height values measured on the LHS and RHS should be  $\leq 2\text{MM}$  on each point.

	Record D1 values	Record D2 values	D1-D2 $\leq 5\text{mm}$	2399 to 2409	2399 to 2409 (RHS)	LHS-RHS $\leq 2$
A	3269	3268	1	2405	2404	1
B	3268	3268	0	2407	2406	1
C	3269	3268	1	2405	2407	2
D	3266	3265	1	2406	2406	0
E	3268	3268	2	2405	2406	1
F	3266	3268	2	2407	2405	2
G	3269	3267	2	2406	2404	2
H	3264	3265	1	2405	2405	0
I	3266	3266	0	2406	2407	1
J	3267	3267	0	2405	2406	1
K	3267	3268	1	2405	2405	0
L	3269	3265	4	2406	2407	1
M	3268	3268	0	2408	2405	0

06/05/24






DTR30223319/3 Carshell Assembly TC

Rev.  
V28  
Date-  
07/11/2023Project: PRASA  
SI.CB1210.322.V28


## Specifications of Details for CBS measurement

## AFTER WELDING

PME: The difference in Height values measured on the LHS and RHS should be  $\leq 2\text{MM}$  on each point.


	Record D1 values	Record D2 values	D1-D2 $\leq 5\text{mm}$	2399 to 2409	2399 to 2409 (RHS)	LHS-RHS $\leq 2$
A	3268	3269	1	2405	2405	0
B	3295	3295	0	2406	2405	1
C	3296	3295	1	2404	2406	2
D	3265	3265	0	2405	2405	0
E	3264	3265	1	2406	2407	1
F	3295	3295	0	2406	2404	2
G	3294	3296	2	2405	2406	1
H	3265	3266	1	2406	2406	0
I	3266	3265	1	2404	2405	1
J	3294	3296	2	2405	2407	2
K	3295	3295	0	2406	2406	0
L	3265	3268	3	2405	2407	2
M	3295	3296	1	2408	2407	1

10/06/2023

	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRASA
		Date- 07/11/2023	SI.CB1210.322.V28

CBS measurement

BEFORE WELDING



2270 to 2276

2268 to 2274

A 2274

B 2272

C 2274

D 2276

E 2276

F 2274

G 2272

H 2276


I 2277

J 2270

K 2273

L 2274


M 2271




2270 to 2276

Do not consider reinforcement ( Take measurements top area of zee profile

2265 to 2271




2265 to 2271




DETAIL G  
Considering the reinforcement plate

06/05/2024


**AFTER WELDING**




	2265 to 2271	2270 to 2276
A	NA	2274
B	2268	NA
C	2265	NA
D	NA	2276
E	NA	2274
F	2266	NA
G	2269	NA
H	NA	2275
I	NA	2276
J	2270	NA
K	2268	NA
L	NA	2274
M	2269	NA



Do not consider reinforcement (Take measurements top area of zee profile)




Take measurement close to radius (considering reinforcement)



06/05/24

Specifications of Details for CBS measurement

Endframe 2



1180 to 1202 mm

DIAGONAL DIFFERENCE D1-D2  $\pm 3$ mm

Upper Dimension

1387

D1

2414

Central Dimension

1387

D2

2413

Lower Dimension


1380

D1-D2

1

06/05/24

**Specifications of Details for CBS measurement**



1A

LEFT SIDE		
	SPECIFICATION SIZE	ACTUAL SIZE
1A	18870 $\begin{matrix} +10.5 \\ -4.5 \end{matrix}$	18871






RIGHT SIDE		
	SPECIFICATION SIZE	ACTUAL SIZE
1A	18870 $\begin{matrix} +10.5 \\ -4.5 \end{matrix}$	18871

**Dye penetrant test**

Dye-penetration test to be performed by quality personnel




[illegible]



		DTR30223319/3 Carshell Assembly TC		Rev. V28 Date- 07/11/2023	Project: PRASA SI.CB1210.322.V28	
Self Inspection - Final Result						
Is the car good to advance to the next workstation/process? (Approval of Operations and Industrial Quality)				DATE	NAME	SIGNATURE
HOLD POINT		If activities are not complete, the missing activities must not impact the next stage!	26/05/24	Luis Garcia Operations		
		Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.	26/05/24	Andoni Quality		
		There are activities pending that impact the activities of the next process Obs: (To describe problems below)			Operations	
		There are non-conformities impact the quality of the product and there is no corrective action defined yet)			Quality	
In case of "NO GO", describe blocking problems						
In case of "NO GO", the operations manager must define below action plan to ensure "GO":						
Item	Description	Action	Responsible	Due date	Status	

Operations

Quality

	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRASA SI.CB1210.322.V28
		Date- 07/11/2023	

**ANNEXURE A: Spot Welding Quality Acceptance Standard**








APPLICABLE FOR TRAINSET 100+ ONLY AS PER BASELINE 10.3.1


## SELF INSPECTION SHEET


**CONFIDENTIAL INFORMATION**

**CONFIDENTIAL INFORMATION**  
This document and the information contemplated therein have to be considered as Confidential information pursuant to the provisions of Clause 25 of the MSA, and treated as such.

[illegible]

	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA SI.CB1220.323.V29	
		Date- 28/10/2023		
Carro Car: TC1, TC2	NCR:	Work station:		CB1220

 Safety Related



**I - Documentation and Instruments**

**1.1 - Documentation Control**






















Document	Type of car					Revision	Observation	OK		Signature/Date (Manufacturing)	Signature/Date (Quality)
	TC1	TC2	TC3	TC4	TC5						
DTR30223319/2	✓					29		✓		N/A	01/05/24




**1.2 - Instruments Control**

Monitoring and Measuring Instrument Control - Used for Special Process						
Instrument	Validation	Calibration or Verification Validation Date	OK		Signature/Date (Manufacturing)	Signature/Date (Quality)
Tubular	32823-3	15/03/2025	✓		01/05/24	01/05/24
Measuring tape	GIB1A0399	16/06/2025	✓		01/05/24	01/05/24

**1.3 Consumables**

Welding Consumable Control - Used for Special Process						
Filler Material	Heat Number	Welding Process	OK		Signature/Date (Manufacturing)	Signature/Date (Quality)
308 1.0mm		MIG	✓		01/05/24	01/05/24

		DTR30223319/2 Carshell Assembly TC		Rev. 29 Date- 28/10/2023	Project: PRASA SI.CB1220.323.V29									
<b>II - Control Activities of Production</b>														
II.1 - Items to check														
Item	Picture/Drawing	Description	Acceptance criteria / Record	Y/N	Signature/Date (Manufacturing)	Signature/Date (Quality)								
01	N/A	Assembly according to Instruction Engineering n° PRA.CB1220.DTR30225487/2 Verification of fitment for all reinforcement brackets.	DTR30223319/2	✓	 07/05/24	 07/05/24								
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality.	DTD0000210675	✓	 07/05/24	 07/05/24								
03	REFER TO ANNEXURE A	Spot Welding inspected and approved according procedure	IND-SAL-WMS-016 e DTD0000210675	✓	 07/05/24	 07/05/24								
04	REFER TO ANNEXURE B	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	✓	 07/05/24	 07/05/24								
05		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	✓	 07/05/24	 07/05/24								
06	N/A	Functionals dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	✓	 07/05/24	 07/05/24								
07		Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210658.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658	✓	 07/05/24	 07/05/24								
08	N/A	Before application of sealant record the expiry date and make sure that the room temperature and humidity are within specified values as per Works Instructions Specified: <table border="1" data-bbox="446 1758 702 1859"> <tr> <td>Temperature Min - Max (I)</td> <td>Min-Max</td> </tr> <tr> <td>10°C - 35°C</td> <td></td> </tr> <tr> <td>Relative humidity Min - Max (I)</td> <td>Min-Max</td> </tr> <tr> <td>25% - 60%</td> <td></td> </tr> </table>	Temperature Min - Max (I)	Min-Max	10°C - 35°C		Relative humidity Min - Max (I)	Min-Max	25% - 60%		Sealant Batch No: <u>2004935P</u> Exp Date: <u>1/06/24</u>  Actuals Temperature: <u>26</u> Humidity: <u>25</u>	✓	 07/05/24	 07/05/24
Temperature Min - Max (I)	Min-Max													
10°C - 35°C														
Relative humidity Min - Max (I)	Min-Max													
25% - 60%														
09	NA	Verification of sealant application in certain regions in the drawing.	AAD0001241033	✓	 07/05/24	 07/05/24								

		DTR30223319/2 Carshell Assembly TC		Rev. 29	Project: PRASA			
				Date-				
				28/10/2023				
					SI.CB1220.323.V29			
10	NA	Verification of sealant application on the roof and sidewall finishers	Sealant must be: -Applied straight and even (1.5mm) -Free of gaps,cracks,damage and debris (flashes, dirt, dust)  Refer to Annexure B	✓			 07/04/24	 07/04/24



DTR30223319/2 Carshell Assembly TC

Rev.


29

Project: PRASA

Date-

28/10/2023

SI.CB1220.323.V29




END 1 SEALANT


OPERATOR  
(Name & sign):


Mthk/ozisi

OPERATOR  
(Name & sign):

Mthk/ozisi





	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA SI.CB1220.323.V29
		Date-	
		28/10/2023	







### REINFORCEMENT WELDING







AREA	LHS	RHS
A	Operator (Name&sign): <u>S. M. A. O. N.</u>	<u>S. M. A. O. N.</u>
B	Operator (Name&sign): <u>LINDO (M)</u>	<u>LINDO (M)</u>
C	Operator (Name&sign): <u>P. P. P.</u>	<u>P. P. P.</u>
D	Operator (Name&sign): <u>S. B. S.</u>	<u>M. M. M. M. M.</u>
E	Operator (Name&sign): <u>S. B. S.</u>	<u>M. M. M. M. M.</u>


	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA SI.CB1220.323.V29
		Date-	
		28/10/2023	



### BRACKETING


C-RAILS:	Operator:	<div style="text-align: center;">INSTALLATION</div> 
	Operator:	
DOOR MECHANISMS:	Operator:	
	Operator:	
TAPPING PADS	Operator:	
	Operator:	
INSTALLATION & VERIFICATION		
SEAT & LUGGAGE BRACKETS:	Operator:	1
	Operator:	
SEAT BRACKETS VERIFICATION:	Operator:	
	Operator:	

AREA	WELDING	
	LHS	RHS
A (Seat brackets)	Operator (Name&sign):	Operator (Name&sign):
	N/A	N/A
(C-rails, Luggage and earth bushes)	Operator (Name&sign):	Operator (Name&sign):
	N/A	N/A
B (Seat brackets)	Operator (Name&sign):	Operator (Name&sign):
		
(C-rails, Luggage and earth bushes)	Operator (Name&sign):	Operator (Name&sign):
		
C (Seat brackets)	Operator (Name&sign):	Operator (Name&sign):
		
(C-rails, Luggage and earth bushes)	Operator (Name&sign):	Operator (Name&sign):
	THULANI (L)	THULANI (L)
D (Seat brackets)	Operator (Name&sign):	Operator (Name&sign):
	THULANI (L)	THULANI (L)
(C-rails, Luggage and earth bushes)	Operator (Name&sign):	Operator (Name&sign):
	THULANI (L)	THULANI (L)


	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA SI.CB1220.323.V29
		Date-	
		28/10/2023	

ENDS

END 1 TAPPING PADS WELDING: Operator (Name&sign): NIA

END 2 TAPPING PADS WELDING: Operator (Name&sign): THULANI 





QUANTITIES (TC)

RHS				
	SECTION	QUANTITY	OK	NOK
C-RAILS	A	4	✓	
	B	4	✓	
	C	8	✓	
	D	12	✓	
SEAT BRACKETS	A	0	✓	
	B	21	✓	
	C	21	✓	
	D	13	✓	
EARTH BUSH	A	1	✓	
	B	4	✓	
	C	5	✓	
	D	4	✓	

**ROOF ENDS:**

CRAILS 2 OFF END 2  
EARTH BUSH 4 OFF END 2

VERIFICATION BY: Mashnah


QUANTITIES (TC)

LHS				
	SECTION	QUANTITY	OK	NOK
C-RAILS	A	4	✓	
	B	8	✓	
	C	4	✓	
	D	6	✓	
SEAT BRACKETS	A	0	✓	
	B	21	✓	
	C	21	✓	
	D	13	✓	
EARTH BUSH	A	1	✓	
	B	4	✓	
	C	4	✓	
	D	2	✓	


**ROOF ENDS:**

CRAILS 2 OFF END 2  
EARTH BUSH 4 OFF END 2


VERIFICATION BY: Mashnah



Take measurement close to radius




Measurement positions on roof rail and sidewall omega corner.




Reinforcement area measurement positions on roof reinforcement area.






Measurement positions on sidewall and side sill corner.




Take measurement close to radius




Detail C





### BEFORE WELDING




	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2589 to 2595
A	3268	3264	4	—
B	3297	3294	3	—
C	3294	3294	0	—
D	3265	3265	0	—
E	3264	3266	2	—
F	3297	3296	1	—
G	3300	3295	5	—
H	3265	3264	1	—
I	3268	3266	2	—
J	3295	3298	3	—
K	3296	3298	2	—
L	3268	3267	1	—
M	3298	3303	4	—



### AFTER WELDING

	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2589 to 2595
A	3297	3295	2	2594
B	3296	3294	2	2591
C	3295	3294	1	2590
D	3267	3265	2	2594
E	3266	3265	1	2592
F	3296	3297	1	2589
G	3299	3300	1	2590
H	3264	3267	3	2595
I	3267	3269	2	2591
J	3297	3295	2	2592
K	3297	3296	1	2594
L	3267	3265	2	2593
M	3299	3302	3	2594

## Specifications of Details for CBS measurement


Brackets Carbodyshell  
U Type Supports

Brackets Carbodyshell  
Channel Assy


DOOR 1 - LHS

	VALUE	ACTUAL
A1	2230 to 2232	2233
A2	2230 to 2232	2232
A3	2230 to 2232	2232
A4	2230 to 2232	2233
B	234 to 236	235
C	234 to 236	235
D	794 to 796	796
E	794 to 796	795

DOOR 2 - LHS

	VALUE	ACTUAL
A1	2230 to 2232	2232
A2	2230 to 2232	2232
A3	2230 to 2232	2232
A4	2230 to 2232	2232
B	234 to 236	235
C	234 to 236	235
D	794 to 796	795
E	794 to 796	795

DOOR 3 - LHS

	VALUE	ACTUAL
A1	2230 to 2232	2232
A2	2230 to 2232	2232
A3	2230 to 2232	2232
A4	2230 to 2232	2232
B	234 to 236	234
C	234 to 236	235
D	794 to 796	796
E	794 to 796	794

DOOR 1 - RHS


	VALUE	ACTUAL
A1	2230 to 2232	2232
A2	2230 to 2232	2232
A3	2230 to 2232	2232
A4	2230 to 2232	2232
B	234 to 236	235
C	234 to 236	234
D	794 to 796	795
E	794 to 796	794


DOOR 2 - RHS

	VALUE	ACTUAL
A1	2230 to 2232	2232
A2	2230 to 2232	2231
A3	2230 to 2232	2231
A4	2230 to 2232	2232
B	234 to 236	235
C	234 to 236	235
D	794 to 796	795
E	794 to 796	796

DOOR 3 - RHS

	VALUE	ACTUAL
A1	2230 to 2232	2234
A2	2230 to 2232	2232
A3	2230 to 2232	2232
A4	2230 to 2232	2233
B	234 to 236	235
C	234 to 236	235
D	794 to 796	795
E	794 to 796	796



	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA
		Date-	
		28/10/2023	

Specifications of Details for CBS measurement

Dye penetrant test

Dye-penetration test to be performed by quality personnel




Item	Description of the issue	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)



II.2 - Check List REX

Check List Items							
Item	Picture/Drawing	Description	Criteria/Record	OK		Signature/Date (Manufacturing)	Signature/Date (Quality)
01	N/A	To complete REX	Refer to REX. New defects must be added on the REX				



	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA
		Date-	
		28/10/2023	

Self Inspection - Final Result


Is the car good to advance to the next workstation/process? (Approval of Operations and Industrial Quality)				DATE	NAME	SIGNATURE
HOLD POINT	GO	If activities are not complete, the missing activities must not impact the next stage!		07/05/2024	Mashudh	
		Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.)		07/05/2024	Andani	
		There are activities pendings that impact/stop the activities of the next process Obs: (To describe problems below)				
		There are non-conformities impact the quality of the product and there is no corrective action defined yet)				

In case of "NO GO", describe blocking problems


In case of "NO GO", the operations manager must define below action plan to ensure "GO":					
Item	Description	Action	Responsible	Due date	Status

Operations

Quality

	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA SI.CB1220.323.V29
		Date-	
		28/10/2023	

**ANNEXURE A: Spot Welding Quality Acceptance Standard**



GIBELA

PRASA PROJECT

APPLICABLE FOR TRAINSET 100+ ONLY AS PER BASELINE 10.3.1


## SELF INSPECTION SHEET

## CONFIDENTIAL INFORMATION

This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.


## APPLICATION REFERENCE

ROUTING	DRAWING	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SHEET
				TC	TA	TH	TR	TP	TC		
0100000111111	AD000111111	0100000111111 Car of Assembly TC	CB1111	X					X	PRAC02230.DT0000012 23318.V20	YES
REV	DATE	MODIFICATION CONTENT			RESPONSIBLE			NAME	DATE		
0	06/04/2018	GIBELA NEW CREATION			APPROVER	Ismailing Modiba		06/04/2018			
					CHECKER	Nolisa Pindela		06/04/2018			
					COMPIER	Danyani Madaga		06/04/2018			
1	30/5/2018	Team leader and Quality Technician to sign Change final signature from FMC Manager to Quality manager			APPROVER	Ismailing Modiba		30/5/2018			
					CHECKER	Nolisa Pindela		30/5/2018			
					REVISOR BY	Nolisa Pindela		30/5/2018			
2	05/07/2018	Certain dimensional checks moved to CB1220			APPROVER	Ismailing Modiba		05/07/2018			
					CHECKER	Nolisa Pindela		05/07/2018			
					COMPIER	Ransone Matema		05/07/2018			
5	24/01/2019	As per Baseline 10.2			APPROVER	Ismailing Modiba		24/01/2019			
					CHECKER	Nolisa Pindela		24/01/2019			
					REVISOR BY	Vinessa Nkhu		24/01/2019			
6	13/03/2019	Added Twist and Door Bracket Measurements Remove Door Measurements			APPROVER	Ismailing Modiba		13/03/2019			
					CHECKER	Nolisa Pindela		13/03/2019			
					COMPIER	Nolisa Pindela		13/03/2019			
7	11/09/2019	Added Cab Fire Barrier Fitness Measurements			APPROVER	Ismailing Modiba		11/09/2019			
					CHECKER	Nolisa Pindela		11/09/2019			
					COMPIER	Nolisa Pindela		11/09/2019			
10	20/09/2019	New Baseline 10.2.5			APPROVER	Ismailing Modiba		20/09/2019			
					CHECKER	Nolisa Pindela		20/09/2019			
					COMPIER	Nolisa Pindela		20/09/2019			
15	20/01/2021	New Baseline 10.2.6			APPROVER	Tweethy Matinda		20/01/2021			
					CHECKER	Bongane Matina		20/01/2021			
					COMPIER	Bongane Matina		20/01/2021			
20	19/04/2021	New Baseline change 10.1			APPROVER	Tweethy Matinda		19/04/2021			
					CHECKER	Bongane Matina		19/04/2021			
					COMPIER	Bongane Matina		19/04/2021			
25	20/04/2022	New Baseline change 10.3.1			APPROVER	Cetara Mkhombeni		20/04/2022			
					CHECKER	Arndel Mathelo		20/04/2022			
					COMPIER	Arndel Mathelo		20/04/2022			
26	14/05/2022	Update minimum temperature requirement for sealant application			APPROVER	Cetara Mkhombeni		14/05/2022			
					CHECKER	Arndel Mathelo		14/05/2022			
					COMPIER	Arndel Mathelo		14/05/2022			
27	21/07/2022	Threshold measurements addition			APPROVER	Cetara Mkhombeni		21/07/2022			
					CHECKER	Arndel Mathelo		21/07/2022			
					COMPIER	Arndel Mathelo		21/07/2022			
28	19/10/2022	Addition of traceability for sealant application			APPROVER	Cetara Mkhombeni		19/10/2022			
					CHECKER	Bongane Matina		19/10/2022			
					COMPIER	Ismailing Modiba		19/10/2022			
29	14/04/2023	Added sealant batch number & welding consumables traceability			APPROVER	Vinessa Nkhu		14/04/2023			
					CHECKER	Nicholas Zwane		14/04/2023			
					COMPIER	Ismailing Modiba		14/04/2023			
30	05/11/2023	Added threshold traceability for boiler makers and welders			APPROVER	Tyson Ngobeni		05/11/2023			
					CHECKER	Arndel Mathelo		05/11/2023			
					COMPIER	Nicholas Zwane		05/11/2023			
TRAINSET	CAR	OPERATOR NAME & AIDS NUMBER		DATE	SELF INSPECTION NUMBER				PAGES		
226	TC1	Goneke 4827746		8/04/23	SI.CB2230.324.V29				12		

	DT00000223319 Carshell Assembly TC	Rev. 30	Project: PRASA SI.CB2230.324.V29
		Date- 06/11/2023	
Carro Car.	NCR:	Work station: CB2230	



Safety Related



## I - Documentation and Instruments

### I.1 - Documentation Control

Document	Type of car						Revision	Observation	OK	NOK	Reason	Signature/Date (Operations)	Signature/Date (Quality)
	TC1	M1	M2	M3	M4	TC2							
DT00000223319	X						30		X		N/A	08/05/24	26/11/24

### I.2 - Instruments Control


#### Monitoring and Measuring Instrument Control - Used for Special Process

Instruments	Validation	Calibration or Verification Validation Date	OK	NOK	Signature/Date (Operations)	Signature/Date (Quality)
Tubular	FB-22713	26/01/24	X		08/05/24	26/11/24
Combination square	GIB5794	25/04/23	X		08/05/24	26/11/24
Tape measurement	GIB0194	21/07/24	X		08/05/24	26/11/24

### 1.3 Consumables

#### Welding Consumable Control - Used for Special Process


Filler Material	Heat Number	Welding Process	OK	NOK	Signature/Date (Manufacturing)	Signature/Date (Quality)
308LSi	373779	MIG	X		08/05/24	26/11/24
15K70-03	15K70-03	Tig	X		08/05/24	26/11/24

	DT00000223319 Carshell Assembly TC	Rev. 30	Project: PRASA SI.CB2230.324.V29
		Date- 06/11/2023	


## II - Control Activities of Production

### II.1 - Items to check

Item	Picture/Drawing	Description	Acceptance criteria / Record	OK	NOX	HOW/WHY	Signature/Date (Operations)	Signature/Date (Quality)
01	N/A	Assembly according to Instruction Engineering nº DT00000223319	DT00000223319	✓			Mtcl-da 08/05/24	08/05/24
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality.	DTD0000210675	✓			Mtcl-da 08/05/24	08/05/24
03	REFER TO ANNEXURE A	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 DTD0000210675				Mtcl-da 08/05/24	08/05/24
04	N/A	Functionals dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	✓			Mtcl-da 08/05/24	08/05/24
05	N/A	Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210658.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658	✓			Mtcl-da 08/05/24	08/05/24
06	N/A	Before application of sealant record the expiry date and make sure that the room temperature and humidity are within specified values as per Works Instructions Specified:  Temperature Min - Max (°C)    Min-Max    10°C - 35°C Relative humidity Min - Max (%)    Min-Max    25% - 80%	Sealant Batch No: <u>FW3521251</u> Exp Date: <u>15/06/24</u>  Actuals Temperature: <u>15°C</u> Humidity: <u>50%</u>	✓			08/05/24 Miguel	08/05/24
07	N/A	Verification of sealant application in regions of roof and sideframe finishers.	Sealant must be: -Applied straight and even (1.5mm) -Free of gaps,cracks,damage and debris (flashes, dirt, dust)  Refer to Annexure B	✓			08/05/24 Miguel	08/05/24

	DT00000223319 Carshell Assembly TC	Rev. 30	Project: PRASA SI.CB2230.324.V29
		Date- 06/11/2023	

VIEW A




END 1  
SEALANT

OPERATOR  
(Name & sign):

Bunle Bunle

OPERATOR  
(Name & sign):

Bailumelo Bloce



END 2 SEALANT  
(VIEW C)

OPERATOR  
(Name & sign):


Leroy Leroy

OPERATOR  
(Name & sign):

Leroy Leroy

OPERATOR  
(Name & sign):

Lerato Lerato



Area D,E,F,G,H,I	LHS	RHS
Operator(Name & sign) :	D.E.F.G.H.I	D.E.F.G.H.I
Operator (Name & sign) :	Bunle Bunle	Bunle Bunle
Operator (Name & sign) :	Bailumelo	Bailumelo
Operator (Name & sign) :		
Operator (Name & sign) :		
Operator (Name & sign) :		




DT00000223319 Carshell Assembly TC


Rev.  
30  
Date-  
06/11/2023

Project: PRASA  
SI.CB2230.324.V29

Specifications of Details for CBS measurement CB2230


Flatness side left and right maximum of 2mm in the valley to peak measured in 900mm.  
Recod the maximum and minimum value found and indicate the corresponding region.



	DT00000223319 Carshell Assembly TC	Rev. 30 Date- 08/11/2023	Project: PRASA SI.CB2230.324.V29
---	------------------------------------	-----------------------------------	-------------------------------------

Specifications of Details for CBS measurement - CB2230

Specified Camber for car out of jig is 16mm (-0mm + 2mm)




MEASURED CAMBER VALUES

RIGHT - 16


LEFT - 16



	DT00000223319 Carshell Assembly TC	Rev. 30	Project: PRASA SI.CB2230.324.V29
		Date- 06/11/2023	


Specifications of Details for CBS measurement
CB2230

Twist measured in transversal and longitudinal = Maximum 3mm. Measure twist on air spring plates (LHS and RHS), both End 1 and End 2 following twist measurement document.




	MEASURED TWIST VALUES	END 1	MEASURED TWIST VALUES	END 2
LATERAL		1	LATERAL	1
LONGITUDINAL		0	LONGITUDINAL	0


Details for measuring on the CB1230 stage, after completion of activities



Detail C




**Specifications of Details for CBS measurement**



2589 to 2595mm

A	2596
B	2591
C	2589
D	2595
E	2595
F	2590
G	2590
H	2592
I	2591
J	2591
K	2589
L	2590
M	2594
N	2593
O	2595



**Threshold verification**


Nominal value :38

Door 1		Door 2		Door 3	
L	R	L	R	L	R
38	38	38	38	38	38
Door 4		Door 5		Door 6	
L	R	L	R	L	R
38	38	38	38	38	38

BOILER MAKER: Kyoiso


WELDER: mrnathapet

Welder: Mubda.


	DT00000223319 Carshell Assembly TC	Rev. 30	Project: PRASA SI.CB2230.324.V29
		Date-	
		06/11/2023	
Specifications of Details for CBS measurement			


Measure the flatness on the Cab Fire Barrier after installation and welding. Measure positions A, B, C and D using 1000mm flatness ruler and taper gauge.

Specified Maximum Flatness deviation on Cab Fire Barrier = 2mm



Measured Values			
	Minimum	Maximum	Deviation
A	8.2	10.1	1.9
B	9.2	9.6	0.4
C	10.1	11.2	1.1
D	11.1	11.8	0.7



	DT00000223319 Carshell Assembly TC	Rev. 30	Project: PRASA
		Date- 06/11/2023	

### Dye penetrant test

Dye-penetration test to be performed by quality personnel




Item	Description of the Issue	OK	Signature/Date (Operations)	Signature/Date (Quality)



#### II.2 - Check List REX

##### Check List Items

Item	Picture/Drawing	Description	Criteria /Record	OK	NOX	Re-work	Signature/Date (Team Leader)	Signature/Date (Quality Technician)
01	H/A	To complete REX	Refer to REX. New defects must be added on the REX					

	DT00000223319 Carshell Assembly TC	Rev. 30	Project: PRASA SI.CB2230.324.V29
		Date- 06/11/2023	

### Self Inspection - Final Result

Is the car good to advance to the next workstation/process? (Approval of Operations Manager and Industrial Quality)			DATE	NAME	SIGNATURE
HOLD POINT ( )	GO	If activities are not complete, the missing activities must not impact the next stage!	08/06/24	Zanele Mahlangu Operations	
		Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.)	08/06/24	Andlana Industrial Quality	
	NO GO	There are activities pending that impact/stop the activities of the next process Obs: (To describe problems below)			
		There are non-conformities impact the quality of the product and there is no corrective action defined yet)			

In case of "NO GO", describe blocking problems

In case of "NO GO", the operations manager must define below action plan to ensure "GO":

Item	Description	Action	Responsible	Due date	Status

Operations

Quality