


PRASA PROJECT

APPLICABLE FROM TRAINSET 100+ AS PER BASELINE 10.3.1

SELF INSPECTION SHEET

CONFIDENTIAL INFORMATION


This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.


APPLICATION REFERENCE


MOUNTING	DRAWING	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY ?
				TC1	MA	MA	M2	M3	TC2		
<input type="checkbox"/> DTR30225497/3	AAD0001278566	CARBODYSHELL M1 ASSEMBLY	CB1210			<input checked="" type="checkbox"/>				PRA.CB1210.DTR30225497/3.V25	YES

REV	DATE	MODIFICATION CONTENT	RESPONSIBLE	NAME	DATE
0	10/01/2018	GIBELA NEW CREATION	APPROVER	Itumeleng Modiba	10/01/2018
			CHECKER	Nosizo Pindela	10/01/2018
			COMPILER	Thanyani Mathegu	10/01/2018
1	2018/05/18	Team leader and Quality Technician to sign Change final signature from PME Manager to Quality manager	APPROVER	Itumeleng Modiba	2018/05/18
			CHECKER	Nosizo Pindela	2018/05/18
			REVISED BY	Ramokone Motama	2018/05/18
2	2018/07/04	Certain dimensional checks moved to CB1220 and CB1230	APPROVER	Itumeleng Modiba	2018/07/04
			CHECKER	Nosizo Pindela	2018/07/04
			REVISED BY	Ramokone Motama	2018/07/04
3	2018/12/12	Added dimensional check points to CB1210	APPROVER	Itumeleng Modiba	2018/12/12
			CHECKER	Nosizo Pindela	2018/12/12
			REVISED BY	Ramokone Motama	2018/12/12
5	22/01/2019	As per Baseline 10.2	APPROVER	Itumeleng Modiba	22/01/2019
			CHECKER	Nosizo Pindela	22/01/2019
			REVISED BY	Vanessa Ntuli	22/01/2019
6	13/03/2019	Added D1 and D2 on Self - Inspection	APPROVER	Itumeleng Modiba	13/03/2019
			CHECKER	Nosizo Pindela	13/03/2019
			REVISED BY	Nosizo Pindela	13/03/2019
10	21/08/2019	New Baseline 10.2.5	APPROVER	Itumeleng Modiba	21/08/2019
			CHECKER	Nosizo Pindela	21/08/2019
			REVISED BY	Nosizo Pindela	21/08/2019
15	06/08/2020	New Baseline 10.2.6	APPROVER	Timothy Maimela	06/08/2020
			CHECKER	Bongane Masina	
			REVISED BY	Bongane Masina	
20	19/04/2021	New Baseline change 10.3	APPROVER	Timothy Maimela	19/04/2021
			CHECKER	Bongane Masina	
			REVISED BY	Bongane Masina	
21	17/08/2021	ADDED DIMENSIONS BEFORE WELDING	APPROVER	Mbhombi collins	17/08/2021
			CHECKER	Mpho Mulaudzi	
			REVISED BY	Mpho Mulaudzi	
25	19/02/2022	New Baseline change 10.3.1	APPROVER	Mbhombi collins	19/02/2022
			CHECKER	Andani Muthelo	
			REVISED BY	Andani Muthelo	
26	14/04/2023	Addition of welding consumable traceability	APPROVER	Ntuli Vanessa	14/04/2023
			CHECKER	Mohlampe Amogelang	
			REVISED BY	Mohlampe Amogelang	
27	27/07/2023	Added verification of loaded parts	APPROVER	Ngobeni Tyson	27/07/2023
			CHECKER	Zwane Ntokozo	
			REVISED BY	Mohlampe Amogelang	
28	07/11/2023	Addition of welding traceability	APPROVER	Ngobeni Tyson	07/11/2023
			CHECKER	Andani Muthelo	
			REVISED BY	Ntokozo Zwane	

TRAINSET	CAR	OPERATOR NAME& ALPS NO	DATE	SELF INSPECTION NUMBER	PAGES
15226	M1	Justice 410035	07/05/24	SI.CB1210.254.V28	17



	CARBODYSHELL M1 ASSEMBLY DTR30225487/3	Rev. 28	Project: PRASA SI.CB1210.254.V28	
		Date 07/11/2023		
Car: M1	NCR:	Work station: CB1210		


Safety Related







I - Documentation and Instruments Control





1.1 - Documentation Control


















Document	Type of car						Revision	Observation	OK		Signature/Date (Manufacturing)	Signature/Date (Quality)	
	P	E	M	S	R	P							
DTR30225487/3		X					28		X			 07/05/24	 07/05/24


1.2 - Instruments Control


Monitoring and Measuring Instrument Control - Used for Special Process						
Instruments	Serial number	Calibration or Verification Validation Date	OK		Signature/Date (Manufacturing)	Signature/Date (Quality)
TUBULAR	32823-2	15/03/24	X		 07/05/24	 07/05/24
LASER TAPE	125425924	08/02/25	X		 07/05/24	
SOM TAPE	GIBTP0102	18/11/24	X		 07/05/24	

1.3 Consumables

Welding Consumable Control - Used for Special Process						
Filler Material	Heat Number	Welding Process	OK		Signature/Date (Manufacturing)	Signature/Date (Quality)
ER 308 LS1	314018-74097	MIG	X		 07/05/24	 07/05/24
ER 309 LS1	299687-70302	MIG	X		 07/05/24	
ER 308 LS	299687-70323	TIG	X		 07/05/24	

		Rev. 28 Date 07/11/2023		Project: PRASA SI.CB1210.254.V28		
		CARBODYSHELL M1 ASSEMBLY DTR30225487/3				
II - Self Inspection - Items to Check						
II.1 - Items to check						
Item	Picture/Drawing	Description	Acceptance criteria / Record	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
01	N/A	Verification of correct parts loaded (Sidewalls, Endframes, Roof and Underframe)	DT00000311225	✓	 07/05/24	 07/05/24
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality	DTD0000210675	✓	 07/05/24	 07/05/24
03	REFER TO ANNEXURE A	Spot welding inspected and approved according to procedure	IND-SAL-WMS-016 e DTD0000210675	✓	 07/05/24	 07/05/24
04	REFER TO ANNEXURE B	Arc welding inspected and approved according to procedure	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	✓	 07/05/24	 07/05/24
05		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	✓	 07/05/24	 07/05/24
06		Functional dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document	Approved according specified on pages below.	✓	 07/05/24	 07/05/24
07	N/A	Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210658.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658.	✓	 07/05/24	 07/05/24

	CARBODYSHELL M1 ASSEMBLY DTR30226487/3	Rev. 28	Project: PRASA SI.CB1210.254.V28
		Date 07/11/2023	
Welder Traceability			



<u>LHS</u>	
Boiler maker (Name & Sign): <u>LUNGA [Signature]</u>	Welder (Name & Sign): <u>BOBBET [Signature]</u>
<u>RHS</u>	
Boiler maker (Name & Sign): <u>Tim [Signature]</u>	Welder (Name & Sign): <u>BOBBET [Signature]</u>

END 1

<u>LHS</u>	
Boiler maker (Name & Sign): <u>LUNGA [Signature]</u>	Welder (Name & Sign): <u>BOBBET [Signature]</u>
<u>RHS</u>	
Boiler maker (Name & Sign): <u>Tim [Signature]</u>	Welder (Name & Sign): <u>BOBBET [Signature]</u>

END 2



<u>LHS</u>
Boiler maker (Name & Sign): <u>Justice [Signature]</u>
Welder (Name & Sign): <u>Thabang [Signature]</u>

<u>RHS</u>
Boiler maker (Name & Sign): <u>Justice [Signature]</u>
Welder (Name & Sign): <u>Thabang [Signature]</u>





CARBODYSHELL M1 ASSEMBLY DTR30226487/3

Rev.
28
Date
07/11/2023

Project: PRASA
SI.CB1210.254.V28

EUFR Reinforcement Plates




END 1


Boiler maker (Name & Sign): SYAN

Welder (Name & Sign): SIPHOMAZI

END 2




Underneath the CAR



END 2


Boiler maker (Name & Sign): LAURENCE

Welder (Name & Sign): MITHOKOLISI




FEDOLI

OPERATOR: LAURENCE

	CARBODYSHELL M1 ASSEMBLY DTR30226487/3	Rev. 28	Project: PRASA SI.CB1210.254.V28
		Date 07/11/2023	

Specifications of Details for CBS measurement



After loading and clamping

Fill in the gap found on each jig pillars / chair and underframe should be 0mm.

	1	2	3	4	5	6	7	8	9	10	11	12	13
Left Hand Side	2	0	0	0	0	0	0	0	1	0	0	2	1
Right Hand Side	0	1	1	2	2	0	0	0	0	0	0	0	0

Signature Operations:

Date: 07/05/24

After Welding.

Fill in the gap found on each jig pillars / chair and underframe should be 0mm.

	1	2	3	4	5	6	7	8	9	10	11	12	13
Left Hand Side	1	0	0	0	0	0	0	0	0	0	0	1	0
Right Hand Side	0	0	0	0	0	0	0	0	0	0	0	0	0

Signature Industrial Quality:

Date: 07/05/24




CARBODYSHELL M1 ASSEMBLY DTR30226487/3


Rev.
28
Date
07/11/2023

Project: PRASA
SI.CB1210.254.V28

Specifications of Details for CBS measurement





9




Measurement positions on roof rail and sidewall omega corner.



Measurement positions on sidewall and side sill corner.



Reinforcement area measurement positions on roof reinforcement area.



Detail F
Don't consider the reinforcement



CARBODYSHELL M1 ASSEMBLY DTR30225487/3

Rev.

28


Date

07/11/2023

Project: PRASA


SI.CB1210.254.V28


Specifications of Details for CBS measurement

PME Column LHS - RHS should be $\leq 2\text{MM}$ on each point.

BEFORE WELDING

	Record D1 values	Record D2 values	D1-D2 $\leq 5\text{mm}$	2399 to 2409	2399 to 2409 (RHS)	LHS-RHS ≤ 2
A	3269	3269	0	2406	2404	2
B	3267	3266	1	2405	2404	1
C	3271	3269	2	2405	2405	0
D	3268	3266	2	2406	2404	2
E	3266	3265	1	2405	2405	0
F	3268	3269	1	2405	2404	1
G	3266	3268	2	2406	2405	1
H	3265	3265	0	2405	2403	2
I	3269	3266	3	2406	2403	3
J	3269	3268	1	2405	2403	2
K	3267	3265	2	2406	2406	0
L	3268	3269	1	2405	2404	1
M	3270	3268	2	2404	2404	0
N	3269	3266	3	2405	2405	0



07/05/24



CARBODYSHELL M1 ASSEMBLY DTR30226487/3

Rev.
28
Date
07/11/2023Project: PRASA
SI.CB1210.254.V28


Specifications of Details for CBS measurement

PME Column LHS - RHS should be
≤ 2MM on each point.

AFTER WELDING


	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2399 to 2409	2399 to 2409 (RHS)	LHS-RHS ≤ 2
A	3296	3295	1	2406	2406	0
B	3269	3266	3	2405	2404	1
C	3298	3296	2	2408	2408	2405 0
D	3299	3297	2	2405	2405	0
E	3268	3265	3	2407	2405	2
F	3270	3268	2	2406	2405	2
G	3296	3296	0	2405	2406	1
H	3297	3295	2	2406	2404	2
I	3266	3265	1	2407	2405	2
J	3268	3265	3	2405	2405	0
K	3296	3296	0	2408	2406	2
L	3299	3298	1	2405	2405	0
M	3268	3266	2	2407	2405	2
N	3296	3295	1	2406	2405	1

07/05/24

	CARBODYSHELL M1 ASSEMBLY DTR30225487/3	Rev. 28	Project: PRASA SI.CB1210.254.V28
		Date 07/11/2023	


CBS measurement

BEFORE WELDING






	2270 to 2276
A	2274
B	2271
C	2270
D	2273
E	2276
F	2274
G	2270
H	2273
I	2272
J	2276
K	2270
L	2271
M	2272
N	2274

1990 to


















Do not consider reinforcement (Take measurements top area of zee profile





07/05/24


AFTER WELDING





	2265 to 2271	2270 to 2276
A	2269	
B		2274
C	2270	
D	2269	
E		2275
F		2273
G	2265	
H	2268	
I		2276
J		2274
K	2266	
L	2268	
M		2275
N	2270	




Do not consider reinforcement (Take measurements top area of zee profile



Take measurement close to radius (considering reinforcement)




07/05/24



CARBODYSHELL M1 ASSEMBLY DTR30225487/3

Rev.

28


Date

07/11/2023

Project: PRA5A

SI.CB1210.254.V28

Specifications of Details for CBS measurement



Higher Dimenision

1380

D1

2415

Central Dimension

1381

D2

2416

Lower Dimension

1381

D1-D2

1

07/05/24



CARBODYSHELL M1 ASSEMBLY DTR30226487/3

Rev.

28


Project: PRASA

SI.CB1210.254.V28

Date

07/11/2023

Specifications of Details for CBS measurement



1380 to 1382 mm

DIAGONAL DIFFERENCE $D1-D2 \leq 3mm$

Higher Dimension

1380

D1

2416

Central Dimension

1382

D2

2416

Lower Dimension




1381


D1-D2

0


07/10/24

[illegible]

		CARBODYSHELL M1 ASSEMBLY DTR30225487/3		Rev. 28 Date 07/11/2023	Project: PRA5A SI.CB1210.254.V28	
Self Inspection - Final Result						
				DATE	NAME	SIGNATURE
HOLD POINT		GO	(if activities are not complete, the missing activities must not impact the next stage)	07/05/24	Justice Operations	
			Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.)	07/05/24	Ntorkero Industrial Quality	
			There are activities pending that impact/stop the activities of the next process Obs: (To describe problems below)			
			There are non-conformities impact the quality of the product and there is no corrective action defined yet)			
In case of "NO GO", describe blocking problems						
In case of "NO GO", the operations manager must define below action plan to ensure "GO":						
Item	Description			Responsible	Due date	Status
			<div style="display: flex; justify-content: space-between;"> Operations Quality </div>			




PRASA PROJECT




APPLICABLE FOR TRAINSET 100+ ONLY AS PER BASELINE 10.3.1
SELF INSPECTION SHEET

CONFIDENTIAL INFORMATION
 This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.


APPLICATION REFERENCE											
MOUNTING	DRAWING	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY
				YCL	MA	ML	M2	M3	TCE		
<input type="checkbox"/>	DTR3022548/2	A/D00001278566	CARBODYSHELL M1,M3,M4 ASSEMBLY	CB1220		X	X		X	PRA.CB1220.DTR3022548/2.V21	YES
<input type="checkbox"/>											
<input type="checkbox"/>											
<input type="checkbox"/>											
<input type="checkbox"/>											
<input type="checkbox"/>											
<input type="checkbox"/>											
<input type="checkbox"/>											
REV	DATE	MODIFICATION CONTENT			RESPONSIBLE		NAME		DATE		
0	01/02/2018	GIBELA NEW CREATION			APPROVER	Itumeleng Modiba		01/02/2018			
					CHECKER	Nosizo Pindela		01/02/2018			
					COMPLIER	Thanyani Mathegu		01/02/2018			
1	18/05/2018	Team leader and Quality Technician to sign Change final signature from PME Manager to Quality manager			APPROVER	Itumeleng Modiba		18/05/2018			
					CHECKER	Nosizo Pindela		18/05/2018			
					REVISED BY	Ramokone Motama		18/05/2018			
2	2018/07/05	Certain dimensional checks added and others moved to CB1220			APPROVER	Itumeleng Modiba		2018/07/05			
					CHECKER	Nosizo Pindela		2018/07/05			
					REVISED BY	Ramokone Motama		2018/07/05			
3	2018/06/12	Width tolerance as per DT0000336600			APPROVER	Itumeleng Modiba		2018/06/12			
					CHECKER	Nosizo Pindela		2018/06/12			
					REVISED BY	Nosizo Pindela		2018/06/12			
5	24/01/2019	As per Baseline 10.2			APPROVER	Itumeleng Modiba		24/01/2019			
					CHECKER	Nosizo Pindela		24/01/2019			
					REVISED BY	Vanessa Ntuli		24/01/2019			
6	13/03/2019	Added D1 and D2 on Self - Inspection length measurements Remove			APPROVER	Itumeleng Modiba		13/03/2019			
					CHECKER	Nosizo Pindela		13/03/2019			
					REVISED BY	Nosizo Pindela		13/03/2019			
10	22/08/2019	New Baseline 10.2.5			APPROVER	Itumeleng Modiba		22/08/2019			
					CHECKER	Nosizo Pindela		22/08/2019			
					REVISED BY	Nosizo Pindela		22/08/2019			
15	06/08/2020	New Baseline 10.2.6			APPROVER	Timothy Maimela		06/08/2020			
					CHECKER	Bongane Masina		06/08/2020			
					REVISED BY	Bongane Masina		06/08/2020			
20	19/04/2021	New Baseline change 10.3			APPROVER	Timothy Maimela		19/04/2021			
					CHECKER	Bongane Masina					
					REVISED BY	Bongane Masina					
21	17/08/2021	ADDED DIMENSIONS BEFORE WELDING			APPROVER	Mhombhi Collins		17/08/2021			
					CHECKER	Mpho Mulaudzi					
					REVISED BY	Mpho Mulaudzi					
25	20/02/2022	New Baseline change 10.3.1			APPROVER	Mhombhi Collins		19/02/2022			
					CHECKER	Andani Muthelo					
					REVISED BY	Andani Muthelo					
26	14/06/2022	Update minimum temperature requirement for sealant application			APPROVER	Mhombhi Collins		14/06/2022			
					CHECKER	Andani Muthelo					
					REVISED BY	Andani Muthelo					
27	17/10/2022	Addition of traceability for sealant application and welding			APPROVER	Mhombhi Collins		17/10/2022			
					CHECKER	Ntokozo Zwane					
					REVISED BY	Amogelang Mohlampe					
28	14/04/2023	Added sealant batch number & welding consumables traceability			APPROVER	Vanessa Ntuli		14/04/2023			
					CHECKER	Ntokozo Zwane					
					REVISED BY	Amogelang Mohlampe					
29	28/10/2023	Addition of bracket quantity			APPROVER	Ngobeni Tyson		28/10/2023			
					CHECKER	Ntokozo Zwane					
					REVISED BY	Amogelang Mohlampe					
TRAINSET	CAR	OPERATOR NAME & ALPS NO		DATE	SELF INSPECTION NUMBER		PAGES				
226	M1	M. Mthembu		08/06/24	SI.CB1220.250.V29		14				

	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30225487/2	Rev.	Project: PRASA SI.CB1220.250.V29	
		29		
		Date		
		28/10/2023		

Car: M1,M3&M4	NCR:	Work station:	CB1220
---------------	------	---------------	--------



Safety Related



I - Documentation and Instruments Control

I.1 - Documentation Control

Document	Type of car					Revision	Observation	OK		Signature/Date (Manufacturing)	Signature/Date (Quality)
	M1	M3	M4	M5	M6						
DTR30225487/2	✓					06/05/23	29	✓		N/A	<i>Handwritten signature</i> 06/05/23

I.2 - Instruments Control
























Monitoring and Measuring Instrument Control - Used for Special Process






Instrument	Serial number	Calibration or Verification Validation Date	OK		Signature/Date (Manufacturing)	Signature/Date (Quality)
Tubular	528232	15/03/2025	✓		<i>Handwritten signature</i>	<i>Handwritten signature</i>
Measuring tape	610710428	2025/04/17	✓		<i>Handwritten signature</i>	<i>Handwritten signature</i>


1.3 Consumables

Welding Consumable Control - Used for Special Process


Filler Material	Heat Number	Welding Process	OK		Signature/Date (Manufacturing)	Signature/Date (Quality)
308 1.0mm	37737	MIG	✓		<i>Handwritten signature</i>	<i>Handwritten signature</i>

	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30225487/2	Rev. 29	Project: PRASA SI.CB1220.250.V29			
		Date 28/10/2023				
II - Self Inspection - Items to Check						
II.1 - Items to check						
Item	Picture/Drawing	Description	Acceptance criteria / Record	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
01	N/A	Assembly according to Instruction Engineering n° PRA.CB1220.DTR30225487/2 Verification of fitment for all reinforcement brackets.	PRA.CB1220.DTR30225487/2	/	 08/05/24	 08/05/24
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality	DTD0000210575	/	 08/05/24	 08/05/24
03	REFER TO ANNEXURE A	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	/	 08/05/24	 08/05/24
04		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	/	 08/05/24	 08/05/24
05		Functional dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	/	 08/05/24	 08/05/24
06		Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210558.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658.	/	 08/05/24	 08/05/24
07	N/A	<p>Before application of sealant record the expiry date and make sure that the room temperature and humidity are within specified values as per Works Instructions</p> <p>Specified:</p> <p>Temperature Min - Max (°C) Min-Max 10°C - 35°C</p> <p>Relative humidity Min - Max (%) Min-Max 25% - 60%</p>	<p>Sealant Batch No: <u>2001935P</u></p> <p>Exp Date: <u>06/24</u></p> <p>Actuals</p> <p>Temperature: <u>22</u></p> <p>Humidity: <u>33</u></p>	✓	 08/05/24	 08/05/24
08	NA	Verification of sealant application in certain regions in the drawing.	AAD0001278566	✓	 08/05/24	 08/05/24
09		Verification of safety welds	Approved according to DTD000210658 reference and Self inspection		 08/05/24	 08/05/24











	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30225487/2	Rev.	Project: PRASA
		29	
		Date	
		28/10/2023	SI.CB1220.250.V29
II - Self Inspection - Items to Check			
<p>SEALANT APPLICATION</p> <div></div> <div><p>AREA 1 & 2 END 1</p><p>Operator (Name & sign): </p><p>Operator (Name & sign): </p></div>			


	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30226487/2	Rev.	Project: PRASA SI.CB1220.250.V29
		29	
		Date	
		28/10/2023	


II - Self Inspection - Items to Check






























REINFORCEMENT WELDING


AREA	LHS	RHS
A	Operator (Name&sign): 	
B	Operator (Name&sign): 	
C	Operator (Name&sign): 	
D	Operator (Name&sign): 	
E	Operator (Name&sign): 	

	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30225487/2	Rev.	Project: PRASA SI.CB1220.250.V29
		29	
		Date	
		28/10/2023	
II - Self Inspection - Items to Check			




BRACKETING

		INSTALLATION	
C-RAILS:	Operator:	Pascilla 	
	Operator:		
DOOR MECHANISMS:	Operator:	THULANI 	
	Operator:		
TAPPING PADS	Operator:	Mthekozisi 	
	Operator:		
		INSTALLATION & VERIFICATION	
SEAT & LUGGAGE BRACKETS:	Operator:	Leni 	
	Operator:		
SEAT BRACKETS VERIFICATION:	Operator:	Leni 	
	Operator:		
		WELDING	
AREA	LHS	RHS	
A (Seat brackets)	: Operator (Name&sign):	S. Mthembu 	
(C-rails, Luggage and earth bushes)	: Operator (Name&sign):	Tsho 	
B (Seat brackets)	: Operator (Name&sign):	Mthembu 	
(C-rails, Luggage and earth bushes)	: Operator (Name&sign):	Tsho 	
C (Seat brackets)	: Operator (Name&sign):	Xulu 	
(C-rails, Luggage and earth bushes)	: Operator (Name&sign):	Tsho 	
D (Seat brackets)	Operator (Name&sign):	THULANI 	
(C-rails, Luggage and earth bushes)	: Operator (Name&sign):	Mthembu 	
		Mthembu 	
		Tsho 	
		Mthembu 	
		Tsho 	
		THULANI 	
		Mthembu 	
		Mthembu 	
		Mthembu 	
		Mthembu 	
		Mthembu 	
		Mthembu 	
		Mthembu 	
		Mthembu 	
		Mthembu 	

	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30226487/2	Rev.	Project: PRASA SI.CB1220.250.V29
		29	
		Date	
		28/10/2023	
II - Self Inspection - Items to Check			

M1/M3/M4 BRACKET INSTALLATION



QUANTITIES (M3/M4)

RHS				
	SECTION	QUANTITY	OK	NOK
C-RAILS	A	7		
	B	4		
	C	8		
	D	6		
SEAT BRACKETS	A	13		
	B	21		
	C	21		
	D	13		
EARTH BUSH	A	3		
	B	5		
	C	4		
	D	3		

ROOF ENDS:
CRAILS 2 OFF EACH END
EARTH BUSH 6 OFF EACH END

VERIFICATION BY: _____

LHS				
	SECTION	QUANTITY	OK	NOK
C-RAILS	A	2		
	B	6		
	C	11		
	D	8		
SEAT BRACKETS	A	13		
	B	21		
	C	21		
	D	13		
EARTH BUSH	A	3		
	B	5		
	C	6		
	D	2		

ROOF ENDS:
CRAILS 2 OFF EACH END
EARTH BUSH 6 OFF EACH END

VERIFICATION BY: _____

QUANTITIES (M1)

RHS				
	SECTION	QUANTITY	OK	NOK
C-RAILS	A	7		
	B	9		
	C	8		
	D	8		
SEAT BRACKETS	A	13		
	B	21		
	C	21		
	D	13		
EARTH BUSH	A	2		
	B	4		
	C	5		
	D	3		

ROOF ENDS:
CRAILS 2 OFF EACH END
EARTH BUSH 6 OFF EACH END


VERIFICATION BY: Ntshonke

LHS				
	SECTION	QUANTITY	OK	NOK
C-RAILS	A	2		
	B	10		
	C	11		
	D	6		
SEAT BRACKETS	A	13		
	B	21		
	C	21		
	D	13		
EARTH BUSH	A	3		
	B	7		
	C	6		
	D	2		


ROOF ENDS:
CRAILS 2 OFF EACH END
EARTH BUSH 6 OFF EACH END

VERIFICATION BY: Ntshonke


Specifications of Details for CBS measurement




Measurement positions on roof rail and sidewall omega corner.



Reinforcement area measurement positions on roof reinforcement area.



Measurement positions on sidewall and side sill corner.







CARBODYSHELL M1,M3,M4 ASSEMBLY
DTR30226487/2


Rev.
29
Date
20/10/2023

Project: PRASA
SI.CB1220.250.V29



CBS measurement




Detail C




Take measurement close to
radius




Detail O (1:1)


	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30226487/2	Rev.	Project: PRASA SI.CB1220.250.V29
		29	
		Date	
		28/10/2023	
CBS measurement			



BEFORE WELDING

	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2589 to 2595
A	3298	3299	1	—
B	3268	3264	4	—
C	3298	3299	1	—
D	3298	3296	2	—
E	3265	3268	3	—
F	3263	3265	2	—
G	3300	3300	0	—
H	3299	3296	3	—
I	3263	3262	1	—
J	3266	3264	2	—
K	3300	3296	4	—
L	3300	3295	5	—
M	3262	3263	3	—
N	3293	3295	2	—


	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30226487/2	Rev.	Project: PRA5A SI.CB1220.250.V29
		29	
		Date	
		28/10/2023	
CBS measurement			





AFTER WELDING

	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2589 to 2595
A	3295	3297	2	2595
B	3262	3266	2	2592
C	3297	3295	2	2595
D	3300	3295	5	2595
E	3264	3262	2	2594
F	3264	3262	2	2593
G	3298	3295	3	2595
H	3295	3298	3	2595
I	3261	3263	2	2598
J	3264	3266	2	2596
K	3295	3302	3	2595
L	3295	3298	3	2595
M	3260	3268	8	2589
N	3290	3293	3	2595

Specifications of Details for CB5 measurement CB1220



Brackets Carbodyshell
U Type Supports



Brackets Carbodyshell
Channel Assy

DOOR 1 - LHS

	VALUE	ACTUAL
A1	2230 to 2232	2232
A2	2230 to 2232	2232
A3	2230 to 2232	2232
A4	2230 to 2232	2232
B	234 to 236	235
C	234 to 236	235
D	794 to 796	795
E	794 to 796	795

DOOR 2 - LHS

	VALUE	ACTUAL
A1	2230 to 2232	2233
A2	2230 to 2232	2232
A3	2230 to 2232	2232
A4	2230 to 2232	2232
B	234 to 236	235
C	234 to 236	236
D	794 to 796	795
E	794 to 796	794

DOOR 2 - RHS

	VALUE	ACTUAL
A1	2230 to 2232	2232
A2	2230 to 2232	2231
A3	2230 to 2232	2231
A4	2230 to 2232	2232
B	234 to 236	235
C	234 to 236	235
D	794 to 796	796
E	794 to 796	796

DOOR 1 - RHS

	VALUE	ACTUAL
A1	2230 to 2232	2233
A2	2230 to 2232	2232
A3	2230 to 2232	2232
A4	2230 to 2232	2233
B	234 to 236	234
C	234 to 236	235
D	794 to 796	795
E	794 to 796	794


DOOR 2 - RHS

	VALUE	ACTUAL
A1	2230 to 2232	2233
A2	2230 to 2232	2232
A3	2230 to 2232	2232
A4	2230 to 2232	2232
B	234 to 236	234
C	234 to 236	235
D	794 to 796	795
E	794 to 796	795

DOOR 3 - RHS

	VALUE	ACTUAL
A1	2230 to 2232	2234
A2	2230 to 2232	2232
A3	2230 to 2232	2232
A4	2230 to 2232	2234
B	234 to 236	235
C	234 to 236	235
D	794 to 796	795
E	794 to 796	794

Specifications of Details for CBS measurement CB1220




Doors diagonal D1-D2 maximum difference ≤4mm

	#1	#2	#3
D1	2149	2149	2150
D2	2147	2147	2148
D1-D2	2	2	2

Doors Length - 1672 ±3mm

	#1	#2	#3
HIGHER DIMENSION	1671	1671	1672
CENTRAL DIMENSION	1671	1672	1672
LOWER DIMENSION	1671	1672	1672





Doors diagonal D1-D2 maximum difference ≤4mm

	#1	#2	#3
D1	2149	2149	2148
D2	2148	2148	2149
D1-D2	1	1	1

Doors Length - 1672 ±3mm

	#1	#2	#3
HIGHER DIMENSION	1671	1672	1672
CENTRAL DIMENSION	1671	1671	1673
LOWER DIMENSION	1670	1671	1672

	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30226487/2	Rev.	Project: PRASA SI.CB1220.250.V29		
		29			
		Date			
		28/10/2023			
Self Inspection - Final Result					
Is the car good to advance to the next workstation/process? (Approval of Operations Manager and Industrial Quality)		DATE	NAME	SIGNATURE	
HOLD POINT	GO	<small>(if activities are not complete, the missing activities must not impact the next stage!)</small>	08/05/24	Mtk/koos Operations	
		<small>Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party</small>	04/05/24	Industrial Quality	
		<small>There are activities pending that impact/stop the activities of the next process</small> Obs: (To describe problems below)		Operations	
		<small>There are non-conformities impact the quality of the product and there is no corrective action defined yet</small>		Industrial Quality	
In case of "NO GO", describe blocking problems					
In case of "NO GO", the operations manager must define below action plan to ensure "GO":					
Item	Description		Responsible	Due date	Status

Operations

Quality


APPLICABLE FOR TRAINSET 100+ ONLY AS PER BASELINE 10.3.1


SELF INSPECTION SHEET



CONFIDENTIAL INFORMATION

This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.

APPLICATION REFERENCE

MOUNTING	DRAWING	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY ? 	
				TC1	M4	M3	M2	M1	TC2			
<input type="checkbox"/>	DT00000225487	AAD0001278566	CARBODYSHELL M1,M3,M4 ASSEMBLY	CB2230		X	X		X		PRA.CB2230.DT000002 25487.V20	YES
<input type="checkbox"/>												
<input type="checkbox"/>												
REV	DATE	MODIFICATION CONTENT			RESPONSIBLE			NAME		DATE		
0	2018/08/02	GIBELA NEW CREATION			APPROVER			Philippe Marques		2018/08/02		
					CHECKER			Nosizo Pindela		2018/08/02		
					COMPILER			Nosizo Pindela		2018/08/02		
1	30/5/2018	Team leader and Quality Technician to sign Change final signature from PME Manager to Quality manager			APPROVER			Itumeleng Modiba		30/5/2018		
					CHECKER			Nosizo Pindela		30/5/2018		
					REVISED BY			Nosizo Pindela		30/5/2018		
2	2018/05/07	Certain dimensional checks moved to CB1220			APPROVER			Itumeleng Modiba		2018/05/07		
					CHECKER			Nosizo Pindela		2018/05/07		
					REVISED BY			Ramokone Motama		2018/05/07		
5	24/01/2019	As per Baseline 10.2			APPROVER			Itumeleng Modiba		24/01/2019		
					CHECKER			Nosizo Pindela		24/01/2019		
					REVISED BY			Vanessa Ntuli		24/01/2019		
6	13/03/2019	Added Twist and Door Bracket Measurements Remove Door Measurements			APPROVER			Itumeleng Modiba		13/03/2019		
					CHECKER			Nosizo Pindela		13/03/2019		
					REVISED BY			Nosizo Pindela		13/03/2019		
10	23/08/2019	New Baseline 10.2.5			APPROVER			Itumeleng Modiba		23/08/2019		
					CHECKER			Nosizo Pindela		23/08/2019		
					REVISED BY			Nosizo Pindela		23/08/2019		
15	06/08/2020	New Baseline 10.2.6			APPROVER			Timothy Maimela		06/08/2020		
					CHECKER			Bongane Masina				
					REVISED BY			Bongane Masina				
20	19/04/2021	New Baseline change 10.3			APPROVER			Timothy Maimela		19/04/2021		
					CHECKER			Bongane Masina				
					REVISED BY			Bongane Masina				
25	20/02/2022	New Baseline change 10.3.1			APPROVER			Collins Mhombhli		20/02/2022		
					CHECKER			Andani Muthelo				
					REVISED BY			Andani Muthelo				
26	14/06/2022	Update minimum temperature requirement for sealant application			APPROVER			Collins Mhombhli		14/06/2022		
					CHECKER			Andani Muthelo				
					REVISED BY			Andani Muthelo				
27	26/07/2022	Threshold measurements addition			APPROVER			Collins Mhombhli		26/07/2022		
					CHECKER			Andani Muthelo				
					REVISED BY			Andani Muthelo				
28	17/10/2022	Added traceability of sealant application			APPROVER			Collins Mhombhli		17/10/2022		
					CHECKER			Ntokozo Zwane				
					REVISED BY			Amogelang Mohlampe				
29	14/04/2023	Added sealant batch number & welding consumables traceability			APPROVER			Vanessa Ntuli		14/04/2023		
					CHECKER			Ntokozo Zwane				
					REVISED BY			Amogelang Mohlampe				
30	06/11/2023	Added threshold traceability for boiler makers and welders			APPROVER			Ngobeni Tyson		06/11/2023		
					CHECKER			Andani Muthelo				
					REVISED BY			Ntokozo Zwane				
TRAINSET	CAR	OPERATOR NAME & ALPS NO		DATE	SELF INSPECTION NUMBER		PAGES					
226	M1	Zanele 432774		09/05/24	SI.CB2230.256.V29		12					

	CARBODYSHELL M1,M3,M4 ASSEMBLY DT00000225487	Rev. 30	Project: PRASA SI.CB2230.256.V29
		Date 06/11/2023	
Car:	NCR:	Work station: CB2230	



I - Documentation and Instruments Control

I.1 - Documentation Control

Document	Type of car					Revision	Observation	OK	NOK	In work	Signature/Date (Operations)	Signature/Date (Quality)
	M1	M2	M3	M4	TC2							
PRA.CB2230.DT00000225487	X					30		X		N/A	09/05/24	09/05/24

I.2 - Instruments Control


Monitoring and Measuring Instrument Control - Used for Special Process

Instruments	Serial number	Calibration or Verification Validation Date	OK	NOK	Signature/Date (Operations)	Signature/Date (Quality)
Tubular	22713	26/06/24	X		09/05/24	09/05/24
Combination square	GIBOPK	25/07/24	X		09/05/24	09/05/24
Tape measurement	9130072	27/07/24	X		09/05/24	09/05/24

I.3 Consumables




Welding Consumable Control - Used for Special Process

Filler Material	Heat Number	Welding Process	OK	NOK	Signature/Date (Manufacturing)	Signature/Date (Quality)
308LSi	313779	Mig	X		09/05/24	09/05/24

	CARBODYSHELL M1,M3,M4 ASSEMBLY DT00000225487	Rev. 30	Project: PRASA SI.CB2230.256.V29
		Date	
		06/11/2023	

II - Self Inspection - Items to Check

II.1 - Items to check

Item	Picture/Drawing	Description	Acceptance criteria / Record	OK	NO	TO DO	Signature/Date (Operations)	Signature/Date (Quality)
01	N/A	Assembly according to Instruction Engineering nº PRA,CB1230,DT00000225487 Verification of fitment for all brackets.	PRA,CB1230.DT00000225487	X			AR 09/05/24	JP 09/05/24
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality	DTD0000210675	X			AR 09/05/24	JP 09/05/24
03	REFER TO ANNEXURE A	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	X			AR 09/05/24	JP 09/05/24
04		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	X			AR 09/05/24	JP 09/05/24
05		Functionals dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	X			AR 09/05/24	JP 09/05/24
06		Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210658.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658.	X			AR 09/05/24	JP 09/05/24
07	N/A	Before application of sealant record the expiry date and make sure that the room temperature and humidity are within specified values as per Works Instructions Specified: Temperature Min - Max (1) Min-Max 10°C - 35°C Relative humidity Min - Max (1) Min-Max 25% - 60%	Sealant Batch No: B-3497-60314 Exp Date: 06/24 Actuals Temperature: 15°C Humidity: 34%	X			AR 09/05/24	JP 09/05/24
08	N/A	Verification of sealant application on the roof and sidewall finishers.	Sealant must be: -Applied straight and even -Free of gaps,cracks,damage and debris (flashes, dirt, dust) Refer to Annexure B	X			AR 09/05/24	JP 09/05/24
09	N/A	Verification of sealant application in certain regions in the drawing.	AAD0001278566	X			AR 09/05/24	JP 09/05/24



CARBODYSHELL M1,M3,M4 ASSEMBLY
DT00000225487

Rev.

30

Project: PRASA


Date

06/11/2023

SI.CB2230.256.V29

II - Self Inspection - Items to Check

AREA 1



END 2 SEALANT

OPERATOR
(Name & sign):

Bortumelo



OPERATOR
(Name & sign):

Bortumelo

OPERATOR
(Name & sign):

Bortumelo

AREA 2 (VIEW C)



Area D,E,F,G,H,I

Operator (Name & sign):

^{LHS} D,E,F,G,H,I / ^{RHS} D,E,F,G,H,I

Operator (Name & sign):

Buhle Buhle

Operator (Name & sign):

Lerato Lerato


Operator (Name & sign):

Operator (Name & sign):

Operator (Name & sign):


Specifications of Details for CBS measurement CB1230

Flatness side left and right maximum of 2mm in the valley to peak measured in 900mm. Recod the maximum and minimum value found and indicate the corresponding region.



Specifications of Details for CBS measurement CB1230

Specified Camber for car out of jig is 18mm(-0mm + 2mm)




MEASURED CAMBER VALUES

RIGHT u1 20
LEFT 'a1 20

Specifications of Details for CBS measurement CB1230

Twist measured in transversal and longitudinal = Maximum 3mm. Measure twist on air spring plates (LHS and RHS), both End 1 and End 2 following twist measurement document.




TWIST FOUND ON END 1

TRANVERSE
LONGITUDINAL


TWIST FOUND ON END 2

TRANVERSE
LONGITUDINAL


Specifications of Details for CBS measurement CB1230



Detail C




Specifications of Details for CBS measurement CB1230



2589 to 2595mm

A	2592
B	2593
C	2594
D	2595
E	2594
F	2596
G	2594
H	2593
I	2592
J	2590
K	2591
L	2592
M	2593
N	2590
O	2593
P	2592



Threshold verification

Nominal value :38

Door 1		Door 2		Door 3	
L	R	L	R	L	R
38	39	38	39	38	39
Door 4		Door 5		Door 6	
L	R	L	R	L	R
39	38	38	38	39	39

BOILER MAKER:

Mafunisa B. mafunisa


WELDER:

Mafunisa Mafunisa


Dye penetrant test

Dye-penetration test to be performed by quality personnel





[illegible]

Item	Picture/Drawing	Description	Criteria /Record	OK	NOK	Rework	Signature/Date {Operations}	Signature/Date (Quality)
01	N/A	To complete REX	Refer to REX. New defects must be added on the REX					

	CARBODYSHELL M1,M3,M4 ASSEMBLY DT00000225487	Rev. 30	Project: PRASA SI.CB2230.256.V29
		Date	
		06/11/2023	

Self Inspection - Final Result

Is the car good to advance to the next workstation/process? (Approval of Operations and Industrial Quality)				DATE	NAME	SIGNATURE	
HOLD POINT		GO	(If activities are not complete, the missing activities must not impact the next stage!)	09/05/24	Zende Operations		
			Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.)	09/05/24	Ntkerw Industrial Quality		
		NO GO	There are activities pending that impact/stop the activities of the next process Obs: (To describe problems below)			Operations	
			There are non-conformities impact the quality of the product and there is no corrective action defined yet)			Industrial Quality	

In case of "NO GO", describe blocking problems

In case of "NO GO", the operations manager must define below action plan to ensure "GO":					
Item	Description		Responsible	Due date	Status

Operations

Quality

