

GIBELA

PRASA PROJECT



APPLICABLE FOR TRAINSET 100+ ONLY AS PER BASELINE 10.3.1

SELF INSPECTION SHEET


CONFIDENTIAL INFORMATION

This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.

APPLICATION REFERENCE

MOUNTING	DRAWING	DESCRIPTION	STATION	CAR TYPE							WORK INSTRUCTION	SAFETY ? 
				TC1	M4	M1	M2	M3	TC2			
DTR30223319/3	AAD0001241033	Carshell Assembly TC	CB2210	x							PRA.CB2210.DTR30223319/3.V25	YES

REV	DATE	MODIFICATION CONTENT	RESPONSIBLE	NAME	DATE
0	09/04/2018	GIBELA NEW CREATION	APPROVER	Itumeleng Modiba	09/04/2018
			CHECKER	Nosizo Pindela	09/04/2018
			COMPILER	Thanyani Mathegu	06/04/2018
1	2018/05/18	Team leader and Quality Technician to sign final signature from PME Manager to Quality manager Change	APPROVER	Itumeleng Modiba	2018/05/18
			CHECKER	Nosizo Pindela	2018/05/18
			REVISED BY	Ramokone Motama	2018/05/18
2	2018/06/18	MODIFICATION CONTENT	APPROVER	Itumeleng Modiba	2018/06/18
			CHECKER	Nosizo Pindela	2018/06/18
			REVISED BY	Ramokone Motama	2018/06/18
3	2018/12/12	Additional checkpoints	APPROVER	Itumeleng Modiba	2018/12/12
			CHECKER	Nosizo Pindela	2018/12/12
			REVISED BY	Ramokone Motama	2018/12/12
5	22/01/2019	As per Baseline 10.2	APPROVER	Itumeleng Modiba	22/01/2019
			CHECKER	Nosizo Pindela	22/01/2019
			REVISED BY	Vanessa Ntuli	22/01/2019
6	2019/11/03	Record D1 and D2 on Self - Inspection	APPROVER	Itumeleng Modiba	2019/11/03
			CHECKER	Nosizo Pindela	2019/11/03
			REVISED BY	Nosizo Pindela	2019/11/03
10	21/08/2019	New Baseline 10.2.5	APPROVER	Itumeleng Modiba	21/08/2019
			CHECKER	Nosizo Pindela	21/08/2019
			REVISED BY	Nosizo Pindela	21/08/2019
15	06/08/2020	New Baseline 10.2.6	APPROVER	Timothy Maimela	06/08/2020
			CHECKER	Bongane Masina	
			REVISED BY	Bongane Masina	
20	19/04/2020	New Baseline change 10.3	APPROVER	Timothy Maimela	19/04/2021
			CHECKER	Bongane Masina	
			REVISED BY	Bongane Masina	
21	17/08/2021	ADDED DIMENSIONS BEFORE WELDING	APPROVER	Mbhombi Collins	17/08/2021
			CHECKER	Mpho Mulaudzi	
			REVISED BY	Mpho Mulaudzi	
25	21/02/2022	New Baseline change 10.3.1	APPROVER	Mbhombi Collins	21/02/2022
			CHECKER	Andani Muthelo	
			REVISED BY	Andani Muthelo	
26	14/04/2023	Addition of welding consumable traceability	APPROVER	Ntuli Vanessa	14/04/2023
			CHECKER	Mohlame Amogelang	
			REVISED BY	Mohlame Amogelang	
27	27/07/2023	Added verification of loaded parts	APPROVER	Ngobeni Tyson	27/07/2023
			CHECKER	Mathapo Kelebone	
			REVISED BY	Mohlame Amogelang	
28	07/11/2023	Addition of welding traceability	APPROVER	Ngobeni Tyson	07/11/2023
			CHECKER	Andani Muthelo	
			REVISED BY	Ntokozo Zwane	
TRAINSET	CAR	OPERATOR NAME & ALPS NUMBER	DATE	SELF INSPECTION NUMBER	PAGES
226	TC2	LAWRENCE 482999	08/05/24	SI.CB2210.322.V28	16

	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRASA SI.CB2210.322.V28
		Date- 07/11/2023	


Car: TC1 & TC2

NCR:

Work station: CB2210



Safety Related



I - Documentation and Instruments

I.1 - Documentation Control

Document	Type of car						Revision	Observation	OK		Signature/Date (Manufacturing)	Signature/Date (Quality)
	TC	M1	M2	M3	M4	M5						
DTR30223319/3						✓	V28		✓		N/A	08/05/24

I.2 - Instruments Control


















Monitoring and Measuring Instrument Control - Used for Special Process


Instruments	Validation	Calibration or Verification Validation Date	OK		Signature/Date (Manufacturing)	Signature/Date (Quality)
LAZER TAPE	125425921	01/03/2024	✓		08/05	
30 M TAPE	GIBTP 0049	24/11/2023	✓		08/05	
TUBULAR	32823-3	15/03/2024	✓		08/05	08/05/24

1.3 Consumables

Welding Consumable Control - Used for Special Process


Filler Material	Heat Number	Welding Process	OK		Signature/Date (Manufacturing)	Signature/Date (Quality)
ER 308 LSI	314018-74097	MIG	✓		08/05	
ER 308 L	299687-70322	TIG	✓		08/05	
ER 304 LSI	316283-73957	MIG	✓		08/05	08/05/24

		DTR30223319/3 Carshell Assembly TC		Rev. V28		Project: PRASA	
				Date- 07/11/2023		SI.CB2210.322.V28	
Item	Picture/Drawing	Description	Acceptance criteria / Record	OK		Signature/Date (Manufacturing)	Signature/Date (Quality)
01	N/A	Verification of correct parts loaded (Sidewalls,Endframes,Roof and Underframe)	DT00000284980	✓		 08/05/24	 08/05/24
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality.	DTD0000210675	✓		 08/05/24	 08/05/24
03		Functional dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	✓		 08/05/24	 08/05/24
04	REFER TO ANNEXURE A	Spot Welding inspected and approved according procedure	IND-SAL-WMS-016 e DTD0000210675	✓		 08/05/24	 08/05/24
05	REFER TO ANNEXURE B	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	✓		 08/05/24	 08/05/24
06		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	✓		 08/05/24	 08/05/24
07	N/A	Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658	✓		 08/05/24	 08/05/24

	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRASA
		Date- 07/11/2023	SI.CB2210.322.V28

Welder traceability

Roof ring welds




<div style="border-bottom: 1px solid black; width: 100px; margin: 0 auto;">LHS</div>	
Boiler maker (Name & Sign): <u><i>[Signature]</i></u>	Welder (Name & Sign): _____
<div style="border-bottom: 1px solid black; width: 100px; margin: 0 auto;">RHS</div>	
Boiler maker (Name & Sign): _____	Welder (Name & Sign): _____

END 1

<div style="border-bottom: 1px solid black; width: 100px; margin: 0 auto;">LHS</div>	
Boiler maker (Name & Sign): <u><i>[Signature]</i></u>	Welder (Name & Sign): _____
<div style="border-bottom: 1px solid black; width: 100px; margin: 0 auto;">RHS</div>	
Boiler maker (Name & Sign): _____	Welder (Name & Sign): _____

END 2






LHS

Boiler maker (Name & Sign): _____ Welder (Name & Sign): <u><i>Gifb [Signature]</i></u>

RHS

Boiler maker (Name & Sign): _____ Welder (Name & Sign): <u><i>Gifb [Signature]</i></u>


	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRASA SI.CB2210.322.V28
		Date- 07/11/2023	




END 2


Boiler maker (Name & Sign): _____


Welder (Name & Sign): _____



FEDOLI

Operator: 

	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRASA SI.CB2210.322.V28
		Date- 07/11/2023	
Specifications of Details for CBS measurement			



Fill in the gap foundon each jig pillars / chair and underframe should be 0mm.

After Loading Underframe and Clamping.

	1	2	3	4	5	6	7	8	9	10	11	12
Left Hand Side												
Right Hand Side												

Signature Operations: *[Signature]* Date: *08/05/24*

After Welding.

	1	2	3	4	5	6	7	8	9	10	11	12
Left Hand Side												
Right Hand Side												

Signature Industrial Quality: _____ Date: _____





DTR30223319/3 Carshell Assembly TC

Rev.
V28
Date-
07/11/2023

Project: PRASA
SI.CB2210.322.V28


Specifications of Details for CBS measurement




Measurement positions on roof rail and sidewall omega corner.



Measurement positions on sidewall and side sill corner.




Reinforcement area measurement positions on roof reinforcement area.

	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRASA SI.CB2210.322.V28
		Date- 07/11/2023	


Specifications of Details for CBS measurement

BEFORE WELDING




PME: The difference in Height values measured on the LHS and RHS should be $\leq 2\text{MM}$ on each point.

	Record D1 values	Record D2 values	D1-D2 $\leq 5\text{mm}$	2399 to 2409	2399 to 2409 (RHS)	LHS-RHS ≤ 2
A	3267	3268	1	2404	2405	1
B	3268	3268	0	2404	2404	0
C	3265	3265	0	2405	2406	1
D	3267	3267	0	2404	2404	0
E	3265	3266	1	2406	2406	0
F	3266	3266	0	2404	2405	1
G	3267	3267	0	2405	2405	0
H	3266	3266	0	2404	2404	0
I	3266	3268	2	2405	2406	1
J	3267	3268	1	2405	2405	0
K	3267	3266	1	2404	2404	0
L	3266	3267	1	2405	2404	1
M	3267	3267	0	2404	2404	0


	DTR30223319/3 Carshell Assembly TC	Rev. V28 Date- 07/11/2023	Project: PRASA SI.CB2210.322.V28
Specifications of Details for CBS measurement			

AFTER WELDING




PME: The difference in Height values measured on the LHS and RHS should be $\leq 2\text{MM}$ on each point.

	Record D1 values	Record D2 values	D1-D2 $\leq 5\text{mm}$	2399 to 2409	2399 to 2409 (RHS)	LHS-RHS ≤ 2
A	3267	3268	1	2404	2405	1
B	3292	3293	1	2404	2404	0
C	3292	3292	0	2405	2406	1
D	3267	3267	0	2404	2404	0
E	3265	3266	1	2406	2406	0
F	3294	3293	1	2404	2405	1
G	3293	3293	0	2405	2405	0
H	3266	3266	0	2404	2404	0
I	3266	3268	2	2405	2406	1
J	3294	3293	1	2405	2405	0
K	3292	3292	0	2404	2404	0
L	3266	3267	1	2405	2404	1
M	3292	3292	0	2404	2404	0

	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRASA SI.CB2210.322.V28
		Date- 07/11/2023	

CBS measurement

BEFORE WELDING



2270 to 2276

2268 a 2274

A 2271

B 2271

C 2270

D 2273

E 2274

F 2274

G 2273

H 2270


I 2275

J 2276

K 2271


L 2270

M 2272




Do not consider reinforcement (Take measurements top area of zee profile

2265 to 2271




2265 to 2271




Detail D
Considering the reinforcement plate

Specifications of Details for CBS measurement


AFTER WELDING




	2265 to 2271	2270 to 2276
A	N/A	2271
B	2267	N/A
C	2266	N/A
D	N/A	2273
E	N/A	2274
F	2270	N/A
G	2269	N/A
H	N/A	2270
I	N/A	2275
J	2270	N/A
K	2267	N/A
L	N/A	2270
M	2268	N/A



Do not consider reinforcement (Take measurements top area of zee profile)



Take measurement close to radius (considering reinforcement)




DETAIL G

Considering reinforcement plate

Specifications of Details for CBS measurement

Endframe 2



1100 ± 1 mm

DIAGONAL DIFFERENCE D1-D2 ≤ 3mm

Upper Distance

1380

D1

2415

Central Distance

1381

D2


2415

Lower Distance

1380

D1-D2


0



DTR30223319/3 Carshell Assembly TC

Rev.
V28
Date-
07/11/2023Project: PRASA
SI.CB2210.322.V28

Specifications of Details for CBS measurement




LEFT SIDE		
	SPECIFICATION SIZE	ACTUAL SIZE
1A	18870 $\begin{matrix} +10.5 \\ -4.5 \end{matrix}$	18872




RIGHT SIDE		
	SPECIFICATION SIZE	ACTUAL SIZE
1A	18870 $\begin{matrix} +10.5 \\ -4.5 \end{matrix}$	18872

Dye penetrant test

Dye-penetration test to be performed by quality personnel




		DTR30223319/3 Carshell Assembly TC		Rev. V28	Project: PRASA		
				Date- 07/11/2023	SI.CB2210.322.V28		
Item	Description of the Issue				OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
II.2 - Check List REX							
Check List Items							
Item	Picture/Drawing	Description	Criteria /Record	OK		Signature/Date (Manufacturing)	Signature/Date (Quality)
01	N/A	To complete REX	Refer to REX. Now defects must be added on the REX				



		DTR30223319/3 Carshell Assembly TC		Rev. V28	Project: PRASA SI.CB2210.322.V28	
				Date- 07/11/2023		
Self Inspection - Final Result						
Is the car good to advance to the next workstation/process? (Approval of Operations and Industrial Quality)				DATE	NAME	SIGNATURE
HOLD POINT	GO	If activities are not complete, the missing activities must not impact the next stage!	08/05/20	Lawrence		
		Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.	08/05/24	Richmond		
	NO GO	There are activities pending that impact/stop the activities of the next process Obs: (To describe problems below)				
		There are non-conformities impact the quality of the product and there is no corrective action defined yet.				
In case of "NO GO", describe blocking problems						
In case of "NO GO", the operations manager must define below action plan to ensure "GO":						
Item	Description	Action	Responsible	Due date	Status	


Operations

Quality

	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRASA SI.CB2210.322.V28
		Date- 07/11/2023	

ANNEXURE A: Spot Welding Quality Acceptance Standard




	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA SI.CB2220.323.V29
		Date-	
		28/10/2023	

Carro Car:	TC1, TC2	NCR:	Work station:	CB2220
---------------	----------	------	---------------	--------



Safety Related



I - Documentation and Instruments

I.1 - Documentation Control

Document	Type of car						Revision	Observation	OK	N/A	Signature/Date (Manufacturing)	Signature/Date (Quality)
	TC1	M1	M2	M3	M4	TC2						
DTR30223319/2						✓			✓		N/A	09/05/24

I.2 - Instruments Control




















Monitoring and Measuring Instrument Control - Used for Special Process






Instruments	Validation	Calibration or Verification Validation Date	OK	N/A	Signature/Date (Manufacturing)	Signature/Date (Quality)
Tubular	3283-2	15/03/2025	✓		Murder	09/05/24
Measuring tape	GIBELH28	2025/04/17	✓		Murder	09/05/24

1.3 Consumables

Welding Consumable Control - Used for Special Process

Filler Material	Heat Number	Welding Process	OK	N/A	Signature/Date (Manufacturing)	Signature/Date (Quality)
308 1.0mm	373773	MIG	✓		Murder	09/05/24

		DTR30223319/2 Carshell Assembly TC		Rev. 29 Date- 28/10/2023	Project: PRASA SI.CB2220.323.V29						
II - Control Activities of Production											
II.1 - Items to check											
Item	Picture/Drawing	Description	Acceptance criteria / Record	OK		Signature/Date (Manufacturing)	Signature/Date (Quality)				
01	N/A	Assembly according to Instruction Engineering n° PRA.CB2220.DTR30225407/2 Verification of fitment for all reinforcement brackets.	DTR30223319/2	✓		 09/05/24	 09/05/24				
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality.	DTD0000210675	✓		 09/05/24	 09/05/24				
03	REFER TO ANNEXURE A	Spot Welding inspected and approved according procedure	IND-SAL-WMS-016 e DTD0000210675	✓		 09/05/24	 09/05/24				
04	REFER TO ANNEXURE B	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	✓		 09/05/24	 09/05/24				
05		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	✓		 09/05/24	 09/05/24				
06	N/A	Functionals dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	✓		 09/05/24	 09/05/24				
07		Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210658.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658	✓		 09/05/24	 09/05/24				
08	N/A	<p>Before application of sealant record the expiry date and make sure that the room temperature and humidity are within specified values as per Works Instructions</p> <p>Specified:</p> <table border="1"> <tr> <td>Temperature Min - Max (°C)</td> <td>10°C - 35°C</td> </tr> <tr> <td>Relative humidity Min - Max (%)</td> <td>25% - 60%</td> </tr> </table>	Temperature Min - Max (°C)	10°C - 35°C	Relative humidity Min - Max (%)	25% - 60%	<p>Sealant Batch No: <u>102 1003</u> Exp Date: <u>09/06/24</u></p> <p>Actuals</p> <p>Temperature: <u>25°C</u> Humidity: <u>45%</u></p>	✓		 09/05/24	 09/05/24
Temperature Min - Max (°C)	10°C - 35°C										
Relative humidity Min - Max (%)	25% - 60%										

		DTR30223319/2 Carshell Assembly TC		Rev. 29	Project: PRASA			
				Date- 28/10/2023	SI.CB2220.323.V29			
09	NA	Verification of sealant application in certain regions in the drawing.	AAD0001241033	✓			 09/05/24	 09/05/24
10	NA	Verification of sealant application on the roof and sidewall finishers	Sealant must be: -Applied straight and even (1.5mm) -Free of gaps, cracks, damage and debris (flashes, dirt, dust) Refer to Annexure B	✓			 09/05/24	 09/05/24



DTR30223319/2 Carshell Assembly TC

Rev.
29

Project: PRASA

Date-

SI.CB2220.323.V29



END 1
SEALANT


OPERATOR
(Name & sign):



Pascilla

OPERATOR
(Name & sign):







Pascilla





	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA SI.CB2220.323.V29
		Date- 28/10/2023	



REINFORCEMENT WELDING

AREA	LHS	RHS
A	Operator (Name&sign): <u>LINDO</u> 	<u>LINDO</u> 
B	Operator (Name&sign): <u>LINDO</u> 	<u>LINDO</u> 
C	Operator (Name&sign): <u>Johny P...</u>	<u>Johny P...</u>
D	Operator (Name&sign): <u>MMATBUEICO</u>	<u>MMATBUEICO</u> 
E	Operator (Name&sign): <u>MMATBUEICO</u>	<u>MMATBUEICO</u> 

	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA SI.CB2220.323.V29
		Date- 28/10/2023	



BRACKETING

INSTALLATION

C-RAILS: Operator: Tebelo

Operator: _____

DOOR MECHANISMS: Operator: Leah

Operator: _____

TAPPING PADS: Operator: Priscilla

Operator: _____

INSTALLATION & VERIFICATION

SEAT & LUGGAGE BRACKETS: Operator: Mmashu

Operator: _____

SEAT BRACKETS VERIFICATION: Operator: Thulani

Operator: _____

WELDING

AREA END 1

LHS

A (Seat brackets) : Operator (Name&sign): LINDO

(C-rails, Luggage and earth bushes) : Operator (Name&sign): S. A. A. A.

B (Seat brackets) : Operator (Name&sign): Mmashu

(C-rails, Luggage and earth bushes) : Operator (Name&sign): Mmashu

C (Seat brackets) : Operator (Name&sign): Thulani

(C-rails, Luggage and earth bushes) : Operator (Name&sign): Mmashu

D (Seat brackets) : Operator (Name&sign): Sibing

(C-rails, Luggage and earth bushes) : Operator (Name&sign): Sibing

RHS

LINDO

S. A. A. A.

Mmashu


Mmashu

Thulani


Mmashu

THULANI

THULANI

	DTR30223319/2 Carsheli Assembly TC	Rev. 29	Project: PRASA SI.CB2220.323.V29
		Date-	
		28/10/2023	

ENDS

END 2 TAPPING PADS WELDING: Operator (Name&sign): THULANI 



DTR30223319/2 Carshell Assembly TC


Rev.
29

Project: PRASA

Date-
28/10/2023

SI.CB2220.323.V29

TC BRACKET INSTALLATION



QUANTITIES (TC)

RHS

	SECTION	QUANTITY	OK	NOK
C-RAILS	A	4	✓	
	B	4	✓	
	C	8	✓	
	D	12	✓	
SEAT BRACKETS	A	0	✓	
	B	21	✓	
	C	21	✓	
	D	13	✓	
EARTH BUSH	A	1	✓	
	B	4	✓	
	C	5	✓	
	D	4	✓	

ROOF ENDS:

CRAILS 2 OFF END 2
EARTH BUSH 4 OFF END 2VERIFICATION BY: Tetelo

LHS

	SECTION	QUANTITY	OK	NOK
C-RAILS	A	4	✓	
	B	8	✓	
	C	4	✓	
	D	6	✓	
SEAT BRACKETS	A	0	✓	
	B	21	✓	
	C	21	✓	
	D	13	✓	
EARTH BUSH	A	1	✓	
	B	4	✓	
	C	4	✓	
	D	2	✓	

ROOF ENDS:

CRAILS 2 OFF END 2
EARTH BUSH 4 OFF END 2VERIFICATION BY: Tetelo




DTR30223319/2 Carshell Assembly TC

Rev.
29

Date-
28/10/2023


Project: PRASA

SI.CB2220.323.V29




Take measurement close to radius


①




Measurement positions on roof rail and sidewall omega corner.



Reinforcement area measurement positions on roof reinforcement area.



Measurement positions on sidewall and side sill corner.



Take measurement close to radius



DTR30223319/2 Carshell Assembly TC


Rev.
29

Project: PRASA


Date-

28/10/2023




SI.CB2220.323.V29



Take measurement close to
radius



Detail C



Detail D (1:1)



DTR30223319/2 Carshell Assembly TC


Rev.
29

Project: PRASA

Date-

28/10/2023

SI.CB2220.323.V29

**BEFORE WELDING**

	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2589 to 2595
A	3267	3265	2	
B	3297	3296	1	
C	3299	3300	1	
D	3267	3266	1	
E	3265	3267	2	
F	3300	3297	3	
G	3298	3296	2	
H	3269	3267	2	
I	3266	3268	2	
J	3297	3299	2	
K	3298	3296	2	
L	3265	3267	2	
M	3295	3297	2	



DTR30223319/2 Carshell Assembly TC


Rev.
29

Project: PRASA

Date-


SI.CB2220.323.V29



28/10/2023



AFTER WELDING

	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2589 to 2595
A	3268	3266	2	2590
B	3299	3297	2	2591
C	3297	3300	3	2592
D	3266	3268	2	2591
E	3267	3266	1	2592
F	3295	3296	1	2593
G	3294	3296	2	2594
H	3268	3269	1	2592
I	3265	3266	1	2593
J	3299	3298	1	2592
K	3296	3297	1	2593
L	3266	3267	1	2592
M	3297	3298	1	2593

	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA SI.CB2220.323.V29
		Date-	
		28/10/2023	
Specifications of Details for CBS measurement			



DOOR 1 - LHS		
	VALUE	ACTUAL
A1	2230 to 2232	2233
A2	2230 to 2232	2232
A3	2230 to 2232	2232
A4	2230 to 2232	2233
B	234 to 236	235
C	234 to 236	235
D	794 to 796	795
E	794 to 796	795


DOOR 2 - LHS		
	VALUE	ACTUAL
A1	2230 to 2232	2232
A2	2230 to 2232	2232
A3	2230 to 2232	2232
A4	2230 to 2232	2232
B	234 to 236	235
C	234 to 236	235
D	794 to 796	796
E	794 to 796	794

DOOR 3 - LHS		
	VALUE	ACTUAL
A1	2230 to 2232	2234
A2	2230 to 2232	2233
A3	2230 to 2232	2233
A4	2230 to 2232	2233
B	234 to 236	235
C	234 to 236	234
D	794 to 796	796
E	794 to 796	795

DOOR 1 - RHS		
	VALUE	ACTUAL
A1	2230 to 2232	2232
A2	2230 to 2232	2232
A3	2230 to 2232	2232
A4	2230 to 2232	2232
B	234 to 236	235
C	234 to 236	235
D	794 to 796	795
E	794 to 796	794

DOOR 2 - RHS		
	VALUE	ACTUAL
A1	2230 to 2232	2233
A2	2230 to 2232	2232
A3	2230 to 2232	2232
A4	2230 to 2232	2233
B	234 to 236	235
C	234 to 236	234
D	794 to 796	796
E	794 to 796	795

DOOR 3 - RHS		
	VALUE	ACTUAL
A1	2230 to 2232	2232
A2	2230 to 2232	2232
A3	2230 to 2232	2232
A4	2230 to 2232	2232
B	234 to 236	234
C	234 to 236	235
D	794 to 796	795
E	794 to 796	796



DTR30223319/2 Carshell Assembly TC

Rev.
29

Project: PRASA


Date-

SI.CB2220.323.V29

28/10/2023

Specifications of Details for CBS measurement

End #2



End #1


Doors diagonal D1-D2 maximum difference ≤4mm

	#1	#2	#3
D1	2749	2780	2749
D2	2747	2767	2748
D1-D2	2	3	1

Doors length - 1672 ±3mm

	#1	#2	#3
HIGHER DIMENSION	1671	1671	1670
CENTRAL DIMENSION	1672	1671	1670
LOWER DIMENSION	1672	1671	1671

End #1



LEFT SIDE


End #2

Diagonal da montac - diferença D1-D2 ≤4mm

	#1	#2	#3
D1	2750	2748	2750
D2	2744	2747	2748
D1-D2	1	1	2

Vão de Portas - 1672 ±3mm

	#1	#2	#3
HIGHER DIMENSION	1672	1673	1673
CENTRAL DIMENSION	1673	1672	1673
LOWER DIMENSION	1673	1672	1672

	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA
		Date- 28/10/2023	

Specifications of Details for CBS measurement

Dye penetrant test

Dye-penetration test to be performed by quality personnel






Item	Description of the issue	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)

II.2 - Check List REX


Check List Items

Item	Picture/Drawing	Description	Criteria /Record	OK	Not OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
01	N/A	To complete REX	Refer to REX. New defects must be added on the REX				



	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA		
		Date-	SI.CB2220.323.V29		
		28/10/2023			
Self Inspection - Final Result					
Is the car good to advance to the next workstation/process? (Approval of Operations and Industrial Quality)		DATE	NAME	SIGNATURE	
HOLD POINT	GO	If activities are not complete, the missing activities must not impact the next stage!	09/05/24	Mashudu	
		Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.)	09/05/24	Mathayo Kelebone	
	NO GO	There are activities pending that impact/stop the activities of the next process Obs: (To describe problems below)			
		There are non-conformities impact the quality of the product and there is no corrective action defined yet)			
In case of "NO GO", describe blocking problems					
In case of "NO GO", the operations manager must define below action plan to ensure "GO":					
Item	Description	Action	Responsible	Due date	Status

Operations

Quality

	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA SI.CB2220.323.V29
		Date-	
		28/10/2023	

ANNEXURE A: Spot Welding Quality Acceptance Standard



GIBELA

PRASA PROJECT

APPLICABLE FOR TRAINSET 100+ ONLY AS PER BASELINE 10.3.1

SELF INSPECTION SHEET

CONFIDENTIAL INFORMATION

This document and the information contemplated therein have to be considered as Confidential information pursuant to the provisions of Clause 25 of the MSA, and treated as such.

APPLICATION REFERENCE

MOUNTING	DRAWING	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY ?
				TCA	H4	M1	M2	M3	YCA		
DT00000223319	AAD0001238963	DT00000223319 Carshell Assembly TC	CB2230	X					X	PRA.CB2230.DT000001 223319.V20	YES

REV	DATE	MODIFICATION CONTENT	RESPONSIBLE	NAME	DATE
0	06/04/2018	GIBELA NEW CREATION	APPROVER	Itumeleng Modiba	09/04/2018
			CHECKER	Nosizo Pindela	09/04/2018
			COMPILER	Thanyani Mathegu	06/04/2018
1	30/5/2018	Team leader and Quality Technician to sign Change final signature from PME Manager to Quality manager	APPROVER	Itumeleng Modiba	30/5/2018
			CHECKER	Nosizo Pindela	30/5/2018
			REVISED BY	Nosizo Pindela	30/5/2018
2	05/07/2018	Certain dimensional checks moved to CB1220	APPROVER	Itumeleng Modiba	05/07/2018
			CHECKER	Nosizo Pindela	05/07/2018
			COMPILER	Ramokone Motama	05/07/2018
5	24/01/2019	As per Baseline 10.2	APPROVER	Itumeleng Modiba	24/01/2019
			CHECKER	Nosizo Pindela	24/01/2019
			REVISED BY	Vanessa Ntuli	24/01/2019
6	13/03/2019	Added Twist and Door Bracket Measurements Remove Door Measurements	APPROVER	Itumeleng Modiba	13/03/2019
			CHECKER	Nosizo Pindela	13/03/2019
			COMPILER	Nosizo Pindela	13/03/2019
7	17/09/2019	Added Cab Fire Barrier Flatness Measurements	APPROVER	Itumeleng Modiba	17/09/2019
			CHECKER	Nosizo Pindela	17/09/2019
			COMPILER	Nosizo Pindela	17/09/2019
10	20/09/2019	New Baseline 10.2.5	APPROVER	Itumeleng Modiba	20/09/2019
			CHECKER	Nosizo Pindela	20/09/2019
			COMPILER	Nosizo Pindela	20/09/2019
15	28/01/2021	New Baseline 10.2.6	APPROVER	Timothy Maimela	28/01/2021
			CHECKER	Bongane Masina	28/01/2021
			COMPILER	Bongane Masina	28/01/2021
20	19/04/2021	New Baseline change 10.3	APPROVER	Timothy Maimela	19/04/2021
			CHECKER	Bongane Masina	19/04/2021
			COMPILER	Bongane Masina	19/04/2021
25	20/04/2022	New Baseline change 10.3.1	APPROVER	Collins Mhombhi	20/02/2022
			CHECKER	Andani Muthelo	20/02/2022
			COMPILER	Andani Muthelo	20/02/2022
26	14/06/2022	Update minimum temperature requirement for sealant application	APPROVER	Collins Mhombhi	14/06/2022
			CHECKER	Andani Muthelo	
			COMPILER	Andani Muthelo	
27	27/07/2022	Threshold measurements addition	APPROVER	Collins Mhombhi	26/07/2022
			CHECKER	Andani Muthelo	
			COMPILER	Andani Muthelo	
28	19/10/2022	Addition of traceability for sealant application	APPROVER	Collins Mhombhi	19/10/2022
			CHECKER	Ntokozi Zwane	
			COMPILER	Amogelang Mochlampe	
29	14/04/2023	Added sealant batch number & welding consumables traceability	APPROVER	Vanessa Ntuli	14/04/2023
			CHECKER	Ntokozi Zwane	
			COMPILER	Amogelang Mochlampe	
TRAINSET	CAR	OPERATOR NAME & ALPS NUMBER	DATE	SELF INSPECTION NUMBER	PAGES
226	Tc2	Shine 426955	13/05/24	SI.CB2230.324.V29	12



DT00000223319 Carshell Assembly TC

Rev.

29

Date-

14/04/2023

Project: PRASA

SI.CB2230.324.V29

Carro

Car:


NCR:

Work station:

CB2230



Safety Related



I - Documentation and Instruments

I.1 - Documentation Control

Document	Type of car						Revision	Observation	OK	NOK	Remarks	Signature/Date (Operations)	Signature/Date (Quality)
	TC1	M1	M2	M3	M4	TC2							
DT00000223319						X	29		OK		N/A	13/05/24	13/05/24

I.2 - Instruments Control

Monitoring and Measuring Instrument Control - Used for Special Process

Instruments	Validation	Calibration or Verification Validation Date	OK	NOK	Signature/Date (Operations)	Signature/Date (Quality)
Tubular	22713	26/06/24	OK		13/05/24	13/05/24
Measuring Tape	GIB 0794	25/04/24	OK		13/05/24	13/05/24
Combination Square	GIB 0072	27/07/24	OK		13/05/24	13/05/24















1.3 Consumables

Welding Consumable Control - Used for Special Process


Filler Material	Heat Number	Welding Process	OK	NOK	Signature/Date (Manufacturing)	Signature/Date (Quality)
ER 308 L SI	314018	Mig welding	OK		13/05/24	13/05/24
ER 308 L	227704	Tig welding	OK		13/05/24	13/05/24

II - Control Activities of Production

II.1 - Items to check


Item	Picture/Drawing	Description	Acceptance criteria / Record	OK	Not OK	Signature/Date (Operations)	Signature/Date (Quality)
01	N/A	Assembly according to Instruction Engineering nº DT00000223319	DT00000223319	OK		 13/05/24	 13/05/24
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality.	DTD0000210675	OK		 13/05/24	 13/05/24
03	REFER TO ANNEXURE A	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 DTD0000210675	OK		 13/05/24	 13/05/24
04	N/A	Functionals dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	OK		 13/05/24	 13/05/24
05	N/A	Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210658.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658	OK		 13/05/24	 13/05/24
06	N/A	Before application of sealant record the expiry date and make sure that the room temperature and humidity are within specified values as per Works Instructions Specified: <div> <div>Temperature Min - Max (1)</div> <div>Min-Max</div> <div>10°C - 35°C</div> </div> <div> <div>Relative humidity Min - Max (1)</div> <div>Min-Max</div> <div>25% - 80%</div> </div>	Sealant Batch No: <u>ISR 70-03</u> Exp Date: <u> </u> / <u>06</u> / <u>24</u> Actuals Temperature: <u>29°C</u> Humidity: <u>51%</u>	OK		 13/05/24	 13/05/24
07	N/A	Verification of sealant application in regions of roof and sideframe finishers.	Sealant must be: -Applied straight and even (1.5mm) -Free of gaps, cracks, damage and debris (flashes, dirt, dust) Refer to Annexure B	OK		 13/05/24	 13/05/24

VIEW A



END 1 SEALANT

OPERATOR
(Name & sign):

Siwle 

OPERATOR
(Name & sign):


Tshenolo
Siwle 

END 2 SEALANT (VIEW C)



OPERATOR
(Name & sign):

LEROY 

OPERATOR
(Name & sign):

LEROY 

OPERATOR
(Name & sign):

LEROY 



G

D

E

H

I



F

Area D,E,F,G,H,I


Operator(Name & sign):

LHS
D,E,F,G,H,I

RHS
D,E,F,G


Operator (Name & sign):

Siwle

LEROY 

Operator (Name & sign):



Buhle 

Operator (Name & sign):

Tshenolo


(H I)

Operator (Name & sign):

Tshenolo


Siwle

Operator (Name & sign):




Specifications of Details for CBS measurement CB2230

Flatness side left and right maximum of 2mm in the valley to peak measured in 900mm.
Record the maximum and minimum value found and indicate the corresponding region.





DT00000223319 Carshell Assembly TC

Rev.
29


Date-
14/04/2023

Project: PRASA

SI.CB2230.324.V29

Specifications of Details for CBS measurement CB2230

Specified Camber for car out of jig is 16mm (-0mm + 2mm)



MEASURED CAMBER VALUES

RIGHT


16

LEFT

16

Specifications of Details for CBS measurement CB2230

Twist measured in transversal and longitudinal = Maximum 3mm. Measure twist on air spring plates (LHS and RHS), both End 1 and End 2 following twist measurement document.



MEASURED TWIST VALUES END 1

LATERAL

1

LONGITUDINAL

0

MEASURED TWIST VALUES END 2


LATERAL

1


LONGITUDINAL

0


Details for measuring on the CB1230 stage, after completion of activities



Detail C




Specifications of Details for CBS measurement



2589 to 2595mm

A	2590
B	2591
C	2593
D	2592
E	2592
F	2594
G	2590
H	2590
I	2589
J	2595
K	2591
L	2591
M	2592
N	2593
O	2594



Threshold verification

Nominal value :38

Door 1		Door 2		Door 3	
L	R	L	R	L	R
38	38	39	38	37	38
Door 4		Door 5		Door 6	
L	R	L	R	L	R
38	39	38	38	39	39


Boiler Maker : MMAthabelo Mch.

Welder : Zonde


Specifications of Details for CBS measurement

Measure the flatness on the Cab Fire Barrier after installation and welding. Measure positions A, B, C and D using 1000mm flatness ruler and taper gauge.

Specified Maximum Flatness deviation on Cab Fire Barrier = 2mm



Measured Values			
	Minimum	Maximum	Deviation
A	9.1	10.2	1.2
B	10.3	10.9	0.1
C	11.1	11.6	0.9
D	11.6	11.9	0.3





DT00000223319 Carshell Assembly TC

Rev.
29

Date-

14/04/2023

Project: PRASA

SI.CB2230.324.V29

Dye penetrant test

Dye-penetration test to be performed by quality personnel



Item	Description of the issue	OK	Signature/Date (Operations)	Signature/Date (Quality)

II.2 - Check List REX

Check List Items

Item	Picture/Drawing	Description	Criteria /Record	OK	Not OK	Signature/Date (Team Leader)	Signature/Date (Quality Technician)
01	N/A	To complete REX	Refer to REX. New defects must be added on the REX				



DT00000223319 Carshell Assembly TC

Rev.
29

Date-

14/04/2023

Project: PRASA

SI.CB2230.324.V29

Self Inspection - Final Result

Is the car good to advance to the next workstation/process?
(Approval of Operations Manager and Industrial Quality)

DATE

NAME

SIGNATURE

GO

If activities are not complete, the missing activities must not impact the next stage!

13/05/24

Sinde

Operations

Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.)

13/05/2024

Arndt

Industrial Quality

NO GO

There are activities pendings that impact/stop the activities of the next process
Obs: (To describe problems below)

Operations

There are non-conformities impact the quality of the product and there is no corrective action defined yet)

Industrial Quality

In case of "NO GO", describe blocking problems

In case of "NO GO", the operations manager must define below action plan to ensure "GO":

Item	Description	Action	Responsible	Due date	Status

Operations

Quality