

GIBELA

PRASA PROJECT

APPLICABLE FOR TRAINSET 100+ ONLY AS PER BASELINE 10.3.1

SELF INSPECTION SHEET

CONFIDENTIAL INFORMATION


This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.

APPLICATION REFERENCE

MOUNTING	DRAWING	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY ?
				TC1	M4	M1	M2	M3	TC2		
DTR30223319/3	AAD0001241033	Carshell Assembly TC	CB2210	X					X	PRA.CB2210.DTR3022331 9/3.V25	YES

REV	DATE	MODIFICATION CONTENT	RESPONSIBLE	NAME	DATE
0	09/04/2018	GIBELA NEW CREATION	APPROVER	Itumeleng Modiba	09/04/2018
			CHECKER	Nosizo Pindela	09/04/2018
			COMPILER	Thanyani Mathegu	06/04/2018
1	2018/05/18	Team leader and Quality Technician to sign Change final signature from PME Manager to Quality manager	APPROVER	Itumeleng Modiba	2018/05/18
			CHECKER	Nosizo Pindela	2018/05/18
			REVISED BY	Ramokone Motama	2018/05/18
2	2018/06/18	MODIFICATION CONTENT	APPROVER	Itumeleng Modiba	2018/06/18
			CHECKER	Nosizo Pindela	2018/06/18
			REVISED BY	Ramokone Motama	2018/06/18
3	2018/12/12	Additional checkpoints	APPROVER	Itumeleng Modiba	2018/12/12
			CHECKER	Nosizo Pindela	2018/12/12
			REVISED BY	Ramokone Motama	2018/12/12
5	22/01/2019	As per Baseline 10.2	APPROVER	Itumeleng Modiba	22/01/2019
			CHECKER	Nosizo Pindela	22/01/2019
			REVISED BY	Vanessa Ntuli	22/01/2019
6	2019/11/03	Record D1 and D2 on Self - Inspection	APPROVER	Itumeleng Modiba	2019/11/03
			CHECKER	Nosizo Pindela	2019/11/03
			REVISED BY	Nosizo Pindela	2019/11/03
10	21/08/2019	New Baseline 10.2.5	APPROVER	Itumeleng Modiba	21/08/2019
			CHECKER	Nosizo Pindela	21/08/2019
			REVISED BY	Nosizo Pindela	21/08/2019
15	06/08/2020	New Baseline 10.2.6	APPROVER	Timothy Maimela	06/08/2020
			CHECKER	Bongane Masina	06/08/2020
			REVISED BY	Bongane Masina	06/08/2020
20	19/04/2020	New Baseline change 10.3	APPROVER	Timothy Maimela	19/04/2021
			CHECKER	Bongane Masina	19/04/2021
			REVISED BY	Bongane Masina	19/04/2021
21	17/08/2021	ADDED DIMENSIONS BEFORE WELDING	APPROVER	Mkhombi Collins	17/08/2021
			CHECKER	Mpho Mulaudzi	17/08/2021
			REVISED BY	Mpho Mulaudzi	17/08/2021
25	21/02/2022	New Baseline change 10.3.1	APPROVER	Mkhombi Collins	21/02/2022
			CHECKER	Andani Muthelo	21/02/2022
			REVISED BY	Andani Muthelo	21/02/2022
26	14/04/2023	Addition of welding consumable traceability	APPROVER	Ntuli Vanessa	14/04/2023
			CHECKER	Mohlampe Amogelang	14/04/2023
			REVISED BY	Mohlampe Amogelang	14/04/2023
27	27/07/2023	Added verification of loaded parts	APPROVER	Ngobeni Tyson	27/07/2023
			CHECKER	Mathapo Kelebone	27/07/2023
			REVISED BY	Mohlampe Amogelang	27/07/2023
28	07/11/2023	Addition of welding traceability	APPROVER	Ngobeni Tyson	07/11/2023
			CHECKER	Andani Muthelo	07/11/2023
			REVISED BY	Ntokozo Zwane	07/11/2023


TRAINSET	CAR	OPERATOR NAME & ALPS NUMBER	DATE	SELF INSPECTION NUMBER	PAGES
230	TC1	SEAN 410022	24/03/24	SI.CB2210.322.V28	16

	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRASA SI.CB2210.322.V28
		Date- 07/11/2023	

Car: TC1 & TC2	RCR:	Work station: CB2210
----------------	------	----------------------



Safety Related



I - Documentation and Instruments

I.1 - Documentation Control

Document	Type of car						Revision	Observation	OK		Signature/Date (Manufacturing)	Signature/Date (Quality)
	D	T	S	S	S	S						
DTR30223319/3	X								✓		N/A	28/05/24

I.2 - Instruments Control


Monitoring and Measuring Instrument Control - Used for Special Process


















Instruments	Validation	Calibration or Verification Validation Date	OK		Signature/Date (Manufacturing)	Signature/Date (Quality)
3m TAPE	GIB TP 0084	14/03/2024	✓		24/5/24	
LASER TAPE	25425924	2/01/2024	✓		24/5/24	
TUBULAR	32823-3	15/03/2024	✓		24/5/24	24/05/24


I.3 Consumables

Welding Consumable Control - Used for Special Process

Filler Material	Real Number	Welding Process	OK		Signature/Date (Manufacturing)	Signature/Date (Quality)
308 LSi	373779	MIG WELDING	✓		24/5/24	
309 LSi	273471	MIG WELDING	✓		24/5/24	24/05/24




		DTR30223319/3 Carshell Assembly TC		Rev. V28	Project: PRASA		
				Date- 07/11/2023	SI.CB2210.322.V28		
Item	Picture/Drawing	Description	Acceptance criteria / Record	OK		Signature/Date (Manufacturing)	Signature/Date (Quality)
01	N/A	Verification of correct parts loaded (Sidewalls, Endframes, Roof and Underframe)	DT00000284980	✓		 24/5/24	 24/05/24
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality.	DTD0000210675	✓		 24/5/24	 24/05/24
03		Functional dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	✓		 24/5/24	 24/05/24
04	REFER TO ANNEXURE A	Spot Welding inspected and approved according procedure	IND-SAL-WMS-016 e DTD00000210675	✓		 24/4/24	 24/05/24
05	REFER TO ANNEXURE B	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	✓		 24/4/24	 24/05/24
06		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	✓		 24/4/24	 24/05/24
07	N/A	Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018.	As the welding procedure IND-SAL-WMS-018 and DTD00000210658	✓		 24/4/24	 24/05/24





END 1

END 2

Welder (Name & Sign): SA [Signature]




	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRASA SI.CB2210.322.V28
		Date- 07/11/2023	




END 2

Boiler maker (Name & Sign):




Welder (Name & Sign):







FEDOLI

Operator:





Specifications of Details for CBS measurement



Measure gap between jig pillar / chair and underframe = 0mm. No gap.

Fill in the gap foundon each jig pillars / chair and underframe should be 0mm.

After Loading Underframe and Clamping.

	1	2	3	4	5	6	7	8	9	10	11	12
Left Hand Side					NA							
Right Hand Side												

Signature Operations:

Date:

After Welding.

	1	2	3	4	5	6	7	8	9	10	11	12
Left Hand Side					NA							
Right Hand Side												

Signature Industrial Quality:

Date:





DTR30223319/3 Carshell Assembly TC



Rev.
V28

Project: PRA5A

Date-
07/11/2023

SI.CB2210.322.V28


Specifications of Details for CBS measurement




Measurement positions on roof rail and sidewall omega corner



Measurement positions on sidewall and side sill corner




Reinforcement area measurement positions on roof reinforcement area



Specifications of Details for CBS measurement


BEFORE WELDING




PME: The difference in Height values measured on the LHS and RHS should be $\leq 2\text{MM}$ on each point.

	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2399 to 2409	2399 to 2409 (RHS)	LHS-RHS ≤ 2
A	3266	3265	1	2405	2405	0
B	3263	3264	1	2406	2406	0
C	3264	3264	0	2406	2405	1
D	3265	3266	1	2406	2407	1
E	3264	3264	0	2406	2406	0
F	3265	3264	1	2405	2406	1
G	3264	3264	0	2406	2406	0
H	3265	3266	1	2406	2405	1
I	3266	3266	0	2407	2406	1
J	3265	3264	1	2406	2406	0
K	3265	3265	0	2406	2406	0
L	3266	3266	0	2407	2407	0
M	3266	3265	1	2407	2406	1

24/05/2024


	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRASA SI.CB2210.322.V28
		Date- 07/11/2023	
Specifications of Details for CBS measurement			

AFTER WELDING




PME: The difference in Height values measured on the LHS and RHS should be $\leq 2\text{MM}$ on each point.

	Record D1 values	Record D2 values	D1-D2 $\leq 5\text{mm}$	2399 to 2409	2399 to 2409 (RHS)	LHS-RHS ≤ 2
A	3266	3267	1	2405	2405	0
B	3285	3284	1	2406	2406	0
C	3294	3293	1	2405	2406	1
D	3266	3265	1	2406	2407	1
E	3295	3264	1	2406	2405	1
F	3294	3295	1	2406	2406	0
G	3295	3294	1	2406	2406	0
H	3266	3264	2	2406	2405	1
I	3264	3265	1	2407	2406	1
J	3295	3295	0	2406	2405	1
K	3294	3294	0	2406	2406	0
L	3264	3266	2	2407	2407	0
M	3296	3295	1	2407	2406	1


24/05/2024

BEFORE WELDING



2270 to 2276

2268 a 2274

A 2275

B 2274

C 2272

D 2273

E 2274

F 2274

G 2273

H 2274


I 2274

J 2273

K 2272


L 2274

M 2273




Do not consider reinforcement (Take measurements top area of zee profile)

2265 to 2271



2329 REF

2265 to 2271




Detail 0




Consider the reinforcement of the


24/05/2024

AFTER WELDING



	2265 to 2271	2270 to 2276
A		2273
B	2265	
C	2265	
D		2274
E		2273
F	2265	
G	2266	
H		2274
I		2274
J	2267	
K	2267	
L		2275
M	2268	




24/05/2024




DTR30223319/3 Carshell Assembly TC

Rev.
V28
Date:
07/11/2023

Project: PRASA
SI.CB2210.322.V28

Specifications of Details for CBS measurement

Endframe 2



1100x1100 mm

DIAGONAL DIFFERENCE D1-D2 ≤ 3mm

Height Dimension

1382

D1

2415

Central Dimension

1381

D2

2414


Left Dimension

1380

D1-D2


2


24/05/2024








24/05/2024


		DTR30223319/3 Carshell Assembly TC		Rev. V28	Project: PRASA		
				Date- 07/11/2023	SI.CB2210.322.V28		
Item	Description of the Issue				OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
II.2 - Check List REX							
Check List Items							
Item	Picture/Drawing	Description	Criteria /Record	OK		Signature/Date (Manufacturing)	Signature/Date (Quality)
01	N/A	To complete REX	Refer to REX. New defects must be added on the REX				



2024-05-21
RECEIVED
1. J. J. J.

		DTR30223319/3 Carshell Assembly TC		Rev. V28	Project: PRASA	
				Date- 07/11/2023		
Self Inspection - Final Result						
Is the car good to advance to the next workstation/process? (Approval of Operations and Industrial Quality)				DATE	NAME	SIGNATURE
HOLD POINT	GO	If activities are not complete, the missing activities must not impact the next stage!	24/05/24	SEAN		
		Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.)	24/05/24	Richmond		
	NO GO	There are activities pending that impact/stop the activities of the next process Obs: (To describe problems below)				
		There are non-conformities impact the quality of the product and there is no corrective action defined yet!				
In case of "NO GO", describe blocking problems						
In case of "NO GO", the operations manager must define below action plan to ensure "GO":						
Item	Description	Action	Responsible	Due date	Status	



Operations

Quality



	DTR30223319/3 Carshell Assembly TC	Rev. V28	Project: PRASA SI.CB2210.322.V28
		Date- 07/11/2023	

ANNEXURE A: Spot Welding Quality Acceptance Standard



	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA SI.CB1220.323.V29	
		Date- 28/10/2023		
		Carro Car: TC1, TC2		NCR:

Safety Related

2024 -05- 23
INDUSTRIAL QUALITY
MAINLINE

I - Documentation and Instruments

I.1 - Documentation Control




Document	Type of car						Revision	Observation	OK		Signature/Date (Manufacturing)	Signature/Date (Quality)	
	TC1	MT	M2	M3	M4	TC2							
DTR30223319/2	✓						29	25/05/24	✓		N/A	25/05/24	25/05/24






I.2 - Instruments Control


Monitoring and Measuring Instrument Control - Used for Special Process							
Instruments	Validation	Calibration or Verification Validation Date		OK		Signature/Date (Manufacturing)	Signature/Date (Quality)
Turbular	32825-2	15/03/25		✓		25/05/24	25/05/24
Measuring Tape	GIBTA0396	12/04/25		✓		25/05/24	25/05/24

1.3 Consumables

Welding Consumable Control - Used for Special Process							
Filler Material	Heat Number	Welding Process		OK		Signature/Date (Manufacturing)	Signature/Date (Quality)
Welding wire	F231067	MIG Welding		✓		25/05/24	25/05/24

		DTR30223319/2 Carshell Assembly TC		Rev. 29 Date- 28/10/2023	Project: PRASA SI.CB1220.323.V29		
II - Control Activities of Production							
II.1 - Items to check							
Item	Picture/Drawing	Description	Acceptance criteria / Record	OK		Signature/Date (Manufacturing)	Signature/Date (Quality)
01	N/A	Assembly according to Instruction Engineering n° PRA.CB1220.DTR30225487/2 Verification of fitment for all reinforcement brackets.	DTR30223319/2	✓		25/05/24	25/05/24
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality.	DTD0000210675	✓		25/05/24	25/05/24
03	REFER TO ANNEXURE A	Spot Welding inspected and approved according procedure	IND-SAL-WMS-016 e DTD0000210675	✓		25/05/24	25/05/24
04	REFER TO ANNEXURE B	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	✓		25/05/24	25/05/24
05		Cleaning of all Stainless Steel Surface	According to GIB-WEL - PROC 0002	✓		25/05/24	25/05/24
06	N/A	Functionals dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	✓		25/05/24	25/05/24
07		Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210658.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658	✓		25/05/24	25/05/24
08	N/A	Before application of sealant record the expiry date and make sure that the room temperature and humidity are within specified values as per Works Instructions Specified:	Sealant Batch No: B3477 Exp Date: 09/06/24 Actuals Temperature: 23 Humidity: 37	✓		25/05/24	25/05/24

		DTR30223319/2 Carshell Assembly TC		Rev. 29	Project: PRASA SI.CB1220.323.V29			
				Date-				
				28/10/2023				
09	NA	Verification of sealant application in certain regions in the drawing.	AAD0001241033	✓			 25/05/24	 25/05/24
10	NA	Verification of sealant application on the roof and sidewall finishers	Sealant must be: -Applied straight and even (1.5mm) -Free of gaps,cracks,damage and debris (flashes, dirt, dust) Refer to Annexure B	✓			 25/05/24	 25/05/24





DTR30223319/2 Carshell Assembly TC


Rev.
29

Project: PRASA

Date-

28/10/2023

SI.CB1220.323.V29





END 1
SEALANT


OPERATOR
(Name & sign):


Mthelozisi

OPERATOR
(Name & sign):

Mthelozisi





	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA SI.CB1220.323.V29
		Date-	
		28/10/2023	




REINFORCEMENT WELDING

AREA	LHS	RHS
A	Operator (Name&sign): <u>LINDO [Signature]</u>	<u>LINDO [Signature]</u>
B	Operator (Name&sign): <u>LINDO [Signature]</u>	<u>LINDO [Signature]</u>
C	Operator (Name&sign): <u>[Signature]</u>	<u>S. M. [Signature]</u>
D	Operator (Name&sign): <u>Mkhize [Signature]</u>	<u>THULANI [Signature]</u>
E	Operator (Name&sign): <u>[Signature]</u>	<u>[Signature]</u>




	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA SI.CB1220.323.V29
		Date- 28/10/2023	



BRACKETING

C-RAILS:

Operator: Leni 


Operator: _____

DOOR MECHANISMS:

Operator: Mthokho 

Operator: _____

TAPPING PADS

Operator: Mkhize 

Operator: _____

SEAT & LUGGAGE BRACKETS:

Operator: Te'belo 


Operator: Leni

SEAT BRACKETS VERIFICATION:

Operator: Te'belo 

Operator: _____

INSTALLATION & VERIFICATION


GIBELO

2024-05-23

INDUSTRIAL QUALITY
MANUFACTURE

WELDING

AREA

END 1

LHS

A (Seat brackets) : Operator (Name&sign): LINDO 


(C-rails, Luggage and earth bushes) : Operator (Name&sign): LINDO 

B (Seat brackets) : Operator (Name&sign): 

(C-rails, Luggage and earth bushes) : Operator (Name&sign): 


C (Seat brackets) : Operator (Name&sign): Mmasuwa Mase


(C-rails, Luggage and earth bushes) : Operator (Name&sign): 

D (Seat brackets) : Operator (Name&sign): 

(C-rails, Luggage and earth bushes) : Operator (Name&sign): 

RHS


LINDO 

LINDO 

LINDO 




Mmasuwa Mase






Mmasuwa Mase

	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA SI.CB1220.323.V29
		Date-	
		28/10/2023	


ENDS

END 1 TAPPING PADS WELDING: Operator (Name&sign): W/1X

END 2 TAPPING PADS WELDING: Operator (Name&sign): [Signature]



TC BRACKET INSTALLATION



QUANTITIES (TC)

		RHS	
	SECTION	QUANTITY	
C-RAILS	A	4	OK
	B	4	✓
	C	8	✓
	D	12	✓
SEAT BRACKETS	A	0	✓
	B	21	✓
	C	21	✓
	D	13	✓
EARTH BUSH	A	1	✓
	B	4	✓
	C	5	✓
	D	4	✓

ROOF ENDS:

CRAILS 2 OFF END 2
EARTH BUSH 4 OFF END 2

VERIFICATION BY: 126610

SECTION		QUANTITY	OK	NOK
C-RAILS	A	4		
	B	1		
	C	23		
	D	8		
	A	0		
SEAT BRACKETS	B	21		
	C	21		
	D	13		
	A	1		
	B	14		
EARTH BUSH	C	2		
	D	2		
	A	2		

ROOF ENDS:

CRAILS 2 OFF END 2
EARTH BUSH 4 OFF END 2

VERIFICATION BY: Lebello



DTR30223319/2 Carshell Assembly TC


Rev.
29

Project: PRASA


Date-

28/10/2023


SI.CB1220.323.V29




Take measurement close to radius




Measurement positions on roof rail and sidewall omega corner.



Reinforcement area measurement positions on roof reinforcement area.



Measurement positions on sidewall and side sill corner.



Take measurement close to radius




DTR30223319/2 Carshell Assembly TC

Rev.
29


Project: PRA5A

Date-
28/10/2023





SI.CB1220.323.V29



Take measurement close to
radius



Detail C





DTR30223319/2 Carshell Assembly TC


Rev.
29

Project: PRASA

Date-

SI.CB1220.323.V29

28/10/2023

**BEFORE WELDING**

	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2589 to 2595
A	3268	3265	3	
B	3286	3299	3	
C	3295	3297	2	
D	3267	3265	2	
E	3265	3265	0	
F	3299	3300	1	
G	3300	3300	0	
H	3269	3267	2	
I	3267	3265	2	
J	3297	3295	2	
K	3295	3296	1	
L	3265	3267	2	
M	3299	3297	2	

INDUSTRIAL QUALITY
MAINLINE

2024-05-23




DTR30223319/2 Carshell Assembly TC

Rev.
29

Project: PRASA

Date-
28/10/2023


SI.CB1220.323.V29


**AFTER WELDING**

	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2589 to 2595
A	3267	3266	1	2589
B	3295	3297	2	2590
C	3297	3296	1	2590
D	3266	3267	1	2591
E	3268	3266	2	2590
F	3298	3297	1	2591
G	3297	3298	1	2590
H	3266	3268	2	2591
I	3266	3267	1	2590
J	3299	3300	1	2591
K	3300	3298	2	2591
L	3265	3266	1	2591
M	3300	3300	0	2590

2024-05-23

INDUSTRIAL QUALITY
WELDING

	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA SI.CB1220.323.V29
		Date-	
		28/10/2023	
Specifications of Details for CBS measurement			



DOOR 1 - LHS		
	VALUE	ACTUAL
A1	2230 to 2232	2230
A2	2230 to 2232	2231
A3	2230 to 2232	2232
A4	2230 to 2232	2230
B	234 to 236	235
C	234 to 236	235
D	794 to 796	795
E	794 to 796	795

DOOR 2 - LHS		
	VALUE	ACTUAL
A1	2230 to 2232	2231
A2	2230 to 2232	2230
A3	2230 to 2232	2231
A4	2230 to 2232	2230
B	234 to 236	235
C	234 to 236	235
D	794 to 796	795
E	794 to 796	795

DOOR 3 - LHS		
	VALUE	ACTUAL
A1	2230 to 2232	2230
A2	2230 to 2232	2231
A3	2230 to 2232	2230
A4	2230 to 2232	2231
B	234 to 236	235
C	234 to 236	236
D	794 to 796	795
E	794 to 796	794

DOOR 1 - RHS		
	VALUE	ACTUAL
A1	2230 to 2232	2230
A2	2230 to 2232	2230
A3	2230 to 2232	2231
A4	2230 to 2232	2230
B	234 to 236	235
C	234 to 236	235
D	794 to 796	795
E	794 to 796	795

DOOR 2 - RHS		
	VALUE	ACTUAL
A1	2230 to 2232	2232
A2	2230 to 2232	2231
A3	2230 to 2232	2230
A4	2230 to 2232	2230
B	234 to 236	235
C	234 to 236	235
D	794 to 796	795
E	794 to 796	795

DOOR 3 - RHS		
	VALUE	ACTUAL
A1	2230 to 2232	2232
A2	2230 to 2232	2230
A3	2230 to 2232	2230
A4	2230 to 2232	2230
B	234 to 236	234
C	234 to 236	234
D	794 to 796	795
E	794 to 796	796



DTR30223319/2 Carshell Assembly TC

Rev.
29

Project: PRASA


Date-

SI.CB1220.323.V29

28/10/2023

Specifications of Details for CBS measurement

End #2



RIGHT SIDE

End #1


Doors diagonal D1-D2 maximum difference ≤4 mm

	#1	#2	#3
D1	2751	2750	2750
D2	2752	2752	2749
D1-D2	1	2	2

Doors length - 1672 ±3mm

	#1	#2	#3
HIGHER DIMENSION	1671	1672	1673
CENTRAL DIMENSION	1670	1671	1673
LOWER DIMENSION	1671	1671	1671

End #1



LEFT SIDE


End #2

Diagonal de portas - diferença D1-D2 ≤4 mm

	#1	#2	#3
D1	2751	2750	2751
D2	2750	2749	2752
D1-D2	1	1	1

Vão de Portas - 1672 ±3mm


	#1	#2	#3
HIGHER DIMENSION	1671	1672	1673
CENTRAL DIMENSION	1672	1673	1671
LOWER DIMENSION	1671	1671	1672


	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA SI.CB1220.323.V29
		Date-	
		28/10/2023	

Specifications of Details for CBS measurement

Dye penetrant test

Dye-penetration test to be performed by quality personnel






2024 -05- 23

INDUSTRIAL QUALITY
MAINLINE



Item	Description of the issue	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)

II.2 - Check List REX


Check List Items							
Item	Picture/Drawing	Description	Criteria /Record	OK	Not OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
01	N/A	To complete REX	Refer to REX. New defects must be added on the REX				

	DTR30223319/2 Carshell Assembly TC	Rev. 29	Project: PRASA SI.CB1220.323.V29
		Date-	
		28/10/2023	

Self Inspection - Final Result

Is the car good to advance to the next workstation/process? (Approval of Operations and Industrial Quality)				DATE	NAME	SIGNATURE
HOLD POINT	✓	GO	If activities are not complete, the missing activities must not impact the next stage!	23/05/24	Tebelo	
			Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.)	25/05/24	Amo	
		NO GO	There are activities pendings that impact/stop the activities of the next process Obs: (To describe problems below)			
			There are non-conformities impact the quality of the product and there is no corrective action defined yet)			

In case of "NO GO", describe blocking problems

In case of "NO GO", the operations manager must define below action plan to ensure "GO":						
Item	Description		Action	Responsible	Due date	Status
						

2024 -05- 23

INDUSTRIAL QUALITY

MAINLINE

Operations

Quality

GIBELA

PRASA PROJECT

APPLICABLE FOR TRAINSET 100+ ONLY AS PER BASELINE 10.3.1

SELF INSPECTION SHEET

CONFIDENTIAL INFORMATION


This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.

APPLICATION REFERENCE

MOUNTING	DRAWING	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY ?	
				TC	M	N	M	M	TC			
<input type="checkbox"/>	DTR3000123693	AAD000123693	070000223319 Carshell Assembly TC	CB1110	X					X	PRA.CB1230.0700000123319.V20	YES
<input type="checkbox"/>												
REV	DATE	MODIFICATION CONTENT	RESPONSIBLE	NAME	DATE							
0	06/04/2018	GIBELA NEW CREATION	APPROVER	Itumeleng Modiba	09/04/2018							
			CHECKER	Nosizo Pindela	09/04/2018							
			COMPILER	Thanyani Mathegu	06/04/2018							
1	30/5/2018	Team leader and Quality Technician to sign Change final signature from PME Manager to Quality manager	APPROVER	Itumeleng Modiba	30/5/2018							
			CHECKER	Nosizo Pindela	30/5/2018							
			REVISED BY	Nosizo Pindela	30/5/2018							
2	05/07/2018	Certain dimensional checks moved to CB1220	APPROVER	Itumeleng Modiba	05/07/2018							
			CHECKER	Nosizo Pindela	05/07/2018							
			COMPILER	Ramokone Motama	05/07/2018							
5	24/01/2019	As per Baseline 10.2	APPROVER	Itumeleng Modiba	24/01/2019							
			CHECKER	Nosizo Pindela	24/01/2019							
			REVISED BY	Vanessa Ntuli	24/01/2019							
6	13/03/2019	Added Twist and Door Bracket Measurements Remove Door Measurements	APPROVER	Itumeleng Modiba	13/03/2019							
			CHECKER	Nosizo Pindela	13/03/2019							
			COMPILER	Nosizo Pindela	13/03/2019							
7	17/09/2019	Added Cab Fire Barrier Flatness Measurements	APPROVER	Itumeleng Modiba	17/09/2019							
			CHECKER	Nosizo Pindela	17/09/2019							
			COMPILER	Nosizo Pindela	17/09/2019							
10	20/09/2019	New Baseline 10.2.5	APPROVER	Itumeleng Modiba	20/09/2019							
			CHECKER	Nosizo Pindela	20/09/2019							
			COMPILER	Nosizo Pindela	20/09/2019							
15	28/01/2021	New Baseline 10.2.6	APPROVER	Timothy Maimela	28/01/2021							
			CHECKER	Bongane Masina	28/01/2021							
			COMPILER	Bongane Masina	28/01/2021							
20	19/04/2021	New Baseline change 10.3	APPROVER	Timothy Maimela	19/04/2021							
			CHECKER	Bongane Masina	19/04/2021							
			COMPILER	Bongane Masina	19/04/2021							
25	20/04/2022	New Baseline change 10.3.1	APPROVER	Collins Mbombhzi	20/02/2022							
			CHECKER	Andani Muthelo	20/02/2022							
			COMPILER	Andani Muthelo	20/02/2022							
26	14/06/2022	Update minimum temperature requirement for sealant application	APPROVER	Collins Mbombhzi	14/06/2022							
			CHECKER	Andani Muthelo								
			COMPILER	Andani Muthelo								
27	26/07/2022	Threshold measurements addition	APPROVER	Collins Mbombhzi	26/07/2022							
			CHECKER	Andani Muthelo								
			COMPILER	Andani Muthelo								
28	17/10/2022	Addition of traceability for sealant application	APPROVER	Collins Mbombhzi	17/10/2022							
			CHECKER	Ntokozo Zwane								
			COMPILER	Amogelang Mohlampe								
29	14/04/2023	Added sealant batch number & welding consumables traceability	APPROVER	Vanessa Ntuli	14/04/2023							
			CHECKER	Ntokozo Zwane								
			COMPILER	Amogelang Mohlampe								
30	06/11/2023	Added traceability for thresholds for boiler makers and welders	APPROVER	Tyson Ngobeni	06/11/2023							
			CHECKER	Andani Muthelo								
			COMPILER	Ntokozo Zwane								
TRAINSET	CAR	OPERATOR NAME & ALPS NUMBER	DATE	SELF INSPECTION NUMBER	PAGES							
230	TC1	K90150 426952	28/05/24	SI.CB1230.324.V28	14							

	DT00000223319 Carshell Assembly TC	Rev. 30	Project: PRASA SI.CB1230.324.V29
		Date- 06/11/2023	

Carro Car:	NCR:	Work station: CB1230
---------------	------	----------------------



I - Documentation and Instruments

1.1 - Documentation Control

Document	Type of car						Revision	Observation	OK		Signature/Date (Operations)	Signature/Date (Quality)
	TC1	M1	M2	M3	M4	TC2						
DT00000223319	X						29		V	N/A	<i>(Signature)</i> 27/05/24	<i>(Signature)</i> 27/05/24

1.2 - Instruments Control
Monitoring and Measuring Instrument Control - Used for Special Process















Instruments	Validation	Calibration or Verification Validation Date	OK		Signature/Date (Operations)	Signature/Date (Quality)
TUBULAR	32823-2	15/03/2025	V		<i>(Signature)</i> 27/05/24	<i>(Signature)</i>
Combination Square	G1138PC096	27/07/2024	V		<i>(Signature)</i> 27/05/24	<i>(Signature)</i> 27/05/24
Measuring tape	GIBTA0401	2025/04/22	V		<i>(Signature)</i> 27/05/24	<i>(Signature)</i>


1.3 Consumables
Welding Consumable Control - Used for Special Process

Filler Material	Heat Number	Welding Process	OK		Signature/Date (Manufacturing)	Signature/Date (Quality)
ER 308 LSI	373779	MIG Welding	V		<i>(Signature)</i> 27/05/24	<i>(Signature)</i>
ER 308 LSI		TIG Welding	V		<i>(Signature)</i> 27/05/24	<i>(Signature)</i> 27/05/24


II - Control Activities of Production


II.1 - Items to check

Item	Picture/Drawing	Description	Acceptance criteria / Record	OK	Signature/Date (Operations)	Signature/Date (Quality)
01	N/A	Assembly according to Instruction Engineering n° DT00000223319	DT00000223319	✓	 27/05/24	 27/05/24
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality.	DTD0000210675	✓	 27/05/24	 27/05/24
03	REFER TO ANNEXURE A	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 DTD0000210675	✓	 27/05/24	 27/05/24
04	N/A	Functionals dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	✓	 27/05/24	 27/05/24
05	N/A	Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210658.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658	✓	 27/05/24	 27/05/24
06	N/A	Before application of sealant record the expiry date and make sure that the room temperature and humidity are within specified values as per Works Instructions Specified: <div style="display: flex; justify-content: space-between;"> <div> Temperature Min - Max (I) Relative humidity Min - Max (I) </div> <div> Min-Max Min-Max </div> <div> 10°C - 35°C 25% - 80% </div> </div>	Lot FA Sealant Batch No: <u>233 23469</u> Exp Date: <u>10/9/26</u> Actuals Temperature: <u>18°C</u> Humidity: <u>60%</u>	✓	 27/05/24	 27/05/24
07	N/A	Verification of sealant application in regions of roof and sideframe finishers.	Sealant must be: -Applied straight and even (1.5mm) -Free of gaps, cracks, damage and debris (flashes, dirt, dust) Refer to Annexure B	✓	 27/05/24	 27/05/24




**END 1
SEALANT**

OPERATOR (Name & sign):	Bunle 
OPERATOR (Name & sign):	



OPERATOR (Name&sign):	Lewy 
OPERATOR (Name&sign):	Lewy 
OPERATOR (Name&sign):	Lewy 



Area D,E,F,G,H,I

LHS

RHS

Operator (Name & sign) : F, I (Bottom)

D, E, F, G, H, I

Operator (Name & sign) : _____

Operator (Name & sign) : _____


Operator (Name & sign) : D, E, G, I (TOP)

Operator (Name & sign) : Lezato (LHS)...

Operator (Name & sign) : Boity (LHS)...


Buhle (RHS)

Flatness side left and right maximum of 2mm in the valley to peak measured in 900mm. Recod the maximum and minimum value foundand indicate the corresponding region.



Specifications of Details for CBS measurement CB1230

Specified Camber for car out of jig is 16mm (-0mm + 2mm)



MEASURED CAMBER VALUES


RIGHT - 18

LEFT - 18

Di

Specifications of Details for CBS measurement CB1230

Twist measured in transversal and longitudinal = Maximum 3mm. Measure twist on air spring plates (LHS and RHS), both End 1 and End 2 following twist measurement document.



MEASURED TWIST VALUES END 1

LATERAL

0

LONGITUDINAL 1

0

MEASURED TWIST VALUES END 2


LATERAL

0


LONGITUDINAL

0


Details for measuring on the CB1230 stage, after completion of activities



Detail C




Specifications of Details for CBS measurement



2589 to 2595mm

A	2592
B	2590
C	2591
D	2590
E	2589
F	2591
G	2592
H	2591
I	2589
J	2589
K	2589
L	2590
M	2591
N	2590
O	2591



Threshold verification				Nominal value :38	
Door 1		Door 2		Door 3	
L	R	L	R	L	R
38	38	38	37	37	39
Door 4		Door 5		Door 6	
L	R	L	R	L	R
38	39	39	38	38	38

BOILER MAKER:


WELDER:

MTHOKOZISI


Specifications of Details for CBS measurement


Measure the flatness on the Cab Fire Barrier after installation and welding. Measure positions A, B, C and D using 1000mm flatness ruler and taper gauge.

Specified Maximum Flatness deviation on Cab Fire Barrier = 2mm



Measured Values			
	Minimum	Maximum	Deviation
A	10	12	2
B	12	13	1
C	8.5	10	1.5
D	9	11	2



	DT00000223319 Carshell Assembly TC	Rev. 30	Project: PRASA	
		Date-		SI.CB1230.324.V29
		06/11/2023		

Dye penetrant test

Dye-penetration test to be performed by quality personnel



Item	Description of the issue	OK	Signature/Date (Operations)	Signature/Date (Quality)

II.2 - Check List REX

Check List Items								
Item	Picture/Drawing	Description	Criteria /Record	OK			Signature/Date (Operations)	Signature/Date (Quality)
01	N/A	To complete REX	Refer to REX. New defects must be added on the REX					



DT00000223319 Carshell Assembly TC

Rev.
30

Date-

06/11/2023

Project: PRASA

SI.CB1230.324.V29

Self Inspection - Final Result

Is the car good to advance to the next workstation/process? (Approval of Operations and Industrial Quality)			DATE	NAME	SIGNATURE
HOLD POINT	GO	If activities are not complete, the missing activities must not impact the next stage!	27/05/24	LERATO	(Signature)...
		Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.)	28/05/24	Richmond	(Signature)
		There are activities pendings that impact/stop the activities of the next process Obs: (To describe problems below)			
		There are non-conformities impact the quality of the product and there is no corrective action defined yet)			

In case of "NO GO", describe blocking problems

In case of "NO GO", the operations manager must define below action plan to ensure "GO":

Item	Description	Action	Responsible	Due date	Status

Operations

Quality

ANNEXURE A: Arc Welding Quality Acceptance Standard

