

GIBELA

PRASA PROJECT

APPLICABLE FROM TRAINSET 190+ AS PER BASELINE 10.4

SELF INSPECTION SHEET

CONFIDENTIAL INFORMATION


This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.

APPLICATION REFERENCE

MOUNTING	DRAWING	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY ?
				TC1	M4	M4	M4	M4	TC2		
<input type="checkbox"/>	DIR3000152644	AAD0001278566	CARBODY SHELL M3,M4 ASSEMBLY	CB1210		X			(X)	PRA.CB1210.DTR30225 487/3.V30	YES
<input type="checkbox"/>											

REV	DATE	MODIFICATION CONTENT	RESPONSIBLE	NAME	DATE
0	10/01/2018	GIBELA NEW CREATION	APPROVER	Itumeleng Modiba	10/01/2018
			CHECKER	Nosizo Pindela	10/01/2018
			COMPILER	Thanyani Mathegu	10/01/2018
1	2018/05/18	Team leader and Quality Technician to sign Change final signature from PME Manager to Quality manager	APPROVER	Itumeleng Modiba	2018/05/18
			CHECKER	Nosizo Pindela	2018/05/18
			REVISED BY	Ramokone Motama	2018/05/18
2	2018/07/04	Certain dimensional checks moved to CB1220 and CB1230	APPROVER	Itumeleng Modiba	2018/07/04
			CHECKER	Nosizo Pindela	2018/07/04
			REVISED BY	Ramokone Motama	2018/07/04
3	2018/12/12	Added dimensional check points to CB1210	APPROVER	Itumeleng Modiba	2018/12/12
			CHECKER	Nosizo Pindela	2018/12/12
			REVISED BY	Ramokone Motama	2018/12/12
5	22/01/2019	As per Baseline 10.2	APPROVER	Itumeleng Modiba	22/01/2019
			CHECKER	Nosizo Pindela	22/01/2019
			REVISED BY	Vanessa Ntuli	22/01/2019
6	13/03/2019	Added D1 and D2 on Self - Inspection	APPROVER	Itumeleng Modiba	13/03/2019
			CHECKER	Nosizo Pindela	13/03/2019
			REVISED BY	Nosizo Pindela	13/03/2019
10	21/08/2019	New Baseline 10.2.5	APPROVER	Itumeleng Modiba	21/08/2019
			CHECKER	Nosizo Pindela	21/08/2019
			REVISED BY	Nosizo Pindela	21/08/2019
15	06/08/2020	New Baseline 10.2.6	APPROVER	Timothy Maimela	06/08/2020
			CHECKER	Bongane Masina	
			REVISED BY	Bongane Masina	
20	19/04/2021	New Baseline change 10.3	APPROVER	Timothy Maimela	19/04/2021
			CHECKER	Bongane Masina	
			REVISED BY	Bongane Masina	
21	17/08/2021	ADDED DIMENSIONS BEFORE WELDING	APPROVER	Mbhombi collins	17/08/2021
			CHECKER	Mpho Mulaudzi	
			REVISED BY	Mpho Mulaudzi	
25	19/02/2022	New Baseline change 10.3.1	APPROVER	Mbhombi collins	19/02/2022
			CHECKER	Andani Muthelo	
			REVISED BY	Andani Muthelo	
26	14/04/2023	Addition of welding consumable traceability	APPROVER	Ntuli Vanessa	14/04/2023
			CHECKER	Mohlampe Amogelang	
			REVISED BY	Mohlampe Amogelang	
28	07/11/2023	Added traceability for welding sections	APPROVER	Ngobeni Tyson	07/11/2023
			CHECKER	Mohlampe Amogelang	
			REVISED BY	Ntokozo Zwane	


TRAINSET	CAR	OPERATOR NAME & ALPS NO	DATE	SELF INSPECTION NUMBER	PAGES
230	M3	WNCB 471497	28/05/24	SI.CB1210.254.V30	17

	CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3	Rev. 31	Project: PRASA SI.CB1210.254.V30
		Date 07/11/2023	

Car: M3 & M4	NCR:	Work station: CB1210
--------------	------	----------------------





Safety Related







I - Documentation and Instruments Control

I.1 - Documentation Control

Document	Type of car						Revision	Observation	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
	D	T	M	S	M	P					
DTR30225487/3				X					<input checked="" type="checkbox"/>		




I.2 - Instruments Control
















Monitoring and Measuring Instrument Control - Used for Special Process


Instruments	Serial number	Calibration or Verification Validation Date	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
TUBULAR	32823-2	18/03/24	<input checked="" type="checkbox"/>	 28/05/24	
30 M TAPE	6187P 0084	14/03/24	<input checked="" type="checkbox"/>	 28/05/24	
LASE II TAPE	125425924	08/01/24	<input checked="" type="checkbox"/>	 28/05/24	28/05/24

1.3 Consumables


Welding Consumable Control - Used for Special Process

Filler Material	Heat Number	Welding Process	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
AUTICOL 308 LSI	1221880	MIG	<input checked="" type="checkbox"/>	 28/05/24	
ETL 309 LSI	318394	MIG	<input checked="" type="checkbox"/>	 28/05/24	


		Rev. 31 Date 07/11/2023	Project: PRA5A SI.CB1210.254.V30					
II - Self Inspection - Items to Check								
II.1 - Items to check								
Item	Picture/Drawing	Description	Acceptance criteria / Record	OK			Signature/Date (Manufacturing)	Signature/Date (Quality)
01	N/A	Carshell free of significant flaws which compromise the appearance or functionality	DTD0000210675	✓			 28/05/24	 28/05/24
02	REFER TO ANNEXURE A	Spot welding inspected and approved according to procedure	IND-SAL-WMS-016 e DTD0000210675	✓			 28/05/24	 28/05/24
03	REFER TO ANNEXURE B	Arc welding inspected and approved according to procedure	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	✓			 28/05/24	 28/05/24
04		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	✓			 28/05/24	 28/05/24
05		Functionals dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document	Approved according specified on pages below.	✓			 28/05/24	 28/05/24
06	N/A	Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210658.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658.	✓			 28/05/24	 28/05/24


	CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3	Rev. 31	Project: PRASA SI.CB1210.254.V30
		Date 07/11/2023	

Welding Traceability





LHS


Boiler maker (Name & Sign): GEROLD 

Welder (Name & Sign): SIPHOKAZI 


RHS

Boiler maker (Name & Sign): Tim 

Welder (Name & Sign): SIPHOKAZI 




LHS

Boiler maker (Name & Sign): WINGA 

Welder (Name & Sign): GIFT

RHS

Boiler maker (Name & Sign): TAMELO 

Welder (Name & Sign): GIFT



CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3

Rev.


31

Date


07/11/2023

Project: PRASA

SI.CB1210.254.V30



EUFR Reinforcement Plates





END 1

Boiler maker (Name & Sign):

SEAN S

Welder (Name & Sign):

SPHOMAZI S




END 2


Boiler maker (Name & Sign):

JUSTICE


Welder (Name & Sign):

Thabengile



	CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3	Rev. 31	Project: PRASA SI.CB1210.254.V30
		Date 07/11/2023	

Specifications of Details for CBS measurement



Measure gap between jig pillar / chair and underframe = 0mm. No gap.

After loading and clamping

Fill in the gap foundon each jig pillars / chair and underframe should be 0mm.

	1	2	3	4	5	6	7	8	9	10	11	12	13
Left Hand Side													
Right Hand Side													

Signature Operations:

Date: 2.8/05/24

After Welding.

Fill in the gap found each jig pillars / chair and underframe should be 0mm.

	1	2	3	4	5	6	7	8	9	10	11	12	13
Left Hand Side													
Right Hand Side													

Signature Industrial Quality:

Date: 28/05/24



CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3

Rev.

31




Date

07/11/2023

Project: PRAŠA

SI.CB1210.254.V30


Specifications of Details for CBS measurement




Measurement positions on roof rail and sidewall omega corner.



Measurement positions on sidewall and side sill corner.



Reinforcement area measurement positions on roof reinforcement area.



Detail F

Don't consider the reinforcement.



CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3

Rev.

31


Date

07/11/2023

Project: PRASA

SI.CB1210.254.V30

Specifications of Details for CBS measurement

PME Column LHS - RHS should be $\leq 2\text{MM}$ on each point.

BEFORE WELDING

	Record D1 values	Record D2 values	D1-D2 $\leq 5\text{mm}$	2399 to 2409	2399 to 2409 (RHS)	LHS-RHS ≤ 2
A	32.68	32.68	0	2408	2407	1
B	32.66	32.69	3	2406	2406	0
C	32.67	32.68	1	2407	2405	2
D	32.68	32.68	0	2406	2407	1
E	32.65	32.65	0	2405	2405	0
F	32.64	32.66	2	2405	2406	1
G	32.68	32.68	0	2404	2406	2
H	32.67	32.68	1	2405	2407	2
I	32.66	32.64	2	2406	2406	0
J	32.66	32.66	0	2405	2405	0
K	32.68	32.67	1	2406	2407	2
L	32.69	32.69	0	2405	2406	1
M	32.64	32.68	4	2406	2406	0
N	32.68	32.69	1	2407	2407	0

28/05/24



CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3

Rev.

31


Date

07/11/2023

Project: PRASA

SI.CB1210.254.V30


Specifications of Details for CBS measurement

PME Column LHS - RHS should be
≤ 2MM on each point.

AFTER WELDING


	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2399 to 2409	2399 to 2409 (RHS)	LHS-RHS ≤ 2
A	32.95	32.94	1	24.07	24.06	1
B	32.66	32.68	2	24.05	24.05	0
C	32.95	32.95	0	24.07	24.06	1
D	32.95	32.96	1	24.06	24.05	1
E	32.66	32.66	0	24.04	24.05	1
F	32.66	32.65	1	24.06	24.04	2
G	32.94	32.95	1	24.05	24.05	0
H	32.95	32.95	0	24.05	24.06	1
I	32.64	32.65	1	24.05	24.05	0
J	32.66	32.66	0	24.06	24.07	1
K	32.96	32.94	2	24.05	24.06	1
L	32.95	32.95	0	24.04	24.05	1
M	32.68	32.65	3	24.05	24.05	0
N	32.94	32.95	1	24.07	24.07	0

28/05/24


	CARBODYSHELL M3,M4 ASSEMBLY DTR30226487/3	Rev. 31	Project: PRASA SI.CB1210.254.V30
		Date 07/11/2023	

CBS measurement



BEFORE WELDING



	2270 to 2276
A	2271
B	2275
C	2272
D	2272
E	2277
F	2275
G	2272
H	2274
I	2276
J	2277
K	2272
L	2271
M	2275
N	2270



Do not consider reinforcement (Take measurements top area of zee profile




2265 to 2271


Detail G
Consider in the reinforcement plate

Handwritten signature and date: 2.8/05/24


AFTER WELDING




	2265 to 2271	2270 to 2276
A	22.65	
B		22.74
C	22.70	
D	22.66	
E		22.76
F		22.74
G	22.68	
H	22.69	
I		22.75
J		22.75
K	22.68	
L	22.66	
M		22.75
N	22.68	




Do not consider reinforcement (Take measurements top area of zee profile



Take measurement close to radius (considering reinforcement)



28/05/24



Detail 0
Considering the reinforcement plate




CARBODYSHELL M3,M4 ASSEMBLY DTR30226487/3

Rev.
31
Date
07/11/2023

Project: PRASA
SI.CB1210.254.V30

Specifications of Details for CBS measurement



Higher Dimension

1381

D1

2413

Central Dimension

1380

D2

2414

Lower Dimension

1380

D1-D2

1

28/05/24



CARBODYSHELL M3,M4 ASSEMBLY DTR30226487/3

Rev.

31


Date

07/11/2023

Project: PRA5A

SI.CB1210.254.V30

Specifications of Details for CBS measurement



Higher Dimension

1381

D1

2414

Central Dimension

1381

D2

2414

Lower Dimension


1380

D1-D2

0

10
28/05/24

Specifications of Details for CBS measurement





	LEFT SIDE	
	SPECIFICATION SIZE	ACTUAL SIZE
1A	20632 - 20614	20615

	RIGHT SIDE	
	SPECIFICATION SIZE	ACTUAL SIZE
1A	20632 - 20614	20616



Dye penetrant test

Dye-penetration test to be performed by quality personnel



	CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3	Rev. 31	Project: PRASA SI.CB1210.254.V30
		Date 07/11/2023	

Self Inspection - Final Result

				DATE	NAME	SIGNATURE
HOLD POINT	GO	(If activities are not complete, the missing activities must not impact the next stage)		28/05/24	hwcw Operations	
		Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.)		28/05/24	Richard Industrial Quality	
	NO GO	There are activities pendings that impact/stop the activities of the next process Obs: (To describe problems below)			Operations	
		There are non-conformities impact the quality of the product and there is no corrective action defined yet)			Industrial Quality	


In case of "NO GO", describe blocking problems

In case of "NO GO", the operations manager must define below action plan to ensure "GO":



Item	Description	Responsible	Due date	Status


Operations

Quality



	CARBODYSHELL M3,M4 ASSEMBLY DTR30226487/3	Rev. 31 Date 07/11/2023	Project: PRASA SI.CB1210.254.V30
---	---	----------------------------------	-------------------------------------


ANNEXURE A: Spot Welding Quality Acceptance Standard


























	CARBODYSHELL M3,M4 ASSEMBLY DTR30225487/3	Rev. 31	Project: PRASA SI.CB1210.254.V30
		Date 07/11/2023	

ANNEXURE B: Arc Welding Quality Acceptance Standard



GIBELA		PRASA PROJECT										
												
APPLICABLE FOR TRAINSET 100+ ONLY AS PER BASELINE 10.3.1 SELF INSPECTION SHEET												
CONFIDENTIAL INFORMATION This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.												
APPLICATION REFERENCE												
MOUNTING	DRAWING	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY ?	
				TC1	M4	M1	M2	M3	TC2			
<input type="checkbox"/>	DTRJ000132648	AA00001278566	CARBODY/SHELL M1,M3,M4 ASSEMBLY	CB2220			X				PRA.CB2220.DTR3022548 7/2.V21	YES
<input type="checkbox"/>	DTRJ000132649	AA00001278566	CARBODY/SHELL M1,M3,M4 ASSEMBLY	CB2220		X	X		X		PRA.CB2220.DTR3022548 7/2.V21	YES
<input type="checkbox"/>												
<input type="checkbox"/>												
<input type="checkbox"/>												
<input type="checkbox"/>												
<input type="checkbox"/>												
<input type="checkbox"/>												
REV	DATE	MODIFICATION CONTENT		RESPONSIBLE	NAME	DATE						
0	01/02/2018	GIBELA NEW CREATION		APPROVER	Itumeleng Modiba	01/02/2018						
				CHECKER	Nosizo Pindela	01/02/2018						
				COMPILER	Thanyani Mathegu	01/02/2018						
1	18/05/2018	Team leader and Quality Technician to sign Change final signature from PME Manager to Quality manager		APPROVER	Itumeleng Modiba	18/05/2018						
				CHECKER	Nosizo Pindela	18/05/2018						
				REVISED BY	Ramokone Motama	18/05/2018						
2	2018/07/05	Certain dimensional checks added and others moved to CB1210		APPROVER	Itumeleng Modiba	2018/07/05						
				CHECKER	Nosizo Pindela	2018/07/05						
				REVISED BY	Ramokone Motama	2018/07/05						
3	2018/06/12	Width tolerance as per DT0000336800		APPROVER	Itumeleng Modiba	2018/06/12						
				CHECKER	Nosizo Pindela	2018/06/12						
				REVISED BY	Nosizo Pindela	2018/06/12						
5	24/01/2019	As per Baseline 10.2		APPROVER	Itumeleng Modiba	24/01/2019						
				CHECKER	Nosizo Pindela	24/01/2019						
				REVISED BY	Vanessa Ntuli	24/01/2019						
6	13/03/2019	Added D1 and D2 on Self - Inspection length measurements Remove		APPROVER	Itumeleng Modiba	13/03/2019						
				CHECKER	Nosizo Pindela	13/03/2019						
				REVISED BY	Nosizo Pindela	13/03/2019						
10	22/08/2019	New Baseline 10.2.5		APPROVER	Itumeleng Modiba	22/08/2019						
				CHECKER	Nosizo Pindela	22/08/2019						
				REVISED BY	Nosizo Pindela	22/08/2019						
15	06/08/2020	New Baseline 10.2.6		APPROVER	Timothy Maimela	06/08/2020						
				CHECKER	Bongane Masina	06/08/2020						
				REVISED BY	Bongane Masina	06/08/2020						
20	19/04/2021	New Baseline change 10.3		APPROVER	Timothy Maimela	19/04/2021						
				CHECKER	Bongane Masina							
				REVISED BY	Bongane Masina							
21	17/08/2021	ADDED DIMENSIONS BEFORE WELDING		APPROVER	Mbhombi Collins	17/08/2021						
				CHECKER	Mpho Mulaudzi							
				REVISED BY	Mpho Mulaudzi							
25	20/02/2022	New Baseline change 10.3.1		APPROVER	Collins Mbhombi	19/02/2022						
				CHECKER	Andani Muthelo							
				REVISED BY	Andani Muthelo							
26	14/06/2022	Update minimum temperature requirement for sealant application		APPROVER	Collins Mbhombi	14/06/2022						
				CHECKER	Andani Muthelo							
				REVISED BY	Andani Muthelo							
27	19/10/2022	Addition of traceability for sealant application & welding		APPROVER	Collins Mbhombi	19/10/2022						
				CHECKER	Ntokozo Zwane							
				REVISED BY	Amogelang Mochlampe							
28	14/04/2023	Added sealant batch number & welding consumables traceability		APPROVER	Vanessa Ntuli	14/04/2023						
				CHECKER	Ntokozo Zwane							
				REVISED BY	Amogelang Mochlampe							
29	28/10/2023	Addition of bracket quantity		APPROVER	Ngebeni Tyson	28/10/2023						
				CHECKER	Ntokozo Zwane							
				REVISED BY	Amogelang Mochlampe							
TRAINSET	CAR	OPERATOR NAME & ALPS NO	DATE	SELF INSPECTION NUMBER	PAGES							
230	M3	Levi 483003	30/01/24	SI.CB2220.250.V29	13							

	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30225487/2	Rev. 29	Project: PRASA SI.CB2220.250.V29																			
		Date 28/10/2023																				
Cart: M1,M3&M4	NCR:	Work station:		CB2220																		
<div style="display: flex; align-items: center; justify-content: center;"> Safety Related </div>																						
I - Documentation and Instruments Control																						
I.1 - Documentation Control																						
Document	<table border="1" style="width:100%; border-collapse: collapse;"> <tr> <th colspan="6" style="text-align: center;">Type of car</th> </tr> <tr> <th style="width: 10%;">T21</th> <th style="width: 10%;">M1</th> <th style="width: 10%;">M2</th> <th style="width: 10%;">M3</th> <th style="width: 10%;">M4</th> <th style="width: 10%;">T23</th> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </table>				Type of car						T21	M1	M2	M3	M4	T23						
Type of car																						
T21	M1	M2	M3	M4	T23																	
DTR30225487/2	Revision 29	Observation 28/10/2023	OK X	Signature/Date (Manufacturing) 30/05/24	Signature/Date (Quality) 30/05/24																	
I.2 - Instruments Control																						
Monitoring and Measuring Instrument Control - Used for Special Process																						
Instruments	Serial number	Calibration or Verification Validation Date	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)																	
Tubular	32832-3	15/03/2023 - 15/03/24	X	30/05/24	30/05/24																	
Measuring tape	458110432	17/04/2024 - 17/04/2025	X	30/05/24	30/05/24																	
I.3 Consumables																						
Welding Consumable Control - Used for Special Process																						
Filler Material	Heat Number	Welding Process	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)																	
Welding 308LSi	B224850	Mig	X	30/05/24	30/05/24																	

	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30225487/2	Rev. 29	Project: PRASA SI.CB2220.250.V29			
		Date 28/10/2023				
II - Self Inspection - Items to Check						
II.1 - Items to check						
Item	Picture/Drawing	Description	Acceptance criteria / Record	OK	Signature/Date (Manufacturing)	Signature/Date (Quality)
01	N/A	Assembly according to Instruction Engineering n° PRA.CB2220.DTR30225487/2 Verification of fitment for all reinforcement brackets.	PRA.CB2220.DTR30225487/2	✓		 30/05/24
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality	DT00000210675	✓		 30/05/24
03	REFER TO ANNEXURE A	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	✓		 30/05/24
04		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC. 0002	✓		 30/05/24
05		Functional dimensions approved according drawing or complementary document approved by Alstom engineering and registered in this document.	Approved according specified on pages below.	✓		 30/05/24
06		Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DT00000210658.	As the welding procedure IND-SAL-WMS-018 and DT00000210658.	✓		 30/05/24
07	N/A	Before application of sealant record the expiry date and make sure that the room temperature and humidity are within specified values as per Works Instructions Specified: Temperature Min - Max (I) Min - Max 10°C - 35°C Relative humidity Min - Max (I) Min - Max 25% - 50%	Sealant Batch No: 8349/105/24 Exp Date: 04/05/24 Actuals Temperature: 20°C Humidity: 40%	✓		 30/05/24
08	NA	Verification of sealant application in certain regions in the drawing.	AAD0001278565	✓		 30/05/24
09		Verification of safety welds	Approved according to DT00000210658 reference and Self inspection	✓		 30/05/24



CARBODYSHELL M1,M3,M4 ASSEMBLY
DTR30226487/2


Rev.
29
Date
28/10/2023

Project: PRASA

SI.CB2220.250.V29

II - Self Inspection - Items to Check

SEALANT APPLICATION




AREA 1 & 2 END 1

Operator (Name & sign):


Priscilla

Operator (Name & sign):

Priscilla


	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30225487/2	Rev.	Project: PRASA SI.CB2220.250.V29
		28	
		Date	
		28/10/2023	

II - Self Inspection - Items to Check




REINFORCEMENT WELDING

AREA	LHS	RHS
A	Operator (Name&sign): <u><i>[Signature]</i></u>	<u>LINDO</u> <u><i>[Signature]</i></u>
B	Operator (Name&sign): <u><i>[Signature]</i></u>	<u>LINDO</u> <u><i>[Signature]</i></u>
C	Operator (Name&sign): <u><i>[Signature]</i></u>	<u>M. M. A. S. V. A. L. O. M. A. R. C. H. E. S. S. E. S.</u>
D	Operator (Name&sign): <u><i>[Signature]</i></u>	<u>M. M. A. S. V. A. L. O. M. A. R. C. H. E. S. S. E. S.</u>
E	Operator (Name&sign): <u><i>[Signature]</i></u>	<u>M. M. A. S. V. A. L. O. M. A. R. C. H. E. S. S. E. S.</u>


	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30225487/2	Rev.	Project: PRASA
		29	
		Date	
		28/10/2023	SI.CB2220.250.V29


II - Self Inspection - Items to Check



BRACKETING

INSTALLATION	
C-RAILS:	Operator: <u>Asema</u>
	Operator: _____
DOOR MECHANISMS:	Operator: <u>Levi</u>
	Operator: _____
TAPPING PADS	Operator: <u>LINDO</u>
	Operator: <u>S. MUKHARJE</u>
INSTALLATION & VERIFICATION	
SEAT & LUGGAGE BRACKETS:	Operator: <u>M. HOKORISI</u>
	Operator: _____
SEAT BRACKETS VERIFICATION:	Operator: <u>Priscilla</u>
	Operator: _____
WELDING	
AREA	LHS
A (Seat brackets)	: Operator (Name&sign): <u>LINDO</u>
(C-rails, Luggage and earth bushes)	: Operator (Name&sign): <u>LINDO</u>
B (Seat brackets)	: Operator (Name&sign): <u>LINDO</u>
(C-rails, Luggage and earth bushes)	: Operator (Name&sign): <u>LINDO</u>
C (Seat brackets)	: Operator (Name&sign): <u>LINDO</u>
(C-rails, Luggage and earth bushes)	: Operator (Name&sign): <u>LINDO</u>
D (Seat brackets)	: Operator (Name&sign): <u>LINDO</u>
(C-rails, Luggage and earth bushes)	: Operator (Name&sign): <u>LINDO</u>
	RHS
	: Operator (Name&sign): <u>LINDO</u>
	: Operator (Name&sign): <u>LINDO</u>
	: Operator (Name&sign): <u>LINDO</u>
	: Operator (Name&sign): <u>LINDO & MASHUDU</u>
	: Operator (Name&sign): <u>M. MATSUKI</u>
	: Operator (Name&sign): <u>M. MATSUKI</u>
	: Operator (Name&sign): <u>M. MATSUKI</u>
ENDS	
END 1 TAPPING PADS WELDING:	Operator (Name&sign): <u>LINDO</u>
END 2 TAPPING PADS WELDING:	Operator (Name&sign): <u>S. MUKHARJE</u>

	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30226487/2	Rev.	Project: PRA5A SI.CB2220.250.V29
		29	
		Date	
		28/10/2023	
II - Self Inspection - Items to Check			



QUANTITIES (M3/M4)

RHS				
	SECTION	QUANTITY	OK	NOK
C-RAILS	A	7		
	B	4		
	C	8		
	D	8		
SEAT BRACKETS	A	13		
	B	21		
	C	21		
	D	13		
EARTH BUSH	A	3		
	B	5		
	C	4		
	D	3		

ROOF ENDS:
 CRAILS 2 OFF EACH END
 EARTH BUSH 6 OFF EACH END
 VERIFICATION BY: LSB

LHS				
	SECTION	QUANTITY	OK	NOK
C-RAILS	A	2		
	B	8		
	C	11		
	D	8		
SEAT BRACKETS	A	13		
	B	21		
	C	21		
	D	13		
EARTH BUSH	A	3		
	B	5		
	C	6		
	D	2		

ROOF ENDS:
 CRAILS 2 OFF EACH END
 EARTH BUSH 6 OFF EACH END
 VERIFICATION BY: LSB


RHS				
	SECTION	QUANTITY	OK	NOK
C-RAILS	A	7		
	B	8		
	C	8		
	D	8		
SEAT BRACKETS	A	13		
	B	21		
	C	21		
	D	13		
EARTH BUSH	A	2		
	B	4		
	C	5		
	D	3		

ROOF ENDS:
 CRAILS 2 OFF EACH END
 EARTH BUSH 6 OFF EACH END
 VERIFICATION BY: _____


LHS				
	SECTION	QUANTITY	OK	NOK
C-RAILS	A	2		
	B	10		
	C	11		
	D	6		
SEAT BRACKETS	A	13		
	B	21		
	C	21		
	D	13		
EARTH BUSH	A	3		
	B	7		
	C	6		
	D	2		

ROOF ENDS:
 CRAILS 2 OFF EACH END
 EARTH BUSH 6 OFF EACH END
 VERIFICATION BY: _____

Specifications of Details for CBS measurement




Measurement positions on roof rail and sidewall omega corner.





Reinforcement area measurement positions on roof reinforcement area.




Measurement positions on sidewall and side sill corner.





CBS measurement




Detail C




Take measurement close to radius





Detail D (1:1)

	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30225487/2	Rev.	Project: PRASA SI.CB2220.250.V29
		29	
		Date	
		28/10/2023	
CBS measurement			



BEFORE WELDING




	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2589 to 2595
A	3294	3296	2	
B	3263	3267	4	
C	3293	3295	2	
D	3298	3295	3	
E	3263	3262	1	
F	3263	3263	0	
G	3298	3298	0	
H	3299	3297	2	
I	3263	3262	1	
J	3263	3262	1	
K	3265	3265	0	
L	3295	3293	2	
M	3267	3267	1	
N	3294	3298	4	

	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30225487/2	Rev.	Project: PRASA SI.CB2220.250.V29
		29	
		Date	
		28/10/2023	
CBS measurement			
			

AFTER WELDING

	Record D1 values	Record D2 values	D1-D2 ≤ 5mm	2589 to 2595
A	3294	3295	1	2594
B	3267	3266	1	2591
C	3293	3294	1	2591
D	3297	3295	2	2594
E	3264	3263	1	2594
F	3263	3265	2	2593
G	3295	3295	0	2595
H	3296	3295	1	2595
I	3296	3297	1	2595
J	3265	3268	3	2595
K	3296	3294	2	2592
L	3294	3291	3	2590
M	3262	3264	2	2595
N	3295	3295	0	2595

Specifications of Details for CBS measurement CB1220




DOOR 1 - LHS			DOOR 2 - LHS			DOOR 2 - RHS		
	VALUE	ACTUAL		VALUE	ACTUAL		VALUE	ACTUAL
A1	2230 to 2232	2230	A1	2230 to 2232	2230	A1	2230 to 2232	2231
A2	2230 to 2232	2231	A2	2230 to 2232	2231	A2	2230 to 2232	2231
A3	2230 to 2232	2230	A3	2230 to 2232	2230	A3	2230 to 2232	2232
A4	2230 to 2232	2231	A4	2230 to 2232	2231	A4	2230 to 2232	2230
B	234 to 236	234	B	234 to 236	235	B	234 to 236	235
C	234 to 236	236	C	234 to 236	235	C	234 to 236	235
D	794 to 796	796	D	794 to 796	795	D	794 to 796	795
E	794 to 796	794	E	794 to 796	795	E	794 to 796	795

DOOR 1 - RHS			DOOR 2 - RHS			DOOR 3 - RHS		
	VALUE	ACTUAL		VALUE	ACTUAL		VALUE	ACTUAL
A1	2230 to 2232	2231	A1	2230 to 2232	2231	A1	2230 to 2232	2230
A2	2230 to 2232	2231	A2	2230 to 2232	2231	A2	2230 to 2232	2231
A3	2230 to 2232	2231	A3	2230 to 2232	2230	A3	2230 to 2232	2230
A4	2230 to 2232	2231	A4	2230 to 2232	2230	A4	2230 to 2232	2231
B	234 to 236	235	B	234 to 236	235	B	234 to 236	235
C	234 to 236	235	C	234 to 236	235	C	234 to 236	235
D	794 to 796	795	D	794 to 796	795	D	794 to 796	795
E	794 to 796	795	E	794 to 796	795	E	794 to 796	795

Specifications of Details for CBS measurement CB1220

End #2



End #1

Doors diagonal D1-D2 maximum difference ≤4mm

#1	#2	#3
D1	2749	2747
D2	2746	2748
D1-D2	3	1

HIGHER DIMENSION

CENTRAL DIMENSION


LOWER DIMENSION

Doors Length = 1672 ±3mm

#1	#2	#3
1671	1672	1671
1672	1671	1672
1672	1672	1673

LEFT SIDE

End #1



End #2

Doors diagonal D1-D2 maximum difference ≤4mm

#1	#2	#3
D1	2749	2747
D2	2748	2747
D1-D2	1	2



HIGHER DIMENSION




CENTRAL DIMENSION


LOWER DIMENSION

Doors Length = 1672 ±3mm


#1	#2	#3
1671	1672	1672
1672	1671	1672
1672	1671	1671

	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30225487/2	Rev.	Project: PRASA			
		29				
		Date	SI.CB2220.250.V29			
		28/10/2023				
CBS measurement (Manufacturing)						
Dye penetrant test						
Dye-penetration test to be performed by quality personnel						
						
Item	Description of the Issue			OK	Signature/Data (Manufacturing)	Signature/Data (Quality)
II.2 - Check List REX						
Check List Items						
Item	Picture/Drawing	Description	Criteria/Record	OK	Signature/Data (Manufacturing)	Signature/Data Quality
01	N/A	To complete REX	Refer to REX. New defects must be added on the REX			


	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30225487/2	Rev.	Project: PRA5A		
		29			
		Date	SI.CB2220.250.V29		
		28/10/2023			
Self Inspection - Final Result					
Is the car good to advance to the next workstation/process? (Approval of Operations Manager and Industrial Quality)		DATE	NAME	SIGNATURE	
HOLD POINT	GO	(if activities are not complete, the missing activities must not impact the next stage)	30/05/2024	Leni Operations	
		Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party)	30/05/24	Richmond Industrial Quality	
		There are activities pending that impact/stop the activities of the next process Obs: (To describe problems below)			
		There are non-conformities impact the quality of the product and there is no corrective action defined yet)			
In case of "NO GO", describe blocking problems					
In case of "NO GO", the operations manager must define below action plan to ensure "GO":					
Item	Description	Responsible	Due date	Status	
		Operations	Quality		

	CARBODYSHELL M1,M3,M4 ASSEMBLY DTR30226487/2	Rev.	Project: PRASA SI.CB2220.250.V29
		29	
		Date 28/10/2023	


ANNEXURE A: Arc Welding Quality Acceptance Standard



Station: CB1220-004- U108 & U107



PART NO.	ITEM NO.	QTY	DESCRIPTION	MASS (KG)
DFF0020074003	5	6	EARTH STUD 6	0.855
AA000011201613	4	6	ASSEMBLY SUPPORT	0.371
DFF0000343305	3	12	WELDING STUD ISO13318 PT - 1/2"x20 - SST	0.007
AA00001150124	2	12	ASSEMBLY SUPPORT	0.193
AA00001161118	1	14	ASSEMBLY SUPPORT	0.522
AA00001161090	101	6	CARBODYSHELL BRACKETS CARBODYSHELL M1/M3/M4 CARBIDE FRAME MODULE END - 099	12.192



APPLICABLE FOR TRAINSET 100+ ONLY AS PER BASELINE 10.3.1

SELF INSPECTION SHEET


CONFIDENTIAL INFORMATION

This document and the information contemplated therein have to be considered as Confidential information pursuant to the provisions of Clause 25 of the MSA, and treated as such.

APPLICATION REFERENCE

MOUNTING	DRAWING	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY ?	
				TC1	MA1	M1	M2	M3	TC2			
<input type="checkbox"/>	DTR3000152668	AAD0001278566	CARBODYSHELL M1,M3,M4 ASSEMBLY	CB2230			X				PRA.CB2230.DT000002 25487.V20	YES
<input type="checkbox"/>	DTR3000152673	AAD0001278566	CARBODYSHELL M1,M3,M4 ASSEMBLY	CB2230		X			(X)		PRA.CB2230.DT000002 25487.V20	YES
<input type="checkbox"/>												
REV	DATE	MODIFICATION CONTENT			RESPONSIBLE	NAME	DATE					
0	2018/08/02	GIBELA NEW CREATION			APPROVER	Philippe Marques	2018/08/02					
					CHECKER	Nosizo Pindela	2018/08/02					
					COMPILER	Nosizo Pindela	2018/08/02					
1	30/5/2018	Team leader and Quality Technician to sign Change final signature from PME Manager to Quality manager			APPROVER	Itumeleng Modiba	30/5/2018					
					CHECKER	Nosizo Pindela	30/5/2018					
					REVISED BY	Nosizo Pindela	30/5/2018					
2	2018/05/07	Certain dimensional checks moved to CB1220			APPROVER	Itumeleng Modiba	2018/05/07					
					CHECKER	Nosizo Pindela	2018/05/07					
					REVISED BY	Ramokone Motama	2018/05/07					
5	24/01/2019	As per Baseline 10.2			APPROVER	Itumeleng Modiba	24/01/2019					
					CHECKER	Nosizo Pindela	24/01/2019					
					REVISED BY	Vanessa Ntuli	24/01/2019					
6	13/03/2019	Added Twist and Door Bracket Measurements Remove Door Measurements			APPROVER	Itumeleng Modiba	13/03/2019					
					CHECKER	Nosizo Pindela	13/03/2019					
					REVISED BY	Nosizo Pindela	13/03/2019					
10	23/08/2019	New Baseline 10.2.5			APPROVER	Itumeleng Modiba	23/08/2019					
					CHECKER	Nosizo Pindela	23/08/2019					
					REVISED BY	Nosizo Pindela	23/08/2019					
15	06/08/2020	New Baseline 10.2.6			APPROVER	Timothy Maimela	06/08/2020					
					CHECKER	Bongane Masina						
					REVISED BY	Bongane Masina						
20	19/04/2021	New Baseline change 10.3			APPROVER	Timothy Maimela	19/04/2021					
					CHECKER	Bongane Masina						
					REVISED BY	Bongane Masina						
25	20/02/2022	New Baseline change 10.3.1			APPROVER	Collins Mbhombhi	20/02/2022					
					CHECKER	Andani Muthelo						
					REVISED BY	Andani Muthelo						
26	14/06/2022	Update minimum temperature requirement for sealant application			APPROVER	Collins Mbhombhi	14/06/2022					
					CHECKER	Andani Muthelo						
					REVISED BY	Andani Muthelo						
27	26/07/2022	Threshold measurements addition			APPROVER	Collins Mbhombhi	26/07/2022					
					CHECKER	Andani Muthelo						
					REVISED BY	Andani Muthelo						
28	17/10/2022	Added traceability of sealant application			APPROVER	Collins Mbhombhi	17/10/2022					
					CHECKER	Ntokozi Zwane						
					REVISED BY	Amogelang Mohlampe						
29	14/04/2023	Added sealant batch number & welding consumables traceability			APPROVER	Vanessa Ntuli	14/04/2023					
					CHECKER	Ntokozi Zwane						
					REVISED BY	Amogelang Mohlampe						
30	06/11/2023	Added threshold traceability for boiler makers and welders			APPROVER	Ngobeni Tyson	06/11/2023					
					CHECKER	Andani Muthelo						
					REVISED BY	Ntokozi Zwane						
TRAINSET	CAR	OPERATOR NAME & ALPS NO	DATE	SELF INSPECTION NUMBER	PAGES							
230	M3	ERMANUEL 410478	31.05.24	SI.CB2230.256.V29	12							


[illegible]

	CARBODYSHELL M1,M3,M4 ASSEMBLY DT00000225487	Rev. 30	Project: PRASA SI.CB2230.256.V29
		Date 08/11/2023	

Car:	NCR:	Work station: <div>CB2230</div>
------	------	---------------------------------



Safety Related



I - Documentation and Instruments Control

I.1 - Documentation Control

Document	Type of car					Revision	Observation	OK		Signature/Date (Operations)	Signature/Date (Quality)
	BT	SE	3	4	5						
PRA.CB2230.DT00000225487		X				30	OK	L	N/A	Emmanuel 31-05-24	26/31/05/24

I.2 - Instruments Control





Monitoring and Measuring Instrument Control - Used for Special Process

Instruments	Serial number	Calibration or Verification Validation Date	OK		Signature/Date (Operations)	Signature/Date (Quality)
INBUL	3282-3	15-03-25	✓		Emmanuel 31/05/24	26/31/05/24
Measuring tape	9160774	25-04-24	✓		Emmanuel 31-05-24	26/31/05/24
Comparison Sawd.	CAB0012	27-07-24	✓		Emmanuel 31-05-24	26/31/05/24

1.3 Consumables


Welding Consumable Control - Used for Special Process

Filler Material	Heat Number	Welding Process	OK		Signature/Date (Manufacturing)	Signature/Date (Quality)
308 L15	273779	Mg	X		Emmanuel 31-05-24	26/31/05/24

		CARBODYSHELL M1,M3,M4 ASSEMBLY DT00000225487		Rev. 30 Date 08/11/2023	Project: PRASA SI.CB2230.256.V29								
II - Self Inspection - Items to Check													
II.1 - Items to check													
Item	Picture/Drawing	Description	Acceptance criteria / Record	OK		Signature/Date (Operations)	Signature/Date (Quality)						
01	N/A	Assembly according to Instruction Engineering nº PRA.CB1230.DT00000225487 Verification of fitment for all brackets.	PRA.CB1230.DT00000225487	X		<i>E. M. M. M.</i> 31.05.24	<i>E. M. M. M.</i> 31/05/24						
02	N/A	Carshell free of significant flaws which compromise the appearance or functionality	DTD0000210675	X		<i>E. M. M. M.</i> 31.05.24	<i>E. M. M. M.</i> 31/05/24						
03	REFER TO ANNEXURE A	Arc Welding inspected and approved according procedure.	IND-SAL-WMS-016 REFER TO GIB - TYPDEF - ARC - 0000	X		<i>E. M. M. M.</i> 31.05.24	<i>E. M. M. M.</i> 31/05/24						
04		Cleaning of all Stainless Steel Surface	According TO GIB-WEL - PROC-0002	X		<i>E. M. M. M.</i> 31.05.24	<i>E. M. M. M.</i> 31/05/24						
05		Functionals dimensions approved according drawing or complementary document approved by Astom engineering and registered in this document.	Approved according specified on pages below.	X		<i>E. M. M. M.</i> 31.05.24	<i>E. M. M. M.</i> 31/05/24						
06		Perform visual inspection of welds in 100% of the project. Run by penetrant testing in electric arc welding (weld ring) as IND-SAL-WMS-018. Run by penetrant testing welds (weld ring) and fillet sampling as described in DTD0000210658.	As the welding procedure IND-SAL-WMS-018 and DTD0000210658.	X		<i>E. M. M. M.</i> 31.05.24	<i>E. M. M. M.</i> 31/05/24						
07	N/A	Before application of sealant record the expiry date and make sure that the room temperature and humidity are within specified values as per Works Instructions Specified: <table border="1" style="display: inline-table; vertical-align: top;"> <tr> <td>Temperature Min - Max (°C)</td> <td>Min-Max</td> <td>10°C - 35°C</td> </tr> <tr> <td>Relative humidity Min - Max (%)</td> <td>Min-Max</td> <td>25% - 80%</td> </tr> </table>	Temperature Min - Max (°C)	Min-Max	10°C - 35°C	Relative humidity Min - Max (%)	Min-Max	25% - 80%	Sealant Batch No: <u>2091349</u> Exp Date: <u>1/06/24</u> Actuals Temperature: <u>14°C</u> Humidity: <u>59%</u>	X		<i>E. M. M. M.</i> 31.05.24	<i>E. M. M. M.</i> 31/05/24
Temperature Min - Max (°C)	Min-Max	10°C - 35°C											
Relative humidity Min - Max (%)	Min-Max	25% - 80%											
08	N/A	Verification of sealant application on the roof and sidewall finishers.	Sealant must be: -Applied straight and even -Free of gaps, cracks, damage and debris (flashes, dirt, dust) Refer to Annexure B	X		<i>E. M. M. M.</i> 31.05.24	<i>E. M. M. M.</i> 31/05/24						
09	N/A	Verification of sealant application in certain regions in the drawing.	AAD0001278566	X		<i>E. M. M. M.</i> 31.05.24	<i>E. M. M. M.</i> 31/05/24						

II - Self Inspection - Items to Check

AREA 1



END 2 SEALANT

OPERATOR
(Name & sign):

Leroy *[Signature]*


OPERATOR
(Name & sign):

Leroy *[Signature]*

OPERATOR
(Name & sign):

Leroy *[Signature]*

AREA 2 (VIEW C)



Area D,E,F,G,H,I

Operator (Name & sign):

D,E,G,H,I ^{LHS} *[Signature]*

D,E,F,G,H,I ^{RHS} *[Signature]*

Operator (Name & sign):

Smile

Lerato *[Signature]*

Operator (Name & sign):

[Signature]

Bunle *[Signature]*

Operator (Name & sign):

Tshenob

Boity *[Signature]*

Operator (Name & sign):

[Signature]

^{H/I BOTTOM}


Operator (Name & sign):

F Lerato *[Signature]*

Boity *[Signature]*


Bunle *[Signature]*

H




Specifications of Details for CBS measurement CB1230

Flatness side left and right maximum of 2mm in the valley to peak measured in 900mm. Recod the maximum and minimum value found and indicate the corresponding region.




MAXIMUM 0.7
MINIMUM 1



MAXIMUM 0.5
MINIMUM 1.2

Specifications of Details for CBS measurement CB1230

Specified Camber for car out of jlg Is 18mm(-0mm + 2mm)




MEASURED CAMBER VALUES

RIGHT	il	19
LEFT	al	19

Specifications of Details for CBS measurement CB1230

Twist measured in transversal and longitudinal = Maximum 3mm. Measure twist on air spring plates (LHS and RHS), both End 1 and End 2 following twist measurement document.




TWIST FOUND ON END 1

TRANVERSE
LONGITUDINAL


TWIST FOUND ON END 2

TRANVERSE
LONGITUDINAL


Specifications of Details for CBS measurement CB1230



Detail C




Specifications of Details for CBS measurement CB1230



2589 to 2595mm

A	2591
B	2589
C	2595
D	2594
E	2591
F	2589
G	2589
H	2595
I	2593
J	2590
K	2595
L	2595
M	2594
N	2590
O	2589
P	2595



Threshold verification				Nominal value :38	
Door 1		Door 2		Door 3	
L	R	L	R	L	R
39	39	39	38	39	38
Door 4		Door 5		Door 6	
L	R	L	R	L	R
38	38	38	38	39	39


BOILER MAKER: ASAMPA

WELDER: Wanto


Dye penetrant test

Dye-penetration test to be performed by quality personnel



[illegible]


Item	Picture/Drawing	Description	Criteria/Record	OK	Not OK	Signature/Date (Operations)	Signature/Date (Quality)
01	N/A	To complete REX	Refer to REX. New defects must be added on the REX				


		CARBODYSHELL M1,M3,M4 ASSEMBLY DT00000225487		Rev. 30 Date 08/11/2023	Project: PRASA SI.CB2230.256.V29
Self Inspection - Final Result					
Is the car good to advance to the next workstation/process? (Approval of Operations and Industrial Quality)			DATE	NAME	SIGNATURE
HOLD POINT		(If activities are not complete, the missing activities must not impact the next stage!)	31/05/24	Bruno	Bruno
		Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.	31/05/24	Arbini	Arbini
		There are activities pending that impact/stop the activities of the next process Obs: (To describe problems below)			
		There are non-conformities impact the quality of the product and there is no corrective action defined yet)			
In case of "NO GO", describe blocking problems					
In case of "NO GO", the operations manager must define below action plan to ensure "GO":					
Item	Description		Responsible	Due date	Status

Operations

Quality

ANNEXURE A: Arc Welding Quality Acceptance Standard



	CARBODYSHELL M1,M3,M4 ASSEMBLY DT00000225487	Rev.	Project: PRASA SI.CB2230.256.V29
		30	
		Date	
		06/11/2023	

ANNEXURE B: Sealant

