

GIBELO

2024-03-01

GIBELO

CONTROLLED COPY


PRASA PROJECT

SELF INSPECTION SHEET

CONFIDENTIAL INFORMATION





This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.


APPLICATION REFERENCE

MOUNTING	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY ?	
			TC1	M4	M1	M2	M3	TC2			
<input type="checkbox"/>	DTR3-PROCE-14	LEVELLING, WEIGHTING AND BALANCING M CAR	FT1140	1	X	1	1		PRA.FT1140.04	YES	
<input type="checkbox"/>	DTR3-PROCE-14	LEVELLING, WEIGHTING AND BALANCING TC CAR	FT1140	1				1	PRA.FT1140.05	YES	
<input type="checkbox"/>	DTR3-PROCE-17	LEVELLING, WEIGHTING AND BALANCING TC CAR	FT1140	1	1	1	1	1	PRA.FT1140.05	YES	
<input type="checkbox"/>	DTR3-PROCE-17	LEVELLING, WEIGHTING AND BALANCING TC CAR	FT1140	1	1	1	1	1	PRA.FT1140.05	YES	
<input type="checkbox"/>											
<input type="checkbox"/>											
<input type="checkbox"/>											

REV	DATE	MODIFICATION CONTENT	RESPONSIBLE	NAME	DATE
7	2020/02/11	UPDATE OF AIR TIGHTNESS TEST TIME FROM 4 MIN TO 5 MIN. ADD PANTOGRAPH AIR TIGHTNESS.	APPROVER	GIVEN SILOWA	2020/02/11
			CHECKER	SIMON MOKOENA	2020/02/11
			COMPILER	COMFORT MALATJI	2020/02/11
8	2021/09/13	ADDING GAUGE MEASUREMENT CHECK ON THE SI.	APPROVER	MAKOFANE LUCY	2021/09/13
			CHECKER	RATAU EDISON	2021/09/13
			COMPILER	TSAKANI KHOSA	2021/09/13
9	2022/05/31	pressure valve (APV) Isolation	APPROVER	MAKHURUPETJI THABANG	2022/05/31
			CHECKER	HAZEL MGIBA	2022/05/31
			COMPILER	RATAU EDISON	2021/05/31

TUE	CAR	OPERATOR NAME	DATE	SELF INSPECTION NUMBER	PAGES
15 211	M1	NATIMBA	01/03/2024	SI.FT1140.52	01/08
















	<h1 style="margin: 0;">SELF INSPECTION INDUSTRIAL QUALITY</h1>						Rev:09	Project: PRASA	SI.FT1140.52
							Date: 2022/05/31		
Garc:		NCR:				Work Station FT1140			
 Safety Related									
I - Document and Instrument Control									
I.1 - Documents control									
Document	TC1	H1	M2	M3	M4	TC2	Revision	Remark	Signature/Date
PRA.FT1140.04									 01/03/24
PRA.FT1140.05									
PRA.FT1140.06									
I.2 - Instruments Control - Monitoring and Measuring Instrument Control (Used for all Instrument with calibration needed)									
Instruments description	Serial number					Calibration or Verification Validation Date		Signature/Date	
Measuring TAPE	G/bTA 0276					26/10/23-26/10/24		 01/03/24	
Vernier Calliper	G/bor 0056					06/06/23-06/06/24			
Torque wrench 35Nm	D251/023					19/12/23-19/12/24			
Torque wrench 150Nm	D28622009					19/12/23-19/12/24			
Torque wrench 320Nm	A9650027					21/12/23-21/12/24			




	<h1>SELF INSPECTION INDUSTRIAL QUALITY</h1>	Rev:09	Project: PRASA	SI.FT1140.52
		Date:		
		2022/05/31		


II - Self Inspection - Items to Check

II.1 - Items to Check

Item	Picture/Sketch	Description	Criteria/Record	OK	NOT OK	Signature/Date								
01		Ensure that the average pressure valve (APV) is isolated by capping the two input pipes at the fittings installing the blanking fitting on the pipes highlighted		✓		 01/03/24								
02		Check underframe pipe system Air tightness. Test performance according to WI PRA.FT1130.15.	The test was performed and no leak was observed. Initial pressure (IP): 7.53 bar Final pressure (FP): 7.76 bar FP - IP = 0.22 bar APPROVAL CRITERIA: After 5 minutes the pressure cannot drops more than 0,2 bar	✓		 01/03/24								
03		Movement performed at least 50m to shudder the car. And position on the leveled load cell, with wheels on the center.		✓		 01/03/24								
04		Measurement inspection was done with car on condition AWD and the rail levelled. (The load cells system must be levelled and calibrated)	Calibration Validation Date 19/12/24	✓		 01/03/24								
05		In case of the equipments not installed, equivalent weight of the item should be added in the same place to simulate the equipment. (Any simulated weight, add on pending list)	<table><thead><tr><th>EQUIPMENT DESCRIPTION</th><th>WEIGHT (kg)</th></tr></thead><tbody><tr><td>gangway</td><td>360</td></tr><tr><td></td><td></td></tr><tr><td></td><td></td></tr></tbody></table>	EQUIPMENT DESCRIPTION	WEIGHT (kg)	gangway	360					✓		 01/03/24
EQUIPMENT DESCRIPTION	WEIGHT (kg)													
gangway	360													
06		The pressure difference between air spring on each bogie when raise the pressure was maintained < 0.3 bar.		✓		 01/03/24								
07		Measurement recorded with empty suspension and loaded are on conformity with tolerances of the project.		✓		 01/03/24								
08		All levelling measurements are according to the reference. (Values out of reference must be recorded on "Description of defects")		✓		 01/03/24								



GIBELQ		SELF INSPECTION INDUSTRIAL QUALITY		Rev:09	Project: PRASA	SI.FT1140.52
				Date: 2022/05/31		
Item	Picture/Sketch	Description	Critere/Records	T.P.	C.S.	Signature/Date
09		Check that the levelling rods are torqued and have torque marker.		✓		 01/03/24
10		The difference of weight between the left and right wheels of each axis, must be $\leq 4\%$. (Verify on the T&C equipment if all arrows are in green).		✓		 01/03/24
11		Remove the car, move back onto the load cells and repeat the step 09. Confirm if both are in the tolerance of $\leq 4\%$.		✓		 01/03/24
12		1 - Record shims thickness used on rod. 2 - All screws were torqued and have torque marker.	THICKNESS (mm) I 0 II 0 III 0 IV 0	✓		 01/03/24
13		Pivot fixation	1- M20 x 90 screws with application of torque according to PRA.FT1140.04 / 05	✓		 01/03/24
14		FOR TC CARS F = Height of the center of Automatic coupler F = 895mm (+5/-10mm) (Using levelled rail)	TC CAB #1= _____ mm			N/A
15		FOR TC CARS Height of Eurobalise Antenna = 205mm(+/-10mm) (Using levelled rail)	TC CAB #1= _____ mm			N/A
16		Check pantograph piping air tightness. Test performance according to WI PRA.FT1140.17.	The test was performed and no leak was observed. -Roof piping connection fittings. -Room piping connection fittings(Roof arch and door trimming)	✓		 01/03/24
17		Pantograph does not come in contact with the higher height gauge when passing through.	No Contact with Pantograph and Gauge -GO Contact with Pantograph and Gauge - NO GO	✓		 01/03/24
18		Car does not come into contact with the gauge.	No Contact with Car and Gauge -GO Contact with Car and Gauge - NO GO	✓		 01/03/24





SELF INSPECTION INDUSTRIAL QUALITY

Rev:09

Date:

2022/05/31

Projet:
PRASA


SI.FT1140.52

DRAFT TO MEASUREMENTS DURING LEVELLING (ALL UNITS MUST BE IN mm/bar/kg)


DESCRIPTION	TOLERANCE	END#1											
		LEFT SIDE						RIGHT SIDE					
		6	5	4	3	2	1	1	2	3	4	5	6
AIR SPRING HEIGHT (EMPTY)	N/A	A ¹ II											A ¹ I
AIR SPRING HEIGHT (FULL)	min 254 max 261	AII			255	253	250	254	245	253	257	256	AI
FLOOR COVERING HEIGHT	min 1096 max 1116	EII											EI
AIR SPRING PRESSURE	≤ 0.3 (Ci - Ci)	CII			2,90	2,97	2,84	2,92	2,73	2,90	2,85	2,90	CI
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D3											D1
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D4											D2
PIVOT VERTICAL GAP	min 25 max 32	KII											KI
PIVOT LATERAL STOP GAPS DIFFERENCE	≤ 4 (Ji - Ji)	JII											Ji
QTY OF TURNS OF LEVELLING ROD	N/A	XII				0	1/4	1/2	2	1	0		Xi
SHIMS OF ANTI-ROLL BAR	N/A	YII											Yi
DESCRIPTION	TOLERANCE	6	5	4	3	2	1	1	2	3	4	5	6
AIR SPRING HEIGHT (EMPTY)	N/A	A ¹ III											A ¹ IV
AIR SPRING HEIGHT (FULL)	min 254 max 261	AIII			255	253	255	255	255	254	255	255	AIV
FLOOR COVERING HEIGHT	min 1096 max 1116	EIII											EIV
AIR SPRING PRESSURE	≤ 0.3 (Civ - Cii)	CIII			2,76	2,69	2,77	2,64	2,85	2,72	2,81	2,77	CIV
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D5											D7
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D6											D8
PIVOT VERTICAL GAP	min 25 max 32	KIII											KIV
PIVOT LATERAL STOP GAPS DIFFERENCE	≤ 4 (Jiv - Jii)	JIII											JIV
QTY OF TURNS OF LEVELLING ROD	N/A	XIII				3/4	0	0	0	3/4	0		XIV
SHIMS OF ANTI-ROLL BAR	N/A	YIII											YIV

COMPARE EACH TENTATIVE WITH THE TOLERANCE AND IDENTIFY EACH MEASURE AS BELOW		
GOOD	LOWER	HIGHER
✓	↓	↑
WEIGHT COMPENSATION		
EQUIPMENT		
WEIGHT		
EQUIPMENT		
WEIGHT		
SECONDARY MEASUREMENTS (ONLY TC CARS)		
AUTOMATIC COUPLER HEIGHT		
ANTENNA HEIGHT		

BOGIE END#1



BOGIE END#2



GIBELQ

2024-03-01

CONTROLLED COPY

DRAFT TO MEASUREMENTS DURING LEVELLING (ALL UNITS MUST BE IN mm/bar/kg)

DESCRIPTION	TOLERANCE	END#1												END#2					
		LEFT SIDE						RIGHT SIDE						LEFT SIDE					
AIR SPRING HEIGHT (EMPTY)	N/A	A ^{II}												A ^{IV}					
AIR SPRING HEIGHT (FULL)	min 254 max 261	A ^{II}												A ^{IV}					
FLOOR COVERING HEIGHT	min 1096 max 1116	E ^{II}												E ^{IV}					
AIR SPRING PRESSURE	≤ 0.3 (C ^I - C ^I)	C ^{II}												C ^{IV}					
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D ³												D ⁷					
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D ⁴												D ⁸					
PIVOT VERTICAL GAP	min 25 max 32	K ^{II}												K ^{IV}					
PIVOT LATERAL STOP GAPS DIFFERENCE	≤ 4 (J ^{II} - J ^{II})	J ^{II}												J ^{IV}					
QTY OF TURNS OF LEVELLING ROD	N/A	X ^{II}												X ^{IV}					
SHIMS OF ANTI-ROLL BAR	N/A	Y ^{II}												Y ^{IV}					
AIR SPRING HEIGHT (EMPTY)	N/A	A ^{III}												A ^{IV}					
AIR SPRING HEIGHT (FULL)	min 254 max 261	A ^{III}												A ^{IV}					
FLOOR COVERING HEIGHT	min 1096 max 1116	E ^{III}												E ^{IV}					
AIR SPRING PRESSURE	≤ 0.3 (C ^{IV} - C ^{IV})	C ^{III}												C ^{IV}					
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D ⁵												D ⁷					
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D ⁶												D ⁸					
PIVOT VERTICAL GAP	min 25 max 32	K ^{III}												K ^{IV}					
PIVOT LATERAL STOP GAPS DIFFERENCE	≤ 4 (J ^{IV} - J ^{IV})	J ^{III}												J ^{IV}					
QTY OF TURNS OF LEVELLING ROD	N/A	X ^{III}												X ^{IV}					
SHIMS OF ANTI-ROLL BAR	N/A	Y ^{III}												Y ^{IV}					

COMPARE EACH TENTATIVE WITH THE TOLERANCE AND IDENTIFY EACH MEASURE AS BELOW:

GOOD LOWER HIGHER

✓ ↓ ↑

WEIGHT COMPENSATION

EQUIPMENT

WEIGHT



EQUIPMENT

WEIGHT

SECONDARY MEASUREMENTS (ONLY TO CARS)

AUTOMATIC COUPLER HEIGHT

ANTENNA HEIGHT





SELF INSPECTION
INDUSTRIAL QUALITY

Rev:09

Date:

2022/05/31

Projet:
PRASA

SI.FT1140.52

Table 1 - Reference Values and Measurement Tolerances for the Car Levelling.

ITEM		THEORETICAL VALUES															
		T1 CAR		M1 CAR		M2 CAR		M3 CAR		T2 CAR							
		TBest	TBlnt	MBl	MBl	MBl	MBl	MBl	MBl	TBlnt	TBest	MBl	MBl	MBl	MBl	TBlnt	TBest
Pivot lateral stop gaps difference [mm]	Jn-Jn+1 (±0/0)	Fig. 4	≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4
Air Spring height [mm]	A _n (±0/0)	Fig. 5	255 ⁺⁶ ₋₁	255 ⁺⁶ ₋₁	255 ⁺⁶ ₋₁	255 ⁺⁶ ₋₁	255 ⁺⁶ ₋₁	255 ⁺⁶ ₋₁	255 ⁺⁶ ₋₁	255 ⁺⁶ ₋₁	255 ⁺⁶ ₋₁	255 ⁺⁶ ₋₁	255 ⁺⁶ ₋₁	255 ⁺⁶ ₋₁	255 ⁺⁶ ₋₁	255 ⁺⁶ ₋₁	255 ⁺⁶ ₋₁
Air spring pressure at AWQ [Bar]	C _n (±0/0)	Fig. 5	3,76 (Ref.)	2,82 (Ref.)	2,87 (Ref.)	2,83 (Ref.)	3,02 (Ref.)	2,91 (Ref.)	3,07 (Ref.)	2,85 (Ref.)	2,83 (Ref.)	2,87 (Ref.)	2,83 (Ref.)	2,87 (Ref.)	2,83 (Ref.)	3,76 (Ref.)	
	C ₁ -C ₂		0,3 Máx.	0,3 Máx.	0,3 Máx.	0,3 Máx.	0,3 Máx.	0,3 Máx.	0,3 Máx.	0,3 Máx.	0,3 Máx.	0,3 Máx.	0,3 Máx.	0,3 Máx.	0,3 Máx.		
	C ₁₀ -C ₁₇																
	D ₁ ; D ₃																
Primary Suspension gaps [mm]	D ₂ ; D ₄	Fig. 6	35 ⁺¹² ₋₃	35 ⁺¹² ₋₃	35 ⁺¹² ₋₃	35 ⁺¹² ₋₃	35 ⁺¹² ₋₃	35 ⁺¹² ₋₃	35 ⁺¹² ₋₃	35 ⁺¹² ₋₃	35 ⁺¹² ₋₃	35 ⁺¹² ₋₃	35 ⁺¹² ₋₃	35 ⁺¹² ₋₃	35 ⁺¹² ₋₃	35 ⁺¹² ₋₃	35 ⁺¹² ₋₃
	D ₅ ; D ₇																
	D ₃ ; D ₄																
	D ₄ ; D ₆																
Carbody Floor height [mm]	E _n (±0/0)	Fig. 7	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀
Bolster height [mm]	N _n (±0/0)	Fig. 7	850 ⁺² ₋₇	850 ⁺² ₋₇	850 ⁺² ₋₇	850 ⁺² ₋₇	850 ⁺² ₋₇	850 ⁺² ₋₇	850 ⁺² ₋₇	850 ⁺² ₋₇	850 ⁺² ₋₇	850 ⁺² ₋₇	850 ⁺² ₋₇	850 ⁺² ₋₇	850 ⁺² ₋₇	850 ⁺² ₋₇	850 ⁺² ₋₇
Coupling End height [mm]	F ₁	Fig. 8	895 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	895 (Ref.)	
	F ₂	Fig. 9	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	
Pivot Vertical gap [mm]	K _n	Fig. 10	30 ⁺¹⁵ ₋₃	30 ⁺¹⁵ ₋₃	30 ⁺¹⁵ ₋₃	30 ⁺¹⁵ ₋₃	30 ⁺¹⁵ ₋₃	30 ⁺¹⁵ ₋₃	30 ⁺¹⁵ ₋₃	30 ⁺¹⁵ ₋₃	30 ⁺¹⁵ ₋₃	30 ⁺¹⁵ ₋₃	30 ⁺¹⁵ ₋₃	30 ⁺¹⁵ ₋₃	30 ⁺¹⁵ ₋₃	30 ⁺¹⁵ ₋₃	30 ⁺¹⁵ ₋₃



2024 -03- 0 1

CONTROLLED COPY



SELF INSPECTION INDUSTRIAL QUALITY

Rev:09

Date:

2022/05/31

Projet:
PRASA

SI.FT1140.52

Leveling report from Production (Final measurements after Levelling and Weighing fine)

References for secondary suspension empty

A'n Air spring height empty

References for secondary suspension full


An Air spring height
Bn Difference between measurement A'n and An
En Floor covering height
Cn Air spring pressure
Dn Primary suspension
Kn Pivot Vertical gap
Jn Pivot Lateral stop gaps difference

Item	Reference [mm]	END#1		END#2	
		Right Side	Left Side	Left Side	Right Side
A'n	N/A	A'i 240	A'ii 242	A'iii 242	A'iv 241
An	254 to 261	Al 258	Aii 258	Aiii 256	Aiv 256
Bn = An - A'n	N/A	Bi 18	Bii 16	Biii 14	Biv 15
En	1106 ±10 mm	Ei 1108	Eii 1106	Eiii 1107	Eiv 1108
Item	Reference [bar]	END#1		END#2	
		Right Side	Left Side	Left Side	Right Side
Cn	Table 02 (*)	Ci 2.91	Cii 2.89	Ciii 2.76	Civ 2.76
Cn - Cn+1	Difference ≤ 0,3	Ci - Cii 0,02		Ciii - Civ 0	
Gauge serial number	N/A	81B05875		81B05875	
Item	Reference [mm]	END#1		END#2	
		Right Side	Left Side	Left Side	Right Side
Dn	Table 01 (*)	D1 44.06	D3 45.63	D5 46.20	D7 46.06
		D2 44.60	D4 45.13	D6 46.64	D8 45.56
Kn	25 to 45	Ki 37.79		Kii 36.87	
Jn	Difference ≤ 4	Ji 25.69	Jii 26.39	Jiii 25.45	Jiv 24.94

(*) Reference, only include values, isn't approval criteria.

Table 01 D Theoretical Values	TC1		M4		M1		M2		M3		TC2	
	Tbex	TBin	Mb1	Mb1	Mb1	Mb2	Mb1	Mb1	Mb1	Mb1	Tbin	Tbex
D=	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅

Table 02 C Theoretical Values	TC1		M4		M1		M2		M3		TC2	
	Tbex	TBin	Mb1	Mb1	Mb1	Mb2	Mb1	Mb1	Mb1	Mb1	Tbin	Tbex
C=	3,76	2,82	2,87	2,83	3,02	2,91	3,07	2,85	2,83	2,87	2,83	3,76



Weighting report from Test and Commissioning (Final measurements after Levelling and Weighing fine)

GIBELQ

2024 -03- 01

CONTROLLED COPY

[illegible]



Gibela Rail Transport Consortium RF (Pty)
Ltd
2 Shosholoza Avenue
Dunnettar X7
Ekurhuleni, 1590, South Africa
Reception: +27 (0)10 600 0051

TRAIN SET 211	REF: GIB0000001672_J0 PRASA WEIGHT BALANCE EN
	PC09 WEIGHING REPORT

M1	Balance across front and rear bogies	Front Bogie [Tons]	Rear Bogie [Tons]	Longitudinal Imbalance [%]	Criteria Longitudinal Imbalance $\leq 3\%$
		18.65	18.19	1.25%	PASS
	Weight Measured vs Predicted	Weight Measured [Tons]	Weight Predicted [Tons]	Weight Difference [%]	Tolerance [%]
		36.84	36.87	0.07%	1.37% Criteria MinDiffMax PASS

Test Participants			
Name	Company	Department	Signature
Hilary Clare	GIBELA Rail	EOC	
			Date
			04/03/24