

GIBELQ

2024-03-07

CONTROLLED COPY

GIBELQ

PRASA PROJECT




SELF INSPECTION SHEET

CONFIDENTIAL INFORMATION

This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.

APPLICATION REFERENCE

















MOUNTING	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY? 
			TC1	M4	M1	M2	M3	TC2		
<input type="checkbox"/>	DTR3-PROCE-14	LEVELLING, WEIGHTING AND BALANCING M CAR	FT1140	1	✓	1	1		PRA.FT1140.04	YES
<input type="checkbox"/>	DTR3-PROCE-14	LEVELLING, WEIGHTING AND BALANCING TC CAR	FT1140	1				1	PRA.FT1140.05	YES
<input type="checkbox"/>	DTR3-PROCE-17	LEVELLING, WEIGHTING AND BALANCING TC CAR	FT1140	1	1	1	1	1	PRA.FT1140.05	YES
<input type="checkbox"/>	DTR3-PROCE-17	LEVELLING, WEIGHTING AND BALANCING TC CAR	FT1140	1	1	1	1	1	PRA.FT1140.05	YES
<input type="checkbox"/>										
<input type="checkbox"/>										
<input type="checkbox"/>										


REV	DATE	MODIFICATION CONTENT	RESPONSIBLE	NAME	DATE
7	2/11/2020	UPDATE OF AIR TIGHTNESS TEST TIME FROM 4 MIN TO 5 MIN. ADD PANTOGRAPH AIR TIGHTNESS.	APPROVER	GIVEN SILOWA	2/11/2020
			CHECKER	SIMON MOKOENA	2/11/2020
			COMPILER	COMFORT MALATJI	2/11/2020
8	9/13/2021	ADDING GAUGE MEASUREMENT CHECK ON THE SI.	APPROVER	MAKOFANE LUCY	9/13/2021
			CHECKER	RATAU EDISON	9/13/2021
			COMPILER	TSAKANI KHOSA	9/13/2021
9	5/31/2022	pressure valve (APV) Isolation	APPROVER	MAKHURUPETJI THABANG	5/31/2022
			CHECKER	HAZEL MGIBA	5/31/2022
			COMPILER	RATAU EDISON	5/31/2021



















TUE	CAR	OPERATOR NAME	DATE	SELF INSPECTION NUMBER	PAGES
TS212	M1	Goodness	07/03/24	SI.FT1140.52	01/08

	<h1 style="margin: 0;">SELF INSPECTION INDUSTRIAL QUALITY</h1>						Rev:09	Project: PRASA	SI.FT1140.52
							Date:		
							5/31/2022		
Cdr:	NCR:						Work Station FT1140		
Safety Related									
I - Document and Instrument Control									
I.1 - Documents control									
Document	TC1	M1	M2	M3	M4	TC2	Revision	Remark	Signature/Date
PRA.FT1140.04									
PRA.FT1140.05		✓							✓
PRA.FT1140.05									✓
I.2 - Instruments Control - Monitoring and Measuring Instrument Control (Used for all instrument with calibration needed)									
Instruments description	Serial number					Calibration or Verification Validation Date		Signature/Date	
Measuring Tape	GIBELQ 0276					26/06/23-26/06/24		✓	
Venier Caliper	GIBELQ 0056					06/06/23-06/06/24		✓	
Torque Wrench 320MM	A9650027					21/12/23-21/12/24		✓	
Torque Wrench 150MM	D28622009					19/12/23-19/12/24		✓	
Torque Wrench 35MM	D2811023					19/12/23-19/12/24		✓	



		<h1>SELF INSPECTION INDUSTRIAL QUALITY</h1>		Rev:09	Project: PRASA	SI.FT1140.52								
		Date:												
		5/31/2022												
II - Self Inspection - Items to Check														
II.1 - Items to Check														
Item	Picture/Sketch	Description	Criteria/Record	OK	Not OK	Signature/Date								
01		Ensure that the average pressure valve (APV) is isolated by capping the two input pipes at the fittings installing the blanking fitting on the pipes highlighted		✓		 07/03/24								
02		Check underframe pipe system Air tightness. Test performance according to WI PRA.FT1130.15.	The test was performed and no leak was observed. Initial pressure (IP): 10.0 bar Final pressure (FP): 9.85 bar FP - IP = 0.15 bar APPROVAL CRITERIA: After 5 minutes the pressure cannot drops more than 0.2 bar	✓		 07/03/24								
03		Movement performed at least 50m to shudder the car. And position on the leveled load cell, with wheels on the center.		✓		 07/03/24								
04		Measurement inspection was done with car on condition AIW0 and the rail levelled. (The load cells system must be levelled and calibrated)	Calibration Validation Date 19/12/23	✓		 07/03/24								
05		In case of the equipments not installed, equivalent weight of the item should be added in the same place to simulate the equipment. (Any simulated weight, add on pending list)	<table border="1"> <thead> <tr> <th>EQUIPMENT DESCRIPTION</th> <th>WEIGHT (kg)</th> </tr> </thead> <tbody> <tr> <td>Gang Way</td> <td>310</td> </tr> <tr> <td></td> <td></td> </tr> <tr> <td></td> <td></td> </tr> </tbody> </table>	EQUIPMENT DESCRIPTION	WEIGHT (kg)	Gang Way	310					✓		 07/03/24
EQUIPMENT DESCRIPTION	WEIGHT (kg)													
Gang Way	310													
06		The pressure difference between air spring on each bogie when raise the pressure was maintained < 0.3 bar.		✓		 07/03/24								
07		Measuremet recorded with empty suspension and loaded are on conformity with tolerances of the project.		✓		 07/03/24								
08		All leveling measurements are according to the reference. (Values out of reference must be recorded on "Description of defects")		✓		 07/03/24								



		SELF INSPECTION INDUSTRIAL QUALITY		Rev:09	Projet: PRASA	SI.FT1140.52
				Date: 5/31/2022		
Item	Pictorial Sketch	Description	Criteria/Record			Signature/Date
09		Check that the leveling rods are torqued and have torque marker.		✓		 07/03/24
10		The difference of weight between the left and right wheels of each axis, must be ≤ 4%. (Verify on the T&C equipment if all arrows are in green).		✓		 07/03/24
11		Remove the car, move back onto the load cells and repeat the step 09. Confirm if both are in the tolerance of ≤ 4%.		✓		 07/03/24
12		1 - Record shims thickness used on rod. 2 - All screws were torqued and have torque marker.	THICKNESS (mm) I 0 II 0 III 0 IV 0	✓		 07/03/24
13		Pivot fixation	1- M20 x 90 screws with application of torque according to PRA.FT1140.04 / 05	✓		 07/03/24
14		FOR TC CARS F= Height of the center of Automatic coupler F = 895mm (+5 / -10mm) (Using levelled rail)	TC CAB #1= _____ mm			M/A
15		FOR TC CARS Height of Eurobalise Antenna = 205mm(+/-10mm) (Using levelled rail)	TC CAB #1= _____ mm			M/A
16		Check pantograph piping air tightness. Test performance according to WI PRA.FT1140.17.	The test was performed and no leak was observed. -Roof piping connection fittings -Room piping connection fittings(Roof arch and door trimming)	✓		 07/03/24
17		Pantograph does not come in contact with the higher height gauge when passing through.	No Contact with Pantograph and Gauge -GO Contact with Pantograph and Gauge - NO GO	✓		 07/03/24
18		Car does not come into contact with the gauge.	No Contact with Car and Gauge -GO Contact with Car and Gauge - NO GO	✓		 07/03/24



SELF INSPECTION INDUSTRIAL QUALITY

Rev:09

Date:

5/31/2022

Project:
PRASA

SI.FT1140.52

DRAFT TO MEASUREMENTS DURING LEVELLING (ALL UNITS MUST BE IN mm/bar/kg)

		MEASUREMENTS DURING LEVELLING (ALL UNITS MUST BE IN mm/bar/kg)												
DESCRIPTION	TOLERANCE	LEFT SIDE						RIGHT SIDE						
		6	5	4	3	2	1	1	2	3	4	5	6	
AIR SPRING HEIGHT (EMPTY)	N/A	A ¹ _{II}												
AIR SPRING HEIGHT (FULL)	min 254 max 261	A _{II}					259 256	253 257						A ¹ _I
FLOOR COVERING HEIGHT	min 1096 max 1116	E _{II}												A _I
AIR SPRING PRESSURE	≤ 0.3 (Q ₁ - Q ₂)	C _{II}					289 273	2180 282						E _I
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D ₃												C _I
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D ₄												D ₁
PIVOT VERTICAL GAP	min 25 max 32	K _{II}												D ₂
PIVOT LATERAL STOP GAPS DIFFERENCE	≤ 4 (J ₁ - J ₂)	J _{II}												K _I
QTY OF TURNS OF LEVELLING ROD	N/A	X _{II}												J _I
SHIMS OF ANTI-ROLL BAR	N/A	Y _{II}												X _I
DESCRIPTION	TOLERANCE		6	5	4	3	2	1	1	2	3	4	5	6
AIR SPRING HEIGHT (EMPTY)	N/A	A ¹ _{III}												A ¹ _{IV}
AIR SPRING HEIGHT (FULL)	min 254 max 261	A _{III}					257 258	254 257						A _{IV}
FLOOR COVERING HEIGHT	min 1096 max 1116	E _{III}												E _{IV}
AIR SPRING PRESSURE	≤ 0.3 (Q ₁ - Q ₂)	C _{III}					279 289	275 282						C _{IV}
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D ₅												D ₇
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D ₆												D ₈
PIVOT VERTICAL GAP	min 25 max 32	K _{III}												K _{IV}
PIVOT LATERAL STOP GAPS DIFFERENCE	≤ 4 (J ₁ - J ₂)	J _{III}												J _{IV}
QTY OF TURNS OF LEVELLING ROD	N/A	X _{III}												X _{IV}
SHIMS OF ANTI-ROLL BAR	N/A	Y _{III}												Y _{IV}
			LEFT SIDE						RIGHT SIDE					

COMPARE EACH TENTATIVE WITH THE TOLERANCE AND IDENTIFY EACH MEASURE AS BELOW

GOOD LOWER HIGHER

WEIGHT COMPENSATION

EQUIPMENT

WEIGHT



EQUIPMENT

WEIGHT

SECONDARY MEASUREMENTS (ONLY T.C. GAPS)

AUTOMATIC COUPLER HEIGHT

ANTENNA HEIGHT



CONTROLLED COPY



SELF INSPECTION INDUSTRIAL QUALITY

Rev:09

Date:

5/31/2022

Project:
PRASA

SI.FT1140.52

DRAFT TO MEASUREMENTS DURING LEVELLING (ALL UNITS MUST BE IN mm/bar/kg)

DESCRIPTION	TOLERANCE	END#1												END#2					
		LEFT SIDE						RIGHT SIDE						LEFT SIDE					
AIR SPRING HEIGHT (EMPTY)	N/A	A ^{II}												A ^I					
AIR SPRING HEIGHT (FULL)	min 254 max 261	A ^{II}												A ^I					
FLOOR COVERING HEIGHT	min 1096 max 1126	E ^{II}												E ^I					
AIR SPRING PRESSURE	≤ 0.3 (C _I - C _I)	C ^{II}												C ^I					
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D ₃												D ₁					
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D ₄												D ₂					
PIVOT VERTICAL GAP	min 25 max 32	K ^{II}												K ^I					
PIVOT LATERAL STOP GAPS DIFFERENCE	≤ 4 (J _I - J _I)	J ^{II}												J ^I					
QTY OF TURNS OF LEVELLING ROD	N/A	X ^{II}												X ^I					
SHIMS OF ANTI-ROLL BAR	N/A	Y ^{II}												Y ^I					
DESCRIPTION	TOLERANCE		6	5	4	3	2	1		1	2	3	4	5	6				
AIR SPRING HEIGHT (EMPTY)	N/A	A ^{III}																	
AIR SPRING HEIGHT (FULL)	min 254 max 261	A ^{III}																	
FLOOR COVERING HEIGHT	min 1096 max 1126	E ^{III}																	
AIR SPRING PRESSURE	≤ 0.3 (C _{IV} - C _{IV})	C ^{III}																	
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D ₅																	
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D ₆																	
PIVOT VERTICAL GAP	min 25 max 32	K ^{III}																	
PIVOT LATERAL STOP GAPS DIFFERENCE	≤ 4 (J _{IV} - J _{IV})	J ^{III}																	
QTY OF TURNS OF LEVELLING ROD	N/A	X ^{III}																	
SHIMS OF ANTI-ROLL BAR	N/A	Y ^{III}																	

COMPARE EACH TENTATIVE WITH THE TOLERANCE AND IDENTIFY EACH MEASURE AS BELOW

GOOD LOWER HIGHER

✓ ↓ ↑

WEIGHT COMPENSATION

EQUIPMENT

WEIGHT



EQUIPMENT

WEIGHT

SECONDARY MEASUREMENTS (ONLY TO CARS)

AUTOMATIC COUPLER HEIGHT

ANTENNA HEIGHT



GIBELO

2024-03-07

CONTROLLED COPY



SELF INSPECTION INDUSTRIAL QUALITY


Rev:09
Date:
5/31/2022

Projeto:
PRASA

SI.FT1140.52

Table 1 - Reference Values and Measurement Tolerances for the Car Levelling.

ITEM		THEORETICAL VALUES													
		TCL CAR		M4 CAR		M1 CAR		M2 CAR		M3 CAR		TCL CAR			
		TBext	TBint	MB1	MB2	MB1	MB2	MB1	MB2	MB1	MB2	TBint	TBext		
Pivot lateral stop gaps difference [mm]	Fig. 4	≤ 4	≤ 4	≤ 4	≤ 4	≤ 4	≤ 4	≤ 4	≤ 4	≤ 4	≤ 4	≤ 4	≤ 4		
Air Spring height [mm]	Fig. 5	255^{+6}_{-1}	255^{+6}_{-1}	255^{+6}_{-1}	255^{+6}_{-1}	255^{+6}_{-1}	255^{+6}_{-1}	255^{+6}_{-1}	255^{+6}_{-1}	255^{+6}_{-1}	255^{+6}_{-1}	255^{+6}_{-1}	255^{+6}_{-1}	255^{+6}_{-1}	255^{+6}_{-1}
Air spring pressure at ANVD [Bar]	Fig. 5	3,76	2,82	2,83	2,91	3,02	2,91	3,07	2,85	2,83	2,87	2,83	2,83	3,76	3,76
Primary Suspension gaps [mm]	Fig. 6	35^{+12}_{-4}	35^{+12}_{-4}	35^{+12}_{-4}	35^{+12}_{-4}	35^{+12}_{-4}	35^{+12}_{-4}	35^{+12}_{-4}	35^{+12}_{-4}	35^{+12}_{-4}	35^{+12}_{-4}	35^{+12}_{-4}	35^{+12}_{-4}	35^{+12}_{-4}	35^{+12}_{-4}
Carbody Floor height [mm]	Fig. 7	1106^{+10}_{-10}	1106^{+10}_{-10}	1106^{+10}_{-10}	1106^{+10}_{-10}	1106^{+10}_{-10}	1106^{+10}_{-10}	1106^{+10}_{-10}	1106^{+10}_{-10}	1106^{+10}_{-10}	1106^{+10}_{-10}	1106^{+10}_{-10}	1106^{+10}_{-10}	1106^{+10}_{-10}	1106^{+10}_{-10}
Bolster height [mm]	Fig. 7	850^{+5}_{-7}	850^{+5}_{-7}	850^{+5}_{-7}	850^{+5}_{-7}	850^{+5}_{-7}	850^{+5}_{-7}	850^{+5}_{-7}	850^{+5}_{-7}	850^{+5}_{-7}	850^{+5}_{-7}	850^{+5}_{-7}	850^{+5}_{-7}	850^{+5}_{-7}	850^{+5}_{-7}
Coupling End height [mm]	Fig. 8	895	895	760	760	760	760	760	760	760	760	895	895	895	895
	Fig. 9	760	760	760	760	760	760	760	760	760	760	760	760	760	760
Pivot Vertical gap [mm]	Fig. 10	30^{+15}_{-5}	30^{+15}_{-5}	30^{+15}_{-5}	30^{+15}_{-5}	30^{+15}_{-5}	30^{+15}_{-5}	30^{+15}_{-5}	30^{+15}_{-5}	30^{+15}_{-5}	30^{+15}_{-5}	30^{+15}_{-5}	30^{+15}_{-5}	30^{+15}_{-5}	30^{+15}_{-5}





SELF INSPECTION INDUSTRIAL QUALITY

Rev:03

Date:

5/31/2022

Projet:
PRASA

SI.FT1140.52

Leveling report from Production (Final measurements after Levelling and Weighting fine)

References for secondary suspension empty

A'n Air spring height empty

References for secondary suspension full

A'n Air spring height
B'n Difference between measurement A'n and A'n
E'n Floor covering height
C'n Air spring pressure
D'n Primary suspension
K'n Pivot Vertical gap
J'n Pivot Lateral stop gaps difference

Item	Reference [mm]	END#1		END#2	
		Right Side	Left Side	Left Side	Right Side
A'n	N/A	A'i 238	A'ii 237	A'iii 237	A'iv 240
An	254 to 261	Ai 259	Aii 257	Aiii 256	Aiv 260
Bn = An - A'n	N/A	Bi 21	Bii 20	Biii 19	Biv 20
En	1106 ±10 mm	Ei 1112	Eii 1103	Eiii 1113	Eiv 1110
Item	Reference [bar]	END#1		END#2	
		Right Side	Left Side	Left Side	Right Side
Cn	Table 02 (*)	Ci 2.98	Cii 2.90	Ciii 2.84	Civ 2.80
Cn - Cn+1	Difference ≤ 0,3	Ci - Cii 0,08		Ciii - Civ 0,04	
Gauge serial number	N/A	G1B05871	G1B05871	G1B05871	G1B05871
Item	Reference [mm]	END#1		END#2	
		Right Side	Left Side	Left Side	Right Side
Dn	Table 01 (*)	D1 43.90	D3 44.71	D5 45.87	D6 45.62
		D2 43.63	D4 44.59	D5 45.99	D7 45.72
Kn	25 to 45	Ki 33.38		Kii 31.33	
Jn	Difference ≤ 4	Ji 24.14	Jii 26.49	Jiii 25.15	Jiv 25.03


(*) Reference, only include values, isn't approval criteria.

Table 01
D Theoretical Values


TC1		M4		M1		M2		M3		TC2	
Tbex	TBin	Mb1	Mb1	Mb1	Mb2	Mb2	Mb1	Mb1	Mb1	Tbin	Tbex
$35 \pm \frac{12}{5}$	$35 \pm \frac{12}{5}$	$35 \pm \frac{12}{5}$	$35 \pm \frac{12}{5}$	$35 \pm \frac{12}{5}$	$35 \pm \frac{12}{5}$	$35 \pm \frac{12}{5}$	$35 \pm \frac{12}{5}$	$35 \pm \frac{12}{5}$	$35 \pm \frac{12}{5}$	$35 \pm \frac{12}{5}$	$35 \pm \frac{12}{5}$

Table 02
C Theoretical Values

TC1		M4		M1		M2		M3		TC2	
Tbex	TBin	Mb1	Mb1	Mb1	Mb2	Mb2	Mb1	Mb1	Mb1	Tbin	Tbex
3.76	2.82	2.87	2.83	3.02	2.91	3.07	2.85	2.83	2.87	2.83	3.76



Weighting report from Test and Commissioning (Final measurements after Levelling and Weighting fine)



[illegible]

Gibela Rail Transport Consortium RF (Pty)
 Ltd
 2 Shosholozza Avenue
 Durmoetar X7
 Ekurhuleni, 1590, South Africa
 Reception: +27 (0)10 600 0651



TRAIN SET 212	REF: GIB0000001672_10 PRASA WEIGHT BALANCE EN
PC09 WEIGHING REPORT	

M1	Front Bogie [Tons]		Rear Bogie [Tons]		Longitudinal Imbalance [%]		Criteria Longitudinal Imbalance ≤ 3%
	18.69		18.18		1.38%		PASS
	Weight Measured [Tons]		Weight Predicted [Tons]		Weight Difference [%]		Tolerance [%]
	36.87		36.87		0.01%		1.37%
Weight Measured vs Predicted						Criteria Min/Diff/Max	
						PASS	

Test Participants			
Name	Company	Department	Date
<i>[Signature]</i>	GIBELA Rail	EOC	07/02/2024