



CONFIDENTIAL INFORMATION

This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.

APPLICATION REFERENCE




MOUNTING	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY ? 
			TC1	M4	M1	M2	M3	TC2		
<input type="checkbox"/>	DTR3-PROCE-14	LEVELLING, WEIGHTING AND BALANCING M CAR	FT1140	1	1	1	1		PRA.FT1140.04	YES
<input type="checkbox"/>	DTR3-PROCE-14	LEVELLING, WEIGHTING AND BALANCING TC CAR	FT1140	1				1	PRA.FT1140.05	YES
<input type="checkbox"/>	DTR3-PROCE-17	LEVELLING, WEIGHTING AND BALANCING TC CAR	FT1140	1	1	1	1	1	PRA.FT1140.05	YES
<input type="checkbox"/>	DTR3-PROCE-17	LEVELLING, WEIGHTING AND BALANCING TC CAR	FT1140	1	1	1	1	1	PRA.FT1140.05	YES
<input type="checkbox"/>										
<input type="checkbox"/>										
<input type="checkbox"/>										


REV	DATE	MODIFICATION CONTENT	RESPONSIBLE	NAME	DATE
7	2020/02/11	UPDATE OF AIR TIGHTNESS TEST TIME FROM 4 MIN TO 5 MIN. ADD PANTOGRAPH AIR TIGHTNESS.	APPROVER	GIVEN SILOWA	2020/02/11
			CHECKER	SIMON MOKOENA	2020/02/11
			COMPILER	COMFORT MALATJI	2020/02/11
8	2021/09/13	ADDING GAUGE MEASUREMENT CHECK ON THE SI.	APPROVER	MAKOFANE LUCY	2021/09/13
			CHECKER	RATAU EDISON	2021/09/13
			COMPILER	TSAKANI KHOSA	2021/09/13
9	2022/05/31	pressure valve (APV) Isolation	APPROVER	MAKHURUPETJI THABANG	2022/05/31
			CHECKER	HAZEL MGIBA	2022/05/31
			COMPILER	RATAU EDISON	2021/05/31

TUE	CAR	OPERATOR NAME	DATE	SELF INSPECTION NUMBER	PAGES
15 214	M4	B. Nkomo	15/03/24	SI.FT1140.52	01/08

2024-03-14

CONTROLLED COPY

	<h1 style="margin:0;">SELF INSPECTION INDUSTRIAL QUALITY</h1>		Rev:09	Projet: PRASA	<h2 style="margin:0;">SI.FT1140.52</h2>						
			Date:								
			2022/05/31								
Car:		NCR:		Work Station: FT1140							
 Safety Related											
I - Document and Instrument Control											
I.1 - Documents control											
Document	TC1	M1	M2	M3	M4	TC2	Revision	Remark	OK	NOK	Signature/Date
PRA.FT1140.04											
PRA.FT1140.05					✓				✓		15/03/24
PRA.FT1140.05											
I.2 - Instruments Control - Monitoring and Measuring Instrument Control (Used for all instrument with calibration needed)											
Instruments description	Serial number		Calibration or Verification Validation Date		OK	NOK	Signature/Date				
Measuring tape	CMBTA 0276		26/11/23 - 26/11/24		✓		 15/03/24				
Vernier Calliper	CMBVR 0056		06/01/23 - 06/01/24		✓						
Torque wrench 320 N.m	A9680027		21/11/23 - 21/11/24		✓						
Torque wrench 150 N.m	D28622009		17/12/23 - 17/12/24		✓						
Torque wrench 35 N.m	D2511023		17/11/23 - 17/11/24		✓						

























	<h1>SELF INSPECTION INDUSTRIAL QUALITY</h1>	Rev:09	Project: PRASA	SI.FT1140.52
		Date:		
		2022/05/31		


II - Self Inspection - Items to Check

II.1 - Items to Check

Item	Picture/Sketch	Description	Criteria/Record	OK	NG	Not Eval	Signature/Date								
01		Ensure that the average pressure valve (APV) is isolated by capping the two input pipes at the fittings installing the blanking fitting on the pipes highlighted		✓			 15/03/24								
02		Check underframe pipe system Air tightness. Test performance according to WI PRA.FT1130.15.	The test was performed and no leak was observed. Initial pressure (IP): <u>2.57</u> bar Final pressure (FP): <u>1.82</u> bar FP - IP = <u>0.23</u> bar APPROVAL CRITERIA: After 5 minutes the pressure cannot drops more than 0,2 bar	✓			 15/03/24								
03		Movement performed at least 50m to shudder the car. And position on the leveled load coil, with wheels on the center.		✓			 15/03/24								
04		Measurement Inspection was done with car on condition AWO and the rail levelled. (The load cells system must be levelled and calibrated)	Calibration Validation Date <u>14/12/23</u>	✓			 15/03/24								
05		In case of the equipments not installed, equivalent weight of the item should be added in the same place to simulate the equipment. (Any simulated weight, add on pending list)	<table><thead><tr><th>EQUIPMENT DESCRIPTION</th><th>WEIGHT (kg)</th></tr></thead><tbody><tr><td><u>Carguery</u></td><td><u>260</u></td></tr><tr><td></td><td></td></tr><tr><td></td><td></td></tr></tbody></table>	EQUIPMENT DESCRIPTION	WEIGHT (kg)	<u>Carguery</u>	<u>260</u>					✓			 15/03/24
EQUIPMENT DESCRIPTION	WEIGHT (kg)														
<u>Carguery</u>	<u>260</u>														
06		The pressure difference between air spring on each bogie when raise the pressure was maintained < 0.3 bar.		✓			 15/03/24								
07		Measuremet recorded with empty suspension and loaded are on conformity with tolerances of the project.		✓			 15/03/24								
08		All levelling measurements are according to the reference. (Values out of reference must be recorded on "Description of defects")		✓			 15/03/24								



		SELF INSPECTION INDUSTRIAL QUALITY		Rev:09	Project: PRASA	SI.FT1140.52
				Date: 2022/05/31		
Item	Picture/Sketch	Description	Criteria/Remarks	✓		Signature/Date
09		Check that the levelling rods are torqued and have torque marker.		✓		 15/03/24
10		The difference of weight between the left and right wheels of each axis, must be $\leq 4\%$. (Verify on the T&C equipment if all arrows are in green).		✓		 15/03/24
11		Remove the car, move back onto the load cells and repeat the step 09. Confirm if both are in the tolerance of $\leq 4\%$.		✓		 15/03/24
12		1 - Record shims thickness used on rod. 2 - All screws were torqued and have torque marker.	THICKNESS (mm) I  II  III  IV 	✓		 15/03/24
13		Pivot fixation	1- M20 x 80 screws with application of torque according to PRA.FT1140.04 / 05	✓		 15/03/24
14		FOR TC CARS F= Height of the center of Automatic coupler F = 895mm (+5 / -10mm) (Using levelled rail)	TC CAB #1= _____ mm			N/A
15		FOR TC CARS Height of Eurobalise Antenna = 205mm(+/-10mm) (Using levelled rail)	TC CAB #1= _____ mm			N/A
16		Check pantograph piping air tightness. Test performance according to WI PRA.FT1140.17.	The test was performed and no leak was observed. -Roof piping connection fittings. -Room piping connection fittings(Roof arch and door trimming)			N/A
17		Pantograph does not come in contact with the higher height gauge when passing through.	No Contact with Pantograph and Gauge -GO Contact with Pantograph and Gauge - NO GO			N/A
18		Car does not come into contact with the gauge.	No Contact with Car and Gauge -GO Contact with Car and Gauge - NO GO	✓		 15/03/24





SELF INSPECTION INDUSTRIAL QUALITY

Rev:08

Date:

2022/05/31

Project:
PRASA

SI.FT1140.52

DRAFT TO MEASUREMENTS DURING LEVELLING (ALL UNITS MUST BE IN mm/bar/kg)

		LEFT SIDE						RIGHT SIDE					
DESCRIPTION	TOLERANCE	6	5	4	3	2	1	1	2	3	4	5	6
AIR SPRING HEIGHT (EMPTY)	N/A	A ₁₁											
AIR SPRING HEIGHT (FULL)	min 254 max 261	A ₁₁			259	259	253	255	254	256	256	256	
FLOOR COVERING HEIGHT	min 1096 max 1116	E ₁₁			1112	1112	1103	1109	1096	1104	1104	1104	
AIR SPRING PRESSURE	≤ 0.3 (C ₁ - C ₂)	C ₁₁			2.69	2.70	2.55	2.69	2.70	2.87	2.75	2.74	
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D ₃											
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D ₄											
PIVOT VERTICAL GAP	min 25 max 32	K ₁₁											
PIVOT LATERAL STOP GAPS DIFFERENCE	≤ 4 (J ₁₁ - J ₁₂)	J ₁₁											
QTY OF TURNS OF LEVELLING ROD	N/A	X ₁₁					0	0					
SHIMS OF ANTI-ROLL BAR	N/A	Y ₁₁											
DESCRIPTION	TOLERANCE	6	5	4	3	2	1	1	2	3	4	5	6
AIR SPRING HEIGHT (EMPTY)	N/A	A ₁₁₁											
AIR SPRING HEIGHT (FULL)	min 254 max 261	A ₁₁₁			255	256	253	244	249	255	259	257	
FLOOR COVERING HEIGHT	min 1096 max 1116	E ₁₁₁			1111	1109	1103	1094	1096	1114	1120	1116	
AIR SPRING PRESSURE	≤ 0.3 (C ₁₁ - C ₁₂)	C ₁₁₁			2.77	2.80	2.92	2.73	2.62	2.56	2.73	2.76	
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D ₅											
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D ₆											
PIVOT VERTICAL GAP	min 25 max 32	K ₁₁₁											
PIVOT LATERAL STOP GAPS DIFFERENCE	≤ 4 (J ₁₁₁ - J ₁₁₂)	J ₁₁₁											
QTY OF TURNS OF LEVELLING ROD	N/A	X ₁₁₁					249	24					
SHIMS OF ANTI-ROLL BAR	N/A	Y ₁₁₁											

COMPARE EACH TENTATIVE WITH
THE TOLERANCE AND IDENTIFY
EACH MEASURE AS BELOW

GOOD	LOWER	HIGHER
✓	↓	↑

WEIGHT
COMPENSATION

EQUIPMENT

WEIGHT

EQUIPMENT



WEIGHT

SECONDARY MEASUREMENTS
(ONLY TO CARS)

AUTOMATIC COUPLER

HEIGHT

ANTENNA HEIGHT



GIBELQ

2024 -03- 1 4


CONTROLLED COPY

DRAFT TO MEASUREMENTS DURING LEVELLING (ALL UNITS MUST BE IN mm/bar/kg)


		END#1											
		LEFT SIDE						RIGHT SIDE					
DESCRIPTION	TOLERANCE	A ¹ II	B ¹ II	C ¹ II	D ¹ II	E ¹ II	F ¹ II	A ¹ I	B ¹ I	C ¹ I	D ¹ I	E ¹ I	F ¹ I
AIR SPRING HEIGHT (EMPTY)	N/A												
AIR SPRING HEIGHT (FULL)	min 254 max 261												
FLOOR COVERING HEIGHT	min 1096 max 1116												
AIR SPRING PRESSURE	≤ 0.3 (Q1 - Q1)												
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)												
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)												
PIVOT VERTICAL GAP	min 25 max 32												
PIVOT LATERAL STOP GAPS DIFFERENCE	≤ 4 (J1 - J1)												
QTY OF TURNS OF LEVELLING ROD	N/A												
SHIMS OF ANTI-ROLL BAR	N/A												

		END#2											
		LEFT SIDE						RIGHT SIDE					
DESCRIPTION	TOLERANCE	A ¹ III	B ¹ III	C ¹ III	D ¹ III	E ¹ III	F ¹ III	A ¹ IV	B ¹ IV	C ¹ IV	D ¹ IV	E ¹ IV	F ¹ IV
AIR SPRING HEIGHT (EMPTY)	N/A												
AIR SPRING HEIGHT (FULL)	min 254 max 261												
FLOOR COVERING HEIGHT	min 1096 max 1116												
AIR SPRING PRESSURE	≤ 0.3 (Qv - Qv)												
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)												
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)												
PIVOT VERTICAL GAP	min 25 max 32												
PIVOT LATERAL STOP GAPS DIFFERENCE	≤ 4 (Jv - Jv)												
QTY OF TURNS OF LEVELLING ROD	N/A												
SHIMS OF ANTI-ROLL BAR	N/A												

COMPARE EACH TENTATIVE WITH THE TOLERANCE AND IDENTIFY EACH MEASURE AS BELOW		
GOOD	LOWER	HIGHER
✓	↓	↑
WEIGHT COMPENSATION		
EQUIPMENT		
WEIGHT		
EQUIPMENT		
WEIGHT		
SECONDARY MEASUREMENTS (ONLY TC CARS)		
AUTOMATIC COUPLER HEIGHT		
ANTENNA HEIGHT		



BOGIE
END#1



BOGIE
END#2



SELF INSPECTION INDUSTRIAL QUALITY

Rev:09

Date:

2022/05/31

Projet:
PRASA

SI.FT1140.52


Table 1 - Reference Values and Measurement Tolerances for the Car Levelling.

ITEM		THEORETICAL VALUES													
		TC1 CAR		M4 CAR		M1 CAR		M2 CAR		M3 CAR		TC2 CAR			
		TBext	TBint	MB1	MB1	MB1	MB2	MB2	MB1	MB1	MB1	TBint	TBext		
Pivot lateral stop gaps difference [mm]	Jn-Jn+1 (±0,5)	Fig. 4	≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4		
Air Spring height [mm]	A _n (±0,5)	Fig. 5	255 ⁺⁴⁵ ₋₄	255 ⁺⁴⁵ ₋₄	255 ⁺⁴⁵ ₋₄	255 ⁺⁴⁵ ₋₄	255 ⁺⁴⁵ ₋₄	255 ⁺⁴⁵ ₋₄	255 ⁺⁴⁵ ₋₄	255 ⁺⁴⁵ ₋₄	255 ⁺⁴⁵ ₋₄	255 ⁺⁴⁵ ₋₄	255 ⁺⁴⁵ ₋₄		
Air spring pressure at AW0 [Bar]	C _n (±0,5)	Fig. 5	3,76 (Ref.)	2,82 (Ref.)	2,87 (Ref.)	2,83 (Ref.)	3,02 (Ref.)	2,91 (Ref.)	3,07 (Ref.)	2,85 (Ref.)	2,83 (Ref.)	2,87 (Ref.)	3,76 (Ref.)		
Primary Suspension gaps [mm]	C ₁ -C ₄ C ₃₁ -C ₃₇		0,3 Máx.	0,3 Máx.	0,3 Máx.	0,3 Máx.	0,3 Máx.	0,3 Máx.	0,3 Máx.	0,3 Máx.	0,3 Máx.	0,3 Máx.	0,3 Máx.		
	D ₃₁ D ₅	Fig. 6	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅		
	D ₃₁ D ₇														
	D ₃₃ D ₇														
Carbody Floor height [mm]	E _n (±0,5)	Fig. 7	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀		
Bolster height [mm]	N _n (±0,5)	Fig. 7	850 ⁺³ ₋₇	850 ⁺³ ₋₇	850 ⁺³ ₋₇	850 ⁺³ ₋₇	850 ⁺³ ₋₇	850 ⁺³ ₋₇	850 ⁺³ ₋₇	850 ⁺³ ₋₇	850 ⁺³ ₋₇	850 ⁺³ ₋₇	850 ⁺³ ₋₇		
Coupling End height [mm]	F ₁ F ₂	Fig. 8 Fig. 9	895 (Ref.) 760 (Ref.)	760 (Ref.) 760 (Ref.)	760 (Ref.) 760 (Ref.)	760 (Ref.) 760 (Ref.)	760 (Ref.) 760 (Ref.)	760 (Ref.) 760 (Ref.)	760 (Ref.) 760 (Ref.)	760 (Ref.) 760 (Ref.)	760 (Ref.) 760 (Ref.)	895 (Ref.) 760 (Ref.)	895 (Ref.) 760 (Ref.)		
Pivot Vertical gap [mm]	K _n	Fig. 10	30 ⁺¹³ ₋₃	30 ⁺¹³ ₋₃	30 ⁺¹³ ₋₃	30 ⁺¹³ ₋₃	30 ⁺¹³ ₋₃	30 ⁺¹³ ₋₃	30 ⁺¹³ ₋₃	30 ⁺¹³ ₋₃	30 ⁺¹³ ₋₃	30 ⁺¹³ ₋₃	30 ⁺¹³ ₋₃		

GIBELQ

2024 -03- 14

CONTROLLED COPY

	<h1 style="text-align: center;">SELF INSPECTION INDUSTRIAL QUALITY</h1>	Rev:00	Project: PRASA	SI.FT1140.52
		Date:		
		2022/05/31		

Leveling report from Production (Final measurements after Levelling and Weighting fine)

References for secondary suspension empty

A'n Air spring height empty

References for secondary suspension full

An Air spring height

Bn Difference between measurement A'n and An

En Floor covering height

Cn Air spring pressure

Dn Primary suspension

Kn Pivot Vertical gap


Jn Pivot Lateral stop gaps difference

Item	Reference [mm]	END#1		END#2	
		Right Side	Left Side	Left Side	Right Side
A'n	N/A	A'i 242	A'ii 246	A'iii 241	A'iv 240
An	254 to 261	Ai 256	Aii 259	Aiii 255	Aiv 257
Bn = An - A'n	N/A	Bi 14	Bii 13	Biii 14	Biv 17
En	1106 ±10 mm	Ei 1104	Eii 1112	Eiii 1111	Eiv 1116
Item	Reference [bar]	END#1		END#2	
		Right Side	Left Side	Left Side	Right Side
Cn	Table 02 (*)	Ci 2.74	Cii 2.69	Ciii 2.77	Civ 2.70
Cn - Cn+i	Difference ≤ 0,3	Ci - Cii 0,05		Ciii - Civ 0,07	
Gauge serial number	N/A	SIB05873 SIB05873		SIB05873 SIB05873	
Item	Reference [mm]	END#1		END#2	
		Right Side	Left Side	Left Side	Right Side
Dn	Table 01 (*)	D1 46.78	D3 46.65	D5 46.00	D6 46.96
		D2 47.08	D4 46.31	D5 46.38	D7 46.61
Kn	25 to 45	Ki 35.97		Kii 34.98	
Jn	Difference ≤ 4	Ji 24.47	Jii 26.42	Jiii 24.90	Jiv 25.50


(*) Reference, only include values, isn't approval criteria.

Table 01 D Theoretical Values	TC1		M4		M1		M2		M3		TC2	
	Tbex	TBin	Mb1	Mb1	Mb1	Mb2	Mb2	Mb1	Mb1	Mb1	Tbin	Tbex
D=	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅

Table 02 C Theoretical Values	TC1		M4		M1		M2		M3		TC2	
	Tbex	TBin	Mb1	Mb1	Mb1	Mb2	Mb2	Mb1	Mb1	Mb1	Tbin	Tbex
C=	3,76	2,82	2,87	2,83	3,02	2,91	3,07	2,85	2,83	2,87	2,83	3,76




Weighting report from Test and Commissioning (Final measurements after Levelling and Weighting fine)




2024 -03- 14

CONTROLLED COPY



	SELF INSPECTION INDUSTRIAL QUALITY		Rev:09	Project: PRASA	SI.FT1140.52
			Date:		
			2022/05/31		

Item	Description of defects	OK	NOK	Signature/Date

IL2 - Check List REX

Check List Items						
Item	Picture/Drawing	Description	Criteria/Remark	OK	NOK	Signature/Date
01	N/A	To complete REX	Refer to REX. New defects must be added on the REX	✓		 15/03/24

Self Inspection - Final Result

Is the car good to advance to the next workstation/process? (Approval of Operations Manager/Team Leader and Industrial Quality)			DATE	NAME	SIGNATURE
HOLD POINT		GO	15/03/24	Pateng	
		If activities are not complete, the missing activities must not impact the next stage!	15/03/24	Industrial Quality	
		Every auto inspection performed conforms to specification or in case of discrepancy the same is approved by the competent party.		Operations Manager	
		There are activities pendings that impact/stop the activities of the next process Obs: (To describe problems below)		Industrial Quality	
		There are non-conformities impact the quality of the product and there is no corrective action defined yet)			


In case of "NO GO", describe blocking problems

In case of "NO GO", the operations manager must define below action plan to ensure "GO":

Item	Description	Action	Responsible	Status

Operations Manager / Team Leader

Quality Manager / Team Leader





Gibela Rail Transport Consortium RF (Pty)
Ltd
2 Shosholozo Avenue
Dunrodtar X7
Ekurhuleni, 1590, South Africa
Reception: +27 (0)10 600 0651

TRAIN SET 214

PC09 WEIGHING REPORT

M4	Balance across front and rear bogies	Front Bogie [Tons]	Rear Bogie [Tons]	Longitudinal Imbalance [%]	Criteria Longitudinal Imbalance ≤ 3%
		17.91	17.90	0.11%	PASS
	Weight Measured vs Predicted	Weight Measured [Tons]	Weight Predicted [Tons]	Weight Difference [%]	Criteria Min/Diffs/Max
		35.80	35.95	0.42%	Tolerance [%] 1.36%
					PASS

Test Participants				Date
Name	Company	Department	Signature	
Pulemy Zuvire	Gibela	EOC	<i>[Signature]</i>	16 March 2024