




PRASA PROJECT



CONFIDENTIAL INFORMATION



This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.











APPLICATION REFERENCE

MOUNTING	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY ? 
			TC1	M4	M1	M2	M3	TC2		
<input type="checkbox"/>	DTR3-PROCE-14	LEVELLING, WEIGHTING AND BALANCING M CAR	FT1140	1	1	1	1		PRA.FT1140.04	YES
<input type="checkbox"/>	DTR3-PROCE-14	LEVELLING, WEIGHTING AND BALANCING TC CAR	FT1140	1				1	PRA.FT1140.05	YES
<input type="checkbox"/>	DTR3-PROCE-17	LEVELLING, WEIGHTING AND BALANCING TC CAR	FT1140	1	1	1	1	1	PRA.FT1140.05	YES
<input type="checkbox"/>	DTR3-PROCE-17	LEVELLING, WEIGHTING AND BALANCING TC CAR	FT1140	1	1	1	1	1	PRA.FT1140.05	YES
<input type="checkbox"/>										
<input type="checkbox"/>										
<input type="checkbox"/>										

REV	DATE	MODIFICATION CONTENT	RESPONSIBLE	NAME	DATE
7	2/11/2020	UPDATE OF AIR TIGHTNESS TEST TIME FROM 4 MIN TO 5 MIN. ADD PANTOGRAPH AIR TIGHTNESS.	APPROVER	GIVEN SILOWA	2/11/2020
			CHECKER	SIMON MOKOENA	2/11/2020
			COMPILER	COMFORT MALATJI	2/11/2020
8	9/13/2021	ADDING GAUGE MEASUREMENT CHECK ON THE SI.	APPROVER	MAKOFANE LUCY	9/13/2021
			CHECKER	RATAU EDISON	9/13/2021
			COMPILER	TSAKANI KHOSA	9/13/2021
9	5/31/2022	pressure valve (APV) Isolation	APPROVER	MAKHURUPETJI THABANG	5/31/2022
			CHECKER	HAZEL MGIBA	5/31/2022
			COMPILER	RATAU EDISON	5/31/2021

TUE	CAR	OPERATOR NAME	DATE	SELF INSPECTION NUMBER	PAGES
TS 226	M1	Khumyana	28/02/24	SI.FT1140.52	01/08

	<h1>SELF INSPECTION INDUSTRIAL QUALITY</h1>		Rev:09	Project: PRASA	SI.FT1140.52						
			Date:								
			5/31/2022								
Car:	NCR:		Work Station FT1140								
 Safety Related											
I - Document and Instrument Control											
I.1 - Documents control											
Document	T01	M1	M2	M3	M4	T02	Revision	Remark	OK	NOT	Signature/Date
PRA.FT1140.04											
PRA.FT1140.05		✓							✓		MOL - 28/06/24
PRA.FT1140.06											
I.2 - Instruments Control - Monitoring and Measuring Instrument Control (Used for all instrument with calibration needed)											
Instruments description	Serial number		Calibration or Verification Validation Date		OK	NOT	Signature/Date				
Measuring Tape	GIBTA 0276		26/10/23 - 26/10/24		✓		28/06/2024				
Vernier Calliper	GIBVR 0056		06/06/23 - 06/06/24		✓						
Torque Wrench 320 N.m	A9680053		21/12/23 - 21/12/24		✓						
Torque Wrench 150 N.m	D28622003		19/12/23 - 19/12/24		✓						
Torque Wrench 36 N.m	D2511023		19/12/23 - 19/12/24		✓						

	<h1 style="text-align: center;">SELF INSPECTION INDUSTRIAL QUALITY</h1>		Rev:09	Project: PRASA	SI.FT1140.52									
			Date:											
			5/31/2022											
II - Self Inspection - Items to Check														
II.1 - Items to Check														
Item	Picture/Sketch	Description	Criteria/Record	OK	NO	Signature/Date								
01		Ensure that the average pressure valve (APV) is isolated by capping the two input pipes at the fittings installing the blanking fitting on the pipes highlighted		✓		 27/05/24								
02		Check underframe pipe system Air tightness. Test performance according to WIPRA.FT1130.15.	The test was performed and no leak was observed. Initial pressure (IP) 1.8 bar Final pressure (FP) 1.5 bar FP - IP = 0.3 bar APPROVAL CRITERIA: After 5 minutes the pressure cannot drops more than 0.2 bar	✓		 27/05/24								
03		Movement performed at least 50m to shudder the car. And position on the leveled load cell, with wheels on the center.		✓		M.O.T 28/05/24								
04		Measurement inspection was done with car on condition AWD and the rail leveled (The load cells system must be leveled and calibrated)	Calibration Validation Date 19/12/2023	✓		M.O.T 28/05/24								
05		In case of the equipments not installed, equivalent weight of the item should be added in the same place to simulate the equipment. (Any simulated weight, add on pending list)	<table border="1" style="width: 100%;"> <tr> <th>EQUIPMENT DESCRIPTION</th> <th>WEIGHT (kg)</th> </tr> <tr> <td>Gardaway</td> <td>360</td> </tr> <tr> <td> </td> <td> </td> </tr> <tr> <td> </td> <td> </td> </tr> </table>	EQUIPMENT DESCRIPTION	WEIGHT (kg)	Gardaway	360					✓		M.O.T 28/05/24
EQUIPMENT DESCRIPTION	WEIGHT (kg)													
Gardaway	360													
06		The pressure difference between air spring on each bogie when raise the pressure was maintained < 0.3 bar.		✓		M.O.T 28/05/24								
07		Measuremet recorded with empty suspension and loaded are on conformity with tolerances of the project.		✓		M.O.T 28/05/24								
08		All leveling measurements are according to the reference. (Values out of reference must be recorded on "Description of defects")		✓		M.O.T 28/05/24								

GIBELCO		SELF INSPECTION INDUSTRIAL QUALITY		Rev:09	Proj: PRASA	SI.FT1140.52
				Date:		
				5/31/2022		
09			Check that the leveling rods are torqued and have torque marker.		✓	M.O.T 28/05/24
10			The difference of weight between the left and right wheels of each axle, must be ≤ 4%. (Verify on the T&C equipment if all arrows are in green).		✓	M.O.T 28/05/24
11			Remove the car, move back onto the load cells and repeat the step 09. Confirm if both are in the tolerance of ≤ 4%.		✓	M.O.T 28/05/24
12			1 - Record shims thickness used on rod. 2 - All screws were torqued and have torque marker.	THICKNESS (mm) I 0 II 0 III 0 IV 0	✓	M.O.T 28/05/24
13			Pivot fixation	1- M20 x 90 screws with application of torque according to PRAFT1140.04 / 05	✓	M.O.T 28/05/24
14			FOR TC CARS F = Height of the center of Automatic coupler F = 895mm (+5/-10mm) (Using levelled rail)	TC CAB #1 = _____ mm		N/A
15			FOR TC CARS Height of Eurobase Antenna = 205mm(+/-10mm) (Using levelled rail)	TC CAB #1 = _____ mm		N/A
16			Check pantograph piping air tightness. Test performance according to WI PRAFT1140.17.	The test was performed and no leak was observed. -Roof piping connection fittings. -Roof piping connection fittings(Roof arch and door trimming)	✓	M.O.T 28/05/24
17			Pantograph does not come in contact with the higher height gauge when passing through.	No Contact with Pantograph and Gauge -GO Contact with Pantograph and Gauge - NO GO	✓	M.O.T 28/05/24
18			Car does not come into contact with the gauge.	No Contact with Car and Gauge -GO Contact with Car and Gauge - NO GO	✓	M.O.T 28/05/24



SELF INSPECTION INDUSTRIAL QUALITY

Rev:09

Date:

5/31/2022

Proj:
PRASA

SI.FT1140.52

DRAFT TO MEASUREMENTS DURING LEVELLING (ALL UNITS MUST BE IN mm/bar/kg)

DESCRIPTION	TOLERANCE	LEFT SIDE						RIGHT SIDE					
		6	5	4	3	2	1	1	2	3	4	5	6
AIR SPRING HEIGHT (EMPTY)	N/A	A'II											A'I
AIR SPRING HEIGHT (FULL)	min 254 max 261	AII				255	257	258	257				AI
FLOOR COVERING HEIGHT	min 1096 max 1116	EII											EI
AIR SPRING PRESSURE	≤ 0.3 (Qi - Q)	CII				2,95	2,92	2,98	2,93				CI
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D3											D1
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D4											D2
PIVOT VERTICAL GAP	min 25 max 32	KII											KI
PIVOT LATERAL STOP GAPS DIFFERENCE	≤ 4 (ki - j)	JII											JI
QTY OF TURNS OF LEVELLING ROD	N/A	XII					0	1/4					XI
SHIMS OF ANTI-ROLL BAR	N/A	YII											YI
AIR SPRING HEIGHT (EMPTY)	N/A	A'III											A'IV
AIR SPRING HEIGHT (FULL)	min 254 max 261	AIII				257	263	266	259				AIV
FLOOR COVERING HEIGHT	min 1096 max 1116	EIII											EIV
AIR SPRING PRESSURE	≤ 0.3 (Qv - Qh)	CIII				2,81	2,85	2,83	2,81				CIV
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D5											D7
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D6											D8
PIVOT VERTICAL GAP	min 25 max 32	KIII											KIV
PIVOT LATERAL STOP GAPS DIFFERENCE	≤ 4 (kv - kh)	JIII											JIV
QTY OF TURNS OF LEVELLING ROD	N/A	XIII					1 1/2	1 1/2					XIV
SHIMS OF ANTI-ROLL BAR	N/A	YIII											YIV

COMPARE EACH TENTATIVE WITH THE TOLERANCE AND IDENTIFY EACH MEASURE AS BELOW

GOOD LOWER HIGHER

✓ ↓ ↑

WEIGHT COMPENSATION

EQUIPMENT

WEIGHT



EQUIPMENT

WEIGHT

SECONDARY MEASUREMENTS (ONLY TO CARS)

AUTOMATIC COUPLER HEIGHT

ANTENNA HEIGHT





SELF INSPECTION INDUSTRIAL QUALITY

Rev:09

Date:

5/31/2022

Proj:
PRASA

SI.FT1140.52

DRAFT TO MEASUREMENTS DURING LEVELLING (ALL UNITS MUST BE IN mm/bar/kg)

DESCRIPTION	TOLERANCE	LEFT SIDE						RIGHT SIDE					
		6	5	4	3	2	1	1	2	3	4	5	6
AIR SPRING HEIGHT (EMPTY)	N/A	A'i											A'i
AIR SPRING HEIGHT (FULL)	min 254 max 261	Aii											Aii
FLOOR COVERING HEIGHT	min 1096 max 1116	Eii											Eii
AIR SPRING PRESSURE	± 0.3 (Qi - Qi)	Cii											Cii
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	Ds											Ds
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D4											D4
PIVOT VERTICAL GAP	min 25 max 32	Kii											Kii
PIVOT LATERAL STOP GAPS DIFFERENCE	≤ 4 (Ai - Aj)	Jii											Jii
QTY OF TURNS OF LEVELLING ROD	N/A	Xii											Xii
SHIMS OF ANTI-ROLL BAR	N/A	Yii											Yii
AIR SPRING HEIGHT (EMPTY)	N/A	A'iii											A'iii
AIR SPRING HEIGHT (FULL)	min 254 max 261	Aiiii											Aiiii
FLOOR COVERING HEIGHT	min 1096 max 1116	Eiii											Eiii
AIR SPRING PRESSURE	± 0.3 (Qiv - Qi)	Ciii											Ciii
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	Ds											Ds
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D6											D6
PIVOT VERTICAL GAP	min 25 max 32	Kiii											Kiii
PIVOT LATERAL STOP GAPS DIFFERENCE	≤ 4 (Aiv - Av)	Jiii											Jiii
QTY OF TURNS OF LEVELLING ROD	N/A	Xiii											Xiii
SHIMS OF ANTI-ROLL BAR	N/A	Yiii											Yiii

COMPARE EACH TENTATIVE WITH THE TOLERANCE AND IDENTIFY EACH MEASURE AS BELOW:

GOOD	LOWER	HIGHER
✓	↓	↑
WEIGHT COMPENSATION		
EQUIPMENT		
WEIGHT		
EQUIPMENT		
WEIGHT		
SECONDARY MEASUREMENTS (ONLY TC CARS)		
AUTOMATIC COUPLER HEIGHT		
ANTENNA HEIGHT		






Table 1 - Reference Values and Measurement Tolerances for the Car Levelling.

ITEM	THEORETICAL VALUES													
	TCL CAR		M4 CAR		M1 CAR		M2 CAR		M3 CAR		M3 CAR		TCL CAR	
	Tbext	Tbint	M31	M32	M31	M32	M31	M32	M31	M32	M31	M32	Tbint	Tbext
Pivot lateral stop gap difference [mm]	Fig. 4	≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4
Air Spring height [mm]	Fig. 5	255 ⁺⁴ ₋₄	255 ⁺⁴ ₋₄	255 ⁺⁴ ₋₄	255 ⁺⁴ ₋₄	255 ⁺⁴ ₋₄	255 ⁺⁴ ₋₄	255 ⁺⁴ ₋₄	255 ⁺⁴ ₋₄	255 ⁺⁴ ₋₄	255 ⁺⁴ ₋₄	255 ⁺⁴ ₋₄	255 ⁺⁴ ₋₄	255 ⁺⁴ ₋₄
Air spring pressure at AWD [Bar]	Fig. 5	3,76	2,82	2,87	2,83	3,02	2,91	3,07	2,85	2,83	2,87	2,83	2,83	3,76
		(Ref.)	(Ref.)	(Ref.)	(Ref.)	(Ref.)	(Ref.)	(Ref.)	(Ref.)	(Ref.)	(Ref.)	(Ref.)	(Ref.)	(Ref.)
		0,3 Max.	0,3 Max.	0,3 Max.	0,3 Max.	0,3 Max.	0,3 Max.	0,3 Max.	0,3 Max.	0,3 Max.	0,3 Max.	0,3 Max.	0,3 Max.	0,3 Max.
Primary Suspension gaps [mm]	Fig. 6	35 ⁺² ₋₂	35 ⁺² ₋₂	35 ⁺² ₋₂	35 ⁺² ₋₂	35 ⁺² ₋₂	35 ⁺² ₋₂	35 ⁺² ₋₂	35 ⁺² ₋₂	35 ⁺² ₋₂	35 ⁺² ₋₂	35 ⁺² ₋₂	35 ⁺² ₋₂	35 ⁺² ₋₂
		D ₁ : D ₃	D ₂ : D ₄	D ₃ : D ₅	D ₄ : D ₆	D ₅ : D ₇	D ₆ : D ₈	D ₇ : D ₉	D ₈ : D ₁₀	D ₉ : D ₁₁	D ₁₀ : D ₁₂	D ₁₁ : D ₁₃	D ₁₂ : D ₁₄	D ₁₃ : D ₁₅
		1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀
		850 ⁺²⁵ ₋₂₅	850 ⁺²⁵ ₋₂₅	850 ⁺²⁵ ₋₂₅	850 ⁺²⁵ ₋₂₅	850 ⁺²⁵ ₋₂₅	850 ⁺²⁵ ₋₂₅	850 ⁺²⁵ ₋₂₅	850 ⁺²⁵ ₋₂₅	850 ⁺²⁵ ₋₂₅	850 ⁺²⁵ ₋₂₅	850 ⁺²⁵ ₋₂₅	850 ⁺²⁵ ₋₂₅	850 ⁺²⁵ ₋₂₅
Carbody Floor height [mm]	Fig. 7	895	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	895	895
Booster height [mm]	Fig. 7	850 ⁺²⁵ ₋₂₅	850 ⁺²⁵ ₋₂₅	850 ⁺²⁵ ₋₂₅	850 ⁺²⁵ ₋₂₅	850 ⁺²⁵ ₋₂₅	850 ⁺²⁵ ₋₂₅	850 ⁺²⁵ ₋₂₅	850 ⁺²⁵ ₋₂₅	850 ⁺²⁵ ₋₂₅	850 ⁺²⁵ ₋₂₅	850 ⁺²⁵ ₋₂₅	850 ⁺²⁵ ₋₂₅	850 ⁺²⁵ ₋₂₅
Coupling End height [mm]	Fig. 8	F ₁	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)
	Fig. 9	F ₂	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)
Pivot Vertical gap [mm]	Fig. 10	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅

	<h1>SELF INSPECTION INDUSTRIAL QUALITY</h1>	Rev:09	Projet: PRASA	SI.FT1140.52
		Date:		
		5/31/2022		

Leveling report from Production (Final measurements after Leveling and Weighting fine)

References for secondary suspension empty
A'n Air spring height empty


References for secondary suspension full
An Air spring height
Bn Difference between measurement A'n and An
En Floor covering height
Cn Air spring pressure
Dn Primary suspension
Kn Pivot Vertical gap
Jn Pivot Lateral stop gaps difference

Item	Reference [mm]	END#1		END#2	
		Right Side	Left Side	Left Side	Right Side
A'n	N/A	A'i 240	A'ii 240	A'ia 241	A'iv 242
An	254 to 261	Ai 255	Aii 255	Aia 256	Aiv 257
Bn = An - A'n	N/A	Bi 15	Bii 15	Bia 15	Biv 15
En	1106 ±10 mm	Ei 1108	Eii 1105	Eia 1104	Eiv 1112
Item	Reference [bar]	END#1		END#2	
		Right Side	Left Side	Left Side	Right Side
Cn	Table 02 (*)	Ci 2.92	Cii 2.93	Cia 2.81	Civ 2.80
Cn - Cn+1	Difference ≤ 0.3	Ci - Cii 0.01		Cia - Civ 0.01	
Gauge serial number	N/A	91805873		91805873	
Item	Reference [mm]	END#1		END#2	
		Right Side	Left Side	Left Side	Right Side
Dn	Table 01 (*)	D1 45.81	D3 45.21	D4 44.58	D6 45.54
		D2 44.74	D4 44.03	D5 45.13	D7 44.36
Kn	25 to 45	Ki 37.96		Kii 34.76	
Jn	Difference ≤ 4	Ji 24.88	Jii 25.75	Jia 25.51	Jiv 26.01

(*) Reference, only include values, isn't approval criteria.

Table 01 D Theoretical Values	TC1		M4		M1		M2		M3		TC2	
	Tbex	TBin	Mb1	Mb1	Mb1	Mb2	Mb2	Mb1	Mb1	Mb1	TBin	Tbex
D=	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅

Table 02 C Theoretical Values	TC1		M4		M1		M2		M3		TC2	
	Tbex	TBin	Mb1	Mb1	Mb1	Mb2	Mb2	Mb1	Mb1	Mb1	TBin	Tbex
C=	3.76	2.82	2.87	2.83	3.02	2.91	3.07	2.85	2.83	2.87	2.83	3.76



Weighting report from Test and Commissioning (Final measurements after Leveling and Weighting fine)



Gibela Rail Transport Consortium RF (Pty)
Ltd
2 Shosholozo Avenue
Dunmottar X7
Ekurhuleni, 1590, South Africa
Reception: +27 (0)10 600 0651

TRAIN SET 226	REF: GIBD000001672_ID PRASA WEIGHT BALANCE EN
PC09 WEIGHING REPORT	

M1	Balance across front and rear bogies		Front Bogie [Tons]	Rear Bogie [Tons]	Longitudinal Imbalance [%]	Criteria Longitudinal Imbalance \pm 3%
	Weight Measured vs Predicted		18.51	17.97	1.48%	PASS
		Weight Measured [Tons]	Weight Predicted [Tons]	Weight Difference [%]	Tolerance [%]	Criteria Min/Max
		36.48	36.87	1.04%	1.37%	PASS

Test Participants			
Name	Company	Department	Date
Thato Masi	GIBELA Rail	EOC	28/05/24