



PRASA PROJECT




SELF INSPECTION SHEET

CONFIDENTIAL INFORMATION





This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.

















APPLICATION REFERENCE


























MOUNTING	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY ? 
			TC1	M4	M1	M2	M3	TC2		
<input type="checkbox"/>	DTR3-PROCE-14	LEVELLING, WEIGHTING AND BALANCING M CAR	FT1140	1	1	1	1		PRA.FT1140.04	YES
<input type="checkbox"/>	DTR3-PROCE-14	LEVELLING, WEIGHTING AND BALANCING TC CAR	FT1140	1				X	PRA.FT1140.05	YES
<input type="checkbox"/>	DTR3-PROCE-17	LEVELLING, WEIGHTING AND BALANCING TC CAR	FT1140	1	1	1	1	1	PRA.FT1140.05	YES
<input type="checkbox"/>	DTR3-PROCE-17	LEVELLING, WEIGHTING AND BALANCING TC CAR	FT1140	1	1	1	1	1	PRA.FT1140.05	YES
<input type="checkbox"/>										
<input type="checkbox"/>										
<input type="checkbox"/>										

REV	DATE	MODIFICATION CONTENT	RESPONSIBLE	NAME	DATE
7	2/11/2020	UPDATE OF AIR TIGHTNESS TEST TIME FROM 4 MIN TO 5 MIN. ADD PANTOGRAPH AIR TIGHTNESS.	APPROVER	GIVEN SILOWA	2/11/2020
			CHECKER	SIMON MOKOENA	2/11/2020
			COMPILER	COMFORT MALATJI	2/11/2020
8	9/13/2021	ADDING GAUGE MEASUREMENT CHECK ON THE SI.	APPROVER	MAKOFANE LUCY	9/13/2021
			CHECKER	RATAU EDISON	9/13/2021
			COMPILER	TSAKANI KHOSA	9/13/2021
9	5/31/2022	pressure valve (APV) Isolation	APPROVER	MAKHURUPETJI THABANG	5/31/2022
			CHECKER	HAZEL MGIBA	5/31/2022
			COMPILER	RATAU EDISON	5/31/2021

TUE	CAR	OPERATOR NAME	DATE	SELF INSPECTION NUMBER	PAGES
T5 226	TC2	GIDOPHES	30/05/24	SI.FT1140.52	01/08

	SELF INSPECTION INDUSTRIAL QUALITY										Rev:09	Projet: PRASA	SI.FT1140.52
											Date: 5/31/2022		
Car:			NCR:					Work Station FT1140					
 Safety Related													
I - Document and Instrument Control													
I.1 - Documents control													
Document	TC1	M1	M2	M3	M4	TC2	Revision	Remark	OK	NOK	Signature/Date		
PRA.FT1140.04									✓		 30/05/24		
PRA.FT1140.05													
PRA.FT1140.05													
I.2 - Instruments Control - Monitoring and Measuring Instrument Control (Used for all instrument with calibration needed)													
Instruments description	Serial number					Calibration or Verification Validation Date			OK	NOK	Signature/Date		
Measuring Tape	GRTA 0276					26/10/23			✓		 30/05/24		
Verif. Camper	GIBVR 0056					06/06/23			✓				
Torque Wrench 35MM	D2511023					19/12/23			✓				
Torque Wrench 150MM	D28622009					19/12/23			✓				
Torque Wrench 320MM	A9650027					21/12/23			✓				
Torque Wrench 530MM	A9630053					21/12/23			✓				
Torque Wrench 17MM	D2861617					19/12/23			✓				

		<h1>SELF INSPECTION INDUSTRIAL QUALITY</h1>		Rev:09			Project: PRASA	SI.FT1140.52										
		Date:																
		5/31/2022																
II - Self Inspection - Items to Check																		
II.1 - Items to Check																		
Item	Picture/Sketch	Description	Criteria/Record	OK	NO	Noted	Signature/Date											
01		Ensure that the average pressure valve (APV) is isolated by capping the two input pipes at the fittings installing the blanking fitting on the pipes highlighted		✓			 30/05/24											
02		Check underframe pipe system Air tightness. Test performance according to WI PRA.FT1130.15.	The test was performed and no leak was observed. Initial pressure (IP): <u>9.88</u> bar Final pressure (FP): <u>9.84</u> bar FP - IP = <u>0.04</u> bar APPROVAL CRITERIA: After 5 minutes the pressure cannot drops more than 0.2 bar	✓			 30/05/24											
03		Movement performed at least 50m to shudder the car. And position on the leveled load cell, with wheels on the center.		✓			 30/05/24											
04		Measurement inspection was done with car on condition AWO and the rail levelled. (The load cells system must be levelled and calibrated)	Calibration Validation Date <u>19/12/23</u>	✓			 30/05/24											
05		In case of the equipments not installed, equivalent weight of the item should be added in the same place to simulate the equipment (Any simulated weight, add on pending list)	<table border="1"> <thead> <tr> <th>EQUIPMENT DESCRIPTION</th> <th>WEIGHT (kg)</th> </tr> </thead> <tbody> <tr> <td>DRIVER'S SEAT</td> <td>65</td> </tr> <tr> <td> </td> <td> </td> </tr> <tr> <td> </td> <td> </td> </tr> <tr> <td> </td> <td> </td> </tr> </tbody> </table>	EQUIPMENT DESCRIPTION	WEIGHT (kg)	DRIVER'S SEAT	65							✓			 30/05/24	
EQUIPMENT DESCRIPTION	WEIGHT (kg)																	
DRIVER'S SEAT	65																	
06		The pressure difference between air spring on each bogie when raise the pressure was maintained < 0.3 bar.		✓			 30/05/24											
07		Measurement recorded with empty suspension and loaded are on conformity with tolerances of the project		✓			 30/05/24											
08		All leveling measurements are according to the reference. (Values out of reference must be recorded on "Description of defects")		✓			 30/05/24											

		<h1>SELF INSPECTION INDUSTRIAL QUALITY</h1>		Rev:09	Project: PRASA	SI.FT1140.52
				Date: 5/31/2022		
Item	Picture/Sketch	Description	Criteria/Record	OK	NO	Signature/Date
09 		Check that the leveling rods are torqued and have torque marker.		✓		 30/05/24
10 		The difference of weight between the left and right wheels of each axis, must be $\leq 4\%$. (Verify on the T&C equipment if all arrows are in green).		✓		 30/05/24
11 		Remove the car, move back onto the load cells and repeat the step 09. Confirm if both are in the tolerance of $\leq 4\%$.		✓		 30/05/24
12 		1 - Record shim thicknesses used on rod. 2 - All screws were torqued and have torque marker.	THICKNESS (mm) I 0 II 0 III 0 IV 0	✓		 30/05/24
13 		Pivot fixation	1- M20 x 90 screws with application of torque according to PRA.FT1140.04 / 05	✓		 30/05/24
14		FOR TC CARS F= Height of the center of Automatic coupler F = 895mm (+5 / -10mm) (Using levelled rail)	TC CAB #1= 899 mm	✓		 30/05/24
15		FOR TC CARS Height of Eurobalise Antenna = 205mm (+/-10mm) (Using levelled rail)	TC CAB #1= 196 mm	✓		 30/05/24
16		Check pantograph piping air tightness. Test performance according to WI PRA.FT1140.17.	The test was performed and no leak was observed. -Roof piping connection fittings. -Roof piping connection fittings (Roof arch and door binning)			H/A
17 		Pantograph does not come in contact with the higher height gauge when passing through.	No Contact with Pantograph and Gauge -GO Contact with Pantograph and Gauge - NO GO			H/A
18 		Car does not come into contact with the gauge.	No Contact with Car and Gauge -GO Contact with Car and Gauge - NO GO	✓		 30/05/24



SELF INSPECTION INDUSTRIAL QUALITY

Rev:09

Date:

5/31/2022


Proj:
PRASA

SI.FT1140.52

DRAFT TO MEASUREMENTS DURING LEVELLING (ALL UNITS MUST BE IN mm/bar/kg)

DESCRIPTION	TOLERANCE	LEFT SIDE						RIGHT SIDE					
		6	5	4	3	2	1	1	2	3	4	5	6
AIR SPRING HEIGHT (EMPTY)	N/A	A'II											A'I
AIR SPRING HEIGHT (FULL)	min 254 max 261	AII				259	261	250	256				AI
FLOOR COVERING HEIGHT	min 1096 max 1116	EII											EI
AIR SPRING PRESSURE	± 0.3 (Ci - Ci)	CII				3,64	3,76	3,41	3,55				CI
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D3											D1
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D4											D2
PIVOT VERTICAL GAP	min 25 max 32	KII											KI
PIVOT LATERAL STOP GAPS DIFFERENCE	≤ 4 (A1 - A2)	JII											JI
QTY OF TURNS OF LEVELLING ROD	N/A	XII				0	1	12	0				XI
SHIMS OF ANTI-ROLL BAR	N/A	YII											YI
AIR SPRING HEIGHT (EMPTY)	N/A	A'III											A'IV
AIR SPRING HEIGHT (FULL)	min 254 max 261	AIII				2,55	2,68	2,65	2,61				AV
FLOOR COVERING HEIGHT	min 1096 max 1116	EIII											EIV
AIR SPRING PRESSURE	± 0.3 (Cv - Cv)	CIII				2,80	2,81	3,09	2,25				CV
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D5											D7
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D6											D8
PIVOT VERTICAL GAP	min 25 max 32	KIII											KIV
PIVOT LATERAL STOP GAPS DIFFERENCE	≤ 4 (Av - Av)	JIII											JIV
QTY OF TURNS OF LEVELLING ROD	N/A	XIII				0	12	12	1/4				XIV
SHIMS OF ANTI-ROLL BAR	N/A	YIII											YIV

COMPARE EACH TENTATIVE WITH THE TOLERANCE AND IDENTIFY EACH MEASURE AS BELOW		
GOOD	LOWER	HIGHER
✓	↓	↑
WEIGHT COMPENSATION		
EQUIPMENT		
WEIGHT		
EQUIPMENT		
WEIGHT		
SECONDARY MEASUREMENTS (ONLY TO CARS)		
AUTOMATIC COUPLER HEIGHT		
ANTENNA HEIGHT		





SELF INSPECTION INDUSTRIAL QUALITY

Rev:09

Date:

5/31/2022

Projat:
PRASA

SI.FT1140.52

DRAFT TO MEASUREMENTS DURING LEVELLING (ALL UNITS MUST BE IN mm/bar/kg)

DESCRIPTION	TOLERANCE	LEFT SIDE						RIGHT SIDE					
		6	5	4	3	2	1	1	2	3	4	5	6
AIR SPRING HEIGHT (EMPTY)	N/A	A'II											A'I
AIR SPRING HEIGHT (FULL)	min 254 max 261	AII											AI
FLOOR COVERING HEIGHT	min 1096 max 1116	EII											EI
AIR SPRING PRESSURE	≤ 0.3 (Qi - Ci)	CII											CI
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D3											D1
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D4											D2
PIVOT VERTICAL GAP	min 25 max 32	KII											KI
PIVOT LATERAL STOP GAPS DIFFERENCE	≤ 4 (Ai - Aj)	JII											JI
QTY OF TURNS OF LEVELLING ROD	N/A	XII											XI
SHIMS OF ANTI-ROLL BAR	N/A	YII											YI
DESCRIPTION	TOLERANCE	6	5	4	3	2	1	1	2	3	4	5	6
AIR SPRING HEIGHT (EMPTY)	N/A	A'III											A'IV
AIR SPRING HEIGHT (FULL)	min 254 max 261	AIII											AIV
FLOOR COVERING HEIGHT	min 1096 max 1116	EIII											EIV
AIR SPRING PRESSURE	≤ 0.3 (Qiv - Cii)	CIII											CIV
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D5											D7
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D6											D8
PIVOT VERTICAL GAP	min 25 max 32	KIII											KIV
PIVOT LATERAL STOP GAPS DIFFERENCE	≤ 4 (Aiv - Aii)	JIII											JIV
QTY OF TURNS OF LEVELLING ROD	N/A	XIII											XIV
SHIMS OF ANTI-ROLL BAR	N/A	YIII											YIV

COMPARE EACH TENTATIVE WITH THE TOLERANCE AND IDENTIFY EACH MEASURE AS BELOW

GOOD	LOWER	HIGHER
✓	↓	↑
WEIGHT COMPENSATION		
EQUIPMENT		
WEIGHT		
EQUIPMENT		
WEIGHT		
SECONDARY MEASUREMENTS (ONLY TC CARS)		
AUTOMATIC COUPLER HEIGHT		
ANTENNA HEIGHT		





Table 1 - Reference Values and Measurement Tolerances for the Car Levelling.

ITEM	THEORETICAL VALUES											
	TCL CAR		M4 CAR		M1 CAR		M2 CAR		M3 CAR		TCL CAR	
	TBext	TBint	MB1	MB2	MB1	MB2	MB1	MB2	MB1	MB2	TBint	TBext
Phot Internal stop gap difference [mm]	≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4
Air Spring Height [mm]	3,76 (Ref.)	2,82 (Ref.)	2,87 (Ref.)	2,87 (Ref.)	2,83 (Ref.)	3,02 (Ref.)	2,91 (Ref.)	3,07 (Ref.)	2,85 (Ref.)	2,87 (Ref.)	2,83 (Ref.)	3,76 (Ref.)
Air spring pressure at AWD [Bar]	0,3 Max.	0,3 Max.	0,3 Max.	0,3 Max.	0,3 Max.	0,3 Max.	0,3 Max.	0,3 Max.	0,3 Max.	0,3 Max.	0,3 Max.	0,3 Max.
Primary Suspension gaps [mm]	35 ⁺²⁵ ₋₅	35 ⁺²⁵ ₋₅	35 ⁺²⁵ ₋₅	35 ⁺²⁵ ₋₅	35 ⁺²⁵ ₋₅	35 ⁺²⁵ ₋₅	35 ⁺²⁵ ₋₅	35 ⁺²⁵ ₋₅	35 ⁺²⁵ ₋₅	35 ⁺²⁵ ₋₅	35 ⁺²⁵ ₋₅	35 ⁺²⁵ ₋₅
Carbody Floor height [mm]	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀
Booster height [mm]	850 ⁺²⁵ ₋₂₅	850 ⁺²⁵ ₋₂₅	850 ⁺²⁵ ₋₂₅	850 ⁺²⁵ ₋₂₅	850 ⁺²⁵ ₋₂₅	850 ⁺²⁵ ₋₂₅	850 ⁺²⁵ ₋₂₅	850 ⁺²⁵ ₋₂₅	850 ⁺²⁵ ₋₂₅	850 ⁺²⁵ ₋₂₅	850 ⁺²⁵ ₋₂₅	850 ⁺²⁵ ₋₂₅
Coupling End height [mm]	895 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	895 (Ref.)	760 (Ref.)
Phot Vertical gap [mm]	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅



SELF INSPECTION INDUSTRIAL QUALITY

Rev:09

Date:

5/31/2022

Projeto:
PRASA

SI.FT1140.52

Leveling report from Production (Final measurements after Leveling and Weighing fine)

References for secondary suspension empty

A'n Air spring height empty

References for secondary suspension full

An Air spring height

Bn Difference between measurement A'n and An

En Floor covering height

Cn Air spring pressure

Dn Primary suspension

Kn Pivot Vertical gap


Jn Pivot Lateral stop gaps difference

Item	Reference (mm)	END#1		END#2	
		Right Side	Left Side	Left Side	Right Side
A'n	N/A	A'i 232	A'ii 233	A'ia 240	A'iv 241
An	254 to 261	Ai 256	Aii 258	Aia 256	Aiv 259
Bn = An - A'n	N/A	Bi 24	Bii 25	Bia 16	Biv 18
En	1106 ±10 mm	Ei 1105	Eii 1111	Eia 1104	Eiv 1114
Item	Reference [bar]	END#1		END#2	
		Right Side	Left Side	Left Side	Right Side
Cn	Table 02 (*)	Ca 3,65	Cii 3,68	Cia 2,94	Civ 2,84
Cn - Cn+1	Difference ≤ 0,3	Ci - Cii 0,03		Ci - Cii 0,1	
Gauge serial number	N/A	G1B05873 G1B08873		G1B05873 G1B05873	
Item	Reference (mm)	END#1		END#2	
		Right Side	Left Side	Left Side	Right Side
Dn	Table 01 (*)	D1 42,30	D3 43,86	D5 43,14	D6 45,01
		D2 43,64	D4 43,15	D5 43,18	D7 44,80
Kn	25 to 45	Ki 33,09		Kn 37,50	
Jn	Difference ≤ 4	Ji 23,46	Jii 25,18	Ja 25,74	Jv 25,24

(*) Reference, only include values, isn't approval criteria.

Table 01 D Theoretical Values	TC1		M4		M1		M2		M3		TC2	
	Tbex	TBin	Mb1	Mb1	Mb1	Mb2	Mb1	Mb1	Mb1	Mb1	Tbin	Tbex
D=	35^{+12}_{-5}	35^{+12}_{-5}	35^{+12}_{-5}	35^{+12}_{-5}	35^{+12}_{-5}	35^{+12}_{-5}	35^{+12}_{-5}	35^{+12}_{-5}	35^{+12}_{-5}	35^{+12}_{-5}	35^{+12}_{-5}	35^{+12}_{-5}

Table 02 C Theoretical Values	TC1		M4		M1		M2		M3		TC2	
	Tbex	TBin	Mb1	Mb1	Mb1	Mb2	Mb1	Mb1	Mb1	Mb1	Tbin	Tbex
C=	3.76	2.82	2.87	2.83	3.02	2.91	3.07	2.85	2.83	2.87	2.83	3.76



Weighing report from Test and Commissioning (Final measurements after Leveling and Weighing fine)



Gibela Rail Transport Consortium RF (Pty)
Ltd
2 Shosholoza Avenue
Dunottar X7
Ekurhuleni, 1590, South Africa
Reception: +27 (0)10 600 0651

TRAIN SET 226	REF: GIB000001672_JO PRASA WEIGHT BALANCE EN
PC09 WEIGHING REPORT	

TC2	Balance across front and rear bogies	Front Bogie [Tons]	Rear Bogie [Tons]	Longitudinal Imbalance [%]	Criteria Longitudinal Imbalance ± 10%
	Weight Measured vs Predicted	18.48	15.55	8.61%	PASS
		Weight Measured [Tons]	Weight Predicted [Tons]	Weight Difference [%]	Tolerance [%]
		34.03	34.42	1.14%	1.62%
					Criteria MinDiffMax
					PASS

Test Participants			
Name	Company	Department	Signature
Thabo MUSA	Gibela	EDC	

Date: 30/05/2018