



**PRASA PROJECT**


# SELF INSPECTION SHEET

**CONFIDENTIAL INFORMATION**




This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.

















**APPLICATION REFERENCE**






















MOUNTING	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY?	
			TC1	M4	M1	M2	M3	TC2			
<input type="checkbox"/>	DTR3-PROCE-14	LEVELLING, WEIGHTING AND BALANCING M CAR	FT1140	1	1	1	1		PRA.FT1140.04	YES	
<input type="checkbox"/>	DTR3-PROCE-14	LEVELLING, WEIGHTING AND BALANCING TC CAR	FT1140	<del>X</del>				1	PRA.FT1140.05	YES	
<input type="checkbox"/>	DTR3-PROCE-17	LEVELLING, WEIGHTING AND BALANCING TC CAR	FT1140	1	1	1	1	1	PRA.FT1140.05	YES	
<input type="checkbox"/>	DTR3-PROCE-17	LEVELLING, WEIGHTING AND BALANCING TC CAR	FT1140	1	1	1	1	1	PRA.FT1140.05	YES	
<input type="checkbox"/>											
<input type="checkbox"/>											
<input type="checkbox"/>											

REV	DATE	MODIFICATION CONTENT	RESPONSIBLE	NAME	DATE
7	2/11/2020	UPDATE OF AIR TIGHTNESS TEST TIME FROM 4 MIN TO 5 MIN. ADD PANTOGRAPH AIR TIGHTNESS.	APPROVER	GIVEN SILOWA	2/11/2020
			CHECKER	SIMON MOKOENA	2/11/2020
			COMPILER	COMFORT MALATJI	2/11/2020
8	9/13/2021	ADDING GAUGE MEASUREMENT CHECK ON THE SI.	APPROVER	MAKOFANE LUCY	9/13/2021
			CHECKER	RATAU EDISON	9/13/2021
			COMPILER	TSAKANI KHOSA	9/13/2021
9	5/31/2022	pressure valve (APV) Isolation	APPROVER	MAKHURUPETJI THABANG	5/31/2022
			CHECKER	HAZEL MGIBA	5/31/2022
			COMPILER	RATAU EDISON	5/31/2021

TUE	CAR	OPERATOR NAME	DATE	SELF INSPECTION NUMBER	PAGES
TS 227	TC1	M. Mamba	31/05/24	SI.FT1140.52	01/08

	SELF INSPECTION INDUSTRIAL QUALITY		Rev:09	Project: PRASA	SI.FT1140.52						
			Date: 5/31/2022								
Car:		NCR:		Work Station FT1140							
 Safety Related											
I - Document and Instrument Control											
I.1 - Documents control											
Document	TC1	M1	M2	M3	M4	TC2	Revision	Remark	CK	K2	Signature/Date
PRA.FT1140.04	X								✓		31/05/24
PRA.FT1140.05											
PRA.FT1140.05											
I.2 - Instruments Control - Monitoring and Measuring Instrument Control (Used for all instrument with calibration needed)											
Instruments description	Serial number		Calibration or Verification Validation Date		CK	K2	Signature/Date				
Measuring TAPE	GIBTA 0276		26/10/23-26/10/24		✓		 31/05/24				
Vernier Caliper	GIBVR 0056		06/06/23-06/06/24		✓						
Torque wrench 35111M	D2511023		19/12/23-19/12/24		✓						
Torque wrench 15011M	D28622009		19/12/23-19/12/24		✓						
Torque wrench 37011M	A9650027		21/12/23-21/12/24		✓						
Torque wrench 53011M	A9630033		21/12/23-21/12/24		✓						
Torque wrench 17111M	D2861617		19/12/23-19/12/24		✓						

		<h1>SELF INSPECTION INDUSTRIAL QUALITY</h1>		Rev:09	Project: PRASA	SI.FT1140.52						
		Date:										
		5/31/2022										
II - Self Inspection - Items to Check												
II.1 - Items to Check												
Item	Picture/Sketch	Description	Criteria/Record	OK	NOT OK	Signature/Date						
01		Ensure that the average pressure valve (APV) is isolated by capping the two input pipes at the fittings installing the blanking fitting on the pipes highlighted		✓		 31/05/24						
02		Check underframe pipe system Air tightness. Test performance according to WI PRA.FT1130.15.	The test was performed and no leak was observed. Initial pressure (IP): <u>10.05</u> bar Final pressure (FP): <u>10.05</u> bar FP - IP = <u>0.00</u> bar APPROVAL CRITERIA: After 5 minutes the pressure cannot drops more than 0,2 bar	✓		 31/05/24						
03		Movement performed at least 50m to shudder the car. And position on the leveled load cell, with wheels on the center.		✓		 31/05/24						
04		Measurement inspection was done with car on condition AWD and the rail levelled. (The load cells system must be levelled and calibrated)	Calibration Validation Date <u>19.12.23</u>	✓		 31/05/24						
05		In case of the equipments not installed, equivalent weight of the item should be added in the same place to simulate the equipment. (Any simulated weight, add on pending list)	<table border="1"> <thead> <tr> <th>EQUIPMENT DESCRIPTION</th> <th>WEIGHT (kg)</th> </tr> </thead> <tbody> <tr> <td><u>DRIVER SEAT</u></td> <td><u>60</u></td> </tr> <tr> <td><u>0</u></td> <td></td> </tr> </tbody> </table>	EQUIPMENT DESCRIPTION	WEIGHT (kg)	<u>DRIVER SEAT</u>	<u>60</u>	<u>0</u>		✓		 31/05/24
EQUIPMENT DESCRIPTION	WEIGHT (kg)											
<u>DRIVER SEAT</u>	<u>60</u>											
<u>0</u>												
06		The pressure difference between air spring on each bogie when raise the pressure was maintained < 0.3 bar.		✓		 31/05/24						
07		Measurement recorded with empty suspension and loaded are on conformity with tolerances of the project.		✓		 31/05/24						
08		All levelling measurements are according to the reference. (Values out of reference must be recorded on "Description of defects")		✓		 31/05/24						

		<h1>SELF INSPECTION INDUSTRIAL QUALITY</h1>		Rev:08 Date: 5/31/2022	Project: PRASA	SI.FT1140.52
Item	Picture/Sketch	Description	Criteria/Record	OK	NO	Signature/Date
09		Check that the levelling rods are torqued and have torque marker.		<input checked="" type="checkbox"/>		 31/05/24
10		The difference of weight between the left and right wheels of each axis, must be $\leq 4\%$ . (Verify on the T&C equipment if all arrows are in green).		<input checked="" type="checkbox"/>		 31/05/24
11		Remove the car, move back onto the load cells and repeat the step 09. Confirm if both are in the tolerance of $\leq 4\%$ .		<input checked="" type="checkbox"/>		 31/05/24
12		1 - Record shims thickness used on rod. 2 - All screws were torqued and have torque marker.	THICKNESS (mm) I 8 II 8 III 8 IV 8	<input checked="" type="checkbox"/>		 31/05/24
13		Pivot fixation	1- M20 x 90 screws with application of torque according to PRA.FT1140.04 / 05	<input checked="" type="checkbox"/>		 31/05/24
14		FOR TC CARS F = Height of the center of Automatic coupler F = 895mm (+5 / -10mm) (Using levelled rail)	TC CAB #1 <u>896</u> mm	<input checked="" type="checkbox"/>		 31/05/24
15		FOR TC CARS Height of Eurobalse Antenna = 205mm (+/-10mm) (Using levelled rail)	TC CAB #1 <u>196</u> mm	<input checked="" type="checkbox"/>		 31/05/24
16		Check pantograph piping air tightness. Test performance according to WI PRA.FT1140.17.	The test was performed and no leak was observed. -Roof piping connection fittings. -Roam piping connection fittings (Roof arch and door trimming)			 N/A
17		Pantograph does not come in contact with the higher height gauge when passing through.	No Contact with Pantograph and Gauge -GO Contact with Pantograph and Gauge - NO GO			 N/A
18		Car does not come into contact with the gauge.	No Contact with Car and Gauge -GO Contact with Car and Gauge - NO GO	<input checked="" type="checkbox"/>		 31/05/24



# SELF INSPECTION INDUSTRIAL QUALITY

Rev:09

Date:

5/31/2022

Projet:  
PRASA

SI.FT1140.52

## DRAFT TO MEASUREMENTS DURING LEVELLING (ALL UNITS MUST BE IN mm/bar/kg)

DESCRIPTION	TOLERANCE	END#1												
		LEFT SIDE						RIGHT SIDE						
		6	5	4	3	2	1	1	2	3	4	5	6	
AIR SPRING HEIGHT (EMPTY)	N/A	A <sup>II</sup>												
AIR SPRING HEIGHT (FULL)	min 254 max 261	A <sup>II</sup>					257 255	254 257						
FLOOR COVERING HEIGHT	min 1096 max 1116	E <sup>II</sup>												
AIR SPRING PRESSURE	≤ 0.3 (Ci - Ci)	C <sup>II</sup>					361	284						
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D <sup>3</sup>												
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D <sup>4</sup>												
PIVOT VERTICAL GAP	min 25 max 32	K <sup>II</sup>												
PIVOT LATERAL STOP GAPS DIFFERENCE	≤ 4 (Ji - Ji)	J <sup>II</sup>												
QTY OF TURNS OF LEVELLING ROD	N/A	X <sup>II</sup>					41	41						
SHIMS OF ANTI-ROLL BAR	N/A	Y <sup>II</sup>												
DESCRIPTION	TOLERANCE		6	5	4	3	2	1	1	2	3	4	5	6
AIR SPRING HEIGHT (EMPTY)	N/A	A <sup>III</sup>												
AIR SPRING HEIGHT (FULL)	min 254 max 261	A <sup>III</sup>					257 254	253 256						
FLOOR COVERING HEIGHT	min 1096 max 1116	E <sup>III</sup>												
AIR SPRING PRESSURE	≤ 0.3 (Ov - Ov)	C <sup>III</sup>					284	281						
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D <sup>5</sup>												
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D <sup>6</sup>												
PIVOT VERTICAL GAP	min 25 max 32	K <sup>III</sup>												
PIVOT LATERAL STOP GAPS DIFFERENCE	≤ 4 (Jv - Jv)	J <sup>III</sup>												
QTY OF TURNS OF LEVELLING ROD	N/A	X <sup>III</sup>					41	41						
SHIMS OF ANTI-ROLL BAR	N/A	Y <sup>III</sup>												

COMPARE EACH TENTATIVE WITH THE TOLERANCE AND IDENTIFY EACH MEASURE AS BELOW		
GOOD	LOWER	HIGHER
✓	↓	↑
WEIGHT COMPENSATION		
EQUIPMENT		
WEIGHT		
EQUIPMENT		
WEIGHT		
SECONDARY MEASUREMENTS (ONLY TC CARS)		
AUTOMATIC COUPLER HEIGHT		
ANTENNA HEIGHT		

BOGIE END#1

BOGIE END#2



# SELF INSPECTION INDUSTRIAL QUALITY

Rev:09

Date:

5/31/2022

Projet:  
PRASA

SI.FT1140.52

## DRAFT TO MEASUREMENTS DURING LEVELLING (ALL UNITS MUST BE IN mm/bar/kg)

DESCRIPTION	TOLERANCE	LEFT SIDE						RIGHT SIDE						
		6	5	4	3	2	1	1	2	3	4	5	6	
AIR SPRING HEIGHT (EMPTY)	N/A	A <sup>II</sup>											A <sup>I</sup>	
AIR SPRING HEIGHT (FULL)	min 254 max 261	A <sup>II</sup>											A <sup>I</sup>	
FLOOR COVERING HEIGHT	min 1096 max 1116	E <sup>II</sup>											E <sup>I</sup>	
AIR SPRING PRESSURE	≤ 0.3 (Q <sub>I</sub> - Q)	C <sup>II</sup>											C <sup>I</sup>	
PRIMARY SUSPENSION	SEE TABLE (ONLY REP)	D <sub>3</sub>											D <sub>1</sub>	
PRIMARY SUSPENSION	SEE TABLE (ONLY REP)	D <sub>4</sub>											D <sub>2</sub>	
PIVOT VERTICAL GAP	min 25 max 32	K <sup>II</sup>											K <sup>I</sup>	
PIVOT LATERAL STOP GAPS DIFFERENCE	≤ 4 (J <sub>II</sub> - J)	J <sup>II</sup>											J <sup>I</sup>	
QTY OF TURNS OF LEVELLING ROD	N/A	X <sup>II</sup>											X <sup>I</sup>	
SHIMS OF ANTI-ROLL BAR	N/A	Y <sup>II</sup>											Y <sup>I</sup>	
DESCRIPTION	TOLERANCE		6	5	4	3	2	1	1	2	3	4	5	6
AIR SPRING HEIGHT (EMPTY)	N/A	A <sup>III</sup>												A <sup>IV</sup>
AIR SPRING HEIGHT (FULL)	min 254 max 261	A <sup>III</sup>												A <sup>IV</sup>
FLOOR COVERING HEIGHT	min 1096 max 1116	E <sup>III</sup>												E <sup>IV</sup>
AIR SPRING PRESSURE	≤ 0.3 (Q <sub>V</sub> - Q <sub>2</sub> )	C <sup>III</sup>												C <sup>IV</sup>
PRIMARY SUSPENSION	SEE TABLE (ONLY REP)	D <sub>5</sub>												D <sub>7</sub>
PRIMARY SUSPENSION	SEE TABLE (ONLY REP)	D <sub>6</sub>												D <sub>8</sub>
PIVOT VERTICAL GAP	min 25 max 32	K <sup>III</sup>												K <sup>IV</sup>
PIVOT LATERAL STOP GAPS DIFFERENCE	≤ 4 (J <sub>IV</sub> - J <sub>III</sub> )	J <sup>III</sup>												J <sup>IV</sup>
QTY OF TURNS OF LEVELLING ROD	N/A	X <sup>III</sup>												X <sup>IV</sup>
SHIMS OF ANTI-ROLL BAR	N/A	Y <sup>III</sup>												Y <sup>IV</sup>

COMPARE EACH TENTATIVE WITH THE TOLERANCE AND IDENTIFY EACH MEASURE AS BELOW		
GOOD	LOWER	HIGHER
✓	↓	↑
WEIGHT COMPENSATION		
EQUIPMENT		
WGHT		
EQUIPMENT		
WGHT		
SECONDARY MEASUREMENTS (ONLY TC CARS)		
AUTOMATIC COUPLER HEIGHT		
ANTENNA HEIGHT		

BOGIE END#1

BOGIE END#2



# SELF INSPECTION INDUSTRIAL QUALITY

Rev:09

Date:

5/31/2022

Project:  
PRASA

SI.FT1140.52

## Leveling report from Production (Final measurements after Levelling and Weighting fine)

References for secondary suspension empty

A'n Air spring height empty

References for secondary suspension full

An Air spring height

Bn Difference between measurement A'n and An

En Floor covering height

Cn Air spring pressure

Dn Primary suspension

Kn Pivot Vertical gap


Jn Pivot Lateral stop gaps difference

Item	Reference [mm]	END#1		END#2	
		Right Side	Left Side	Left Side	Right Side
A'n	N/A	A'i 236	A'ii 234	A'iii 241	A'iv 242
An	254 to 261	Ai 257	Aii 258	Aiii 256	Aiv 257
Bn = An - A'n	N/A	Bi 21	Bii 24	Biii 15	Biv 15
En	1106 ±10 mm	Ei 1111	Eii 1107	Eiii 1110	Eiv 1109
Item	Reference [bar]	END#1		END#2	
		Right Side	Left Side	Left Side	Right Side
Cn	Table 02 (*)	Ci 3,53	Cii 3,63	Ciii 2,84	Civ 2,84
Cn - Cn+1	Difference ≤ 0,3	Ci - Cii 0,1		Ciii - Civ 0	
Gauge serial number	N/A	GIB05873	GIB05873	GIB05873	GIB05873
Item	Reference [mm]	END#1		END#2	
		Right Side	Left Side	Left Side	Right Side
Dn	Table 01 (*)	Di 44,35	Di 43,67	Di 43,76	Di 45,23
		Dz 44,59	Dz 43,31	Dz 44,56	Dz 45,29
Kn	25 to 45	Ki 32,92	Kii 26,45	Kiii 35,70	Kiv 25,82
Jn	Difference ≤ 4	Ji 24,63	Jii 26,45	Jiii 25,07	Jiv 25,82

(\*) Reference, only include values, isn't approval criteria.

Table 01 D Theoretical Values	TC1		M4		M1		M2		M3		TC2	
	Tbex	TBin	Mb1	Mb1	Mb1	Mb2	Mb1	Mb1	Mb1	Mb1	Tbin	Tbex
D=	$35^{+12}_{-5}$	$35^{+12}_{-5}$	$35^{+12}_{-5}$	$35^{+12}_{-5}$	$35^{+12}_{-5}$	$35^{+12}_{-5}$	$35^{+12}_{-5}$	$35^{+12}_{-5}$	$35^{+12}_{-5}$	$35^{+12}_{-5}$	$35^{+12}_{-5}$	$35^{+12}_{-5}$

Table 02 C Theoretical Values	TC1		M4		M1		M2		M3		TC2	
	Tbex	TBin	Mb1	Mb1	Mb1	Mb2	Mb1	Mb1	Mb1	Mb1	Tbin	Tbex
C=	3.76	2.82	2.87	2.83	3.02	2.91	3.07	2.85	2.83	2.87	2.83	3.76



Weighting report from Test and Commissioning (Final measurements after Levelling and Weighting fine)

[illegible]



Gibela Rail Transport Consortium RF (Pty)  
Ltd  
2 Shosholozu Avenue  
Dunothar XT  
Ekurhuleni, 1590, South Africa  
Reception: +27 (0)10 600 0651



TRAIN SET 227	REF: GIB0000001672 JO PRASA WEIGHT BALANCE EN
	PC09 WEIGHING REPORT

TC1	Balance across front and rear bogies	Front Bogie [Tons]	Rear Bogie [Tons]	Longitudinal Imbalance [%]	Criteria Longitudinal Imbalance $\leq 10\%$
		18.55	15.52	8.89%	PASS
	Weight Measured vs Predicted	Weight Measured [Tons]	Weight Predicted [Tons]	Weight Difference [%]	Tolerance [%]
		34.07	34.42	1.03%	1.02% PASS

Name	Company	Department	EOS	Signature	Date
Thabets Musisi	Gibela				28/05/24