

GIBELQ

PRASA PROJECT



SELF INSPECTION SHEET

CONFIDENTIAL INFORMATION


This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.



APPLICATION REFERENCE


MOUNTING	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY ?	
			TC1	M4	M1	M2	M3	TC2			
<input type="checkbox"/>	DTR3-PROCE-14	LEVELLING, WEIGHTING AND BALANCING M CAR	FT1140	1	1	1	1		PRA.FT1140.04	YES	
<input type="checkbox"/>	DTR3-PROCE-14	LEVELLING, WEIGHTING AND BALANCING TC CAR	FT1140	1				1	PRA.FT1140.05	YES	
<input type="checkbox"/>	DTR3-PROCE-17	LEVELLING, WEIGHTING AND BALANCING TC CAR	FT1140	1	1	1	1	1	PRA.FT1140.05	YES	
<input type="checkbox"/>	DTR3-PROCE-17	LEVELLING, WEIGHTING AND BALANCING TC CAR	FT1140	1	1	1	1	1	PRA.FT1140.05	YES	
<input type="checkbox"/>											
<input type="checkbox"/>											
<input type="checkbox"/>											

REV	DATE	MODIFICATION CONTENT	RESPONSIBLE	NAME	DATE
7	2/11/2020	UPDATE OF AIR TIGHTNESS TEST TIME FROM 4 MIN TO 5 MIN. ADD PANTOGRAPH AIR TIGHTNESS.	APPROVER	GIVEN SILOWA	2/11/2020
			CHECKER	SIMON MOKOENA	2/11/2020
			COMPILER	COMFORT MALATJI	2/11/2020
8	9/13/2021	ADDING GAUGE MEASUREMENT CHECK ON THE SI.	APPROVER	MAKOFANE LUCY	9/13/2021
			CHECKER	RATAU EDISON	9/13/2021
			COMPILER	TSAKANI KHOSA	9/13/2021
9	5/31/2022	pressure valve (APV) Isolation	APPROVER	MAKHURUPETJI THABANG	5/31/2022
			CHECKER	HAZEL MGIBA	5/31/2022
			COMPILER	RATAU EDISON	5/31/2021

TUE	CAR	OPERATOR NAME	DATE	SELF INSPECTION NUMBER	PAGES
TS 230	m2	Khumyang	16/06/24	SI.FT1140.52	01/08



	SELF INSPECTION INDUSTRIAL QUALITY		Rev:09	Project: PRASA	SI.FT1140.52					
			Date: 5/31/2022							
Car:	NCR:		Work Station: FT1140							
 Safety Related										
I - Document and Instrument Control										
I.1 - Documents control										
Document	TC1	M1	M2	M3	M4	TC2	Revision	Remark	OK	Signature/Date
PRA.FT1140.04										
PRA.FT1140.05			✓						✓	MCL 16/06/24
PRA.FT1140.05										
I.2 - Instruments Control - Monitoring and Measuring Instrument Control (Used for all instrument with calibration needed)										
Instruments description	Serial number		Calibration or Verification Validation Date		OK	Signature/Date				
Measuring Tape	GIBTA 0276		26/10/23-26/10/24		✓					
Vernier Calliper	GIBVR 0056		06/06/23-06/06/24		✓					
Torque wrench 35N.m	D2511023		19/12/23-19/12/24		✓					
Torque wrench 150N.m	D28622609		19/12/23-19/12/24		✓					
Torque wrench 320N.m	A9650027		21/12/23-21/12/24		✓					





SELF INSPECTION INDUSTRIAL QUALITY

Rev:09

Date:








5/31/2022












Project:
PRASA

SI.FT1140.52

II - Self Inspection - Items to Check

II.1 - Items to Check

Item	Picture/Sketch	Description	Criteria/Record	OK	Signature/Date								
01		Ensure that the average pressure valve (APV) is isolated by capping the two input pipes at the fittings installing the blanking fitting on the pipes highlighted		✓	MOLY 16/06/24								
02		Check underframe pipe system Air tightness. Test performance according to WI PRA.FT1130.15.	The test was performed and no leak was observed. Initial pressure (IP): 10.10 bar Final pressure (FP): 10.00 bar FP - IP = 0.10 bar APPROVAL CRITERIA: After 5 minutes the pressure cannot drops more than 0,2 bar	✓	MOLY 16/06/24								
03		Movement performed at least 50m to shudder the car. And position on the leveled load cell, with wheels on the center.		✓	MOLY 16/06/24								
04		Measurement inspection was done with car on condition AWD and the rail levelled. (The load cells system must be levelled and calibrated)	Calibration Validation Date 19/02/23	✓	MOLY 16/06/24								
05		In case of the equipments not installed, equivalent weight of the item should be added in the same place to simulate the equipment (Any simulated weight, add on pending list)	<table><tr><th>EQUIPMENT DESCRIPTION</th><th>WEIGHT (kg)</th></tr><tr><td>Gangway</td><td>360</td></tr><tr><td></td><td></td></tr><tr><td></td><td></td></tr></table>	EQUIPMENT DESCRIPTION	WEIGHT (kg)	Gangway	360					✓	MOLY 16/06/24
EQUIPMENT DESCRIPTION	WEIGHT (kg)												
Gangway	360												
06		The pressure difference between air spring on each bogie when raise the pressure was maintained < 0,3 bar.		✓	MOLY 16/06/24								
07		Measurement recorded with empty suspension and loaded are on conformity with tolerances of the project.		✓	MOLY 16/06/24								
08		All levelling measurements are according to the reference. (Values out of reference must be recorded on "Description of defects")		✓	MOLY 16/06/24								

		<h1>SELF INSPECTION INDUSTRIAL QUALITY</h1>		Rev:09 Date: 5/31/2022		Project: PRASA		SI.FT1140.52	
Item	Picture/Sketch	Description	Criteria/Record	Y	N	Signature/Date			
09		Check that the leveling rods are torqued and have torque marker.		✓		MCL 16/06/24			
10		The difference of weight between the left and right wheels of each axis, must be ≤ 4%. (Verify on the T&C equipment if all arrows are in green).		✓		MCL 16/06/24			
11		Remove the car, move back onto the load cells and repeat the step 09. Confirm if both are in the tolerance of ≤ 4%.		✓		MCL 16/06/24			
12		1 - Record shims thickness used on rod. 2 - All screws were torqued and have torque marker.	THICKNESS (mm) I 0 II 0 III 0 IV 0	✓		MCL 16/06/24			
13		Pivot fixation	1- M20 x 90 screws with application of torque according to PRA.FT1140.04 / 05	✓		MCL 16/06/24			
14		FOR TC CARS F= Height of the center of Automatic coupler F = 895mm (+5 / -10mm) (Using levelled rail)	TC CAB #1= _____ mm			N/A			
15		FOR TC CARS Height of Eurobelise Antenna = 205mm(+/-10mm) (Using levelled rail)	TC CAB #1= _____ mm			N/A			
16		Check pantograph piping air tightness. Test performance according to WI PRA.FT1140.17.	The test was performed and no leak was observed. -Roof piping connection fittings. -Roof piping connection fittings(Roof arch and door trimming)	✓		MCL 16/06/24			
17		Pantograph does not come in contact with the higher height gauge when passing through.	No Contact with Pantograph and Gauge -GO Contact with Pantograph and Gauge -NO GO	✓		MCL 16/06/24			
18		Car does not come into contact with the gauge.	No Contact with Car and Gauge -GO Contact with Car and Gauge -NO GO	✓		MCL 16/06/24			



SELF INSPECTION INDUSTRIAL QUALITY

Rev:09

Date:

5/31/2022

Projet:
PRASA

SI.FT1140.52

DRAFT TO MEASUREMENTS DURING LEVELLING (ALL UNITS MUST BE IN mm/bar/kg)

DESCRIPTION	TOLERANCE	END#1												END#2											
		LEFT SIDE						RIGHT SIDE						LEFT SIDE						RIGHT SIDE					
AIR SPRING HEIGHT (EMPTY)	N/A	A _{II}												A _{IV}											A _{IV}
AIR SPRING HEIGHT (FULL)	min 254 max 261	A _{II}						259	256	254	256			A _{IV}						268	257				A _{IV}
FLOOR COVERING HEIGHT	min 1096 max 1116	E _{II}												E _{IV}											E _{IV}
AIR SPRING PRESSURE	≤ 0.3 (C _{II} - C _I)	C _{II}						2.97	3.20	2.71	3.00			C _{IV}						3.01	2.74				C _{IV}
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D ₃												D ₇											D ₇
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D ₄												D ₈											D ₈
PIVOT VERTICAL GAP	min 25 max 32	K _{II}												K _{IV}											K _{IV}
PIVOT LATERAL STOP GAPS DIFFERENCE	≤ 4 (J _{II} - J _I)	J _{II}												J _{IV}											J _{IV}
QTY OF TURNS OF LEVELLING ROD	N/A	X _{II}												X _{IV}											X _{IV}
SHIMS OF ANTI-ROLL BAR	N/A	Y _{II}												Y _{IV}											Y _{IV}
AIR SPRING HEIGHT (EMPTY)	N/A	A _{III}												A _{IV}											A _{IV}
AIR SPRING HEIGHT (FULL)	min 254 max 261	A _{III}						238	259	268	257			A _{IV}											A _{IV}
FLOOR COVERING HEIGHT	min 1096 max 1116	E _{III}												E _{IV}											E _{IV}
AIR SPRING PRESSURE	≤ 0.3 (C _{IV} - C _{III})	C _{III}						2.86	2.66	3.01	2.74			C _{IV}											C _{IV}
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D ₅												D ₇											D ₇
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D ₆												D ₈											D ₈
PIVOT VERTICAL GAP	min 25 max 32	K _{III}												K _{IV}											K _{IV}
PIVOT LATERAL STOP GAPS DIFFERENCE	≤ 4 (J _{IV} - J _{III})	J _{III}												J _{IV}											J _{IV}
QTY OF TURNS OF LEVELLING ROD	N/A	X _{III}												X _{IV}											X _{IV}
SHIMS OF ANTI-ROLL BAR	N/A	Y _{III}												Y _{IV}											Y _{IV}

COMPARE EACH TENTATIVE WITH
THE TOLERANCE AND IDENTIFY
EACH MEASURE AS BELOW

GOOD LOWER HIGHER

✓ ↓ ↑

WEIGHT

COMPENSATION

EQUIPMENT



WEIGHT

EQUIPMENT

WEIGHT

SECONDARY MEASUREMENTS
(ONLY TO CARS)AUTOMATIC COUPLER
HEIGHT

ANTENNA HEIGHT





SELF INSPECTION INDUSTRIAL QUALITY

Rev:09

Date:

5/31/2022

Projet:
PRASA

SI.FT1140.52

DRAFT TO MEASUREMENTS DURING LEVELLING (ALL UNITS MUST BE IN mm/bar/kg)

		END#1												
DESCRIPTION	TOLERANCE	LEFT SIDE						RIGHT SIDE						
		6	5	4	3	2	1	1	2	3	4	5	6	
AIR SPRING HEIGHT (EMPTY)	N/A	A ^{II}												A ^I
AIR SPRING HEIGHT (FULL)	min 254 max 261	A ^{II}												A ^I
FLOOR COVERING HEIGHT	min 1096 max 1116	E ^{II}												E ^I
AIR SPRING PRESSURE	≤ 0.3 (C _I - C)	C ^{II}												C ^I
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D ₃												D ₁
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D ₄												D ₂
PIVOT VERTICAL GAP	min 25 max 32	K ^{II}												K ^I
PIVOT LATERAL STOP GAPS DIFFERENCE	≤ 4 (J _I - J)	J ^{II}												J ^I
QTY OF TURNS OF LEVELLING ROD	N/A	X ^{II}												X ^I
SHIMS OF ANTI-ROLL BAR	N/A	Y ^{II}												Y ^I
DESCRIPTION	TOLERANCE		6	5	4	3	2	1	1	2	3	4	5	6
AIR SPRING HEIGHT (EMPTY)	N/A	A ^{III}												A ^{IV}
AIR SPRING HEIGHT (FULL)	min 254 max 261	A ^{III}												A ^{IV}
FLOOR COVERING HEIGHT	min 1096 max 1116	E ^{III}												E ^{IV}
AIR SPRING PRESSURE	≤ 0.3 (Q _V - C _{II})	C ^{III}												C ^{IV}
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D ₅												D ₇
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D ₆												D ₈
PIVOT VERTICAL GAP	min 25 max 32	K ^{III}												K ^{IV}
PIVOT LATERAL STOP GAPS DIFFERENCE	≤ 4 (J _{IV} - J ^{III})	J ^{III}												J ^{IV}
QTY OF TURNS OF LEVELLING ROD	N/A	X ^{III}												X ^{IV}
SHIMS OF ANTI-ROLL BAR	N/A	Y ^{III}												Y ^{IV}

COMPARE EACH TENTATIVE WITH THE TOLERANCE AND IDENTIFY EACH MEASURE AS BELOW

GOOD LOWER HIGHER



WEIGHT COMPENSATION

EQUIPMENT

WEIGHT



EQUIPMENT

WEIGHT

SECONDARY MEASUREMENTS (ONLY TO CARS)

AUTOMATIC COUPLER HEIGHT

ANTENNA HEIGHT





SELF INSPECTION INDUSTRIAL QUALITY

Rev:09

Date:

5/31/2022

Projet:
PRASA

SI.FT1140.52

Table 1 - Reference Values and Measurement Tolerances for the Car Levelling.

ITEM		THEORETICAL VALUES											
		TCL CAR		M4 CAR		M1 CAR		M2 CAR		M3 CAR		TCL CAR	
		TBext	TBint	MB1	MB2	MB1	MB2	MB1	MB2	MB1	MB2	TBext	TBint
Pivot lateral stop gaps difference (mm)	Jn-Jm1 (±h)	Fig. 4	≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4
Air Spring height (mm)	A _n (±h)	Fig. 5	255 ⁺⁶ ₋₄	255 ⁺⁶ ₋₄	255 ⁺⁶ ₋₄	255 ⁺⁶ ₋₄	255 ⁺⁶ ₋₄	255 ⁺⁶ ₋₄	255 ⁺⁶ ₋₄	255 ⁺⁶ ₋₄	255 ⁺⁶ ₋₄	255 ⁺⁶ ₋₄	255 ⁺⁶ ₋₄
Air spring pressure at AWO (Bar)	C _n (±h)	Fig. 5	3,76 (Ref.)	2,82 (Ref.)	2,83 (Ref.)	3,02 (Ref.)	2,91 (Ref.)	3,07 (Ref.)	2,85 (Ref.)	2,83 (Ref.)	2,87 (Ref.)	2,83 (Ref.)	3,76 (Ref.)
	C _n -C _n C _n -C _y		0,3 Máx.	0,3 Máx.	0,3 Máx.	0,3 Máx.	0,3 Máx.	0,3 Máx.	0,3 Máx.	0,3 Máx.	0,3 Máx.	0,3 Máx.	0,3 Máx.
Primary Suspension gaps (mm)	D ₁ D ₅ D ₁ D ₆ D ₃ D ₇ D ₄ D ₈	Fig. 6	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅
Carbody Floor height (mm)	E _n (±h)	Fig. 7	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀
Bolster height (mm)	N _n (±h)	Fig. 7	850 ⁺¹³ ₋₇	850 ⁺¹³ ₋₇	850 ⁺¹³ ₋₇	850 ⁺¹³ ₋₇	850 ⁺¹³ ₋₇	850 ⁺¹³ ₋₇	850 ⁺¹³ ₋₇	850 ⁺¹³ ₋₇	850 ⁺¹³ ₋₇	850 ⁺¹³ ₋₇	850 ⁺¹³ ₋₇
Coupling End height (mm)	F ₁ F ₂	Fig. 8 Fig. 9	895 (Ref.) 760 (Ref.)	760 (Ref.) 760 (Ref.)	760 (Ref.) 760 (Ref.)	760 (Ref.) 760 (Ref.)	760 (Ref.) 760 (Ref.)	760 (Ref.) 760 (Ref.)	760 (Ref.) 760 (Ref.)	760 (Ref.) 760 (Ref.)	895 (Ref.) 760 (Ref.)	895 (Ref.) 760 (Ref.)	760 (Ref.) 760 (Ref.)
Pivot Vertical gap (mm)	K _n	Fig. 10	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅



SELF INSPECTION INDUSTRIAL QUALITY

Rev:09

Date:

5/31/2022

Projet:
PRASA

SI.FT1140.52

Leveling report from Production (Final measurements after Levelling and Weighting fine)

References for secondary suspension empty

A'n Air spring height empty

References for secondary suspension full


An Air spring height
Bn Difference between measurement A'n and An
En Floor covering height
Cn Air spring pressure
Dn Primary suspension
Kn Pivot Vertical gap
Jn Pivot Lateral stop gaps difference

Item	Reference [mm]	END#1		END#2	
		Right Side	Left Side	Left Side	Right Side
A'n	N/A	A'i 243	A'ii 242	A'iii 240	A'iv 243
An	254 to 281	Al 258	Aii 258	Ais 257	Aiv 259
Bn = An - A'n	N/A	Bi 15	Bii 16	Bis 17	Biv 16
En	1106 ±10 mm	Ei 1104	Eii 1109	Eis 1110	Eiv 1104
Item	Reference [bar]	END#1		END#2	
		Right Side	Left Side	Left Side	Right Side
Cn	Table 02 (*)	Cl 2.99	Cii 2.95	Cis 2.86	Civ 2.73
Cn - Cn+1	Difference ≤ 0,3	0.04		0.13	
Gauge serial number	N/A	91805873		91805873	
Item	Reference [mm]	END#1		END#2	
		Right Side	Left Side	Left Side	Right Side
Dn	Table 01 (*)	D1 45.14	Ds 44.83	Ds 44.85	Ds 45.60
		D2 45.56	Ds 44.85	Ds 44.78	Ds 45.56
Kn	25 to 45	32.35		32.32	
Jn	Difference ≤ 4	Ji 26.40	Ji 25.65	Jis 25.41	Jiv 26.31

(*) Reference, only include values, isn't approval criteria.

Table 01 D Theoretical Values	TC1		M4		M1		M2		M3		TC2	
	Tbex	Tbin	Mb1	Mb1	Mb1	Mb2	Mb1	Mb1	Mb1	Mb1	Tbin	Tbex
D=	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅

Table 02 C Theoretical Values	TC1		M4		M1		M2		M3		TC2	
	Tbex	Tbin	Mb1	Mb1	Mb1	Mb2	Mb1	Mb1	Mb1	Mb1	Tbin	Tbex
C=	3.76	2.82	2.87	2.83	3.02	2.91	3.07	2.85	2.83	2.87	2.83	3.76



Weighting report from Test and Commissioning (Final measurements after Levelling and Weighting fine)

[illegible]

Gibela Rail Transport Consortium RF (Pty)
Lid
2 Shosholoza Avenue
Dumottar X7
Ekurhuleni, 1590, South Africa
Reception: +27 (0)10 600 0651



TRAIN SET 230	REF: GIB000001672 JO PRASA WEIGHT BALANCE EN
	PC09 WEIGHING REPORT

M2	Balance across front and rear bogies	Front Bogie [Tons]	Rear Bogie [Tons]	Longitudinal Imbalance [%]	Criteria Longitudinal Imbalance ≤ 3%
	Weight Measured vs Predicted	18.77	17.96	2.21%	PASS
		Weight Measured [Tons]	Weight Predicted [Tons]	Weight Difference [%]	Tolerance [%]
		36.73	37.06	0.90%	1.37%
					Criteria MinDiff/Max
					PASS

Test Participants			
Name	Company	Department	Date
<i>F. Luq</i>	GIBELA	EOC	18/06/2024