



PRASA PROJECT

SELF INSPECTION SHEET

CONFIDENTIAL INFORMATION



This document and the information contemplated therein have to be considered as Confidential Information pursuant to the provisions of Clause 25 of the MSA, and treated as such.

APPLICATION REFERENCE

MOUNTING	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY ? 
			TC1	M4	M1	M2	M3	TC2		
<input type="checkbox"/>	DTR3-PROCE-14	LEVELLING, WEIGHTING AND BALANCING M CAR	FT1140	1	1	<input checked="" type="checkbox"/>	1		PRA.FT1140.04	YES
<input type="checkbox"/>	DTR3-PROCE-14	LEVELLING, WEIGHTING AND BALANCING TC CAR	FT1140	1				1	PRA.FT1140.05	YES
<input type="checkbox"/>	DTR3-PROCE-17	LEVELLING, WEIGHTING AND BALANCING TC CAR	FT1140	1	1	1	1	1	PRA.FT1140.05	YES
<input type="checkbox"/>	DTR3-PROCE-17	LEVELLING, WEIGHTING AND BALANCING TC CAR	FT1140	1	1	1	1	1	PRA.FT1140.05	YES
<input type="checkbox"/>										
<input type="checkbox"/>										
<input type="checkbox"/>										

REV	DATE	MODIFICATION CONTENT	RESPONSIBLE	NAME	DATE
7	2020/02/11	UPDATE OF AIR TIGHTNESS TEST TIME FROM 4 MIN TO 5 MIN. ADD PANTOGRAPH AIR TIGHTNESS.	APPROVER	GIVEN SILOWA	2020/02/11
			CHECKER	SIMON MOKOENA	2020/02/11
			COMPILER	COMFORT MALATJI	2020/02/11
8	2021/09/13	ADDING GAUGE MEASUREMENT CHECK ON THE SI.	APPROVER	MAKOFANE LUCY	2021/09/13
			CHECKER	RATAU EDISON	2021/09/13
			COMPILER	TSAKANI KHOSA	2021/09/13
9	2022/05/31	pressure valve (APV) Isolation	APPROVER	MAKHURUPETJI THABANG	2022/05/31
			CHECKER	HAZEL MGIBA	2022/05/31
			COMPILER	RATAU EDISON	2021/05/31

TUE	CAR	OPERATOR NAME	DATE	SELF INSPECTION NUMBER	PAGES
TS 209	M2	Andrew	23/02/24	SI.FT1140.52	01/08

	SELF INSPECTION INDUSTRIAL QUALITY		Rev:09	Projet: PRASA	SI.FT1140.52					
			Date: 2022/05/31							
Car:	NCR:		Work Station		FT1140					
 Safety Related										
I - Document and Instrument Control										
L1 - Documents control										
Document	T01	M1	M2	M3	M4	T02	Revision	Remark	OK	Signature/Date
PRA.FT1140.04										
PRA.FT1140.05			✓						✓	23/02/24
PRA.FT1140.05										
L2 - Instruments Control - Monitoring and Measuring Instrument Control (Used for all instrument with calibration needed)										
Instruments description	Serial number		Calibration or Verification Validation Date		OK	Signature/Date				
Measuring Tape	GIBTA 0276		26/10/23 - 26/10/24							
Vernier Caliper	GIBVR 0056		06/10/23 - 06/10/24							
Torque Wrench 320 N.m	A9650027		21/12/23 - 21/12/24							
Torque Wrench 150 N.m	D28622007		19/12/23 - 19/12/23							
Torque Wrench 35 N.m	D2511023		19/12/23 - 19/12/24							



SELF INSPECTION INDUSTRIAL QUALITY

Rev:09

Date:
















2022/05/31




















Projet:
PRASA

SI.FT1140.52

II - Self Inspection - Items to Check

II.1 - Items to Check

Item	Picture/Sketch	Description	Criteria/Record	OK	Signature/Date								
01		Ensure that the average pressure valve (APV) is isolated by capping the two input pipes at the fittings installing the blanking fitting on the pipes highlighted		✓	 23/02/24								
02		Check underframe pipe system Air tightness. Test performance according to WI PRA.FT1130.15.	The test was performed and no leak was observed. Initial pressure (IP): 9.81 bar Final pressure (FP): 9.75 bar FP - IP = 0.06 bar APPROVAL CRITERIA: After 5 minutes the pressure cannot drops more than 0,2 bar	✓	 23/02/24								
03		Movement performed at least 50m to shudder the car. And position on the leveled load cell, with wheels on the center.		✓	 23/02/24								
04		Measurement inspection was done with car on condition AW0 and the rail leveled. (The load cells system must be leveled and calibrated)	Calibration Validation Date _ / _ / _	✓	 23/02/24								
05		In case of the equipments not installed, equivalent weight of the item should be added in the same place to simulate the equipment. (Any simulated weight, add on pending list)	<table><tr><th>EQUIPMENT DESCRIPTION</th><th>WEIGHT (kg)</th></tr><tr><td>4.114.04.04</td><td>360</td></tr><tr><td></td><td></td></tr><tr><td></td><td></td></tr></table>	EQUIPMENT DESCRIPTION	WEIGHT (kg)	4.114.04.04	360					✓	 23/02/24
EQUIPMENT DESCRIPTION	WEIGHT (kg)												
4.114.04.04	360												
06		The pressure difference between air spring on each bogie when raise the pressure was maintained < 0.3 bar.		✓	 23/02/24								
07		Measuremet recorded with empty suspension and loaded are on conformity with tolerances of the project.		✓	 23/02/24								
08		All leveling measurements are according to the reference. (Values out of reference must be recorded on "Description of defects")		✓	 23/02/24								

		<h1>SELF INSPECTION INDUSTRIAL QUALITY</h1>		Rev:09		Projet: PRASA	SI.FT1140.52
				Date:	2022/05/31		
Item	Picture/Detail	Description	Criteria/Remark	Yes	No	Signature	Date
09		Check that the leveling rods are torqued and have torque marker.		✓			23/02/24
10		The difference of weight between the left and right wheels of each axis, must be $\leq 4\%$. (Verify on the T&C equipment if all arrows are in green).		✓			23/02/24
11		Remove the car, move back onto the load cells and repeat the step 09. Confirm if both are in the tolerance of $\leq 4\%$.		✓			23/02/24
12		1 - Record shims thickness used on rod. 2 - All screws were torqued and have torque marker.	THICKNESS (mm) I 0 II 0 III 0 IV 0	✓			23/02/24
13		Pivot fixation	1- M20 x 90 screws with application of torque according to PRA.FT1140.04 / 05	✓			23/02/24
14		FOR TC CARS F= Height of the center of Automatic coupler F = 895mm (+5 / -10mm) (Using leveled rail)	TC CAB #1= _____ mm			N/A	
15		FOR TC CARS Height of Eurobalise Antenna = 205mm(+/-10mm) (Using leveled rail)	TC CAB #1= _____ mm			N/A	
16		Check pantograph piping air tightness. Test performance according to WI PRA.FT1140.17.	The test was performed and no leak was observed. -Roof piping connection fittings. -Room piping connection fittings(Roof arch and door trimming)	✓			23/02/24
17		Pantograph does not come in contact with the higher height gauge when passing through.	No Contact with Pantograph and Gauge -GO Contact with Pantograph and Gauge - NO GO	✓			23/02/24
18		Car does not come into contact with the gauge.	No Contact with Car and Gauge -GO Contact with Car and Gauge - NO GO	✓			23/02/2024



SELF INSPECTION INDUSTRIAL QUALITY

Rev:09

Date:

2022/05/31



Projet:
PRASA

SI.FT1140.52

DRAFT TO MEASUREMENTS DURING LEVELLING (ALL UNITS MUST BE IN mm/bar/kg)

		END#1												
		LEFT SIDE						RIGHT SIDE						
DESCRIPTION	TOLERANCE	6	5	4	3	2	1	1	2	3	4	5	6	
AIR SPRING HEIGHT (EMPTY)	N/A	A'i												A'i
AIR SPRING HEIGHT (FULL)	min 254 max 261	A'ii					257 257	256 256						A'ii
FLOOR COVERING HEIGHT	min 1096 max 1116	E'ii												E'ii
AIR SPRING PRESSURE	± 0.3 (Ci - C)	C'ii					2.74 2.74	2.76 2.76						C'ii
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D3												D1
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D4												D2
PIVOT VERTICAL GAP	min 25 max 32	K'ii												K'i
PIVOT LATERAL STOP GAPS DIFFERENCE	± 4 (Ji - J)	J'ii												J'i
QTY OF TURNS OF LEVELLING ROD	N/A	X'ii					0	1/4						X'i
SHIMS OF ANTI-ROLL BAR	N/A	Y'ii												Y'i
DESCRIPTION	TOLERANCE	6	5	4	3	2	1	1	2	3	4	5	6	
AIR SPRING HEIGHT (EMPTY)	N/A	A'iii												A'iv
AIR SPRING HEIGHT (FULL)	min 254 max 261	A'iii					257 257	256 256						A'iv
FLOOR COVERING HEIGHT	min 1096 max 1116	E'iii												E'iv
AIR SPRING PRESSURE	± 0.3 (Civ - C)	C'iii					2.74 2.74	2.76 2.76						C'iv
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D5												D7
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D6												D8
PIVOT VERTICAL GAP	min 25 max 32	K'iii												K'iv
PIVOT LATERAL STOP GAPS DIFFERENCE	± 4 (Jiv - J)	J'iii												J'iv
QTY OF TURNS OF LEVELLING ROD	N/A	X'iii					0	1/4						X'iv
SHIMS OF ANTI-ROLL BAR	N/A	Y'iii												Y'iv

COMPARE EACH TENTATIVE WITH THE TOLERANCE AND IDENTIFY EACH MEASURE AS BELOW		
GOOD	LOWER	HIGHER
✓	↓	↑
WEIGHT COMPENSATION		
EQUIPMENT		
WEIGHT		
EQUIPMENT		
WEIGHT		
SECONDARY MEASUREMENTS (ONLY TO CANE)		
AUTOMATIC COUPLER HEIGHT		
ANTENNA HEIGHT		

END#2 BOGIE ORIENTATION	
	



SELF INSPECTION INDUSTRIAL QUALITY

Rev:09

Date:

2022/05/31

Projat:
PRASA

SI.FT1140.52

DRAFT TO MEASUREMENTS DURING LEVELLING (ALL UNITS MUST BE IN mm/bar/kg)

		END#1													
DESCRIPTION	TOLERANCE	LEFT SIDE						RIGHT SIDE							
		6	5	4	3	2	1	1	2	3	4	5	6		
AIR SPRING HEIGHT (EMPTY)	N/A	A'II												A'II	
AIR SPRING HEIGHT (FULL)	min 254 max 261	AII												AII	
FLOOR COVERING HEIGHT	min 1096 max 1116	EII												EII	
AIR SPRING PRESSURE	≤ 0.3 (Ci - Qi)	CII												CII	
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D3												D1	
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D4												D2	
PIVOT VERTICAL GAP	min 25 max 32	KII												KI	
PIVOT LATERAL STOP GAPS DIFFERENCE	≤ 4 (Ji - Ji)	JII												JII	
QTY OF TURNS OF LEVELLING ROD	N/A	XII												XI	
SHIMS OF ANTI-ROLL BAR	N/A	YII												YI	
DESCRIPTION	TOLERANCE		6	5	4	3	2	1	1	2	3	4	5	6	
AIR SPRING HEIGHT (EMPTY)	N/A	A'III													A'III
AIR SPRING HEIGHT (FULL)	min 254 max 261	AIII													AIII
FLOOR COVERING HEIGHT	min 1096 max 1116	EIII													EIII
AIR SPRING PRESSURE	≤ 0.3 (Ci - Qi)	CIII													CIII
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D5													D7
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D6													D8
PIVOT VERTICAL GAP	min 25 max 32	KIII													KIV
PIVOT LATERAL STOP GAPS DIFFERENCE	≤ 4 (Jv - Jv)	JIII													JIV
QTY OF TURNS OF LEVELLING ROD	N/A	XIII													XIV
SHIMS OF ANTI-ROLL BAR	N/A	YIII													YIV

COMPARE EACH TENTATIVE WITH THE TOLERANCE AND IDENTIFY EACH MEASURE AS BELOW		
GOOD	LOWER	HIGHER
✓	↓	↑
WEIGHT COMPENSATION		
EQUIPMENT		
WEIGHT		
EQUIPMENT		
WEIGHT		
SECONDARY MEASUREMENTS (ONLY TO CARS)		
AUTOMATIC COUPLER HEIGHT		
ANTENNA HEIGHT		





Table 1 - Reference Values and Measurement Tolerances for the Car Levelling.

ITEM	THEORETICAL VALUES													
	TCL CAR		M1 CAR		M2 CAR		M3 CAR		M4 CAR		M5 CAR		TCL CAR	
	Toler.	Value	Toler.	Value	Toler.	Value	Toler.	Value	Toler.	Value	Toler.	Value	Toler.	Value
Photo lateral stop gap difference [mm]	Fig. 4	≤ 4	≤ 4	≤ 4	≤ 4	≤ 4	≤ 4	≤ 4	≤ 4	≤ 4	≤ 4	≤ 4	≤ 4	≤ 4
Air Spring height [mm]	Fig. 5	255 ⁺⁴ ₋₄	255 ⁺⁴ ₋₄	255 ⁺⁴ ₋₄	255 ⁺⁴ ₋₄	255 ⁺⁴ ₋₄	255 ⁺⁴ ₋₄	255 ⁺⁴ ₋₄	255 ⁺⁴ ₋₄	255 ⁺⁴ ₋₄	255 ⁺⁴ ₋₄	255 ⁺⁴ ₋₄	255 ⁺⁴ ₋₄	255 ⁺⁴ ₋₄
Air spring pressure at AVO [Bar]	Fig. 5	3,76 (Ref.)	2,87 (Ref.)	3,02 (Ref.)	2,91 (Ref.)	3,07 (Ref.)	2,85 (Ref.)	2,83 (Ref.)	2,83 (Ref.)	2,83 (Ref.)	2,83 (Ref.)	2,83 (Ref.)	2,83 (Ref.)	3,76 (Ref.)
		0,3 Max.	0,3 Max.	0,3 Max.	0,3 Max.	0,3 Max.	0,3 Max.	0,3 Max.	0,3 Max.	0,3 Max.	0,3 Max.	0,3 Max.	0,3 Max.	0,3 Max.
Primary Suspension gap [mm]	Fig. 6	D ₁ : D ₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅
		D ₂ : D ₄	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀
		D ₃ : D ₆	850 ⁺¹² ₋₅	850 ⁺¹² ₋₅	850 ⁺¹² ₋₅	850 ⁺¹² ₋₅	850 ⁺¹² ₋₅	850 ⁺¹² ₋₅	850 ⁺¹² ₋₅	850 ⁺¹² ₋₅	850 ⁺¹² ₋₅	850 ⁺¹² ₋₅	850 ⁺¹² ₋₅	850 ⁺¹² ₋₅
		D ₄ : D ₃	895 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	895 (Ref.)	760 (Ref.)
Carbody Floor height [mm]	Fig. 7	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀	1106 ⁺¹⁰ ₋₁₀
Booster height [mm]	Fig. 7	850 ⁺¹² ₋₅	850 ⁺¹² ₋₅	850 ⁺¹² ₋₅	850 ⁺¹² ₋₅	850 ⁺¹² ₋₅	850 ⁺¹² ₋₅	850 ⁺¹² ₋₅	850 ⁺¹² ₋₅	850 ⁺¹² ₋₅	850 ⁺¹² ₋₅	850 ⁺¹² ₋₅	850 ⁺¹² ₋₅	850 ⁺¹² ₋₅
Coupling End height [mm]	Fig. 8	F ₁	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)
	Fig. 9	F ₂	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)	760 (Ref.)
Photo Vertical gap [mm]	Fig. 10	K ₁	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅	30 ⁺¹⁵ ₋₅

	<h1>SELF INSPECTION INDUSTRIAL QUALITY</h1>	Rev:09	Projel: PRASA	SI.FT1140.52
		Date:		
		2022/05/31		

Leveling report from Production (Final measurements after Levelling and Weighling fine)

References for secondary suspension empty
A'n Air spring height empty


References for secondary suspension full
An Air spring height
Bn Difference between measurement A'n and An
En Floor covering height
Cn Air spring pressure
Dn Primary suspension
Kn Pivot Vertical gap
Jn Pivot Lateral stop gaps difference

Item	Reference [mm]	END#1		END#2	
		Right Side	Left Side	Left Side	Right Side
A'n	N/A	A'i 239	A'ii 241	A'iii 240	A'iv 242
An	254 to 261	Ai 257	Aii 258	Aiii 257	Aiv 258
Bn = An - A'n	N/A	Bi 18	Bii 15	Biii 17	Biv 16
En	1106 ±10 mm	Ei 1112	Eii 1110	Eiii 1112	Eiv 1113
Item	Reference [bar]	END#1		END#2	
		Right Side	Left Side	Left Side	Right Side
Cn	Table 02 (*)	Ci 2.91	Cii 2.97	Ciii 2.81	Civ 2.75
Cn - Cn+1	Difference ≤ 0,3	Ci - Cii 0,06		Ciii - Civ 0,06	
Gauge serial number	N/A	G1B05879 G1B05875		G1B05875 G1B05875	
Item	Reference [mm]	END#1		END#2	
		Right Side	Left Side	Left Side	Right Side
Dn	Table 01 (*)	D1 44.22	D2 44.48	D3 45.82	D4 45.91
		Dz 45.75	D4 43.49	D5 46.15	Dz 45.87
Kn	25 to 45	Ki 31.32		Ka 31.01	
Jn	Difference ≤ 4	Ji 24.77	Jj 25.88	Ja 25.64	Jv 25.21

(*) Reference, only Include values, isn't approval criteria.

Table 01 D Theoretical Values	TC1		M4		M1		M2		M3		TC2	
	Tbex	TBin	Mb1	Mb1	Mb1	Mb2	Mb2	Mb1	Mb1	Mb1	Tbin	Tbex
D=	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅

Table 02 C Theoretical Values	TC1		M4		M1		M2		M3		TC2	
	Tbex	TBin	Mb1	Mb1	Mb1	Mb2	Mb2	Mb1	Mb1	Mb1	Tbin	Tbex
C=	3,78	2,82	2,87	2,83	3,02	2,91	3,07	2,85	2,83	2,87	2,83	3,76



Weightling report from Test and Commissioning (Final measurements after Levelling and Weighling fine)



Gibela Rail Transport Consortium RF (Pty)
Ltd
2 Shosholozu Avenue
Dunottar XT
Ekurhuleni, 1590, South Africa
Receptont: +27 (0)10 600 0651

TRAIN SET Z09	REF: GIB0000001672 JO PRASA WEIGHT BALANCE EN
POB WEIGHING REPORT	

M2	Balance across front and rear bogies	Front Bogie [Tons]	Rear Bogie [Tons]	Longitudinal Imbalance [%]	Criteria Longitudinal Imbalance ≤ 3%
		18.84	17.90	2.56%	PASS
	Weight Measured vs Predicted	Weight Measured [Tons]	Weight Predicted [Tons]	Weight Difference [%]	Tolerance [%]
		36.74	37.06	0.87%	1.37%
					Criteria MinDiffMax
					PASS

Test Results			
Name	Company	Department	Date
<i>[Signature]</i>	GIBELA	EOC	23/02/2024