




SELF INSPECTION SHEET

CONFIDENTIAL INFORMATION




This document and the information contemplated therein have to be considered as Confidential information pursuant to the provisions of Clause 25 of the MSA, and treated as such.

















APPLICATION REFERENCE




















MOUNTING	DESCRIPTION	STATION	CAR TYPE						WORK INSTRUCTION	SAFETY ? 
			TC1	M4	M1	M2	M3	TC2		
<input type="checkbox"/>	DTR3-PROCE-14	LEVELLING, WEIGHTING AND BALANCING M CAR	FT1140	1	1	1	1		PRA.FT1140.04	YES
<input type="checkbox"/>	DTR3-PROCE-14	LEVELLING, WEIGHTING AND BALANCING TC CAR	FT1140	✓				1	PRA.FT1140.05	YES
<input type="checkbox"/>	DTR3-PROCE-17	LEVELLING, WEIGHTING AND BALANCING TC CAR	FT1140	1	1	1	1	1	PRA.FT1140.05	YES
<input type="checkbox"/>	DTR3-PROCE-17	LEVELLING, WEIGHTING AND BALANCING TC CAR	FT1140	1	1	1	1	1	PRA.FT1140.05	YES
<input type="checkbox"/>										
<input type="checkbox"/>										
<input type="checkbox"/>										

REV	DATE	MODIFICATION CONTENT	RESPONSIBLE	NAME	DATE
7	2/11/2020	UPDATE OF AIR TIGHTNESS TEST TIME FROM 4 MIN TO 5 MIN. ADD PANTOGRAPH AIR TIGHTNESS.	APPROVER	GIVEN SILOWA	2/11/2020
			CHECKER	SIMON MOKOENA	2/11/2020
			COMPILER	COMFORT MALATJI	2/11/2020
8	9/13/2021	ADDING GAUGE MEASUREMENT CHECK ON THE SI.	APPROVER	MAKOFANE LUCY	9/13/2021
			CHECKER	RATAU EDISON	9/13/2021
			COMPILER	TSAKANI KHOSA	9/13/2021
9	5/31/2022	pressure valve (APV) Isolation	APPROVER	MAKHURUPETJI THABANG	5/31/2022
			CHECKER	HAZEL MGIBA	5/31/2022
			COMPILER	RATAU EDISON	5/31/2021

TUE	CAR	OPERATOR NAME	DATE	SELF INSPECTION NUMBER	PAGES
TS213	TC1	Gordness	09/03/24	SI.FT1140.52	01/08

	<h2 style="margin: 0;">SELF INSPECTION INDUSTRIAL QUALITY</h2>		Rev:09	Projet: PRASA	SI.FT1140.52						
			Date: 5/31/2022								
Car:		INC:	Work Station <div style="text-align: right;">FT1140</div>								
<div style="display: flex; align-items: center;">  Safety Related </div>											
I - Document and Instrument Control											
I.1 - Documents control											
Document	TC1	M1	M2	M3	M4	TC2	Revision	Remarks	OK	NOK	Signature/Date
PRA.FT1140.04	✓										
PRA.FT1140.05											
PRA.FT1140.05											
I.2 - Instruments Control - Monitoring and Measuring Instrument Control (Used for all instrument with calibration needed)											
Instruments description	Serial number		Calibration or Verification Validation Date		OK	NOK	Signature/Date				
Torque Wrench 530mm	A9630033		21/12/23-21/12/24		✓		<div style="font-size: 2em; font-weight: bold;">09/08/24</div> 				
Torque Wrench 320mm	A9650087		21/12/23-21/12/24		✓						
Torque Wrench 180MM	D28622609		19/12/23-19/12/24		✓						
Torque Wrench 17MM	D2861617		19/12/23-19/12/24		✓						
Torque Wrench 35MM	D2511023		19/12/24-19/12/24		✓						
Measuring Tape	GIBTA 0276		26/10/23-26/10/24		✓						
Venier Compas	GIBVR 0056		26/06/23-26/06/24		✓						

 GIBELQ	<h1 style="text-align: center;">SELF INSPECTION INDUSTRIAL QUALITY</h1>		Rev:09	Projet: PRASA	SI.FT1140.52									
			Date:											
			5/31/2022											
II - Self Inspection - Items to Check														
II.1 - Items to Check														
Item	Picture/Sketch	Description	Critère/Record	OK	Not OK	Signature/Date								
01		Ensure that the average pressure valve (APV) is isolated by capping the two input pipes at the fittings installing the blanking fitting on the pipes highlighted		✓		 09/03/24								
02		Check underframe pipe system Air tightness Test performance according to WI PRAFT1130.15.	The test was performed and no leak was observed. Initial pressure (IP): 10.00 Final pressure (FP): 9.84 FP - IP = 0.16 APPROVAL CRITERIA: After 5 minutes the pressure cannot drops more than 0,2 bar	✓		 09/03/24								
03		Movement performed at least 50m to shudder the car. And position on the leveled load cell, with wheels on the center.		✓		 09/03/24								
04		Measurement inspection was done with car on condition AW0 and the rail levelled. (The load cell's system must be levelled and calibrated)	Calibration Validation Date 19/12/23	✓		 09/03/24								
05		In case of the equipments not installed, equivalent weight of the item should be added in the same place to simulate the equipment (Any simulated weight, add on pending list)	<table border="1"> <thead> <tr> <th>EQUIPMENT DESCRIPTION</th> <th>WEIGHT (kg)</th> </tr> </thead> <tbody> <tr> <td>Driver Seat</td> <td>60</td> </tr> <tr> <td> </td> <td> </td> </tr> <tr> <td> </td> <td> </td> </tr> </tbody> </table>	EQUIPMENT DESCRIPTION	WEIGHT (kg)	Driver Seat	60					✓		 09/03/24
EQUIPMENT DESCRIPTION	WEIGHT (kg)													
Driver Seat	60													
06		The pressure difference between air spring on each bogie when raise the pressure was maintained < 0.3 bar.		✓		 09/03/24								
07		Measurement recorded with empty suspension and loaded are on conformity with tolerances of the project		✓		 09/03/24								
08		All leveling measurements are according to the reference. (Values out of reference must be recorded on "Description of defects")		✓		 09/03/24								

		SELF INSPECTION INDUSTRIAL QUALITY		Rev:09	Project: PRASA	SI.FT1140.52
				Date: 5/31/2022		
Item	Picture/Sketch	Description	Criteria/Record			Signature/Date
09		Check that the leveling rods are torqued and have torque marker.		✓		 09/03/24
10		The difference of weight between the left and right wheels of each axis, must be ≤ 4%. (Verify on the T&C equipment if all arrows are in green).		✓		 09/03/24
11		Remove the car, move back onto the load cells and repeat the step 09. Confirm if both are in the tolerance of ≤ 4%.		✓		 09/03/24
12		1 - Record shim thickness used on rod 2 - All screws were torqued and have torque marker.	THICKNESS (mm) I 0 II 0 III 0 IV 0	✓		 09/03/24
13		Pivot fixation	1- M20 x 90 screws with application of torque according to PRA.FT1140.04/05	✓		 09/03/24
14		FOR TC CARS F= Height of the center of Automatic coupler F = 895mm (+5/-10mm) (Using leveled rail)	TC CAB #1 = 897 mm	✓		 09/08/24
15		FOR TC CARS Height of Eurobalise Antenna = 205mm(+/-10mm) (Using leveled rail)	TC CAB #1 = 204 mm	✓		 09/03/24
16		Check pantograph piping air tightness Test performance according to WI.PRA.FT1140.17.	The test was performed and no leak was observed. -Roof piping connection fittings. -Roof piping connection fittings (Roof arch and door trimming)			NA
17		Pantograph does not come in contact with the higher height gauge when passing through.	No Contact with Pantograph and Gauge -GO Contact with Pantograph and Gauge - NO GO			NA
18		Car does not come into contact with the gauge.	No Contact with Car and Gauge -GO Contact with Car and Gauge - NO GO	✓		 09/03/24



SELF INSPECTION INDUSTRIAL QUALITY

Rev:09

Date:

5/31/2022

Projeto:
PRASA

SI.FT1140.52

DRAFT TO MEASUREMENTS DURING LEVELLING (ALL UNITS MUST BE IN mm/bar/kg)

DESCRIPTION	TOLERANCE	LEFT SIDE						RIGHT SIDE					
		6	5	4	3	2	1	1	2	3	4	5	6
AIR SPRING HEIGHT (EMPTY)	N/A	A'II											A'I
AIR SPRING HEIGHT (FULL)	min 254 max 261	AII											AI
FLOOR COVERING HEIGHT	min 1096 max 1116	EII											EI
AIR SPRING PRESSURE	≤ 0.3 (OI - OI)	CII											CI
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D3											D1
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D4											D2
PIVOT VERTICAL GAP	min 25 max 32	KII											KI
PIVOT LATERAL STOP GAPS DIFFERENCE	≤ 4 (AI - AI)	JII											JI
QTY OF TURNS OF LEVELLING ROD	N/A	XII											XI
SHIMS OF ANTI-ROLL BAR	N/A	YII											YI
DESCRIPTION	TOLERANCE	6	5	4	3	2	1	1	2	3	4	5	6
AIR SPRING HEIGHT (EMPTY)	N/A	A'III											A'IV
AIR SPRING HEIGHT (FULL)	min 254 max 261	AIII											AIV
FLOOR COVERING HEIGHT	min 1096 max 1116	EIII											EIV
AIR SPRING PRESSURE	≤ 0.3 (OIV - OIV)	CIII											CIV
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D5											D7
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D6											D8
PIVOT VERTICAL GAP	min 25 max 32	KIII											KIV
PIVOT LATERAL STOP GAPS DIFFERENCE	≤ 4 (AIV - AIV)	JIII											JIV
QTY OF TURNS OF LEVELLING ROD	N/A	XIII											XIV
SHIMS OF ANTI-ROLL BAR	N/A	YIII											YIV

COMPARE EACH TENTATIVE WITH THE TOLERANCE AND IDENTIFY EACH MEASURE AS BELOW

GOOD LOWER HIGHER

✓ ↓ ↑

WEIGHT COMPENSATION

EQUIPMENT

WEIGHT



EQUIPMENT

WEIGHT

SECONDARY MEASUREMENTS (ONLY TC CARS)

AUTOMATIC COUPLER HEIGHT

ANTENNA HEIGHT



SELF INSPECTION INDUSTRIAL QUALITY

Rev:09

Date:

5/31/2022

Projet:
PRASA

SI.FT1140.52

DRAFT TO MEASUREMENTS DURING LEVELLING (ALL UNITS MUST BE IN mm/bar/kg)

		END#1														
DESCRIPTION	TOLERANCE	LEFT SIDE						RIGHT SIDE								
		6	5	4	3	2	1	1	2	3	4	5	6			
AIR SPRING HEIGHT (EMPTY)	N/A	A'II												A'		
AIR SPRING HEIGHT (FULL)	min 254 max 261	AII												AI		
FLOOR COVERING HEIGHT	min 1096 max 1116	EII												EI		
AIR SPRING PRESSURE	≤ 0.3 (CI - C)	CI												CI		
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D3												D1		
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D4												D2		
PIVOT VERTICAL GAP	min 25 max 32	KII												KI		
PIVOT LATERAL STOP GAPS DIFFERENCE	≤ 4 (AI - A)	JII												JI		
QTY OF TURNS OF LEVELLING ROD	N/A	XII												XI		
SHIMS OF ANTI-ROLL BAR	N/A	YII												YI		
DESCRIPTION	TOLERANCE		6	5	4	3	2	1		1	2	3	4	5	6	
AIR SPRING HEIGHT (EMPTY)	N/A	A'III														A'IV
AIR SPRING HEIGHT (FULL)	min 254 max 261	AIII														AIV
FLOOR COVERING HEIGHT	min 1096 max 1116	EIII														EIV
AIR SPRING PRESSURE	≤ 0.3 (QIV - QII)	CIII														CIV
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D5														D7
PRIMARY SUSPENSION	SEE TABLE (ONLY REF)	D6														D8
PIVOT VERTICAL GAP	min 25 max 32	KIII														KIV
PIVOT LATERAL STOP GAPS DIFFERENCE	≤ 4 (AIV - AV)	JIII														JIV
QTY OF TURNS OF LEVELLING ROD	N/A	XIII														XIV
SHIMS OF ANTI-ROLL BAR	N/A	YIII														YIV
		LEFT SIDE						RIGHT SIDE								

COMPARE EACH TENTATIVE WITH THE TOLERANCE AND IDENTIFY EACH MEASURE AS BELOW

GOOD	LOWER	HIGHER
✓	↓	↑
WEIGHT COMPENSATION		
EQUIPMENT		
WEIGHT		
EQUIPMENT		
WEIGHT		
SECONDARY MEASUREMENTS (ONLY TO CARS)		
AUTOMATIC COUPLER HEIGHT		
ANTENNA HEIGHT		





Table 1 - Reference Values and Measurement Tolerances for the Car Levelling.

ITEM		THEORETICAL VALUES											
		TCL CAR		M4 CAR		M1 CAR		M2 CAR		M3 CAR		TCL CAR	
		TBext	TBlnt	MB1	MB1	MB1	MB1	MB2	MB2	MB1	MB1	TBlnt	TBext
		≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4	≤4
Pivot lateral stop gap difference [mm]	J ₁₂ /J ₁₃ -1 [12/13]	Fig. 4											
Air Spring height [mm]	A ₁ [12/13]	Fig. 5											
Air spring pressure at AWO [bar]	C ₁ -C ₂ C ₃ -C ₄	Fig. 5											
Primary Suspension gap [mm]	D ₁₂ /D ₁ D ₂ /D ₁ D ₃ /D ₁ D ₄ /D ₁	Fig. 6											
Carbody Floor height [mm]	E ₁ /12/13	Fig. 7											
Boiler height [mm]	N ₁ /12/13	Fig. 7											
Coupling End height [mm]	F ₁ F ₂	Fig. 8 Fig. 9											
Pivot Vertical gap [mm]	K ₁	Fig. 10											

	<h2 style="margin: 0;">SELF INSPECTION INDUSTRIAL QUALITY</h2>	Rev:09	Project: PRASA	SI.FT1140.52
		Date:		
		5/31/2022		

Leveling report from Production (Final measurements after Levelling and Weighting fine)

References for secondary suspension empty
 A'n Air spring height empty

References for secondary suspension full
 An Air spring height
 Bn Difference between measurement A'n and An
 En Floor covering height
 Cn Air spring pressure
 Dn Primary suspension
 Kn Pivot Vertical gap
 Jn Pivot Lateral slop gaps difference

Item	Reference [mm]	END#1		END#2	
		Right Side	Left Side	Left Side	Right Side
A'n	N/A	A'i 233	A'ii 233	A'is 239	A'iv 241
An	254 to 261	Ai 257	Aii 255	Ais 254	Aiv 258
Bn = An - A'n	N/A	Bi 24	Bii 22	Bis 15	Biv 17
En	1106 ±10 mm	Ei 1110	Eii 1106	Eis 1103	Eiv 1115

Item	Reference [bar]	END#1		END#2	
		Right Side	Left Side	Left Side	Right Side
Cn	Table 02 (*)	Ci 3,51	Cii 3,56	Cis 2,86	Civ 2,74
Cn - Cn+1	Difference ≤ 0,3	Ci - Cii 0,05		Cis - Civ 0,12	
Gauge serial number	N/A	G1B05875	G1B05875	G1B05875	G1B05875

Item	Reference [mm]	END#1		END#2	
		Right Side	Left Side	Left Side	Right Side
Dn	Table 01 (*)	D1 44,22	D3 45,95	Ds 46,29	Dt 46,0
		D2 44,97	D4 43,96	Ds 45,64	Dt 46,96
Kn	25 to 45	Ki 34,61		Kii 34,51	
Jn	Difference ≤ 4	Ji 24,48	Jii 26,20	Jis 26,0	Jiv 24,88

(*) Reference, only Include values, isn't approval criteria.


Table 01 D Theoretical Values	TC1		M4		M1		M2		M3		TC2	
	Tbex	TBin	Mb1	Mb1	Mb1	Mb2	Mb1	Mb1	Mb1	Mb1	Tbin	Tbex
D=	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅	35 ⁺¹² ₋₅

Table 02 C Theoretical Values	TC1		M4		M1		M2		M3		TC2	
	Tbex	TBin	Mb1	Mb1	Mb1	Mb2	Mb1	Mb1	Mb1	Mb1	Tbin	Tbex
C=	3.76	2.82	2.87	2.83	3.02	2.91	3.07	2.85	2.83	2.87	2.83	3.76

Diagram showing two views of a bogie: 'BOGIE END#1' (left) and 'BOGIE END#2' (right). Various components are numbered 1 through 8 for reference.

Weighting report from Test and Commissioning (Final measurements after Levelling and Weighting fine)

[illegible]



	Front Bogie [Tons]	Rear Bogie [Tons]	Longitudinal Imbalance [%]	Criteria Longitudinal Imbalance $\leq 10\%$
TCI	18.59	15.67	8.52%	PASS
	Weight Measured [Tons]	Weight Predicted [Tons]	Weight Difference [%]	Tolerance [%]
	34.25	34.42	0.48%	1.62%
				PASS

Test Participants				
Name	Company	Department	Signature	Date
F/ Lee S	Gibela	EOS		10/03/2024