

| PROJECT | CUSTOMER | VEHICLE |
|-----------------|----------|----------------|
| Xtrapolis-PRASA | PRASA | 230 – M1 – VPT |

RTR Vehicle Pre-Testing TS230 M1 Report
GIB0000006600






| | CREATED | VERIFIED | APPROVED | DISTRIBUTION |
|-----------|---------------|----------------|-----------------|---|
| Name | Vusumuzi ZULU | Sifiso LUKHELE | Kgomotso NKOANA | Confidentiality Category <i>Restricted</i> <i>Project</i> <i>Normal</i> <input type="checkbox"/> <input type="checkbox"/> <input checked="" type="checkbox"/> |
| Date | 24/06/2024 | 24/06/2024 | 24/06/2024 | Control Category <i>Controlled</i> <i>Not Controlled</i> <input checked="" type="checkbox"/> <input type="checkbox"/> |
| Signature | | | | Language EN |

This report has been automatically generated from TES version 1

Table of modifications

| Rev | Date | Modifications Content | Writer |
|-----|------------|-----------------------|---------------|
| A0 | 24/06/2024 | Creation | Vusumuzi ZULU |

Internal validations

| | Name | Function | Date | Signature |
|-----------------|-----------------|---------------------|------------|---|
| Creator | Vusumuzi ZULU | EPU Manager | 24/06/2024 | X  |
| | | | | Vusumuzi ZULU EPU Manager |
| Verifier | Sifiso LUKHELE | Serial Test Manager | 24/06/2024 | X  |
| | | | | Sifiso LUKHELE Serial Test Manager |
| Approver | Kgomotso NKOANA | Test Expert | 24/06/2024 | X  |
| | | | | Kgomotso NKOANA Test Expert |

Execution Plan

| | |
|-------------------|------------|
| Start Date | 18/06/2024 |
| End Date | 18/06/2024 |

Contents

Section 1 - Purpose / Objectives

Section 2 - Protective Bonding and Return Current

2.1 Instructions list

Section 3 - Reflectometry

3.1 Instructions list

Section 4 - Config

4.1 Instructions list

Section 5 - Traction Motors

5.1 Instructions list

Section 6 - Report summaries

6.1 Results status

6.2 Tools used

Section 1 – Purpose / Objectives

1. Protective Bonding

The objective of this procedure is to verify the return path of the current to the ground.

2. Reflectometry

The objective of this procedure is to verify the integrity of the ethernet cables.

3. Config

The objective of this procedure is to set up car ID for specific systems such as fire and to verify wiring to the speed sensors and OTDR.

4. Traction motors

The objective of this procedure is to verify the wiring configuration of the motors. This is to ensure that all the motors are wired the same and shall rotate in the same direction in operation



| | | |
|--|--|-----------------------------|
| Serial Tests Report TS230 – M1 -VPT RTR Vehicle Pre-Testing Report | Document Reference GIB0000006600 Version: A0 | Emission date 24/06/2024 |
|--|--|-----------------------------|

Section 2 – Protective Bonding and Return Current

2.1 Instructions list

2.1.1 012_PB-Protective Bonding and Return Current

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|---|---------------|--------------|-----------------------|---------|
| 10001 | I | Return Circuit: Car Body to Ground | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10002 | I | The purpose of this test is to confirm that the car body of each car in the train is connected to ground via the earthing brush which will ensure that current from the overhead wire is returned to the substation without damage to equipment or risk of electric shock | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10003 | A | Use the Tool List to record the serial number of the Ohmmeter that will be used in this test | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10004 | A | Ensure that the current setpoint is 50A and voltage <50V (applicable for all impedance measurement) on the ohmmeter device to be used for the test. | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10005 | I | For all impedance measurements of the car body to ground the positive terminal shall be connected to the car body and the negative terminal to the rail | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10006 | I | For all other impedance measurements the positive terminal shall be connected to the tested subject and the negative terminal to the car body shell | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10007 | A | Visually identify and inspect that the earthing cables of the 1st and 2nd axle of the 1st and 2nd Bogie Frame are properly connected to the axle brushes |  | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10008 | A | Disconnect from the axle box the earthing cable of the 1st and 2nd axle of the 1st and 2nd Bogie Frame of the M1 car | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10009 | R | All the earthing cables of the M1 car are disconnected | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10010 | A | Connect the earthing cable of the 1st axle in the 1st Bogie Frame | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10011 | R | Only the earthing cable of the 1st axle of the 1st Bogie Frame is connected | | OK | | Sinazo Mkhwa - 529940 | M1 |

| | | | | | | | |
|-------|---|---|--|----|--------|-----------------------|----|
| 10012 | A | Using an ohmmeter measure the impedance between the car body to rail | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10013 | R | Impedance Result Max : $x \leq 0.05$ (Ohms) | | OK | 0.021 | Sinazo Mkhwa - 529940 | M1 |
| 10014 | A | Disconnect the earthing cable of the 1st axle of the 1st bogie frame | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10015 | R | Earthing cable disconnected | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10016 | A | Connect the earthing cable of the 2nd axle in the 1st Bogie Frame | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10017 | R | Only the earthing cable of the 2nd axle of the 1st Bogie Frame is connected | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10018 | A | Using an ohmmeter measure the impedance between the car body to rail | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10019 | R | Impedance Result Max : $x \leq 0.05$ (Ohms) | | OK | 0.0431 | Sinazo Mkhwa - 529940 | M1 |
| 10020 | R | Earthing cable disconnected | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10021 | A | Disconnect the earthing cable of the 2nd axle of the 1st bogie frame | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10022 | I | Earthing of Equipment on the Underframe | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10023 | A | Connect the earthing cable of the 1st axle in the 2nd Bogie Frame | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10024 | R | Only the earthing cable of the 1st axle of the 2nd Bogie Frame is connected | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10025 | A | Using an ohmmeter measure the impedance between the car body to rail | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10026 | R | Impedance Result Max : $x \leq 0.05$ (Ohms) | | OK | 0.031 | Sinazo Mkhwa - 529940 | M1 |
| 10027 | A | Disconnect the earthing cable of the 1st axle of the 2nd bogie frame | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10028 | R | Earthing cable disconnected | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10029 | A | Connect the earthing cable of the 2nd axle in the 2nd Bogie Frame | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10030 | R | Only the earthing cable of the 1st axle of the 2nd Bogie Frame is connected | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10031 | A | Using an ohmmeter measure the impedance between the car body to rail | | OK | | Sinazo Mkhwa - 529940 | M1 |

| | | | | | | | |
|-------|---|--|--|----|---------|--------------------------|----|
| 10032 | R | Impedance Result Max : $x \leq 0.05$ (Ohms) | | OK | 0.0036 | Sinazo Mkhwa - 529940 | M1 |
| 10033 | A | Reconnect all earthing cables of the 1st and 2nd axle of the 1st and 2nd Bogie Frame | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10034 | R | All earthing cables connected on the 1st and 2nd Bogie Frame | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10035 | A | Visually inspect that the earthing cable connecting the Traction Inverter Case to M1 car body is properly connected and related bolts are correctly torqued | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10036 | R | Traction Inverter Case visually grounded and torque is correctly marked | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10037 | A | Using an ohmmeter measure the impedance between the Traction Inverter Case and the car body | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10038 | R | Impedance Result Max : $x \leq 0.05$ (Ohms) | | OK | 0.00438 | Sinazo Mkhwa - 529940 | M1 |
| 10039 | A | Visually inspect that the earthing cable connecting the Line Inductor Case to M4 car body is properly connected and related bolts are correctly torqued | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10040 | R | Line Inductor Case visually grounded and torque is correctly marked | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10041 | A | Using an ohmmeter measure the impedance between the Line Inductor Case and the car body | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10042 | R | Impedance Result Max : $x \leq 0.05$ (Ohms) | | OK | 0.0346 | Sinazo Mkhwa - 529940 | M1 |
| 10043 | A | Visually inspect that the earthing cable connecting the Traction Motors of the 1st and 2nd axle of the 1st Bogie Frame to the car body is properly connected and related bolts are correctly torqued | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10044 | R | Traction Motors visually grounded and torque is correctly marked | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10045 | A | Using an ohmmeter measure the impedance between the Traction Motors of the 1st and 2nd axle of the 1st Bogie Frame and the car body | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10046 | R | Impedance Result Max : $x \leq 0.05$ (Ohms) | | OK | 0.00452 | Sinazo Mkhwa - 529940 | M1 |
| 10047 | A | Visually inspect that the earthing cable connecting the Traction Motors of the 1st and 2nd axle of the 2nd Bogie Frame to | | OK | | Sinazo Mkhwa - 529940 | M1 |

| | | | | | | | |
|-------|---|---|--|----|---------|-----------------------|----|
| | | the car body is properly connected and related bolts are correctly torqued | | | | | |
| 10048 | R | Traction Motors visually grounded and torque is correctly marked | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10049 | A | Using an ohmmeter measure the impedance between the Traction Motors of the 1st and 2nd axle of the 2nd Bogie Frame and the car body | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10050 | R | Impedance Result Max : $x \leq 0.05$ (Ohms) | | OK | 0.0023 | Sinazo Mkhwa - 529940 | M1 |
| 10051 | I | Earthing of Equipment on the Roof | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10052 | A | Visually inspect that the earthing cable connecting the 1st Braking Resistor Box to M1 car body is properly connected and related bolts are correctly torqued | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10053 | R | 1st Braking Resistor Box visually grounded and torque is correctly marked | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10054 | A | Using an ohmmeter measure the impedance between the 1st Braking Resistor Box and the car body | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10055 | R | Impedance Result Max : $x \leq 0.05$ (Ohms) | | OK | 0.0035 | Sinazo Mkhwa - 529940 | M1 |
| 10056 | A | Visually inspect that the earthing cable connecting the Saloon HVAC to M1 car body is properly connected and related bolts are correctly torqued | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10057 | R | Saloon HVAC visually grounded and torque is correctly marked | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10058 | A | Using an ohmmeter measure the impedance between the Saloon HVAC and the car body | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10059 | R | Impedance Result Max : $x \leq 0.05$ (Ohms) | | OK | 0.00421 | Sinazo Mkhwa - 529940 | M1 |
| 10060 | A | Visually inspect that the earthing cable connecting the 2nd Braking Resistor Box to M1 car body is properly connected and related bolts are correctly torqued | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10061 | R | 2nd Braking Resistor Box visually grounded and torque is correctly marked | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10062 | A | Using an ohmmeter measure the impedance between the 2nd Braking Resistor Box and the car body | | OK | | Sinazo Mkhwa - 529940 | M1 |



| | | |
|--|--|-----------------------------|
| Serial Tests Report TS230 – M1 -VPT RTR Vehicle Pre-Testing Report | Document Reference GIB0000006600 Version: A0 | Emission date 24/06/2024 |
|--|--|-----------------------------|

| | | | | | | | |
|-------|---|--|--|----|--------|--------------------------|----|
| 10063 | R | Impedance Result Max : $x \leq 0.05$ (Ohms) | | OK | 0.0036 | Sinazo Mkhwa - 529940 | M1 |
|-------|---|--|--|----|--------|--------------------------|----|




| | | |
|--|--|-----------------------------|
| Serial Tests Report TS230 – M1 -VPT RTR Vehicle Pre-Testing Report | Document Reference GIB0000006600 Version: A0 | Emission date 24/06/2024 |
|--|--|-----------------------------|

Section 3 – Reflectometry

3.1 Instructions list

3.1.1 025_NET-Network Cabling Integrity

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|--|---|---------------|--------------|---------------------------------------|---------|
| 10001 | I | Network Cabling Integrity Test | | OK | | Hlawulani Nick Mabundzane - 418320 | M1 |
| 10002 | I | It is necessary to check the network cables to ensure that they have been installed correctly to improve the overall operation of the system. | | OK | | Hlawulani Nick Mabundzane - 418320 | M1 |
| 10003 | I | The Cable Analyzer Module DSX-5000 will be used to validate cabling | | OK | | Hlawulani Nick Mabundzane - 418320 | M1 |
| 10004 | I | First time user should register as a new Operator on the DSX-5000. Check on the manual on how to register as a new Operator. |  | OK | | Hlawulani Nick Mabundzane - 418320 | M1 |
| 10005 | I | When saving the tests results for each line, it should be named by its trainset number (X) and the test code (Indicated in the test step). i.e. TS021_M1_P01 for PACIS and TS021_M1_T01 for TCMS. | | OK | | Hlawulani Nick Mabundzane - 418320 | M1 |
| 10006 | I | TCMS cabling | | OK | | Hlawulani Nick Mabundzane - 418320 | M1 |
| 10007 | A | From: [25A10 SWITCH ETHERNET (CRS1) (Local: +LV3; Connector: 25XP10_X4)] to: [25A11 SWITCH ETHERNET (CRS2) (Local: +LV3; Connector: 25XP11_X3)] NOTE: Cable is crossed TSX_M1_T01 | | OK | | Hlawulani Nick Mabundzane - 418320 | M1 |
| 10008 | A | From: [25A11 Ethernet Switch (Local: +LV3; Connector: 25XP11_X4)] to: [Inter-car (Local: +END2; Connector: 90XP32.all)] NOTE: Cable is straight TSX_M1_T02 | | OK | | Hlawulani Nick Mabundzane - 418320 | M1 |

| | | | | | | | |
|-------|---|--|--|----|--|---------------------------------------|----|
| 10009 | A | From: [25A14 TBR-M1 (Local: +LV3; Connector: 25XP14_ETH1)] to: [Intercar (Local: +END2; Connector: 90XP32.al)] NOTE: Cable is crossed TSX_M1_T03 | | OK | | Hlawulani Nick Mabundzane - 418320 | M1 |
| 10010 | A | From: [25A10 Ethernet Switch (Local: +LV3; Connector: 25XP10_X5)] to: [(Local: +END2; Connector: 90XP31.el)] NOTE: Cable is crossed TSX_M1_T04 | | OK | | Hlawulani Nick Mabundzane - 418320 | M1 |
| 10011 | A | From: [25A14 TBR-M1 (Local: +LV3; Connector: 25XP14_ETH0)] to: [Intercar (Local: +END1; Connector: 90XP21.Al)] NOTE: Cable is crossed TSX_M1_T05 | | OK | | Hlawulani Nick Mabundzane - 418320 | M1 |
| 10012 | A | From: [25A10 Ethernet Switch (Local: +LV3; Connector: 25XP10_X3)] to: [(Local: +END1; Connector: 90XP21.All)] NOTE: Cable is crossed TSX_M1_T06 | | OK | | Hlawulani Nick Mabundzane - 418320 | M1 |
| 10013 | A | From: [(Local: +END1; Connector: 90XR22.All)] to: [Intercar (Local: +END2; Connector: 90XP31.all)] NOTE: Cable is straight TSX_M1_T07 | | OK | | Hlawulani Nick Mabundzane - 418320 | M1 |
| 10014 | A | From: [(Local: +END1; Connector: 90XR22.Al)] to: [Intercar (Local: +END2; Connector: 90XP31.al)] NOTE: Cable is straight TSX_M1_T08 | | OK | | Hlawulani Nick Mabundzane - 418320 | M1 |
| 10015 | I | Pacis cabling | | OK | | Hlawulani Nick Mabundzane - 418320 | M1 |
| 10016 | A | From: [(Local: +END1; Connector: 90XR22.El)] to: [Intercar (Local: +END2; Connector: -90XP31.el)] NOTE: Cable is straight TSX_M1_P01 | | OK | | Hlawulani Nick Mabundzane - 418320 | M1 |
| 10017 | A | From: [54A11 SWITCH ETHERNET (CRS2) (Local: +LV6; Connector: 54XP11_X8)] to: [(Local: +END1; Connector: 90XR21.El)] NOTE: Cable is straight | | OK | | Hlawulani Nick Mabundzane - 418320 | M1 |



| | | | | | | | |
|-------|---|---|--|----|--|---------------------------------------|----|
| | | TSX_M1_P02 | | | | | |
| 10018 | A | From: [54A10 SWITCH ETHERNET (CRS1) (Local: +LV6; Connector: 54XP10_X7)] to: [(Local: +END2; Connector: 90XP32.el)] NOTE: Cable is crossed TSX_M1_P03 | | OK | | Hlawulani Nick Mabundzane - 418320 | M1 |
| 10019 | A | From: [54A10 CRS1 (Local:+LV6; Connector 54XP10_X8)] to: [54A11 CRS2 (Local:+LV6; Connector 54XP11_X7)] NOTE: Cable is crossed TSX_M1_P04 | | OK | | Hlawulani Nick Mabundzane - 418320 | M1 |
| 10020 | A | All cables have been validated on M1 | | OK | | Hlawulani Nick Mabundzane - 418320 | M1 |
| 10021 | R | Download all the results from Fluke and save them on PC with folder name "M1_TSxx" | | OK | | Junior Matshavha - 416726 | M1 |

Section 4 – Config

4.1 Instructions list

4.1.1 CONFIG-Vehicle Configuration

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|---|---------------|--------------|-----------------------|---------|
| 10001 | I | Configuration Checks | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10002 | A | Check continuity on all pins of End 1 connector 90XP15 & 90XP14 to ground | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10003 | R | There is no continuity | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10004 | A | Check continuity on all pins of End 2 connector 90XP15 & 90XP14 to ground | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10005 | R | There is no continuity | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10006 | I | Fire Detection_67 | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10007 | I | Smoke Detector Address Configuration | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10008 | A | Remove and configure the Smoke Detector 67A2 (+PA1) according to the figure attached. |  | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10009 | A | Reconnect Smoke Detector 67A2 | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10010 | A | Remove and configure the Smoke Detector 67A3 (+PA3) according to the figure below |  | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10011 | I | Line Heat Detection | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10012 | A | Measure the resistance between point 1 and point 4 of the connector 67XP3_11 | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10013 | R | About 700 Ohms measured | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10014 | A | Reconnect Smoke Detector 67A3 | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10015 | I | OTDR LOOP | | OK | | Sinazo Mkhwa - 529940 | M1 |

| | | | | | | | |
|-------|---|---|--|----|--|--------------------------|----|
| 10016 | I | Check continuity on the following points: | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10017 | A | From : [+IV1(local: +END1 Connector 90XR23.B(pin1))] to: [(local: +END2 Connector -93XR833.B (pin 1))] | | OK | | Sinazo Mkhwa - 529940 | M1 |
| 10018 | A | From : [-IV1 (local: +END1 Connector 90XR23.B(pin2))] to: [(local: +END2 Connector -93XR833.B (pin 2))] | | OK | | Sinazo Mkhwa - 529940 | M1 |

Section 5 – Traction Motors

5.1 Instructions list

5.1.1 011_TRM-Traction Motors

I - Information A - Action R - Result NE - Not Executed

| N° | Type | Instruction | File | Result status | Result value | Operator | Vehicle |
|-------|------|---|--|---------------|--------------|---------------------------------------|---------|
| 10001 | I | Traction Motors (SPP = 11) | | OK | | Hlawulani Nick Mabundzane - 418320 | M1 |
| 10002 | I | Ensure all the CONNECTORS are fully ASSEMBLED before running a continuity test. | | OK | | Hlawulani Nick Mabundzane - 418320 | M1 |
| 10003 | I | The following test is used to confirm the wiring of the traction motors. |  | OK | | Hlawulani Nick Mabundzane - 418320 | M1 |
| 10004 | I | SAFETY NOTICE: It is important to ensure that there is no 400Vac power supply on the vehicle. | | OK | | Hlawulani Nick Mabundzane - 418320 | M1 |
| 10005 | A | Switch OFF the 400Vac power supply at the source and disconnect the supply cables from the vehicle | | OK | | Hlawulani Nick Mabundzane - 418320 | M1 |
| 10006 | R | There is no 400Vac available on the vehicle | | OK | | Hlawulani Nick Mabundzane - 418320 | M1 |
| 10007 | I | Visual Inspection | | OK | | Hlawulani Nick Mabundzane - 418320 | M1 |
| 10008 | I | For motor 1 and motor 2 connect 11XR1 and 11XR2 and visually inspect that the following cables are connected. From - 11XR1 connector to -11M1 motor and - 11XR2 connector to -11M2 motor respectively. NOTE: the cable configuration should be straight, none should cross the other. | | OK | | Hlawulani Nick Mabundzane - 418320 | M1 |
| 10009 | I | Motor 2 | | OK | | Hlawulani Nick Mabundzane - 418320 | M1 |
| 10010 | R | [-11XR2 connector (local: UND - 11XP2_2.X1 pin 1)] connected to: [- 11XT2 motor terminals (U) -11M2]. | | OK | | Hlawulani Nick Mabundzane - 418320 | M1 |
| 10011 | R | [-11XR2 connector (local: UND - 11XP2_2.X2 pin 1)] connected to: [- | | OK | | Hlawulani Nick Mabundzane - 418320 | M1 |

| | | | | | | | |
|-------|---|--|--|----|--|---------------------------------------|----|
| | | 11XT2 motor terminals (V) -11M2]. | | | | | |
| 10012 | R | [-11XR2 connector (local: UND - 11XP2_2.X3 pin 1)] connected to: [- 11XT2 motor terminals (W) -11M2]. | | OK | | Hlawulani Nick Mabundzane - 418320 | M1 |
| 10013 | R | -11M2 Motor terminals PE connected to - 11GND2. | | OK | | Hlawulani Nick Mabundzane - 418320 | M1 |
| 10014 | I | Motor 1 | | OK | | Hlawulani Nick Mabundzane - 418320 | M1 |
| 10015 | R | [-11XR1 connector (local: UND - 11XP1_2.X1 pin 1)] connected to: [- 11XT1 motor terminals (U) -11M1]. | | OK | | Hlawulani Nick Mabundzane - 418320 | M1 |
| 10016 | R | [-11XR1 connector (local: UND - 11XP1_2.X2 pin 1)] connected to: [- 11XT1 motor terminals (V) -11M1]. | | OK | | Hlawulani Nick Mabundzane - 418320 | M1 |
| 10017 | R | [-11XR1 connector (local: UND - 11XP1_2.X3 pin 1)] connected to: [- 11XT1 motor terminals (W) -11M1]. | | OK | | Hlawulani Nick Mabundzane - 418320 | M1 |
| 10018 | R | -11M1 Motor terminals PE connected to - 11GND1. | | OK | | Hlawulani Nick Mabundzane - 418320 | M1 |
| 10019 | I | Visual Inspection | | OK | | Hlawulani Nick Mabundzane - 418320 | M1 |
| 10020 | I | For motor 3 and motor 4 connect 11XR3 and 11XR4 and visually inspect that the following cables are connected. From - 11XR3 connector to -11M3 motor and - 11XR4 connector to -11M4 motor respectively. NOTE: the cable configuration should be straight, none should cross the other | | OK | | Hlawulani Nick Mabundzane - 418320 | M1 |
| 10021 | I | Motor 3 | | OK | | Hlawulani Nick Mabundzane - 418320 | M1 |
| 10022 | R | [-11XR3 connector (local: UND - 11XP3_2.X1 pin 1)] connected to: [- 11XT3 motor terminals (U) -11M3]. | | OK | | Hlawulani Nick Mabundzane - 418320 | M1 |
| 10023 | R | [-11XR3 connector (local: UND - 11XP3_2.X2 pin 1)] connected to: [- 11XT3 motor terminals (V) -11M3]. | | OK | | Hlawulani Nick Mabundzane - 418320 | M1 |
| 10024 | R | [-11XR3 connector (local: UND - 11XP3_2.X3 pin 1)] connected to: [- 11XT3 motor terminals (W) -11M3]. | | OK | | Hlawulani Nick Mabundzane - 418320 | M1 |
| 10025 | R | -11M3 Motor terminals PE connected to - 11GND3 | | OK | | Hlawulani Nick Mabundzane - 418320 | M1 |

| | | | | | | | |
|-------|---|---|--|----|--|---------------------------------------|----|
| 10026 | I | Motor 4 | | OK | | Hlawulani Nick Mabundzane - 418320 | M1 |
| 10027 | R | [-11XR4 connector (local: UND - 11XP4_2.X1 pin 1)] connected to: [- 11XT4 motor terminals (U) -11M4]. | | OK | | Hlawulani Nick Mabundzane - 418320 | M1 |
| 10028 | R | [-11XR4 connector (local: UND - 11XP4_2.X2 pin 1)] connected to: [- 11XT4 motor terminals (V) -11M4]. | | OK | | Hlawulani Nick Mabundzane - 418320 | M1 |
| 10029 | R | [-11XR4 connector (local: UND - 11XP4_2.X3 pin 1)] connected to: [- 11XT4 motor terminals (W) -11M4]. | | OK | | Hlawulani Nick Mabundzane - 418320 | M1 |
| 10030 | R | -11M4 Motor terminals PE connected to - 11GND4. | | OK | | Hlawulani Nick Mabundzane - 418320 | M1 |

Section 6 – Report summaries

6.1 Results status

| Test Instruction Sheet | Compliant | Incomplete | Non-compliant |
|---------------------------------------|-----------|------------|---------------|
| Traction Motors | X | | |
| Reflectometry | X | | |
| Protective Bonding and Return Current | X | | |
| Config | X | | |

6.2 Tools used

| Function | Tool name | Tool number |
|----------|------------------------|----------------------|
| 012_PB | Megger | Megger |
| 025_NET | Cable Analyser DSX5000 | Fluke machine_Ubunye |

| Vehicle | Equipment | Expected version | Version loaded |
|---------|-----------|------------------|----------------|
| M1 | | | |