

X'TRAPOLIS MEGA

SUMMARY REPORT

Photo-not-contractual

CONFIDENTIAL INFORMATION

This document and its contents is the exclusive property of ALSTOM Transport SA or Affiliates.
The reproduction, distribution and utilization of this document as well as the communication of its contents to others without express written authorisation is prohibited. Offenders will be held liable for the payment of damages.
All right reserved in the event of the grant of a patent, utility model or design.

RELEASED

X'TRAPOLIS MEGA

Application: **PRASA**

Technical Modifications

Geometric tolerances

A4

N

Replaces:

Replaced by:

A0

Creation

Index

Revision Notification no.

Prepared

09/04/2024

K. NKOANA

Checked

09/04/2024

N. NDOVELA

Approved

09/04/2024

M. SIBIYA

Date

Name

en

**Summary Report of open items from
TS215 Routine and Acceptance
Testing**

**GIBELQ**

GIB0000006310

Rev.:
A0




1/10

Table of Modifications

| Rev | Date | Modifications Content | Writer |
|-----|------------|-----------------------|-----------------|
| A0 | 09/04/2024 | Creation | Kgomotso NKOANA |

This document and its contents is the exclusive property of ALSTOM Transport SA or Affiliates. The reproduction, distribution and utilization of this document as well as the communication of its contents to others without express written authorisation is prohibited. Offenders will be held liable for the payment of damages. All right reserved in the event of the grant of a patent, utility model or design.

Internal Validation

| | Name | Function | Date | Signature |
|----------|----------------------|--------------------------------|------------|--|
| Writer | Kgomotso NKOANA | Test Expert | 09/04/2024 |  X _____ Kgomotso NKOANA Test Expert |
| Checker | Nkululeko NDOVELA | Test Engineering Manager | 09/04/2024 |  X _____ Nkululeko NDOVELA Test Engineering Manager |
| Approver | Mongezi SIBIYA | T&C HoD | 09/04/2024 |  X _____ Mongezi SIBIYA T&C HoD |



| | | | | |
|---|---------------|-------|---|-----------------|
|  | Reference: | Rev.: | Summary Report of open items from TS215 Routine and Acceptance Testing | Date:09/04/2024 |
| | GIB0000006310 | A0 | | 3/11 |

TABLE OF CONTENTS

| | | |
|----------|--|-----------|
| 1 | INTRODUCTION | 5 |
| 2 | SCOPE | 5 |
| 3 | TEST CONDITIONS | 5 |
| | VEHICLES TESTED | 5 |
| | TEST SCHEDULE | 5 |
| | GENERAL TEST CONDITIONS | 5 |
| | STATIC AND DYNAMIC TEST LOCATION | 6 |
| | TEST PARTICIPANTS | 7 |
| | ROUTINE TEST PERIOD | 7 |
| | ACCEPTANCE TEST PERIOD | 8 |
| 4 | TEST RESULTS..... | 9 |
| | VEHICLE PRE-TESTING | 9 |
| | VEHICLE FUNCTIONAL TESTING | 9 |
| | TRAIN FUNCTIONAL STATIC TESTING | 10 |
| | TRAIN FUNCTIONAL DYNAMIC TESTING..... | 10 |
| | ACCEPTANCE TEST ON CUSTOMER TRACK | 10 |
| 5 | CONCLUSION AND RECOMMENDATION | 11 |

| | | | | |
|---|---------------------------------|-----------------|---|-----------------|
|  | Reference: GIB0000006310 | Rev.: A0 | Summary Report of open items from TS215 Routine and Acceptance Testing | Date:09/04/2024 |
| | | | | 4/11 |

1 INTRODUCTION

For the PRASA project Gibela has implemented an exhaustive test program to perform the static routine testing at vehicle and train level including the dynamic routine test schedules. After the handover of each car from production to testing, the train is progressively coupled to formulate a six-car trainset. In parallel to the coupling activities Vehicle Functional Stating Testing is performed individually on the six cars. Static testing is continued to Train Functional Level.

After the static tests have been performed, the Dynamic Test is done on a 1.2 km test track in the Dunnottar Dynamic Test Track to verify all the safety functions of the train up to 60 km/h. The train is then transported to Wolmerton Depot for the final high speed acceptance test and handover to the customer.

2 SCOPE

The purpose of this document is to summarize the test results of the different test schedules.

The complete test report for each test schedule including all the test steps with respect to the pass/fail criteria will be submitted.

3 TEST CONDITIONS

Vehicles Tested


TS215 is composed of vehicles:

- TC1# 01 20 215 1
- M4 # 01 20 215 2
- M1 # 01 20 215 3
- M2 # 01 20 215 4
- M3 # 01 20 215 5
- TC2 # 01 20 215 6

Test Schedule

The tests were performed following the Routine Test Schedules

- | | |
|---|----------------------|
| ➤ Vehicle Pre- Testing TC1 (VPT) | GIB0000001465 rev D2 |
| ➤ Vehicle Pre- Testing TC2 (VPT) | GIB0000001465 rev D2 |
| ➤ Vehicle Pre- Testing M1 (VPT) | GIB0000001465 rev D2 |
| ➤ Vehicle Pre- Testing M2 (VPT) | GIB0000001465 rev D2 |
| ➤ Vehicle Pre- Testing M3 (VPT) | GIB0000001465 rev D2 |
| ➤ Vehicle Pre- Testing M4 (VPT) | GIB0000001465 rev D2 |
| ➤ Vehicle Functional Testing TC1 (VFT) | GIB0000001462 rev D2 |
| ➤ Vehicle Functional Testing TC2 (VFT) | GIB0000001463 rev D1 |
| ➤ Vehicle Functional Testing M1 (VFT) | GIB0000001464 rev D2 |
| ➤ Vehicle Functional Testing M2 (VFT) | GIB0000001465 rev D2 |
| ➤ Vehicle Functional Testing M3 (VFT) | GIB0000001466 rev D1 |
| ➤ Vehicle Functional Testing M4 (VFT) | GIB0000001467 rev D1 |
| ➤ Train Functional Routine Static Testing (TFS) | GIB0000001241 rev D0 |
| ➤ Train Functional Dynamic Testing (TFD) | GIB0000001029 rev D2 |
| ➤ Acceptance Test on Customer Track (ACT) | GIB0000000293 rev D0 |


| | | | | |
|---|---------------|-------|---|-----------------|
|  | Reference: | Rev.: | Summary Report of open items from TS215 Routine and Acceptance Testing | Date:09/04/2024 |
| | GIB0000006310 | A0 | | 5/11 |

General test conditions

No specific ambient conditions were mandatory during testing.

Static and Dynamic Test location

The tests were conducted at the Gibela Dunnottar factory in South Africa


| | | | | |
|---|---------------|-------|---|-----------------|
|  | Reference: | Rev.: | Summary Report of open items from TS215 Routine and Acceptance Testing | Date:09/04/2024 |
| | GIB0000006310 | A0 | | 6/11 |

Test participants

| Last Name | First Name | Company | Occupation |
|------------|-------------|---------|---------------------|
| MABUNDA | Neliswa | Gibela | EPU Manager |
| LUKHELE | Sifiso | Gibela | Serial Test Manager |
| NKOANA | Kgomotso | Gibela | Test Expert |
| NGUBANE | Lindani | Gibela | EPU Manager |
| MOCWAGOLE | Kealeboga | Gibela | EPU Manager |
| MERAPE | Mavis | Gibela | EPU Manager |
| ZULU | Vusumuzi | Gibela | EPU Manager |
| MAKOLA | Hilda | Gibela | Test Technician |
| ZULU | Nokukhanya | Gibela | Test Technician |
| XULU | Sithembile | Gibela | Test Technician |
| MATSHAVA | Junior | Gibela | Test Technician |
| SHINGA | Sthabile | Gibela | Test Technician |
| MABUNDZANE | Nick | Gibela | Test Technician |
| GUMEDE | Carol | Gibela | Test Technician |
| MTHEMBU | Mvelo | Gibela | Test Technician |
| MILANI | Philemon | Gibela | Test Technician |
| KHOSA | Tshembhani | Gibela | Test Technician |
| TSELA | Impi | Gibela | Test Technician |
| MAKAYA | Linda | Gibela | Test Technician |
| FUNYUFUNYU | Mbavhalelo | Gibela | Test Technician |
| CHIRWA | NQOBILE | Gibela | Test Technician |
| SIBANYONI | Sizwe | Gibela | Test Technician |
| MAKHANYA | Thandanani | Gibela | Test Technician |
| SEKGOLOLO | Alleta | Gibela | Test Technician |
| MKHONTO | Simphiwe | Gibela | Test Technician |
| MASONDO | Nhlakanipho | Gibela | Test Technician |
| MLABA | Vuma | Gibela | Test Technician |
| SIGUDLA | Walter | Gibela | Test Technician |

Routine test Period

The routine test was performed from the 20th of March 2024 until the 08^h of April 2024 in Dunnottar.

| | | | | |
|---|---------------|-------|---|-----------------|
|  | Reference: | Rev.: | Summary Report of open items from TS215 Routine and Acceptance Testing | Date:09/04/2024 |
| | GIB0000006310 | A0 | | 7/11 |

Acceptance Test location


High-Speed Acceptance Test on the Customer Main Line (De-Wildt),The dynamic performance to be validated to a maximum speed of 60km/h inclusive, ensuring compliance to service, emergency and degraded mode braking performance.

Acceptance Test participants

| Last Name | First Name | Company | Position |
|-----------|------------|---------|----------|
| TBA | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |

Acceptance Test period

The High speed Acceptance test to be performed in Wolmerton, Customer Main Line (De-Wildt).

| | | | | |
|---|---------------|-------|---|-----------------|
|  | Reference: | Rev.: | Summary Report of open items from TS215 Routine and Acceptance Testing | Date:09/04/2024 |
| | GIB0000006310 | A0 | | 8/11 |


4 TEST RESULTS

Vehicle Pre-Testing

| | |
|---|----------------------|
| RTR Vehicle Pre-Testing TS215 TC1 Report | GIB0000006305 rev A0 |
| RTR Vehicle Pre-Testing TS215 TC2 Report | GIB0000006306 rev A0 |
| RTR Vehicle Pre-Testing TS215 M1 Report | GIB0000006301 rev A0 |
| RTR Vehicle Pre-Testing TS215 M2 Report | GIB0000006302 rev A0 |
| RTR Vehicle Pre-Testing TS215 M3 Report | GIB0000006303 rev A0 |
| RTR Vehicle Pre-Testing TS215 M4 Report | GIB0000006304 rev A0 |
| All test steps were performed and passed successfully | |

Vehicle Functional Testing

| | |
|--|----------------------|
| RTR Vehicle Functional Static Testing TS215 TC1 Report | GIB0000006299 rev A0 |
| RTR Vehicle Functional Static Testing TS215 TC2 Report | GIB0000006300 rev A0 |
| RTR Vehicle Functional Static Testing TS215 M1 Report | GIB0000006295 rev A0 |
| RTR Vehicle Functional Static Testing TS215 M2 Report | GIB0000006296 rev A0 |
| RTR Vehicle Functional Static Testing TS215 M3 Report | GIB0000006297 rev A0 |
| RTR Vehicle Functional Static Testing TS215 M4 Report | GIB0000006298 rev A0 |
| All test steps were performed and passed successfully | |

| | | | | |
|---|---------------|-------|---|-----------------|
|  | Reference: | Rev.: | Summary Report of open items from TS215 Routine and Acceptance Testing | Date:09/04/2024 |
| | GIB0000006310 | A0 | | 9/11 |

Train Functional Static Testing

RTR Train Functional Static Testing TS215 Report GIB0000006307 rev A0

All test steps were performed and passed successfully with an exception of Train ground communication, the confirmation of train connectivity to Train tracer CFM. The Netbox sim card is not issued.

Train Functional Dynamic Testing


RTR Train Functional Dynamic Testing TS215 Report GIB0000006308 rev A0

All test steps were performed and passed successfully

Acceptance Test on Customer Track

RTR TS215 Acceptance Test on Customer Track test report GIB0000006309 rev A0

All routine (works) tests have been performed and completed successfully. The Acceptance Test on customer track that covers the high speed 120km/h and UHF radio functional tests will be performed in Wolmerton.


| | | | | |
|---|---------------|-------|---|-----------------|
|  | Reference: | Rev.: | Summary Report of open items from TS215 Routine and Acceptance Testing | Date:09/04/2024 |
| | GIB0000006310 | A0 | | 10/11 |

5 CONCLUSION AND RECOMMENDATION

All routine (works) tests have been performed and completed successfully with an exception of

1. Train ground communication, a test that covers the confirmation of train connectivity to Train tracer CFM. The Netbox sim card is not issued.
2. EVC Communication error – the issue has resurfaced, escalated to engineering for further investigation. Current containment is to reset ERMTS on DDU and the fault clears

The Acceptance Test on customer track that covers the high speed 120km/h and UHF radio functional tests will be performed in Wolmerton.

| | | | | |
|---|---------------|-------|---|-----------------|
|  | Reference: | Rev.: | Summary Report of open items from TS215 Routine and Acceptance Testing | Date:09/04/2024 |
| | GIB0000006310 | A0 | | 11/11 |